



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **645571001**
 PROJECT: **MMC - 645571001**
 CONTRACT: **09232058**
 AWARD AMOUNT: **\$116,250.00**
 PROJECTED AMOUNT: **\$121,250.00**
 ADJ. PROJECTED AMOUNT: **\$170,262.00**
 CONTRACTOR: **TEXAS MATERIALS GROUP, INC.**

HIGHWAY: **SH0062**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **ORANGE**
 AREA ENGINEER: **Bryce Broussard, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **91.78**
 % RETAINAGE: **0.00**

LETTING DATE: **09/26/2023**
 AWARD DATE: **09/26/2023**
 NOTICE TO PROCEED DATE: **10/17/2023**
 WORK BEGIN DATE: **11/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$235,443.36	\$185,772.15	\$49,671.21
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$235,443.36	\$185,772.15	\$49,671.21
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$235,443.36	\$185,772.15	\$49,671.21

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/01/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 335
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024	1	
09/02/2024	1	
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024	1	
09/08/2024	1	
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024	1	
09/15/2024	1	
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024	1	
09/22/2024	1	
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	
09/26/2024	1	
09/27/2024	1	
09/28/2024	1	
09/29/2024	1	
09/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 645571001 CONTROL 645571001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0066	80136005		HMCL ACP TYPE B (DELIVERY)(SITE 3)	TON	122.530	405.380	\$49,671.21
		SUPP DESCR	DELIVERY TO JASPER MNT YARD				

Total Bid Quantity	QTY Paid To Date
400.00	405.38

TOTAL ITEM EARNINGS THIS ESTIMATE

\$49,671.21

CONTRACT LINE ITEMS

PROJECT MMC - 645571001 CONTROL 645571001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80136004	000	HMCL ACP TYPE B (DELIVERY)(SITE 2)	TON	155.000	200.000	0.000	196.75	30,496.25
0066	80136005		HMCL ACP TYPE B (DELIVERY)(SITE 3) DELIVERY TO JASPER MNT YARD	TON	122.530	0.000	400.000	405.38	49,671.21
0070	80136011	000	HMCL ACP TYPE D (DELIVERY)(SITE 3)	TON	155.000	150.000	0.000	1,001.78	155,275.90
								Category Subtotal	\$235,443.36

PROJECT MMC - 645571001 CONTROL 645571001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80136003	000	HMCL ACP TYPE B (DELIVERY)(SITE 1)	TON	155.000	400.000	0.000	0.000	0.00
0075	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0080	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0085	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0090	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0095	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$235,443.36

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80136004	000	HMCL ACP TYPE B (DELIVERY)(SITE 2)	TON	155.000	200.00	196.750	30,496.25
80136005		HMCL ACP TYPE B (DELIVERY)(SITE 3)	TON	122.530	0.00	405.380	49,671.21
		DELIVERY TO JASPER MNT YARD					
80136011	000	HMCL ACP TYPE D (DELIVERY)(SITE 3)	TON	155.000	150.00	1,001.780	155,275.90
TOTAL ITEM EARNINGS TO DATE							\$235,443.36