



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **646356001**
 PROJECT: **MMC - 646356001**
 CONTRACT: **03244222**
 AWARD AMOUNT: **\$745,000.00**
 PROJECTED AMOUNT: **\$745,002.00**
 ADJ. PROJECTED AMOUNT: **\$1,490,002.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **SH0154**
 DISTRICT NAME: **PARIS**
 COUNTY: **DELTA**
 AREA ENGINEER: **Daniel Taylor, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **12.66**
 % TIME USED: **55.42**
 % RETAINAGE: **0.00**

LETTING DATE: **03/06/2024**
 AWARD DATE: **03/28/2024**
 NOTICE TO PROCEED DATE: **04/05/2024**
 WORK BEGIN DATE: **05/21/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$188,612.05	\$157,959.35	\$30,652.70
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$188,612.05	\$157,959.35	\$30,652.70
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$188,612.05	\$157,959.35	\$30,652.70

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/21/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 133
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024	1	
09/02/2024	1	
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024	1	
09/08/2024	1	
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024	1	
09/15/2024	1	
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024	1	
09/22/2024	1	
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	
09/26/2024	1	
09/27/2024	1	
09/28/2024	1	
09/29/2024	1	
09/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646356001 CONTROL 646356001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	95.000	322.660	\$30,652.70

Total Bid Quantity	QTY Paid To Date
2,000.00	1,985.39

TOTAL ITEM EARNINGS THIS ESTIMATE

\$30,652.70

CONTRACT LINE ITEMS

PROJECT MMC - 646356001 CONTROL 646356001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	95.000	1,000.000	1,000.000	1,985.39	188,612.05
Category Subtotal									<u>\$188,612.05</u>

PROJECT MMC - 646356001 CONTROL 646356001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	100.000	6,500.000	6,500.000	0.000	0.00
1000	96026614		DEMURRAGE PAYING DEMURRAGE CHARGES	DOL	1.000	1.000	0.000	0.000	0.00
1100	96056009		MMC/TMC ACTUAL DAMAGES CHARGING ACTUAL DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$188,612.05

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	95.000	1,000.00	1,985.390	188,612.05
TOTAL ITEM EARNINGS TO DATE							\$188,612.05