



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **646693001**  
 PROJECT: **MMC - 646693001**  
 CONTRACT: **05241603**  
 AWARD AMOUNT: **\$305,200.00**  
 PROJECTED AMOUNT: **\$305,200.00**  
 ADJ. PROJECTED AMOUNT: **\$305,200.00**  
 CONTRACTOR: **BRAUNTEX MATERIALS, INC.**

HIGHWAY: **US0077**  
 DISTRICT NAME: **CORPUS CHRISTI**  
 COUNTY: **REFUGIO**  
 AREA ENGINEER: **Fidencio Lopez, Jr., P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0003**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **88.33**  
 % TIME USED: **51.11**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/21/2024**  
 AWARD DATE: **05/21/2024**  
 NOTICE TO PROCEED DATE: **06/05/2024**  
 WORK BEGIN DATE: **07/01/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$269,588.61	\$215,604.18	\$53,984.43
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$269,588.61	\$215,604.18	\$53,984.43
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$269,588.61</b>	<b>\$215,604.18</b>	<b>\$53,984.43</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 07/01/2024  
TIME CHARGES BEGIN: 07/02/2024  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 180  
DAYS CHARGED TO DATE: 92  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024	1	
09/02/2024	1	
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024	1	
09/08/2024	1	
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024	1	
09/15/2024	1	
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024	1	
09/22/2024	1	
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	
09/26/2024	1	
09/27/2024	1	
09/28/2024	1	
09/29/2024	1	
09/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646693001 CONTROL 646693001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80136010	000	HMCL ACP TYPE D (DELIVERY)(SITE 2)	TON	109.000	495.270	\$53,984.43

Total Bid Quantity	QTY Paid To Date
2,600.00	2,473.29

TOTAL ITEM EARNINGS THIS ESTIMATE

\$53,984.43

CONTRACT LINE ITEMS

PROJECT MMC - 646693001 CONTROL 646693001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80136010	000	HMCL ACP TYPE D (DELIVERY)(SITE 2)	TON	109.000	2,600.000	0.000	2,473.29	269,588.61
<b>Category Subtotal</b>									<u>\$269,588.61</u>

PROJECT MMC - 646693001 CONTROL 646693001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80136009	000	HMCL ACP TYPE D (DELIVERY)(SITE 1)	TON	109.000	200.000	0.000	0.000	0.00
0500	96026614		DEMURRAGE	DOL	1.000	5,000.000	0.000	0.000	0.00
0501	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	5,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<u>0.00</u>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$269,588.61

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80136010	000	HMCL ACP TYPE D (DELIVERY)(SITE 2)	TON	109.000	2,600.00	2,473.290	269,588.61
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$269,588.61</b>