



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **646751001**
 PROJECT: **MMC - 646751001**
 CONTRACT: **08244019**
 AWARD AMOUNT: **\$2,213,910.00**
 PROJECTED AMOUNT: **\$2,213,910.00**
 ADJ. PROJECTED AMOUNT: **\$2,213,910.00**
 CONTRACTOR: **TEXAS MATERIALS GROUP, INC.**

HIGHWAY: **US0084**
 DISTRICT NAME: **WACO**
 COUNTY: **MCLENNAN**
 AREA ENGINEER: **Clayton Zacha, P.E.**
 AREA NUMBER: **008**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/06/2024** to **09/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **4.15**
 % TIME USED: **3.28**
 % RETAINAGE: **0.00**

LETTING DATE: **08/01/2024**
 AWARD DATE: **08/22/2024**
 NOTICE TO PROCEED DATE: **09/06/2024**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$91,884.29	\$0.00	\$91,884.29
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$91,884.29	\$0.00	\$91,884.29
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$91,884.29	\$0.00	\$91,884.29
PAID TO CONTRACTOR	\$91,884.29	\$0.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 09/13/2024
BID DAYS: 183
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 183
DAYS CHARGED TO DATE: 6
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$0.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$0.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/20/2024	1	
09/21/2024	1	
09/22/2024	1	
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
6	6	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646751001 CONTROL 646751001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	85.590	1,073.540	\$91,884.29

Total Bid Quantity	QTY Paid To Date
12,000.00	1,073.54

TOTAL ITEM EARNINGS THIS ESTIMATE

\$91,884.29

CONTRACT LINE ITEMS

PROJECT MMC - 646751001 CONTROL 646751001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	85.590	12,000.000	0.000	1,073.54	91,884.29
Category Subtotal									\$91,884.29

PROJECT MMC - 646751001 CONTROL 646751001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	73.140	4,000.000	0.000	0.000	0.00
0070	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	67.130	1,750.000	0.000	0.000	0.00
0075	80116015	000	D-GR HMA(SQ)TY B PG 64-22(DELIVERY)	TON	79.830	3,750.000	0.000	0.000	0.00
0080	80116016	000	D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	72.140	2,500.000	0.000	0.000	0.00
0085	80116017	000	D-GR HMA(SQ)TY C PG 64-22 (DELIVERY)	TON	84.880	3,500.000	0.000	0.000	0.00
0501	96026614	000	DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96056009	000	MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$91,884.29

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	85.590	12,000.00	1,073.540	91,884.29
TOTAL ITEM EARNINGS TO DATE							\$91,884.29