



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **646853001**  
 PROJECT: **MMC - 646853001**  
 CONTRACT: **07244205**  
 AWARD AMOUNT: **\$400,000.00**  
 PROJECTED AMOUNT: **\$400,000.00**  
 ADJ. PROJECTED AMOUNT: **\$400,000.00**  
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **SH0036**  
 DISTRICT NAME: **BRYAN**  
 COUNTY: **BURLESON**  
 AREA ENGINEER: **James Kreamer, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0001**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **08/15/2024** to **09/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **9.72**  
 % TIME USED: **9.44**  
 % RETAINAGE: **0.00**

LETTING DATE: **07/10/2024**  
 AWARD DATE: **07/30/2024**  
 NOTICE TO PROCEED DATE: **08/15/2024**  
 WORK BEGIN DATE: **09/14/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$38,868.76	\$0.00	\$38,868.76
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$38,868.76	\$0.00	\$38,868.76
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$38,868.76</b>
PAID TO CONTRACTOR	<b>\$38,868.76</b>	<b>\$0.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 09/14/2024  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 180  
DAYS CHARGED TO DATE: 17  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
08/16/2024		1	See DWR Remarks
09/03/2024		1	Input in error
09/04/2024		1	See DWR Remarks.
09/14/2024	1		
09/15/2024	1		
09/16/2024	1		
09/17/2024	1		
09/18/2024	1		
09/19/2024	1		
09/20/2024	1		
09/21/2024	1		
09/22/2024	1		
09/23/2024	1		
09/24/2024	1		
09/25/2024	1		
09/26/2024	1		
09/27/2024	1		
09/28/2024	1		
09/29/2024	1		
09/30/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
20	17	3
OTHER - SEE RMRKS		3

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646853001 CONTROL 646853001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	95.750	405.940	\$38,868.76

Total Bid Quantity	QTY Paid To Date
4,000.00	405.94

TOTAL ITEM EARNINGS THIS ESTIMATE

\$38,868.76

CONTRACT LINE ITEMS

PROJECT MMC - 646853001 CONTROL 646853001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	95.750	4,000.000	0.000	405.94	38,868.76
<b>Category Subtotal</b>									<b>\$38,868.76</b>

PROJECT MMC - 646853001 CONTROL 646853001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	85.000	200.000	0.000	0.000	0.00
0070	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0075	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0080	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0085	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$38,868.76

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	95.750	4,000.00	405.940	38,868.76
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$38,868.76</b>