



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **000402063**
 PROJECT: **BR 2023(933)**
 CONTRACT: **06233409**
 AWARD AMOUNT: **\$28,745,654.99**
 PROJECTED AMOUNT: **\$29,015,205.00**
 ADJ. PROJECTED AMOUNT: **\$29,042,562.98**
 CONTRACTOR: **JAMES CONSTRUCTION GROUP, LLC**

HIGHWAY: **IH 20**
 DISTRICT NAME: **ODESSA**
 COUNTY: **WARD**
 AREA ENGINEER: **Nestor Mendoza Jr., P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0013**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/29/2024** to **10/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **22.92**
 % TIME USED: **43.09**
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **07/26/2023**
 WORK BEGIN DATE: **01/08/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$6,657,251.91	\$6,060,107.54	\$597,144.37
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$6,657,251.91	\$6,060,107.54	\$597,144.37
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$6,657,251.91	\$6,060,107.54	\$597,144.37

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/08/2024
TIME CHARGES BEGIN: 10/25/2023
BID DAYS: 434
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 434
DAYS CHARGED TO DATE: 187
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,411.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,411.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/29/2024		1 SUNDAY
09/30/2024	1	
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024		1 SATURDAY
10/06/2024		1 SUNDAY
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024		1 SATURDAY
10/13/2024		1 SUNDAY
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024		1 SATURDAY
10/20/2024		1 SUNDAY
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024		1 SATURDAY
10/27/2024		1 SUNDAY
10/28/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	21	9
SATURDAY		4
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT BR 2023(933) CONTROL 000402063

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0165	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,482.220	1.000	\$9,482.22	22.00	10.00
0420	60796002	000	AUTO PORT SMRT TRF MONITOR SYS (PLAN 1)	DAY	223.840	60.000	\$13,430.40	1,338.00	562.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402244 [IIH 20 WB @ PECOS RIVER RELIEF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0490	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	207.930	\$82,375.63	464.00	449.32
0495	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	35.000	\$39,588.85	48.00	35.00

PROJECT BR 2023(933) CONTROL 000402065

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1195	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	603.500	\$27,386.83	1,207.00	603.50

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402245 [IH 20 WB @ PECOS RIVER RELIEF :

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1485	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	490.670	\$194,388.73	504.00	490.67

PROJECT BR 2023(933) CONTROL 000402067

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402246 [IH 20 WB @ PECOS RIVER RELIEF :

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2355	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	581.800	\$230,491.71	650.00	581.80

TOTAL ITEM EARNINGS THIS ESTIMATE \$597,144.37

CONTRACT LINE ITEMS

PROJECT BR 2023(933) CONTROL 000402063
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	10.660	1,530.000	420.000	3,245.00	34,591.70
0065	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	1,296.000	0.000	2,140.66	18,902.03
0070	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,151.000	0.000	1,151.00	52,232.38
0075	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	475.000	0.000	475.00	18,943.00
0145	04966004	000	REMOV STR (SET)	EA	743.020	1.000	0.000	1.00	743.02
0155	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	1.00	92,270.00
0160	05006001	000	MOBILIZATION	LS	1,560,547.060	1.000	0.000	0.90	1,404,492.36
0165	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,482.220	22.000	0.000	10.00	94,822.20
0180	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	678.000	0.000	678.00	9,390.30
0190	05086001	000	CONSTRUCTING DETOURS	SY	97.090	2,535.000	0.000	2,770.98	269,034.45
0195	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	370.000	0.000	370.00	24,697.50
0200	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	4,962.000	1,396.000	960.00	5,376.00
0240	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	275.000	0.000	275.00	907.50
0245	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	2.000	0.000	2.00	659.66
0255	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	2.000	0.000	2.00	527.72
0295	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	934.000	0.000	530.00	349.80
0325	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.450	4,696.000	0.000	2,398.00	3,477.10
0330	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.450	6,204.000	0.000	5,440.00	7,888.00
0360	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	6,590.000	0.000	726.00	813.12
0365	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	6,200.000	0.000	1,100.00	4,356.00
0400	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,002.400	5.000	0.000	6.00	90,014.40
0420	60796002	000	AUTO PORT SMRT TRF MONITOR SYS (PLAN 1)	DAY	223.840	1,338.000	0.000	562.00	125,798.08
0425	61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	13,323.720	2.000	0.000	2.00	26,647.44
0430	61856002	002	TMA (STATIONARY)	DAY	902.680	52.000	0.000	16.00	14,442.88
0435	61856005	002	TMA (MOBILE OPERATION)	DAY	134.100	122.000	0.000	1.00	134.10
5535	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	1,089,092.95	1,089,092.95

Category Subtotal \$3,390,603.69

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402244 [I]H 20 WB @ PECOS RIVER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0490	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	464.000	0.000	449.32	178,007.11
0495	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	35.00	39,588.85

Category Subtotal \$217,595.96

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5460	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	120,000.000	0.000	8,872.27	8,872.27

Category Subtotal \$8,872.27

PROJECT BR 2023(933) CONTROL 000402064

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0805	05086001	000	CONSTRUCTING DETOURS	SY	97.090	2,530.000	0.000	2,912.52	282,776.57
0810	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	3,432.000	0.000	3,432.00	229,086.00
0865	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,554.470	1.000	0.000	1.00	10,554.47
0905	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,344.000	0.000	1,344.00	887.04
0915	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.450	7,212.000	0.000	1,595.00	2,312.75
0920	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.450	6,162.000	860.000	3,590.00	5,205.50
0950	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	14,176.000	0.000	5,019.00	5,621.28
0955	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	12,760.000	0.000	1,195.00	4,732.20
0990	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	3,432.000	0.000	3,432.00	125,542.56

Category Subtotal \$666,718.37

PROJECT BR 2023(933) CONTROL 000402065

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1190	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	2,233.000	0.000	2,233.55	19,722.25
1195	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,207.000	0.000	603.50	27,386.83
1250	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	1.00	92,270.00
1255	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	638.000	0.000	638.00	8,836.30
1265	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	1,408.000	0.000	1,230.00	6,888.00
1300	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	275.000	0.000	250.00	825.00
1305	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	2.000	0.000	2.00	659.66
1315	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	2.000	0.000	2.00	527.72

Category Subtotal \$157,115.76

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402245 [IH 20 WB @ PECOS RIVER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1485	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	504.000	0.000	490.67	194,388.73

Category Subtotal \$194,388.73

PROJECT BR 2023(933) CONTROL 000402066

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1685	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	580.000	0.000	580.00	8,033.00
1695	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	704.000	0.000	704.00	46,992.00
1765	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,408.000	0.000	1,408.00	929.28
1770	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,408.000	0.000	1,408.00	929.28
1800	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	2,112.000	0.000	2,450.00	2,744.00
1840	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	704.000	0.000	704.00	25,752.32

Category Subtotal \$85,379.88

PROJECT BR 2023(933) CONTROL 000402067

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2040	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	2,563.000	0.000	2,562.89	22,630.32
2105	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	1.00	92,270.00
2155	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	275.000	0.000	250.00	825.00
2160	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	2.000	0.000	2.00	659.66
2170	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	2.000	0.000	2.00	527.72

Category Subtotal \$116,912.70

CATEGORY 002 **DESCRIPTION** BRIDGE: 062380000402246 [IH 20 WB @ PECOS RIVER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2355	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	650.000	0.000	581.80	230,491.71

Category Subtotal \$230,491.71

PROJECT BR 2023(933) **CONTROL** 000402068

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2555	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	672.000	0.000	672.00	9,307.20
2565	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	847.000	0.000	847.00	56,537.25
2635	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,694.000	0.000	1,694.00	1,118.04
2640	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,694.000	0.000	1,694.00	1,118.04
2670	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	2,541.000	0.000	2,947.00	3,300.64
2710	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	847.000	0.000	847.00	30,983.26

Category Subtotal \$102,364.43

PROJECT BR 2023(933) **CONTROL** 000402069

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2910	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	1,246.000	0.000	2,478.45	21,884.71
2970	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	1.00	92,270.00
3020	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	275.000	0.000	250.00	825.00
3025	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	2.000	0.000	2.00	659.66
3035	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	2.000	0.000	2.00	527.72

Category Subtotal \$116,167.09

PROJECT BR 2023(933) **CONTROL** 000402070

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3415	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	658.000	0.000	658.00	9,113.30
3425	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	827.000	0.000	827.00	55,202.25
3495	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,654.000	0.000	879.00	580.14
3500	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,654.000	0.000	1,654.00	1,091.64
3530	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	2,481.000	0.000	2,878.00	3,223.36

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3570	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	827.000	0.000	827.00	30,251.66

Category Subtotal \$99,462.35

PROJECT BR 2023(933) CONTROL 000402071

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3825	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	1.00	92,270.00
3875	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	275.000	0.000	250.00	825.00
3880	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	2.000	0.000	2.00	659.66
3890	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	2.000	0.000	2.00	527.72

Category Subtotal \$94,282.38

PROJECT BR 2023(933) CONTROL 000402072

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4270	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	642.000	0.000	642.00	8,891.70
4280	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	830.000	0.000	830.00	55,402.50
4360	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,660.000	0.000	1,245.00	821.70
4365	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,660.000	0.000	1,758.00	1,160.28
4395	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	2,490.000	0.000	2,888.00	3,234.56
4435	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	830.000	0.000	830.00	30,361.40

Category Subtotal \$99,872.14

PROJECT BR 2023(933) CONTROL 000402073

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4634	01046054		REMOVING CONCRETE(MOW STRIP) Added by CO 001	LF	10.660	0.000	510.000	1,471.00	15,680.86
4635	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	422.000	0.000	6,184.01	54,604.81
4700	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	1.00	92,270.00
4725	050886001	000	CONSTRUCTING DETOURS	SY	97.090	2,640.000	0.000	2,912.53	282,777.54
4730	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	724.000	2.000	724.00	48,327.00
4735	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	1,970.000	1,564.000	1,560.00	8,736.00
4770	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	300.000	0.000	425.00	1,402.50
4775	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	2.000	0.000	2.00	659.66
4785	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	2.000	0.000	2.00	527.72
4825	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	4,554.000	0.000	660.00	435.60
4830	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	6,440.000	0.000	2,524.00	1,665.84
4855	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.450	1,264.000	0.000	1,157.00	1,677.65
4860	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.450	3,100.000	0.000	1,430.00	2,073.50
4895	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	6,070.000	0.000	1,000.00	1,120.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4900	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	6,300.000	0.000	1,400.00	5,544.00

Category Subtotal 19,152.00 \$517,502.68

PROJECT BR 2023(933) CONTROL 000402074

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5145	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	10.660	1,659.000	0.000	1,635.00	17,429.10
5220	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	1,022.000	0.000	528.00	7,312.80
5230	05086001	000	CONSTRUCTING DETOURS	SY	97.090	3,370.000	0.000	2,912.53	282,777.54
5235	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	1,970.000	240.000	1,926.00	128,560.50
5240	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	1,050.000	3,262.000	3,420.00	19,152.00
5300	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,554.470	1.000	0.000	1.00	10,554.47
5330	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	4,300.000	0.000	3,555.00	2,346.30
5335	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	3,950.000	0.000	3,555.00	2,346.30
5345	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.450	2,020.000	0.000	2,020.00	2,929.00
5380	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	5,100.000	0.000	3,909.00	4,378.08
5385	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	5,920.000	0.000	1,075.00	4,257.00
5420	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	1,970.000	0.000	1,970.00	72,062.60
5425	61856002	002	TMA (STATIONARY)	DAY	902.680	54.000	0.000	6.00	5,416.08

Category Subtotal 6.00 \$559,521.77

PROJECT BR 2023(933) CONTROL 000402063

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	01506002	000	BLADING	HR	532.150	5.000	0.000	0.000	0.00
0085	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	6,092.000	0.000	0.000	0.00
0090	02166001	000	PROOF ROLLING	HR	149.190	5.000	0.000	0.000	0.00
0095	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,231.000	0.000	0.000	0.00
0100	03106005	000	PRIME COAT (AE-P)	GAL	7.920	447.000	0.000	0.000	0.00
0105	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	785.000	0.000	0.000	0.00
0110	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	19.000	0.000	0.000	0.00
0115	03546030	000	PLANE ASPH CONC PAV(0" TO 8")	SY	4.240	844.000	0.000	0.000	0.00
0120	04026001	000	TRENCH EXCAVATION PROTECTION	LF	51.130	64.000	0.000	0.000	0.00
0125	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.400	0.000	0.000	0.00
0130	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	87.000	0.000	0.000	0.00
0135	04646008	001	RC PIPE (CL III)(36 IN)	LF	226.070	73.000	0.000	0.000	0.00
0140	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	6,470.350	1.000	0.000	0.000	0.00
0150	04966007	000	REMOV STR (PIPE)	LF	31.950	31.000	0.000	0.000	0.00
0170	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.660	78.000	0.000	0.000	0.00
0175	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	11.870	78.000	0.000	0.000	0.00
0185	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	678.000	0.000	0.000	0.00
0205	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.150	5,170.000	-1,368.000	0.000	0.00

0210	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	1,530.000	0.000	0.000	0.00
0215	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	934.000	0.000	0.000	0.00
0220	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	350.000	0.000	0.000	0.00
0225	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	2.000	0.000	0.000	0.00
0230	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	2.000	0.000	0.000	0.00
0235	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	2.000	0.000	0.000	0.00
0250	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	2.000	0.000	0.000	0.00
0260	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,298.280	1.000	0.000	0.000	0.00
0265	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,978.960	1.000	0.000	0.000	0.00
0270	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	2.000	0.000	0.000	0.00
0275	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	2.000	0.000	0.000	0.00
0280	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	197.900	1.000	0.000	0.000	0.00
0285	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
0290	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
0300	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	934.000	0.000	0.000	0.00
0305	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	9.240	21.000	0.000	0.000	0.00
0310	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	9.240	21.000	0.000	0.000	0.00
0315	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	7.920	82.000	0.000	0.000	0.00
0320	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	7.920	82.000	0.000	0.000	0.00
0335	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	85.000	0.000	0.000	0.00
0340	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	950.000	0.000	0.000	0.00
0345	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	3,772.000	0.000	0.000	0.00
0350	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	3,772.000	0.000	0.000	0.00
0355	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	48.000	0.000	0.000	0.00
0370	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	7,440.000	0.000	0.000	0.00
0375	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	44.000	0.000	0.000	0.00
0380	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	908.000	0.000	0.000	0.00
0385	30776075	000	TACK COAT	GAL	6.600	206.000	0.000	0.000	0.00
0390	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	218.000	0.000	0.000	0.00
0395	30846001	000	BONDING COURSE	GAL	6.600	206.000	0.000	0.000	0.00
0405	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	370.000	0.000	0.000	0.00
0410	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	10.030	3,802.000	0.000	0.000	0.00
0415	60726003	000	MODULAR GLARE SCREENS (MOVE)	LF	10.600	3,432.000	0.000	0.000	0.00
0550	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	43,714.550	0.000	0.000	0.000	0.00
			TIA #1						
0551	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	59,610.750	0.000	0.000	0.000	0.00
			TIA #2						
5435	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
5440	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
5445	96106001	000	ON THE JOB TRAINING	DOL	0.800	1,250.000	0.000	0.000	0.00
5540	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402244 [IHH 20 WB @ PECOS RIVER RELI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0485	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
0500	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	35.400	0.000	0.000	0.00
0505	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	6,600.000	0.000	0.000	0.00
0510	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00

0515	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	817.500	0.000	0.000	0.00
0520	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	52.600	0.000	0.000	0.00
0525	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	213.000	0.000	0.000	0.00
0530	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	165.000	0.000	0.000	0.00
0535	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5450	96066018	000	FORCE ACCOUNT ID 18 Environmental	DOL	1.000	100,000.000	0.000	0.000	0.00
5455	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	50,000.000	0.000	0.000	0.00
5465	96066057	000	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	450.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402064

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0695	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	1,296.000	0.000	0.000	0.00
0700	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,361.000	0.000	0.000	0.00
0705	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	228.000	0.000	0.000	0.00
0710	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	6,365.000	0.000	0.000	0.00
0715	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,231.000	0.000	0.000	0.00
0720	03106005	000	PRIME COAT (AE-P)	GAL	7.920	447.000	0.000	0.000	0.00
0725	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	785.000	0.000	0.000	0.00
0730	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	19.000	0.000	0.000	0.00
0735	03546030	000	PLANE ASPH CONC PAV(0" TO 8")	SY	4.240	844.000	0.000	0.000	0.00
0740	04026001	000	TRENCH EXCAVATION PROTECTION	LF	51.130	65.000	0.000	0.000	0.00
0745	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	233.170	16.000	0.000	0.000	0.00
0750	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.400	0.000	0.000	0.00
0755	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	33.000	0.000	0.000	0.00
0760	04646008	001	RC PIPE (CL III)(36 IN)	LF	226.070	73.000	0.000	0.000	0.00
0765	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	6,470.350	1.000	0.000	0.000	0.00
0770	04966004	000	REMOV STR (SET)	EA	743.020	1.000	0.000	0.000	0.00
0775	04966007	000	REMOV STR (PIPE)	LF	31.950	102.000	0.000	0.000	0.00
0780	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	0.000	0.00
0785	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.660	78.000	0.000	0.000	0.00
0790	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	11.870	78.000	0.000	0.000	0.00
0795	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	614.000	0.000	0.000	0.00
0800	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	614.000	0.000	0.000	0.00
0815	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	490.000	0.000	0.000	0.00
0820	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	934.000	0.000	0.000	0.00
0825	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	162.500	0.000	0.000	0.00
0830	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	1.000	0.000	0.000	0.00
0835	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	1.000	0.000	0.000	0.00
0840	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	1.000	0.000	0.000	0.00

0845	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	50.000	0.000	0.000	0.00
0850	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	3.000	0.000	0.000	0.00
0855	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	1.000	0.000	0.000	0.00
0860	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	1.000	0.000	0.000	0.00
0870	06366002	001	ALUMINUM SIGNS (TY G)	SF	39.580	129.000	0.000	0.000	0.00
0875	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	9.240	692.000	0.000	0.000	0.00
0880	06476003	000	REMOVE LRSA	EA	1,649.140	1.000	0.000	0.000	0.00
0885	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	2.000	0.000	0.000	0.00
0890	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	7.000	0.000	0.000	0.00
0895	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	197.900	1.000	0.000	0.000	0.00
0900	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	5.000	0.000	0.000	0.00
0910	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,344.000	0.000	0.000	0.00
0925	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	85.000	0.000	0.000	0.00
0930	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	1,600.000	0.000	0.000	0.00
0935	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	6,378.000	0.000	0.000	0.00
0940	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	6,366.000	0.000	0.000	0.00
0945	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	80.000	0.000	0.000	0.00
0960	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	13,290.000	0.000	0.000	0.00
0965	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	76.000	0.000	0.000	0.00
0970	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	908.000	0.000	0.000	0.00
0975	30776075	000	TACK COAT	GAL	6.600	206.000	0.000	0.000	0.00
0980	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	218.000	0.000	0.000	0.00
0985	30846001	000	BONDING COURSE	GAL	6.600	206.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402238 [IH 20 EB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1040	04006005	000	CEM STABIL BKFL	CY	232.910	138.000	0.000	0.000	0.00
1045	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	464.000	0.000	0.000	0.00
1050	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
1055	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	35.400	0.000	0.000	0.00
1060	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	6,600.000	0.000	0.000	0.00
1065	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
1070	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	817.500	0.000	0.000	0.00
1075	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	52.900	0.000	0.000	0.00
1080	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	213.000	0.000	0.000	0.00
1085	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	165.000	0.000	0.000	0.00
1090	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402065

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1200	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	599.000	0.000	0.000	0.00
1205	01506002	000	BLADING	HR	532.150	5.000	0.000	0.000	0.00
1210	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	2,500.000	0.000	0.000	0.00

1215	02166001	000	PROOF ROLLING	HR	149.190	5.000	0.000	0.000	0.00
1220	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,336.000	0.000	0.000	0.00
1225	03106005	000	PRIME COAT (AE-P)	GAL	7.920	468.000	0.000	0.000	0.00
1230	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	822.000	0.000	0.000	0.00
1235	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	20.000	0.000	0.000	0.00
1240	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.600	0.000	0.000	0.00
1245	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	30.000	0.000	0.000	0.00
1260	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	638.000	0.000	0.000	0.00
1270	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.150	1,408.000	-704.000	0.000	0.00
1275	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	978.000	0.000	0.000	0.00
1280	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	350.000	0.000	0.000	0.00
1285	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	2.000	0.000	0.000	0.00
1290	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	2.000	0.000	0.000	0.00
1295	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	2.000	0.000	0.000	0.00
1310	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	2.000	0.000	0.000	0.00
1320	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	2.000	0.000	0.000	0.00
1325	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	2.000	0.000	0.000	0.00
1330	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	5.000	0.000	0.000	0.00
1335	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.410	5.000	0.000	0.000	0.00
1340	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	978.000	0.000	0.000	0.00
1345	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	978.000	0.000	0.000	0.00
1350	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	9.240	22.000	0.000	0.000	0.00
1355	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	9.240	22.000	0.000	0.000	0.00
1360	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	7.920	86.000	0.000	0.000	0.00
1365	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	7.920	86.000	0.000	0.000	0.00
1370	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	90.000	0.000	0.000	0.00
1375	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	180.000	0.000	0.000	0.00
1380	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	704.000	0.000	0.000	0.00
1385	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	704.000	0.000	0.000	0.00
1390	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	9.000	0.000	0.000	0.00
1395	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	480.000	0.000	0.000	0.00
1400	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	3.000	0.000	0.000	0.00
1405	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	951.000	0.000	0.000	0.00
1410	30776075	000	TACK COAT	GAL	6.600	216.000	0.000	0.000	0.00
1415	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	229.000	0.000	0.000	0.00
1420	30846001	000	BONDING COURSE	GAL	6.600	216.000	0.000	0.000	0.00
1425	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	10.030	704.000	0.000	0.000	0.00
1430	60726003	000	MODULAR GLARE SCREENS (MOVE)	LF	10.600	704.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402245 [IH 20 WB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1480	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
1490	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
1495	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	35.400	0.000	0.000	0.00
1500	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	7,000.000	0.000	0.000	0.00
1505	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
1510	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	867.500	0.000	0.000	0.00
1515	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	58.100	0.000	0.000	0.00

1520	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	223.000	0.000	0.000	0.00
1525	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	175.000	0.000	0.000	0.00
1530	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402066

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1630	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	2,233.000	0.000	0.000	0.00
1635	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,446.000	0.000	0.000	0.00
1640	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	406.000	0.000	0.000	0.00
1645	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	2,845.000	0.000	0.000	0.00
1650	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,336.000	0.000	0.000	0.00
1655	03106005	000	PRIME COAT (AE-P)	GAL	7.920	468.000	0.000	0.000	0.00
1660	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	822.000	0.000	0.000	0.00
1665	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	20.000	0.000	0.000	0.00
1670	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.600	0.000	0.000	0.00
1675	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	33.000	0.000	0.000	0.00
1680	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	0.000	0.00
1690	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	580.000	0.000	0.000	0.00
1700	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	505.000	0.000	0.000	0.00
1705	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	978.000	0.000	0.000	0.00
1710	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	162.500	0.000	0.000	0.00
1715	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	1.000	0.000	0.000	0.00
1720	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	1.000	0.000	0.000	0.00
1725	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	1.000	0.000	0.000	0.00
1730	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	50.000	0.000	0.000	0.00
1735	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	3.000	0.000	0.000	0.00
1740	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	1.000	0.000	0.000	0.00
1745	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	1.000	0.000	0.000	0.00
1750	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	2.000	0.000	0.000	0.00
1755	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	7.000	0.000	0.000	0.00
1760	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
1775	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	90.000	0.000	0.000	0.00
1780	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	180.000	0.000	0.000	0.00
1785	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	704.000	0.000	0.000	0.00
1790	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	704.000	0.000	0.000	0.00
1795	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	9.000	0.000	0.000	0.00
1805	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	1,408.000	0.000	0.000	0.00
1810	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	480.000	0.000	0.000	0.00
1815	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	3.000	0.000	0.000	0.00
1820	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	951.000	0.000	0.000	0.00
1825	30776075	000	TACK COAT	GAL	6.600	216.000	0.000	0.000	0.00
1830	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	229.000	0.000	0.000	0.00
1835	30846001	000	BONDING COURSE	GAL	6.600	216.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402239 [IH 20 EB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1890	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
1895	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	504.000	0.000	0.000	0.00
1900	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
1905	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	35.400	0.000	0.000	0.00
1910	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	7,000.000	0.000	0.000	0.00
1915	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
1920	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	867.500	0.000	0.000	0.00
1925	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	58.000	0.000	0.000	0.00
1930	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	223.000	0.000	0.000	0.00
1935	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	175.000	0.000	0.000	0.00
1940	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT BR 2023(933) CONTROL 000402067

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2045	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,072.000	0.000	0.000	0.00
2050	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	918.000	0.000	0.000	0.00
2055	01506002	000	BLADING	HR	532.150	5.000	0.000	0.000	0.00
2060	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	3,385.000	0.000	0.000	0.00
2065	02166001	000	PROOF ROLLING	HR	149.190	5.000	0.000	0.000	0.00
2070	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,709.000	0.000	0.000	0.00
2075	03106005	000	PRIME COAT (AE-P)	GAL	7.920	542.000	0.000	0.000	0.00
2080	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	954.000	0.000	0.000	0.00
2085	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	23.000	0.000	0.000	0.00
2090	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	233.170	12.000	0.000	0.000	0.00
2095	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.800	0.000	0.000	0.00
2100	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	30.000	0.000	0.000	0.00
2110	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	736.000	0.000	0.000	0.00
2115	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	736.000	0.000	0.000	0.00
2120	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	1,694.000	0.000	0.000	0.00
2125	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.150	1,694.000	-847.000	0.000	0.00
2130	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,134.000	0.000	0.000	0.00
2135	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	350.000	0.000	0.000	0.00
2140	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	2.000	0.000	0.000	0.00
2145	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	2.000	0.000	0.000	0.00
2150	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	2.000	0.000	0.000	0.00
2165	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	2.000	0.000	0.000	0.00
2175	06366002	001	ALUMINUM SIGNS (TY G)	SF	39.580	28.000	0.000	0.000	0.00
2180	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	9.240	264.000	0.000	0.000	0.00
2185	06476003	000	REMOVE LRSA	EA	1,649.140	1.000	0.000	0.000	0.00
2190	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
2195	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
2200	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00

2205	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
2210	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,134.000	0.000	0.000	0.00
2215	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,134.000	0.000	0.000	0.00
2220	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	9.240	28.000	0.000	0.000	0.00
2225	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	9.240	28.000	0.000	0.000	0.00
2230	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	7.920	112.000	0.000	0.000	0.00
2235	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	7.920	112.000	0.000	0.000	0.00
2240	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	110.000	0.000	0.000	0.00
2245	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	220.000	0.000	0.000	0.00
2250	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
2255	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
2260	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	11.000	0.000	0.000	0.00
2265	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	630.000	0.000	0.000	0.00
2270	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	4.000	0.000	0.000	0.00
2275	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,103.000	0.000	0.000	0.00
2280	30776075	000	TACK COAT	GAL	6.600	251.000	0.000	0.000	0.00
2285	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	266.000	0.000	0.000	0.00
2290	30846001	000	BONDING COURSE	GAL	6.600	251.000	0.000	0.000	0.00
2295	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	10.030	847.000	0.000	0.000	0.00
2300	60726003	000	MODULAR GLARE SCREENS (MOVE)	LF	10.600	847.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402246 [IH 20 WB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2350	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
2360	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
2365	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
2370	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	9,600.000	0.000	0.000	0.00
2375	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
2380	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,190.000	0.000	0.000	0.00
2385	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	64.300	0.000	0.000	0.00
2390	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	288.000	0.000	0.000	0.00
2395	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	240.000	0.000	0.000	0.00
2400	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402068

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2500	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	2,563.000	0.000	0.000	0.00
2505	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,157.000	0.000	0.000	0.00
2510	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	778.000	0.000	0.000	0.00
2515	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	3,454.000	0.000	0.000	0.00
2520	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,709.000	0.000	0.000	0.00
2525	03106005	000	PRIME COAT (AE-P)	GAL	7.920	542.000	0.000	0.000	0.00
2530	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	954.000	0.000	0.000	0.00

2535	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	23.000	0.000	0.000	0.00
2540	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.800	0.000	0.000	0.00
2545	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	36.000	0.000	0.000	0.00
2550	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	0.000	0.00
2560	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	672.000	0.000	0.000	0.00
2570	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	583.000	0.000	0.000	0.00
2575	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,134.000	0.000	0.000	0.00
2580	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	162.500	0.000	0.000	0.00
2585	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	1.000	0.000	0.000	0.00
2590	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	1.000	0.000	0.000	0.00
2595	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	1.000	0.000	0.000	0.00
2600	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	50.000	0.000	0.000	0.00
2605	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	3.000	0.000	0.000	0.00
2610	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	1.000	0.000	0.000	0.00
2615	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	1.000	0.000	0.000	0.00
2620	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
2625	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	9.000	0.000	0.000	0.00
2630	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
2645	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	110.000	0.000	0.000	0.00
2650	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	220.000	0.000	0.000	0.00
2655	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
2660	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
2665	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	11.000	0.000	0.000	0.00
2675	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	1,694.000	0.000	0.000	0.00
2680	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	630.000	0.000	0.000	0.00
2685	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	4.000	0.000	0.000	0.00
2690	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,103.000	0.000	0.000	0.00
2695	30776075	000	TACK COAT	GAL	6.600	251.000	0.000	0.000	0.00
2700	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	266.000	0.000	0.000	0.00
2705	30846001	000	BONDING COURSE	GAL	6.600	251.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402240 [IH 20 EB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2760	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
2765	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	650.000	0.000	0.000	0.00
2770	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
2775	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
2780	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	9,600.000	0.000	0.000	0.00
2785	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
2790	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,190.000	0.000	0.000	0.00
2795	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	64.300	0.000	0.000	0.00
2800	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	288.000	0.000	0.000	0.00
2805	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	240.000	0.000	0.000	0.00
2810	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2915	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,047.000	0.000	0.000	0.00
2920	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	1,118.000	0.000	0.000	0.00
2925	01506002	000	BLADING	HR	532.150	5.000	0.000	0.000	0.00
2930	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	3,416.000	0.000	0.000	0.00
2935	02166001	000	PROOF ROLLING	HR	149.190	5.000	0.000	0.000	0.00
2940	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,614.000	0.000	0.000	0.00
2945	03106005	000	PRIME COAT (AE-P)	GAL	7.920	523.000	0.000	0.000	0.00
2950	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	921.000	0.000	0.000	0.00
2955	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	22.000	0.000	0.000	0.00
2960	04206011	000	CL B CONC (FLUME)	CY	4,136.200	4.000	0.000	0.000	0.00
2965	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	30.000	0.000	0.000	0.00
2975	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	720.000	0.000	0.000	0.00
2980	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	720.000	0.000	0.000	0.00
2985	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	1,654.000	0.000	0.000	0.00
2990	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.150	1,654.000	-827.000	0.000	0.00
2995	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,094.000	0.000	0.000	0.00
3000	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	350.000	0.000	0.000	0.00
3005	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	2.000	0.000	0.000	0.00
3010	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	2.000	0.000	0.000	0.00
3015	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	2.000	0.000	0.000	0.00
3030	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	2.000	0.000	0.000	0.00
3040	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,438.050	1.000	0.000	0.000	0.00
3045	06446076	000	REMOVE SM RD SN SUP&AM	EA	131.930	1.000	0.000	0.000	0.00
3050	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
3055	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
3060	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
3065	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
3070	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,094.000	0.000	0.000	0.00
3075	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,094.000	0.000	0.000	0.00
3080	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	9.240	28.000	0.000	0.000	0.00
3085	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	9.240	28.000	0.000	0.000	0.00
3090	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	7.920	112.000	0.000	0.000	0.00
3095	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	7.920	112.000	0.000	0.000	0.00
3100	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	105.000	0.000	0.000	0.00
3105	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	220.000	0.000	0.000	0.00
3110	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
3115	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
3120	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	11.000	0.000	0.000	0.00
3125	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	630.000	0.000	0.000	0.00
3130	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	4.000	0.000	0.000	0.00
3135	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,064.000	0.000	0.000	0.00
3140	30776075	000	TACK COAT	GAL	6.600	242.000	0.000	0.000	0.00
3145	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	256.000	0.000	0.000	0.00
3150	30846001	000	BONDING COURSE	GAL	6.600	242.000	0.000	0.000	0.00
3155	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	10.030	827.000	0.000	0.000	0.00
3160	60726003	000	MODULAR GLARE SCREENS (MOVE)	LF	10.600	827.000	0.000	0.000	0.00

										Category Subtotal	0.00
CATEGORY 002			DESCRIPTION	BRIDGE: 062380000402247 [IH 20 WB @ PECOS RIVER RELIE							
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)		
3210	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00		
3215	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	720.000	0.000	0.000	0.00		
3220	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00		
3225	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00		
3230	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	9,600.000	0.000	0.000	0.00		
3235	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00		
3240	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,190.000	0.000	0.000	0.00		
3245	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	70.600	0.000	0.000	0.00		
3250	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	288.000	0.000	0.000	0.00		
3255	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	240.000	0.000	0.000	0.00		
3260	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00		
										Category Subtotal	0.00

PROJECT BR 2023(933) CONTROL 000402070

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)		
3360	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	1,246.000	0.000	0.000	0.00		
3365	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	941.000	0.000	0.000	0.00		
3370	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	819.000	0.000	0.000	0.00		
3375	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	3,371.000	0.000	0.000	0.00		
3380	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,614.000	0.000	0.000	0.00		
3385	03106005	000	PRIME COAT (AE-P)	GAL	7.920	523.000	0.000	0.000	0.00		
3390	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	921.000	0.000	0.000	0.00		
3395	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	22.000	0.000	0.000	0.00		
3400	04206011	000	CL B CONC (FLUME)	CY	4,136.200	2.200	0.000	0.000	0.00		
3405	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	35.000	0.000	0.000	0.00		
3410	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	0.000	0.00		
3420	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	658.000	0.000	0.000	0.00		
3430	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	563.000	0.000	0.000	0.00		
3435	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,094.000	0.000	0.000	0.00		
3440	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	162.500	0.000	0.000	0.00		
3445	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	1.000	0.000	0.000	0.00		
3450	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	1.000	0.000	0.000	0.00		
3455	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	1.000	0.000	0.000	0.00		
3460	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	50.000	0.000	0.000	0.00		
3465	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	3.000	0.000	0.000	0.00		
3470	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	1.000	0.000	0.000	0.00		
3475	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	1.000	0.000	0.000	0.00		
3480	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00		
3485	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	8.000	0.000	0.000	0.00		
3490	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00		
3505	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	105.000	0.000	0.000	0.00		

3510	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	220.000	0.000	0.000	0.00
3515	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
3520	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	847.000	0.000	0.000	0.00
3525	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	11.000	0.000	0.000	0.00
3535	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	1,654.000	0.000	0.000	0.00
3540	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	630.000	0.000	0.000	0.00
3545	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	4.000	0.000	0.000	0.00
3550	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,064.000	0.000	0.000	0.00
3555	30776075	000	TACK COAT	GAL	6.600	242.000	0.000	0.000	0.00
3560	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	256.000	0.000	0.000	0.00
3565	30846001	000	BONDING COURSE	GAL	6.600	242.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402241 [IH 20 EB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3620	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
3625	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	720.000	0.000	0.000	0.00
3630	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
3635	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
3640	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	9,600.000	0.000	0.000	0.00
3645	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
3650	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,190.000	0.000	0.000	0.00
3655	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	58.800	0.000	0.000	0.00
3660	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	288.000	0.000	0.000	0.00
3665	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	240.000	0.000	0.000	0.00
3670	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402071

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3770	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	90.000	0.000	0.000	0.00
3775	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	1,798.000	0.000	0.000	0.00
3780	01506002	000	BLADING	HR	532.150	5.000	0.000	0.000	0.00
3785	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	3,285.000	0.000	0.000	0.00
3790	02166001	000	PROOF ROLLING	HR	149.190	5.000	0.000	0.000	0.00
3795	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,533.000	0.000	0.000	0.00
3800	03106005	000	PRIME COAT (AE-P)	GAL	7.920	507.000	0.000	0.000	0.00
3805	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	892.000	0.000	0.000	0.00
3810	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	21.000	0.000	0.000	0.00
3815	04206011	000	CL B CONC (FLUME)	CY	4,136.200	4.000	0.000	0.000	0.00
3820	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	30.000	0.000	0.000	0.00
3830	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	702.000	0.000	0.000	0.00
3835	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	702.000	0.000	0.000	0.00
3840	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	1,660.000	0.000	0.000	0.00
3845	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.150	1,660.000	-830.000	0.000	0.00

3850	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,060.000	0.000	0.000	0.00
3855	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	350.000	0.000	0.000	0.00
3860	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	2.000	0.000	0.000	0.00
3865	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	2.000	0.000	0.000	0.00
3870	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	2.000	0.000	0.000	0.00
3885	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	2.000	0.000	0.000	0.00
3895	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,121.410	1.000	0.000	0.000	0.00
3900	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,438.050	1.000	0.000	0.000	0.00
3905	06446076	000	REMOVE SM RD SN SUP&AM	EA	131.930	2.000	0.000	0.000	0.00
3910	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
3915	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
3920	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
3925	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
3930	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	1,060.000	0.000	0.000	0.00
3935	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	1,060.000	0.000	0.000	0.00
3940	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	9.240	30.000	0.000	0.000	0.00
3945	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	9.240	30.000	0.000	0.000	0.00
3950	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	7.920	120.000	0.000	0.000	0.00
3955	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	7.920	120.000	0.000	0.000	0.00
3960	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	105.000	0.000	0.000	0.00
3965	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	210.000	0.000	0.000	0.00
3970	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	830.000	0.000	0.000	0.00
3975	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	830.000	0.000	0.000	0.00
3980	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	11.000	0.000	0.000	0.00
3985	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	680.000	0.000	0.000	0.00
3990	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	4.000	0.000	0.000	0.00
3995	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,031.000	0.000	0.000	0.00
4000	30776075	000	TACK COAT	GAL	6.600	234.000	0.000	0.000	0.00
4005	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	248.000	0.000	0.000	0.00
4010	30846001	000	BONDING COURSE	GAL	6.600	234.000	0.000	0.000	0.00
4015	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	10.030	830.000	0.000	0.000	0.00
4020	60726003	000	MODULAR GLARE SCREENS (MOVE)	LF	10.600	830.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402248 [IH 20 WB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4070	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
4075	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	568.000	0.000	0.000	0.00
4080	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
4085	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
4090	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	10,400.000	0.000	0.000	0.00
4095	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
4100	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,290.000	0.000	0.000	0.00
4105	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	70.100	0.000	0.000	0.00
4110	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	308.000	0.000	0.000	0.00
4115	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	260.000	0.000	0.000	0.00
4120	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402072
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4220	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	42.000	0.000	0.000	0.00
4225	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	1,706.000	0.000	0.000	0.00
4230	01646033	000	DRILL SEEDING (PERM)(RURAL)(SANDY)	SY	1.330	3,373.000	0.000	0.000	0.00
4235	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	2,533.000	0.000	0.000	0.00
4240	03106005	000	PRIME COAT (AE-P)	GAL	7.920	507.000	0.000	0.000	0.00
4245	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	892.000	0.000	0.000	0.00
4250	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	21.000	0.000	0.000	0.00
4255	04206011	000	CL B CONC (FLUME)	CY	4,136.200	2.200	0.000	0.000	0.00
4260	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	35.000	0.000	0.000	0.00
4265	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	0.000	0.00
4275	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	642.000	0.000	0.000	0.00
4285	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	546.000	0.000	0.000	0.00
4290	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,060.000	0.000	0.000	0.00
4295	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	162.500	0.000	0.000	0.00
4300	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	1.000	0.000	0.000	0.00
4305	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	1.000	0.000	0.000	0.00
4310	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	1.000	0.000	0.000	0.00
4315	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	50.000	0.000	0.000	0.00
4320	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	3.000	0.000	0.000	0.00
4325	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	1.000	0.000	0.000	0.00
4330	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	1.000	0.000	0.000	0.00
4335	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,121.410	1.000	0.000	0.000	0.00
4340	06446076	000	REMOVE SM RD SN SUP&AM	EA	131.930	1.000	0.000	0.000	0.00
4345	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
4350	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	8.000	0.000	0.000	0.00
4355	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
4370	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	105.000	0.000	0.000	0.00
4375	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	210.000	0.000	0.000	0.00
4380	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	830.000	0.000	0.000	0.00
4385	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	830.000	0.000	0.000	0.00
4390	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	11.000	0.000	0.000	0.00
4400	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	1,660.000	0.000	0.000	0.00
4405	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	680.000	0.000	0.000	0.00
4410	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	4.000	0.000	0.000	0.00
4415	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,031.000	0.000	0.000	0.00
4420	30776075	000	TACK COAT	GAL	6.600	234.000	0.000	0.000	0.00
4425	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	248.000	0.000	0.000	0.00
4430	30846001	000	BONDING COURSE	GAL	6.600	234.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402242 [IH 20 EB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4485	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00

4490	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	568.000	0.000	0.000	0.00
4495	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
4500	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
4505	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	10,400.000	0.000	0.000	0.00
4510	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
4515	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,290.000	0.000	0.000	0.00
4520	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	59.000	0.000	0.000	0.00
4525	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	308.000	0.000	0.000	0.00
4530	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	260.000	0.000	0.000	0.00
4535	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) **CONTROL** 000402073
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4640	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,411.000	0.000	0.000	0.00
4645	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	2,260.000	0.000	0.000	0.00
4650	01506002	000	BLADING	HR	532.150	5.000	0.000	0.000	0.00
4655	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	8,304.000	0.000	0.000	0.00
4660	02166001	000	PROOF ROLLING	HR	149.190	5.000	0.000	0.000	0.00
4665	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	4,157.000	0.000	0.000	0.00
4670	03106005	000	PRIME COAT (AE-P)	GAL	7.920	832.000	0.000	0.000	0.00
4675	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	6,680.000	0.000	0.000	0.00
4680	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	178.000	0.000	0.000	0.00
4685	03546030	000	PLANE ASPH CONC PAV(0" TO 8")	SY	4.240	1,689.000	0.000	0.000	0.00
4690	04206011	000	CL B CONC (FLUME)	CY	4,136.200	3.900	0.000	0.000	0.00
4695	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	30.000	0.000	0.000	0.00
4705	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.660	78.000	0.000	0.000	0.00
4710	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	11.870	78.000	0.000	0.000	0.00
4715	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	13.850	1,114.000	0.000	0.000	0.00
4720	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	1,114.000	0.000	0.000	0.00
4740	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.150	3,533.000	-597.000	0.000	0.00
4745	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,740.000	0.000	0.000	0.00
4750	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	350.000	0.000	0.000	0.00
4755	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	2.000	0.000	0.000	0.00
4760	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	2.000	0.000	0.000	0.00
4765	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	2.000	0.000	0.000	0.00
4780	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	2.000	0.000	0.000	0.00
4786	05456005		CRASH CUSH ATTEN (REMOVE)	EA	1,978.960	0.000	1.000	0.000	0.00
			Added by CO 001						
4787	05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,554.470	0.000	1.000	0.000	0.00
			Added by CO 001						
4790	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,121.410	1.000	0.000	0.000	0.00
4795	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,438.050	1.000	0.000	0.000	0.00
4800	06446076	000	REMOVE SM RD SN SUP&AM	EA	131.930	2.000	0.000	0.000	0.00
4805	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
4810	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
4815	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00

4820	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
4835	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	9.240	30.000	0.000	0.000	0.00
4840	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	9.240	30.000	0.000	0.000	0.00
4845	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	7.920	120.000	0.000	0.000	0.00
4850	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	7.920	120.000	0.000	0.000	0.00
4865	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.640	291.000	0.000	0.000	0.00
4870	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	150.000	0.000	0.000	0.00
4875	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	1,090.000	0.000	0.000	0.00
4880	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	3,040.000	0.000	0.000	0.00
4885	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	4,330.000	0.000	0.000	0.00
4890	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	55.000	0.000	0.000	0.00
4905	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	6,500.000	0.000	0.000	0.00
4910	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	44.000	0.000	0.000	0.00
4915	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,693.000	0.000	0.000	0.00
4920	30776075	000	TACK COAT	GAL	6.600	385.000	0.000	0.000	0.00
4925	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	407.000	0.000	0.000	0.00
4930	30846001	000	BONDING COURSE	GAL	6.600	385.000	0.000	0.000	0.00
4935	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	724.000	0.000	0.000	0.00
4940	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	10.030	2,694.000	0.000	0.000	0.00
4945	60726003	000	MODULAR GLARE SCREENS (MOVE)	LF	10.600	1,970.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402249 [IH 20 WB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4995	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
5000	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	698.000	0.000	0.000	0.00
5005	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
5010	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
5015	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	10,400.000	0.000	0.000	0.00
5020	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00
5025	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,290.000	0.000	0.000	0.00
5030	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	68.900	0.000	0.000	0.00
5035	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	308.000	0.000	0.000	0.00
5040	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	260.000	0.000	0.000	0.00
5045	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402074

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5150	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	422.000	0.000	0.000	0.00
5155	01106001	000	EXCAVATION (ROADWAY)	CY	45.380	1,202.000	0.000	0.000	0.00
5160	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	2,294.000	0.000	0.000	0.00
5165	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	1.330	6,732.000	0.000	0.000	0.00
5170	02476274	003	FL BS (CMP IN PLC)(TY A GR 4)(14")	SY	40.820	4,157.000	0.000	0.000	0.00
5175	03106005	000	PRIME COAT (AE-P)	GAL	7.920	832.000	0.000	0.000	0.00

5180	03166017	002	ASPH (AC-20-5TR)	GAL	6.600	6,680.000	0.000	0.000	0.00
5185	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	228.240	178.000	0.000	0.000	0.00
5190	03546030	000	PLANE ASPH CONC PAV(0" TO 8")	SY	4.240	1,689.000	0.000	0.000	0.00
5195	04206011	000	CL B CONC (FLUME)	CY	4,136.200	2.200	0.000	0.000	0.00
5200	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	899.350	109.000	0.000	0.000	0.00
5205	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	1.000	0.000	0.000	0.00
5210	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.660	78.000	0.000	0.000	0.00
5215	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	11.870	78.000	0.000	0.000	0.00
5225	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	1,022.000	0.000	0.000	0.00
5245	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	92.880	2,569.000	0.000	0.000	0.00
5250	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.460	1,740.000	0.000	0.000	0.00
5255	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	44.200	162.500	0.000	0.000	0.00
5260	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,529.150	1.000	0.000	0.000	0.00
5265	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,945.980	1.000	0.000	0.000	0.00
5270	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,602.960	1.000	0.000	0.000	0.00
5275	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	50.000	0.000	0.000	0.00
5280	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	3.000	0.000	0.000	0.00
5285	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,386.700	1.000	0.000	0.000	0.00
5290	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	1.000	0.000	0.000	0.00
5295	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,978.960	1.000	0.000	0.000	0.00
5305	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,438.050	1.000	0.000	0.000	0.00
5310	06446076	000	REMOVE SM RD SN SUP&AM	EA	131.930	1.000	0.000	0.000	0.00
5315	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.390	3.000	0.000	0.000	0.00
5320	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.390	12.000	0.000	0.000	0.00
5325	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.410	3.000	0.000	0.000	0.00
5340	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.450	390.000	0.000	0.000	0.00
5350	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.640	123.000	0.000	0.000	0.00
5355	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	2.640	150.000	0.000	0.000	0.00
5360	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.990	880.000	0.000	0.000	0.00
5365	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.920	2,810.000	0.000	0.000	0.00
5370	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.920	3,510.000	0.000	0.000	0.00
5375	06726010	000	REFL PAV MRKR TY II-C-R	EA	9.240	44.000	0.000	0.000	0.00
5390	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.330	5,240.000	0.000	0.000	0.00
5395	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.320	33.000	0.000	0.000	0.00
5400	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	197.080	1,693.000	0.000	0.000	0.00
5405	30776075	000	TACK COAT	GAL	6.600	385.000	0.000	0.000	0.00
5410	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	289.050	407.000	0.000	0.000	0.00
5415	30846001	000	BONDING COURSE	GAL	6.600	385.000	0.000	0.000	0.00
5430	61856005	002	TMA (MOBILE OPERATION)	DAY	134.100	124.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402243 [IH 20 EB @ PECOS RIVER RELIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5480	04006005	000	CEM STABIL BKFL	CY	232.910	100.000	0.000	0.000	0.00
5485	04166004	000	DRILL SHAFT (36 IN)	LF	396.170	698.000	0.000	0.000	0.00
5490	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.000	0.000	0.000	0.00
5495	04206030	000	CL C CONC (CAP)(HPC)	CY	1,479.900	53.100	0.000	0.000	0.00
5500	04226002	000	REINF CONC SLAB (HPC)	SF	38.660	10,400.000	0.000	0.000	0.00
5505	04226015	000	APPROACH SLAB	CY	1,011.320	61.000	0.000	0.000	0.00

CONTRACT ID	000402063	ESTIMATE	0013	CONTRACTOR'S ESTIMATE PACKAGE				Page 25 of 26	
5510	04256035	000	PRESTR CONC GIRDER (TX28)	LF	233.160	1,290.000	0.000	0.000	0.00
5515	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	681.110	58.100	0.000	0.000	0.00
5520	04506024	001	RAIL (TY SSTR)(HPC)	LF	86.600	308.000	0.000	0.000	0.00
5525	04506111	001	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	93.270	260.000	0.000	0.000	0.00
5530	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	254.410	78.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$6,657,251.91

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	10.660	3,189.00	6,351.000	67,701.66
01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	8.830	7,760.00	15,599.560	137,744.12
01106001	000	EXCAVATION (ROADWAY)	CY	45.380	2,358.00	1,754.500	79,619.21
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	39.880	475.00	475.000	18,943.00
04166004	000	DRILL SHAFT (36 IN)	LF	396.170	1,618.00	1,521.790	602,887.55
04206014	000	CL C CONC (ABUT)(HPC)	CY	1,131.110	48.00	35.000	39,588.85
04966004	000	REMOV STR (SET)	EA	743.020	1.00	1.000	743.02
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	92,270.000	6.00	6.000	553,620.00
05006001	000	MOBILIZATION	LS	1,560,547.060	1.00	0.900	1,404,492.36
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,482.220	22.00	10.000	94,822.20
05066042	005	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	13.850	4,890.00	4,396.000	60,884.60
05086001	000	CONSTRUCTING DETOURS	SY	97.090	11,075.00	11,508.560	1,117,366.10
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	66.750	9,704.00	9,660.000	644,805.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.600	9,390.00	7,170.000	40,152.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.300	1,675.00	1,700.000	5,610.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	329.830	12.00	12.000	3,957.96
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	263.860	12.00	12.000	3,166.32
05456019	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	10,554.470	2.00	2.000	21,108.94
06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.660	17,548.00	11,315.000	7,467.90
06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.660	16,806.00	12,593.000	8,311.38
06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.450	13,172.00	5,150.000	7,467.50
06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.450	17,486.00	12,480.000	18,096.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.120	41,560.00	21,817.000	24,435.04
06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.960	31,180.00	4,770.000	18,889.20
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,002.400	5.00	6.000	90,014.40
60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	36.580	8,610.00	8,610.000	314,953.80
60796002	000	AUTO PORT SMRT TRF MONITOR SYS (PLAN 1)	DAY	223.840	1,338.00	562.000	125,798.08
61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	13,323.720	2.00	2.000	26,647.44
61856002	002	TMA (STATIONARY)	DAY	902.680	106.00	22.000	19,858.96
61856005	002	TMA (MOBILE OPERATION)	DAY	134.100	122.00	1.000	134.10
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	1,089,092.950	1,089,092.95
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	120,000.00	8,872.270	8,872.27

TOTAL ITEM EARNINGS TO DATE

\$6,657,251.91