



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **002802097**
 PROJECT: **STP 2B24(429)MM**
 CONTRACT: **06243002**
 AWARD AMOUNT: **\$66,988,356.74**
 PROJECTED AMOUNT: **\$66,988,359.75**
 ADJ. PROJECTED AMOUNT: **\$66,988,359.75**
 CONTRACTOR: **SER CONSTRUCTION PARTNERS, LLC**

HIGHWAY: **US 90**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Phil Garlin, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/14/2024** to **10/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **0.64**
 % TIME USED: **0.00**
 % RETAINAGE: **0.00**

LETTING DATE: **06/05/2024**
 AWARD DATE: **06/27/2024**
 NOTICE TO PROCEED DATE: **08/14/2024**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$426,000.00	\$0.00	\$426,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$426,000.00	\$0.00	\$426,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$426,000.00	\$0.00	\$426,000.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 11/12/2024
BID DAYS: 686
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 686
DAYS CHARGED TO DATE: 0
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/25/2024		1	TIME NOT STARTED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2B24(429)MM

CONTROL 002802097

CATEGORY 001

DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0310	05006001	000	MOBILIZATION	LS	6,000,000.000	0.071	\$426,000.00

Total Bid Quantity	QTY Paid To Date
1.00	0.07

TOTAL ITEM EARNINGS THIS ESTIMATE

\$426,000.00

CONTRACT LINE ITEMS

PROJECT STP 2B24(429)MM CONTROL 002802097
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0310	05006001	000	MOBILIZATION	LS	6,000,000.000	1.000	0.000	0.07	426,000.00
Category Subtotal									\$426,000.00

PROJECT C 28-2-74 CONTROL 002802074
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0940	01006002	000	PREPARING ROW	STA	25,000.000	43.720	0.000	0.000	0.00
0945	01046001	000	REMOVING CONC (PAV)	SY	14.600	1,890.000	0.000	0.000	0.00
0950	01046009	000	REMOVING CONC (RIPRAP)	SY	4.700	8,317.000	0.000	0.000	0.00
0955	01046021	000	REMOVING CONC (CURB)	LF	2.100	790.000	0.000	0.000	0.00
0960	01046023	000	REMOVING CONC (CTB)	LF	6.400	9,306.000	0.000	0.000	0.00
0965	01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	8.000	2,162.000	0.000	0.000	0.00
0970	01106001	000	EXCAVATION (ROADWAY)	CY	32.600	7,135.000	0.000	0.000	0.00
0975	01106002	000	EXCAVATION (CHANNEL)	CY	11.000	35,436.000	0.000	0.000	0.00
0980	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	8.700	6,467.000	0.000	0.000	0.00
0985	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	33.200	202,314.000	0.000	0.000	0.00
0990	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	66.600	16,951.000	0.000	0.000	0.00
0995	01326036	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	66.600	23,556.000	0.000	0.000	0.00
1000	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.200	8,932.000	0.000	0.000	0.00
1005	01626002	000	BLOCK SODDING	SY	4.500	68,816.000	0.000	0.000	0.00
1010	01626003	000	STRAW OR HAY MULCH	SY	0.300	68,816.000	0.000	0.000	0.00
1015	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.200	68,816.000	0.000	0.000	0.00
1020	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.200	68,816.000	0.000	0.000	0.00
1025	01666001	000	FERTILIZER	AC	1,060.000	17.040	0.000	0.000	0.00
1030	01686001	000	VEGETATIVE WATERING	MG	32.900	2,044.690	0.000	0.000	0.00
1035	02606006	000	LIME TRT (EXST MATL) (6")	SY	4.300	58,957.000	0.000	0.000	0.00
1040	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	360.900	875.000	0.000	0.000	0.00
1045	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	22.200	58,957.000	0.000	0.000	0.00
1050	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	137.500	1,620.000	0.000	0.000	0.00
1055	03056055	000	SALV, HAUL & STKPL RCL APH PAV (4"-14")	SY	9.800	2,162.000	0.000	0.000	0.00
1060	03606006	001	CONC PVMT (CONT REINF - CRCP) (12")	SY	94.100	4,879.000	0.000	0.000	0.00
1065	03606008	001	CONC PVMT (CONT REINF - CRCP) (14")	SY	107.800	62,082.000	0.000	0.000	0.00
1070	04006001	000	STRUCT EXCAV	CY	14.600	23,556.000	0.000	0.000	0.00
1075	04006005	000	CEM STABIL BKFL	CY	61.500	2,017.000	0.000	0.000	0.00
1080	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	61.500	639.000	0.000	0.000	0.00
1085	04016001	000	FLOWABLE BACKFILL	CY	473.600	16.000	0.000	0.000	0.00
1090	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.100	3,010.000	0.000	0.000	0.00
1095	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	74.200	14.000	0.000	0.000	0.00
1100	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	111.300	24.000	0.000	0.000	0.00
1105	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	377.400	888.000	0.000	0.000	0.00

CONTRACT ID	002802097	ESTIMATE	0001	CONTRACTOR'S ESTIMATE PACKAGE				Page 5 of 13	
1110	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	795.000	200.000	0.000	0.000	0.00
1115	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	349.800	45.000	0.000	0.000	0.00
1120	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	422.900	44.000	0.000	0.000	0.00
1125	04206068	001	CL C CONC (SIGN COLUMN)	CY	1,298.500	219.000	0.000	0.000	0.00
1130	04206134	001	CL C CONC (SIGN FOOTING)	CY	1,084.200	80.000	0.000	0.000	0.00
1135	04236003	005	RETAINING WALL (TEMP WALL)	SF	36.000	1,260.000	0.000	0.000	0.00
1140	04236042	005	RETAINING WALL (MSE) (VERTICAL SCHEME)	SF	39.000	107,743.000	0.000	0.000	0.00
1145	04326001	000	RIPRAP (CONC)(4 IN)	CY	523.000	199.000	0.000	0.000	0.00
1150	04326002	000	RIPRAP (CONC)(5 IN)	CY	525.400	3,697.000	0.000	0.000	0.00
1155	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	861.700	32.000	0.000	0.000	0.00
1160	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	625.500	245.000	0.000	0.000	0.00
1165	04506023	001	RAIL (TY SSTR)	LF	58.800	8,633.000	0.000	0.000	0.00
1170	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	63.300	894.000	0.000	0.000	0.00
1175	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	1,231.000	154.000	0.000	0.000	0.00
1180	04646003	001	RC PIPE (CL III)(18 IN)	LF	101.700	4.000	0.000	0.000	0.00
1185	04646005	001	RC PIPE (CL III)(24 IN)	LF	101.900	2,496.000	0.000	0.000	0.00
1190	04646007	001	RC PIPE (CL III)(30 IN)	LF	113.900	342.000	0.000	0.000	0.00
1195	04646008	001	RC PIPE (CL III)(36 IN)	LF	164.900	33.000	0.000	0.000	0.00
1200	04646009	001	RC PIPE (CL III)(42 IN)	LF	220.500	16.000	0.000	0.000	0.00
1205	04646011	001	RC PIPE (CL III)(54 IN)	LF	374.300	12.000	0.000	0.000	0.00
1210	04646026	001	RC PIPE (CL V)(24 IN)	LF	139.700	758.000	0.000	0.000	0.00
1215	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,583.200	10.000	0.000	0.000	0.00
1220	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	6,784.600	3.000	0.000	0.000	0.00
1225	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	6,290.300	4.000	0.000	0.000	0.00
1230	04656172	001	INLET (COMPL)(TY AZR2G)	EA	14,613.900	31.000	0.000	0.000	0.00
1235	04656177	001	INLET (COMPL)(TY AZ2G)	EA	13,158.000	2.000	0.000	0.000	0.00
1240	04656557	001	INLET (CURB)(SPL)	EA	5,620.300	1.000	0.000	0.000	0.00
1245	04666154	000	WINGWALL (FW - 0) (HW=7 FT)	EA	18,527.800	2.000	0.000	0.000	0.00
1250	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,109.900	28.000	0.000	0.000	0.00
1255	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,848.800	4.000	0.000	0.000	0.00
1260	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,848.800	1.000	0.000	0.000	0.00
1265	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	2,988.700	1.000	0.000	0.000	0.00
1270	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	4,326.400	3.000	0.000	0.000	0.00
1275	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	4,263.900	2.000	0.000	0.000	0.00
1280	04676461	000	SET (TY II) (42 IN) (RCP) (3: 1) (C)	EA	6,584.200	1.000	0.000	0.000	0.00
1285	04676485	000	SET (TY II) (54 IN) (RCP) (3: 1) (C)	EA	7,839.200	1.000	0.000	0.000	0.00
1290	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,922.100	6.000	0.000	0.000	0.00
1295	04816024	000	PIPE (PVC) (SCH 80) (8 IN)	LF	47.200	338.000	0.000	0.000	0.00
1300	04966004	000	REMOV STR (SET)	EA	614.800	10.000	0.000	0.000	0.00
1305	04966007	000	REMOV STR (PIPE)	LF	34.200	814.000	0.000	0.000	0.00
1310	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,267.000	30.000	0.000	0.000	0.00
1315	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	132.500	363.000	0.000	0.000	0.00
1320	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	26.500	363.000	0.000	0.000	0.00
1325	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	12.700	70.000	0.000	0.000	0.00
1330	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	4.200	70.000	0.000	0.000	0.00
1335	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	11.800	2,610.000	0.000	0.000	0.00
1340	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	13.700	630.000	0.000	0.000	0.00
1345	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	11.800	2,610.000	0.000	0.000	0.00
1350	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	73.200	4,451.000	0.000	0.000	0.00
1355	05296005	000	CONC CURB (MONO) (TY II)	LF	3.600	985.000	0.000	0.000	0.00
1360	05296010	000	CONC CURB (U-TURN)	LF	31.100	1,434.000	0.000	0.000	0.00
1365	05316003	000	CONC SIDEWALKS (6")	SY	80.200	494.000	0.000	0.000	0.00

CONTRACT ID	002802097	ESTIMATE	0001	CONTRACTOR'S ESTIMATE PACKAGE				Page 6 of 13		
1370	05316004	000	CURB RAMPS (TY 1)	EA	4,761.200	4.000	0.000	0.000	0.00	
1375	05316010	000	CURB RAMPS (TY 7)	EA	2,379.300	4.000	0.000	0.000	0.00	
1380	05316016	000	CURB RAMPS (TY 21)	EA	3,652.000	1.000	0.000	0.000	0.00	
1385	05366002	000	CONC MEDIAN	SY	71.900	2,725.000	0.000	0.000	0.00	
1390	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	33.900	6,910.000	0.000	0.000	0.00	
1395	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,650.000	2.000	0.000	0.000	0.00	
1400	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,590.000	11.000	0.000	0.000	0.00	
1405	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.700	218.000	0.000	0.000	0.00	
1410	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,710.000	13.000	0.000	0.000	0.00	
1415	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	5,587.000	3.000	0.000	0.000	0.00	
1420	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	6,277.900	1.000	0.000	0.000	0.00	
1425	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,060.000	4.000	0.000	0.000	0.00	
1430	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,501.400	2.000	0.000	0.000	0.00	
1435	06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	1,261.400	8.000	0.000	0.000	0.00	
1440	06106107	000	IN RD IL (U/P) (TY 2) (250W EQ) LED	EA	1,282.600	8.000	0.000	0.000	0.00	
1445	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	81,355.000	5.000	0.000	0.000	0.00	
1450	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.100	2,937.000	0.000	0.000	0.00	
1455	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.000	575.000	0.000	0.000	0.00	
1460	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.000	870.000	0.000	0.000	0.00	
1465	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	27.900	700.000	0.000	0.000	0.00	
1470	06186062	000	CONDT (RM) (3/4")	LF	25.400	659.000	0.000	0.000	0.00	
1475	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.500	815.000	0.000	0.000	0.00	
1480	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	1,630.000	0.000	0.000	0.00	
1485	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.100	5,173.000	0.000	0.000	0.00	
1490	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.200	6,886.000	0.000	0.000	0.00	
1495	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.400	410.000	0.000	0.000	0.00	
1500	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	4.400	2,165.000	0.000	0.000	0.00	
1505	06246009	000	GROUND BOX TY D (162922)	EA	980.500	2.000	0.000	0.000	0.00	
1510	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,340.900	25.000	0.000	0.000	0.00	
1515	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	9,752.000	1.000	0.000	0.000	0.00	
1520	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	6,598.500	1.000	0.000	0.000	0.00	
1525	06366002	001	ALUMINUM SIGNS (TY G)	SF	30.700	208.500	0.000	0.000	0.00	
1530	06366003	001	ALUMINUM SIGNS (TY O)	SF	37.100	1,603.500	0.000	0.000	0.00	
1535	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	848.000	16.000	0.000	0.000	0.00	
1540	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	901.000	18.000	0.000	0.000	0.00	
1545	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	848.000	5.000	0.000	0.000	0.00	
1550	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	954.000	2.000	0.000	0.000	0.00	
1555	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,669.500	2.000	0.000	0.000	0.00	
1560	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,733.100	2.000	0.000	0.000	0.00	
1565	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	5,512.000	2.000	0.000	0.000	0.00	
1570	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	636.000	2.000	0.000	0.000	0.00	
1575	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	530.000	3.000	0.000	0.000	0.00	
1580	06446076	000	REMOVE SM RD SN SUP&AM	EA	153.700	17.000	0.000	0.000	0.00	
1585	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	106.000	3.000	0.000	0.000	0.00	
1590	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.400	1,056.600	0.000	0.000	0.00	
1595	06506031	000	INS OH SN SUP(30 FT BAL TEE)(SPAN ONLY)	EA	28,958.100	1.000	0.000	0.000	0.00	
1600	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	38,690.000	7.000	0.000	0.000	0.00	
1605	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	31.800	247.000	0.000	0.000	0.00	
1610	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	24.400	144.000	0.000	0.000	0.00	
1615	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	99.600	17.000	0.000	0.000	0.00	
1620	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	2.200	2,265.000	0.000	0.000	0.00	
1625	06626076	000	WK ZN PAV MRK REMOV (W)4"(BKN W/MRKR)	LF	2.700	720.000	0.000	0.000	0.00	

CONTRACT ID	002802097	ESTIMATE	0001	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 13		
1630	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	2.200	1,440.000	0.000	0.000	0.00	
1635	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	270.300	20.000	0.000	0.000	0.00	
1640	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	302.100	4.000	0.000	0.000	0.00	
1645	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	280.900	12.000	0.000	0.000	0.00	
1650	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	68.900	23.000	0.000	0.000	0.00	
1655	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.400	1,307.000	0.000	0.000	0.00	
1660	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	4,425.000	0.000	0.000	0.00	
1665	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.400	32,557.000	0.000	0.000	0.00	
1670	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	7,515.000	0.000	0.000	0.00	
1675	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.800	12,899.000	0.000	0.000	0.00	
1680	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	26.500	9.000	0.000	0.000	0.00	
1685	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	26.500	9.000	0.000	0.000	0.00	
1690	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.200	4,318.000	0.000	0.000	0.00	
1695	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	76,485.000	0.000	0.000	0.00	
1700	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	5,960.000	0.000	0.000	0.00	
1705	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.300	3,635.000	0.000	0.000	0.00	
1710	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.400	740.000	0.000	0.000	0.00	
1715	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	26.500	20.000	0.000	0.000	0.00	
1720	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	31.800	4.000	0.000	0.000	0.00	
1725	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	26.500	12.000	0.000	0.000	0.00	
1730	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	19.100	23.000	0.000	0.000	0.00	
1735	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	41,340.000	1.000	0.000	0.000	0.00	
1740	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	249.100	14.000	0.000	0.000	0.00	
1745	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	249.100	2.000	0.000	0.000	0.00	
1750	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	249.100	14.000	0.000	0.000	0.00	
1755	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	249.100	2.000	0.000	0.000	0.00	
1760	06826005	000	VEH SIG SEC (12")LED(RED)	EA	249.100	14.000	0.000	0.000	0.00	
1765	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	249.100	4.000	0.000	0.000	0.00	
1770	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	651.900	14.000	0.000	0.000	0.00	
1775	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	212.000	2.000	0.000	0.000	0.00	
1780	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.900	14.000	0.000	0.000	0.00	
1785	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.900	4,020.000	0.000	0.000	0.00	
1790	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.500	4,330.000	0.000	0.000	0.00	
1795	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.200	3,230.000	0.000	0.000	0.00	
1800	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	14,416.000	2.000	0.000	0.000	0.00	
1805	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	15,052.000	1.000	0.000	0.000	0.00	
1810	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	33,103.800	1.000	0.000	0.000	0.00	
1815	06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	40,052.100	1.000	0.000	0.000	0.00	
1820	06876001	000	PED POLE ASSEMBLY	EA	2,491.000	13.000	0.000	0.000	0.00	
1825	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	689.000	13.000	0.000	0.000	0.00	
1830	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,482.100	1.000	0.000	0.000	0.00	
1835	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.800	107,743.000	0.000	0.000	0.00	
1840	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	690.200	264.000	0.000	0.000	0.00	
1845	30766041	000	D-GR HMA TY-D SAC-A PG70-22	TON	111.100	4,864.000	0.000	0.000	0.00	
1850	40756001	000	WICK DRAINS	LF	0.600	881,899.000	0.000	0.000	0.00	
1855	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	159.000	28.000	0.000	0.000	0.00	
1860	60046031	000	ITS COM CBL (ETHERNET)	LF	2.100	200.000	0.000	0.000	0.00	
1865	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.900	22,590.000	0.000	0.000	0.00	
1870	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.900	13,810.000	0.000	0.000	0.00	
1875	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.900	355.000	0.000	0.000	0.00	
1880	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	2.400	5,960.000	0.000	0.000	0.00	
1885	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	5.500	2,035.000	0.000	0.000	0.00	

1890	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	5.500	1,600.000	0.000	0.000	0.00
1895	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	11.900	740.000	0.000	0.000	0.00
1900	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.900	25,920.000	0.000	0.000	0.00
1905	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	1.000	13,810.000	0.000	0.000	0.00
1910	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,632.000	1.000	0.000	0.000	0.00
1915	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	39,485.000	3.000	0.000	0.000	0.00
1920	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	39,485.000	2.000	0.000	0.000	0.00
1925	61856003	002	TMA (MOBILE OPERATION)	HR	212.000	24.000	0.000	0.000	0.00
1930	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	938.100	6.000	0.000	0.000	0.00
1935	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	938.100	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 121020002802547 [US90 OVERPASS AT PURPLE SA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1985	04166004	000	DRILL SHAFT (36 IN)	LF	187.900	2,044.000	0.000	0.000	0.00
1990	04166012	000	DRILL SHAFT (84 IN)	LF	984.800	840.000	0.000	0.000	0.00
1995	04206013	001	CL C CONC (ABUT)	CY	1,225.100	126.400	0.000	0.000	0.00
2000	04206037	001	CL C CONC (COLUMN)	CY	1,230.000	229.800	0.000	0.000	0.00
2005	04206182	001	CL F CONC (CAP)(INVT)	CY	1,226.700	307.400	0.000	0.000	0.00
2010	04226001	000	REINF CONC SLAB	SF	20.100	42,744.000	0.000	0.000	0.00
2015	04256038	001	PRESTR CONC GIRDER (TX46)	LF	208.600	5,261.840	0.000	0.000	0.00
2020	04326006	000	RIPRAP (CONC)(CL B)	CY	996.000	4.100	0.000	0.000	0.00
2025	04506023	001	RAIL (TY SSTR)	LF	58.800	636.000	0.000	0.000	0.00
2030	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	173.400	265.000	0.000	0.000	0.00
2035	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,922.100	4.000	0.000	0.000	0.00
2040	04816011	000	PIPE (PVC) (SCH 40) (4 IN)	LF	64.500	178.000	0.000	0.000	0.00
2045	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	73.200	318.000	0.000	0.000	0.00
2050	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,632.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(429)MM CONTROL 002802097

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	25,000.000	19.700	0.000	0.000	0.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	4.700	947.000	0.000	0.000	0.00
0070	01046023	000	REMOVING CONC (CTB)	LF	6.400	2,118.000	0.000	0.000	0.00
0075	01106001	000	EXCAVATION (ROADWAY)	CY	32.600	7,431.000	0.000	0.000	0.00
0080	01106002	000	EXCAVATION (CHANNEL)	CY	11.000	301.000	0.000	0.000	0.00
0085	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	8.700	417.000	0.000	0.000	0.00
0090	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	33.200	5,919.000	0.000	0.000	0.00
0095	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	66.600	4,283.000	0.000	0.000	0.00
0100	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.200	2,523.000	0.000	0.000	0.00
0105	01626002	000	BLOCK SODDING	SY	4.500	21,113.000	0.000	0.000	0.00
0110	01626003	000	STRAW OR HAY MULCH	SY	0.300	18,034.000	0.000	0.000	0.00
0115	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.200	18,034.000	0.000	0.000	0.00
0120	01646025	000	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	SY	0.400	8,788.000	0.000	0.000	0.00

CONTRACT ID	002802097	ESTIMATE	0001	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 13	
0125	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.200	18,034.000	0.000	0.000	0.00
0130	01666001	000	FERTILIZER	AC	1,060.000	7.080	0.000	0.000	0.00
0135	01686001	000	VEGETATIVE WATERING	MG	32.900	849.370	0.000	0.000	0.00
0140	02606001	000	LIME (HYDRATED LIME (DRY))	TON	360.900	28.000	0.000	0.000	0.00
0145	02606006	000	LIME TRT (EXST MATL) (6")	SY	4.300	16,907.000	0.000	0.000	0.00
0150	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	360.900	251.000	0.000	0.000	0.00
0155	02606079	000	LIME TRT (SUBGRADE)(6")	SY	10.900	1,725.000	0.000	0.000	0.00
0160	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	22.200	16,907.000	0.000	0.000	0.00
0165	03606008	001	CONC PVMT (CONT REINF - CRCP) (14")	SY	107.800	16,373.000	0.000	0.000	0.00
0170	03606028	001	CONC PAV (JOINT REINF) (6")	SY	66.000	1,446.000	0.000	0.000	0.00
0175	04006005	000	CEM STABIL BKFL	CY	61.500	137.000	0.000	0.000	0.00
0180	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	61.500	30.000	0.000	0.000	0.00
0185	04016001	000	FLOWABLE BACKFILL	CY	473.600	20.000	0.000	0.000	0.00
0190	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.100	235.000	0.000	0.000	0.00
0195	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	74.200	14.000	0.000	0.000	0.00
0200	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	377.400	104.000	0.000	0.000	0.00
0205	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	795.000	80.000	0.000	0.000	0.00
0210	04206011	001	CL B CONC (FLUME)	CY	655.900	20.000	0.000	0.000	0.00
0215	04206068	001	CL C CONC (SIGN COLUMN)	CY	1,298.500	22.000	0.000	0.000	0.00
0220	04206134	001	CL C CONC (SIGN FOOTING)	CY	1,084.200	10.000	0.000	0.000	0.00
0225	04236008	005	RETAINING WALL (CAST - IN - PLACE)	SF	190.900	2,910.000	0.000	0.000	0.00
0230	04326001	000	RIPRAP (CONC)(4 IN)	CY	523.000	236.000	0.000	0.000	0.00
0235	04326002	000	RIPRAP (CONC)(5 IN)	CY	525.400	475.000	0.000	0.000	0.00
0240	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	861.700	4.000	0.000	0.000	0.00
0245	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	625.500	86.000	0.000	0.000	0.00
0250	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	63.300	2,404.000	0.000	0.000	0.00
0255	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	554.000	76.000	0.000	0.000	0.00
0260	04646003	001	RC PIPE (CL III)(18 IN)	LF	101.700	20.000	0.000	0.000	0.00
0265	04646005	001	RC PIPE (CL III)(24 IN)	LF	101.900	81.000	0.000	0.000	0.00
0270	04646007	001	RC PIPE (CL III)(30 IN)	LF	113.900	78.000	0.000	0.000	0.00
0275	04656010	001	JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	20,495.800	1.000	0.000	0.000	0.00
0280	04656174	001	MANH (COMPL)(TY B)	EA	8,260.800	1.000	0.000	0.000	0.00
0285	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	3,999.900	2.000	0.000	0.000	0.00
0290	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	12,067.900	1.000	0.000	0.000	0.00
0295	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	4,281.900	1.000	0.000	0.000	0.00
0300	04966004	000	REMOV STR (SET)	EA	614.800	2.000	0.000	0.000	0.00
0305	04966007	000	REMOV STR (PIPE)	LF	34.200	93.000	0.000	0.000	0.00
0315	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,267.000	16.000	0.000	0.000	0.00
0320	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	106.000	30.000	0.000	0.000	0.00
0325	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	132.500	84.000	0.000	0.000	0.00
0330	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	26.500	114.000	0.000	0.000	0.00
0335	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	53.000	10.000	0.000	0.000	0.00
0340	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	21.200	10.000	0.000	0.000	0.00
0345	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.100	3,966.000	0.000	0.000	0.00
0350	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	3,966.000	0.000	0.000	0.00
0355	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	12.700	70.000	0.000	0.000	0.00
0360	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	4.200	70.000	0.000	0.000	0.00
0365	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	73.200	1,970.000	0.000	0.000	0.00
0370	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	33.900	787.500	0.000	0.000	0.00
0375	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,590.000	4.000	0.000	0.000	0.00
0380	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,710.000	5.000	0.000	0.000	0.00
0385	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	238.500	2.000	0.000	0.000	0.00

0390	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,060.000	2.000	0.000	0.000	0.00
0395	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,501.400	2.000	0.000	0.000	0.00
0400	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	81,355.000	2.000	0.000	0.000	0.00
0405	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.100	1,168.000	0.000	0.000	0.00
0410	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.000	105.000	0.000	0.000	0.00
0415	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.100	344.000	0.000	0.000	0.00
0420	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.200	688.000	0.000	0.000	0.00
0425	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	965.000	0.000	0.000	0.00
0430	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.400	1,930.000	0.000	0.000	0.00
0435	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,340.900	6.000	0.000	0.000	0.00
0440	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	9,752.000	1.000	0.000	0.000	0.00
0445	06366002	001	ALUMINUM SIGNS (TY G)	SF	30.700	60.000	0.000	0.000	0.00
0450	06366003	001	ALUMINUM SIGNS (TY O)	SF	37.100	1,161.750	0.000	0.000	0.00
0455	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	848.000	7.000	0.000	0.000	0.00
0460	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	901.000	9.000	0.000	0.000	0.00
0465	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	848.000	2.000	0.000	0.000	0.00
0470	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	5,512.000	2.000	0.000	0.000	0.00
0475	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	530.000	2.000	0.000	0.000	0.00
0480	06446076	000	REMOVE SM RD SN SUP&AM	EA	153.700	5.000	0.000	0.000	0.00
0485	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	106.000	1.000	0.000	0.000	0.00
0490	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.400	423.400	0.000	0.000	0.00
0495	06476003	000	REMOVE LRSA	EA	371.000	1.000	0.000	0.000	0.00
0500	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	38,690.000	1.000	0.000	0.000	0.00
0505	06506204	000	REMOVE OVERHD SIGN SUP	EA	1,054.700	3.000	0.000	0.000	0.00
0510	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	31.800	84.000	0.000	0.000	0.00
0515	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	24.400	62.000	0.000	0.000	0.00
0520	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	99.600	15.000	0.000	0.000	0.00
0525	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.400	593.000	0.000	0.000	0.00
0530	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.400	15,027.000	0.000	0.000	0.00
0535	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	4,241.000	0.000	0.000	0.00
0540	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.800	7,934.000	0.000	0.000	0.00
0545	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	26.500	12.000	0.000	0.000	0.00
0550	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	26.500	9.000	0.000	0.000	0.00
0555	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	3.200	503.000	0.000	0.000	0.00
0560	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	39,180.000	0.000	0.000	0.00
0565	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	3,755.000	0.000	0.000	0.00
0570	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.300	1,230.000	0.000	0.000	0.00
0575	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	9.900	136.000	0.000	0.000	0.00
0580	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	690.200	240.000	0.000	0.000	0.00
0585	30766041	000	D-GR HMA TY-D SAC-A PG70-22	TON	111.100	1,395.000	0.000	0.000	0.00
0590	40756001	000	WICK DRAINS	LF	0.600	375,360.000	0.000	0.000	0.00
0595	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	159.000	28.000	0.000	0.000	0.00
0600	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.900	10,810.000	0.000	0.000	0.00
0605	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.900	6,850.000	0.000	0.000	0.00
0610	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.900	435.000	0.000	0.000	0.00
0615	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	2.400	3,755.000	0.000	0.000	0.00
0620	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	5.500	1,230.000	0.000	0.000	0.00
0625	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.900	14,235.000	0.000	0.000	0.00
0630	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	1.000	6,850.000	0.000	0.000	0.00
0635	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	39,485.000	2.000	0.000	0.000	0.00
0640	61856003	002	TMA (MOBILE OPERATION)	HR	212.000	24.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 002

DESCRIPTION

BRIDGE: 121020002802546 [US90 AT GREENS BAYOU (MAIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0690	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.100	576.000	0.000	0.000	0.00
0695	04166001	000	DRILL SHAFT (18 IN)	LF	77.100	320.000	0.000	0.000	0.00
0700	04166005	000	DRILL SHAFT (42 IN)	LF	252.600	1,820.000	0.000	0.000	0.00
0705	04166008	000	DRILL SHAFT (60 IN)	LF	499.300	1,710.000	0.000	0.000	0.00
0710	04166012	000	DRILL SHAFT (84 IN)	LF	984.800	1,530.000	0.000	0.000	0.00
0715	04206013	001	CL C CONC (ABUT)	CY	1,225.100	204.600	0.000	0.000	0.00
0720	04206029	001	CL C CONC (CAP)	CY	1,019.300	320.500	0.000	0.000	0.00
0725	04206031	001	CL C CONC (CAP)(MASS)	CY	1,039.600	158.700	0.000	0.000	0.00
0730	04206037	001	CL C CONC (COLUMN)	CY	1,230.000	516.800	0.000	0.000	0.00
0735	04226001	000	REINF CONC SLAB	SF	20.100	93,772.000	0.000	0.000	0.00
0740	04256040	001	PRESTR CONC GIRDER (TX62)	LF	203.000	8,757.410	0.000	0.000	0.00
0745	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	224.300	3,394.000	0.000	0.000	0.00
0750	04346008	000	ELASTOMERIC BEARING (EE6)	EA	1,985.400	15.000	0.000	0.000	0.00
0755	04346016	000	ELASTOMERIC BEARING (EF6)	EA	1,985.400	15.000	0.000	0.000	0.00
0760	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.700	2,078,594.000	0.000	0.000	0.00
0765	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	63.300	1,636.000	0.000	0.000	0.00
0770	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	199.500	560.000	0.000	0.000	0.00
0775	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	73.200	766.000	0.000	0.000	0.00
0780	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,632.000	4.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 003

DESCRIPTION

FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
3001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
3002	96046001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESMENT FEE	DOL	-1.000	1.000	0.000	0.000	0.00
3003	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
3004	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
3005	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
3006	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
3007	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
3008	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
3009	96066059		BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
3010	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
3011	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
3012	96096003		SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
3013	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
3014	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$426,000.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	6,000,000.000	1.00	0.071	426,000.00
TOTAL ITEM EARNINGS TO DATE							\$426,000.00