



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **003605044**  
 PROJECT: **C 36-5-44**  
 CONTRACT: **12233203**  
 AWARD AMOUNT: **\$10,347,155.74**  
 PROJECTED AMOUNT: **\$7,590,034.87**  
 ADJ. PROJECTED AMOUNT: **\$11,484,808.45**  
 CONTRACTOR: **RONALD R. WAGNER & CO., LP**

HIGHWAY: **US 83**  
 DISTRICT NAME: **SAN ANGELO**  
 COUNTY: **REAL**  
 AREA ENGINEER: **Jesus Garcia, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0007**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/29/2024** to **10/28/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **77.55**  
 % RETAINAGE: **0.00**

LETTING DATE: **12/06/2023**  
 AWARD DATE: **12/12/2023**  
 NOTICE TO PROCEED DATE: **01/04/2024**  
 WORK BEGIN DATE: **06/10/2004**  
 ACCEPTED DATE: **10/22/2024**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$11,876,018.06	\$11,819,473.86	\$56,544.20
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$11,876,018.06	\$11,819,473.86	\$56,544.20
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$11,876,018.06</b>	<b>\$11,819,473.86</b>	<b>\$56,544.20</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>06/10/2004</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>05/08/2024</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$1,317.00</b>
<u>BID DAYS:</u>	<b>96</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>2</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>98</b>	<b>PER DAY</b>	<b>\$1,317.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>76</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

**DAILY BREAKDOWN**

**PERIOD SUMMARY**

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
09/29/2024		1	SUNDAY	30	2	28
09/30/2024		1	AWAITING AE ACCEPTANCE			
10/01/2024		1	AWAITING AE ACCEPTANCE			
10/02/2024		1	AWAITING AE ACCEPTANCE	AWAIT FINAL ACCEPT		3
10/03/2024		1	AWAITING AE ACCEPTANCE	AWAITING AE ACCEPT		13
10/04/2024		1	AWAITING AE ACCEPTANCE	AWAITING FINAL DOCU		6
10/05/2024		1	AWAITING AE ACCEPTANCE	SUNDAY		4
10/06/2024		1	SUNDAY	WORK ACCEPTED		1
10/07/2024		1	AWAITING AE ACCEPTANCE	WORK COMPL & ACCE		1
10/08/2024		1	AWAITING AE ACCEPTANCE			
10/09/2024		1	AWAITING AE ACCEPTANCE			
10/10/2024		1	AWAITING AE ACCEPTANCE			
10/11/2024		1	AWAITING AE ACCEPTANCE			
10/12/2024		1	AWAITING AE ACCEPTANCE			
10/13/2024		1	SUNDAY			
10/14/2024	1					
10/15/2024	1					
10/16/2024		1	WORK ACCEPTED			
10/17/2024		1	AWAIT FINAL ACCEPT			
10/18/2024		1	AWAIT FINAL ACCEPT			
10/19/2024		1	AWAITING AE ACCEPTANCE			
10/20/2024		1	SUNDAY			
10/21/2024		1	AWAIT FINAL ACCEPT			
10/22/2024		1	WORK COMPL & ACCEP			
10/23/2024		1	AWAITING FINAL DOCUMENTATION			
10/24/2024		1	AWAITING FINAL DOCUMENTATION			
10/25/2024		1	AWAITING FINAL DOCUMENTATION			
10/26/2024		1	AWAITING FINAL DOCUMENTATION			
10/27/2024		1	AWAITING FINAL DOCUMENTATION			
10/28/2024		1	AWAITING FINAL DOCUMENTATION			

WORK PERFORMED THIS PERIOD

PROJECT C 36-5-44 CONTROL 003605044  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	05006001	008	MOBILIZATION	LS	807,774.000	0.070	\$56,544.18
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	2.000	\$0.02

Total Bid Quantity	QTY Paid To Date
1.00	0.97
5.00	5.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$56,544.20**

CONTRACT LINE ITEMS

PROJECT C 35-7-46 CONTROL 003507046  
 CATEGORY 001 DESCRIPTION From Menard Co Line to 124ft S of EB IH-10 on ramp in JC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4001	03166004		ASPH (TIER I) CO#01 Add Quantity for 0035-07-046	GAL	3.410	0.000	172,112.000	181,650.00	619,426.50
4006	03166142		AGGR(TY-PD GR-4 SAC-A) CO#01 Add Quantity for 0035-07-046	CY	122.460	0.000	3,321.000	3,264.00	399,709.44
4011	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO#01 Add Quantity for 0035-07-046	EA	0.010	0.000	1,239.000	1,239.00	12.39
4016	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2 CO#01 Add Quantity for 0035-07-046	EA	0.010	0.000	2,363.000	2,363.00	23.63
4021	06666171		REFL PAV MRK TY II (W) 6" (BRK) CO#01 Add Quantity for 0035-07-046	LF	0.170	0.000	12,390.000	13,090.00	2,225.30
4026	06666172		REFL PAV MRK TY II (W) 6" (DOT) CO#01 Add Quantity for 0035-07-046	LF	1.000	0.000	1,746.000	1,746.00	1,746.00
4031	06666174		REFL PAV MRK TY II (W) 6" (SLD) CO#01 Add Quantity for 0035-07-046	LF	0.175	0.000	151,220.000	151,270.00	26,472.25
4036	06666178		REFL PAV MRK TY II (W) 8" (SLD) CO#01 Add Quantity for 0035-07-046	LF	0.350	0.000	580.000	580.00	203.00
4041	06666182		REFL PAV MRK TY II (W) 24" (SLD) CO#01 Add Quantity for 0035-07-046	LF	4.000	0.000	387.000	417.00	1,668.00
4046	06666208		REFL PAV MRK TY II (Y) 6" (BRK) CO#01 Add Quantity for 0035-07-046	LF	0.170	0.000	8,850.000	8,960.00	1,523.20
4051	06666210		REFL PAV MRK TY II (Y) 6" (SLD) CO#01 Add Quantity for 0035-07-046	LF	0.180	0.000	128,851.000	133,011.00	23,941.98
4056	06686077		PREFAB PAV MRK TY C (W) (ARROW) CO#01 Add Quantity for 0035-07-046	EA	285.000	0.000	4.000	4.00	1,140.00
4061	06686083		PREFAB PAV MRK TY C (W) (LNDP ARROW) CO#01 Add Quantity for 0035-07-046	EA	650.000	0.000	10.000	10.00	6,500.00
4066	06686085		PREFAB PAV MRK TY C (W) (WORD) CO#01 Add Quantity for 0035-07-046	EA	300.000	0.000	4.000	4.00	1,200.00
4071	06726007		REFL PAV MRKR TY I-C CO#01 Add Quantity for 0035-07-046	EA	3.650	0.000	580.000	625.00	2,281.25
4076	06726009		REFL PAV MRKR TY II-A-A CO#01 Add Quantity for 0035-07-046	EA	3.650	0.000	4,372.000	4,536.00	16,556.40
4086	61856005		TMA (MOBILE OPERATION) CO#01 Add Quantity for 0035-07-046	DAY	0.010	0.000	3.000	3.00	0.03

Category Subtotal \$1,104,629.37

PROJECT C 36-5-44 CONTROL 003605044  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03166004	002	ASPH (TIER I)	GAL	3.096	131,599.000	0.000	123,700.00	382,975.20
0065	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	2,658.000	2,655.00	250,047.90
Addition of Item code 03166238									
0070	05006001	008	MOBILIZATION	LS	807,774.000	1.000	0.000	0.97	783,540.78
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	5.000	0.000	5.00	0.05
0080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	603.000	0.000	603.00	6.03
0085	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,474.000	0.000	1,474.00	14.74
0090	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	6,030.000	0.000	6,030.00	1,025.10
0095	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	115,900.000	0.000	115,900.00	19,123.50
0100	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	412.000	0.000	412.00	144.20
0105	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	9,830.000	0.000	9,830.00	1,671.10
0110	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	54,206.000	0.000	54,206.00	9,215.02
0115	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	302.000	0.000	302.00	1,102.30
0120	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,179.000	0.000	1,179.00	4,303.35
0125	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	54,508.000	0.000	138,607.00	24,949.26
0135	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	4.000	4.00	0.04
Addition of Item code 6185-6005									
3130	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	19,335.57	19,335.57
								<b>Category Subtotal</b>	\$1,497,454.14

PROJECT C 36-6-30 CONTROL 003606030  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0295	03166004	002	ASPH (TIER I)	GAL	3.096	69,603.000	0.000	69,100.00	213,933.60
0300	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	1,407.000	1,431.00	134,771.58
Addition of Item code 03166238									
0305	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	129.000	0.000	129.00	1.29
0310	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	834.000	0.000	834.00	8.34
0315	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	1,280.000	0.000	1,280.00	217.60
0320	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	65,523.000	0.000	65,523.00	10,811.30
0325	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	5,860.000	0.000	5,860.00	996.20
0330	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	37,207.000	0.000	37,207.00	6,325.19
0335	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	65.000	0.000	65.00	237.25
0340	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	765.000	0.000	765.00	2,792.25
0350	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	2.000	2.00	0.02
addition of item code 6185-6005									
								<b>Category Subtotal</b>	\$370,094.62

PROJECT C 77-1-31 CONTROL 007701031  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0450	03166004	002	ASPH (TIER I)	GAL	3.096	118,984.000	0.000	124,750.00	386,226.00
0455	03166142	002	AGGR(TY-PD GR-4 SAC-A)	CY	122.460	2,289.000	0.000	2,295.00	281,045.70

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0460	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	738.000	0.000	738.00	7.38
0465	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,284.000	0.000	1,284.00	12.84
0470	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	7,380.000	0.000	7,380.00	1,254.60
0475	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	1.000	637.000	0.000	637.00	637.00
0480	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	98,571.000	0.000	98,571.00	16,264.22
0485	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	3,002.000	0.000	3,002.00	1,050.70
0490	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	7,110.000	0.000	7,110.00	1,208.70
0495	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	90,718.000	0.000	90,718.00	15,422.06
0500	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	285.000	4.000	0.000	4.00	1,140.00
0505	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	650.000	2.000	0.000	2.00	1,300.00
0510	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	4.000	0.000	4.00	1,200.00
0515	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	22.000	4.000	0.000	4.00	88.00
0520	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	370.000	0.000	568.00	2,073.20
0525	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	2,452.000	0.000	2,452.00	8,949.80
0535	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	5.000	5.00	0.05
			Addition of Item 6185-6005						
								<b>Category Subtotal</b>	\$717,880.25

PROJECT C 77-6-103 CONTROL 007706103  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0635	03166004	002	ASPH (TIER I)	GAL	3.096	130,020.000	0.000	139,450.00	431,737.20
0640	03166142	002	AGGR(TY-PD GR-4 SAC-A)	CY	122.460	2,501.000	0.000	2,505.00	306,762.30
0645	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	457.000	0.000	457.00	4.57
0650	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,502.000	0.000	1,502.00	15.02
0655	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	4,570.000	0.000	4,570.00	776.90
0660	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	1.000	693.000	0.000	693.00	693.00
0665	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	116,630.000	0.000	116,630.00	19,243.95
0670	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	4,450.000	0.000	4,450.00	1,557.50
0675	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	6,960.000	0.000	6,960.00	1,183.20
0680	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	86,254.000	0.000	86,254.00	14,663.18
0685	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	285.000	8.000	0.000	8.00	2,280.00
0690	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	650.000	6.000	0.000	6.00	3,900.00
0695	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	6.000	0.000	6.00	1,800.00
0700	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	452.000	0.000	452.00	1,649.80
0705	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	2,730.000	0.000	2,730.00	9,964.50
0715	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	5.000	5.00	0.05
			Addition of Item code 6185-6005						
								<b>Category Subtotal</b>	\$796,231.17

PROJECT C 141-20-10 CONTROL 014120010  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0815	03166004	002	ASPH (TIER I)	GAL	3.096	16,640.000	0.000	22,550.00	69,814.80
0820	03166142	002	AGGR(TY-PD GR-4 SAC-A)	CY	122.460	320.000	0.000	400.00	48,984.00
0825	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	325.000	0.000	325.00	3.25
0830	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	152.000	0.000	152.00	1.52
0835	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	3,250.000	0.000	3,250.00	552.50
0840	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	276.000	0.000	276.00	1,104.00
0845	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	11,658.000	0.000	11,658.00	1,981.86
0850	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	163.000	0.000	163.00	594.95
0855	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	152.000	0.000	152.00	554.80
0865	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	1.000	1.00	0.01

Addition of Item code 6185-6005

Category Subtotal \$123,591.69

PROJECT C 141-20-11 CONTROL 014120011

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0965	03166004	002	ASPH (TIER I)	GAL	3.096	4,995.000	0.000	5,700.00	17,647.20
0970	03166142	002	AGGR(TY-PD GR-4 SAC-A)	CY	122.460	96.000	0.000	102.00	12,490.92
0975	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	86.000	0.000	86.00	0.86
0980	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	45.000	0.000	45.00	0.45
0985	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	860.000	0.000	860.00	146.20
0990	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	162.000	0.000	162.00	56.70
0995	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	106.000	0.000	106.00	424.00
1000	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	3,324.000	0.000	3,324.00	565.08
1005	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	45.000	0.000	45.00	164.25
1010	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	45.000	0.000	45.00	164.25
1020	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	1.000	1.00	0.01

Addition of Item code 6185-6005

Category Subtotal \$31,659.92

PROJECT C 142-16-9 CONTROL 014216009

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1115	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	713.000	740.00	69,693.20
			Addition of Item code 03166238						
1120	03166004	002	ASPH (TIER I)	GAL	3.096	39,464.000	0.000	41,800.00	129,412.80
1125	03166142	002	AGGR(TY-PD GR-4 SAC-A)	CY	122.460	80.000	0.000	81.00	9,919.26
1135	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	252.000	0.000	252.00	2.52
1140	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	428.000	0.000	428.00	4.28
1145	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	2,520.000	0.000	2,520.00	428.40
1150	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	29,094.000	0.000	29,094.00	4,800.51
1155	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	480.000	0.000	480.00	81.60
1160	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	31,673.000	0.000	31,673.00	5,384.41

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	126.000	0.000	126.00	459.90
1170	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	424.000	0.000	424.00	1,547.60
1180	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	2.000	1.00	0.01
			Addition of Item code 6185-6005						
								<b>Category Subtotal</b>	\$221,734.49

PROJECT C 201-5-25 CONTROL 020105025

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1280	03166004	002	ASPH (TIER I)	GAL	3.096	72,340.000	0.000	75,600.00	234,057.60
1285	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	1,462.000	1,489.00	140,234.02
			Addition of Item code 0316-6238						
1290	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,088.000	0.000	1,088.00	10.88
1295	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	89,897.000	0.000	89,897.00	14,833.01
1300	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	175.000	0.000	175.00	61.25
1305	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	262.000	0.000	964.00	3,856.00
1310	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	7,900.000	0.000	7,900.00	1,343.00
1315	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	40,904.000	0.000	40,904.00	6,953.68
1320	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	916.000	0.000	916.00	3,343.40
1330	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	3.000	3.00	0.03
			Addition of Item code 6185-6005						
								<b>Category Subtotal</b>	\$404,692.87

PROJECT C 234-1-18 CONTROL 023401018

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1430	03166004	002	ASPH (TIER I)	GAL	3.096	152,736.000	0.000	144,150.00	446,288.40
1435	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	3,086.000	2,974.00	280,091.32
			Addition of Item code 0316-6238						
1440	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,126.000	0.000	2,126.00	21.26
1445	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	165,800.000	0.000	165,800.00	27,357.00
1450	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	57,007.000	0.000	57,007.00	9,691.19
1455	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	36,567.000	0.000	36,567.00	6,216.39
1460	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,045.000	0.000	1,045.00	3,814.25
1465	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	6.000	6.00	0.06
			Addition of Item code 6185-6005						
								<b>Category Subtotal</b>	\$773,479.87

PROJECT C 412-1-25 CONTROL 041201025

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------



CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1565	03166004	002	ASPH (TIER I)	GAL	3.096	33,235.000	0.000	35,650.00	110,372.40
1570	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	672.000	690.00	64,984.20
Addition of Item code 0316-6238									
1575	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	448.000	0.000	448.00	4.48
1580	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	34,984.000	0.000	34,984.00	5,772.36
1585	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	58.000	0.000	58.00	232.00
1590	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	3,640.000	0.000	3,640.00	618.80
1595	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	15,158.000	0.000	15,158.00	2,576.86
1600	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	1.000	0.000	1.00	500.00
1605	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	380.000	0.000	380.00	1,387.00
1610	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	53,782.000	0.000	58,571.00	10,542.78
1620	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	2.000	3.00	0.03
Addition of Item code 6185-6005									

Category Subtotal \$196,990.91

PROJECT C 412-2-21 CONTROL 041202021

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1720	03166004	002	ASPH (TIER I)	GAL	3.096	109,642.000	0.000	110,400.00	341,798.40
1725	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	2,215.000	2,265.00	213,317.70
Addition of Item code 0316-6238									
1730	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,450.000	0.000	1,450.00	14.50
1735	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	115,412.000	0.000	115,412.00	19,042.98
1740	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	14,500.000	0.000	14,500.00	2,465.00
1745	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	5,925.000	0.000	5,925.00	1,007.25
1750	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	802.000	0.000	802.00	2,927.30
1755	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	135,837.000	0.000	145,475.00	26,185.50
1765	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	3.000	6.00	0.06
Addition of Item code 6185-6005									

Category Subtotal \$606,758.69

PROJECT C 412-3-37 CONTROL 041203037

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1865	03166004	002	ASPH (TIER I)	GAL	3.096	181,854.000	0.000	173,900.00	538,394.40
1870	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	3,674.000	3,793.00	357,224.74
Addition of Item code 0316-6238									
1875	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	264.000	0.000	264.00	2.64
1880	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,012.000	0.000	2,012.00	20.12
1885	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	2,640.000	0.000	2,640.00	448.80
1890	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	147,560.000	0.000	147,560.00	24,347.40
1895	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	840.000	0.000	840.00	294.00
1900	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	590.000	0.000	590.00	2,360.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1905	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	16,720.000	0.000	16,720.00	2,842.40
1910	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	45,666.000	0.000	45,666.00	7,763.22
1915	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	285.000	8.000	0.000	8.00	2,280.00
1920	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	8.000	0.000	8.00	2,400.00
1925	06686113	000	PRE PM TY C(ACC PRK)(BL&WH)(W/BORDR)LG	EA	300.000	1.000	0.000	1.00	300.00
1930	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	132.000	0.000	176.00	642.40
1935	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,420.000	0.000	1,485.00	5,420.25
1940	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	209,446.000	0.000	435,931.00	78,467.58
1950	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	5.000	5.00	0.05

Addition of Item code 6185-6005

Category Subtotal \$1,023,208.00

PROJECT C 1648-1-14 CONTROL 164801014

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2050	03166004	002	ASPH (TIER I)	GAL	3.096	58,973.000	0.000	67,400.00	208,670.40
2055	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	1,192.000	1,280.00	120,550.40
Addition of Item code 0316-6238									
2060	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,202.000	0.000	1,202.00	12.02
2065	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	95,555.000	0.000	95,555.00	15,766.58
2070	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	192.000	0.000	192.00	768.00
2075	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	11,650.000	0.000	11,650.00	1,980.50
2080	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	27,364.000	0.000	27,364.00	4,651.88
2085	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	933.000	0.000	933.00	3,405.45
2090	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	133,969.000	0.000	141,486.00	25,467.48
2095	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	3.000	4.00	0.04

Addition of Item code 6185-6005

Category Subtotal \$381,272.75

PROJECT C 1648-4-16 CONTROL 164804016

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2195	03166004	002	ASPH (TIER I)	GAL	3.096	100,835.000	0.000	115,900.00	358,826.40
2200	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	2,038.000	2,195.00	206,725.10
Addition of Item code 0316-6238									
2205	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,043.000	0.000	2,043.00	20.43
2210	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	161,652.000	0.000	161,652.00	26,672.58
2215	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	17,360.000	0.000	17,360.00	2,951.20
2220	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	50,287.000	0.000	50,287.00	8,548.79
2225	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,510.000	0.000	1,510.00	5,511.50
2230	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	229,299.000	0.000	233,487.00	42,027.66
2235	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	5.000	8.00	0.08

Addition of Item code 6185-6005

Category Subtotal \$651,283.74

PROJECT C 1648-5-15 CONTROL 164805015  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2335	03166004	002	ASPH (TIER I)	GAL	3.096	88,872.000	0.000	104,000.00	321,984.00
2340	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	1,796.000	1,988.00	187,229.84
Addition of Item code 0316-6238									
2345	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,828.000	0.000	1,828.00	18.28
2350	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	145,024.000	0.000	145,024.00	23,928.96
2355	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	320.000	0.000	320.00	112.00
2360	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	24.000	0.000	24.00	96.00
2365	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	14,490.000	0.000	14,490.00	2,463.30
2370	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	50,868.000	0.000	50,868.00	8,647.56
2375	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	1.000	0.000	1.00	500.00
2380	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	28.000	0.000	28.00	102.20
2385	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,369.000	0.000	1,369.00	4,996.85
2390	06726010	000	REFL PAV MRKR TY II-C-R	EA	10.000	16.000	0.000	16.00	160.00
2395	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	210,382.000	0.000	215,434.00	38,778.12
2405	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	5.000	5.00	0.05
Addition of Item code 6185-6005									

Category Subtotal \$589,017.16

PROJECT C 1651-7-11 CONTROL 165107011  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2505	03166004	002	ASPH (TIER I)	GAL	3.096	85,828.000	0.000	91,250.00	282,510.00
2510	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	1,734.000	1,766.00	166,321.88
Addition of Item code 0316-6238									
2515	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,658.000	0.000	1,658.00	16.58
2520	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	131,102.000	0.000	131,102.00	21,631.83
2525	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	80.000	0.000	80.00	28.00
2530	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	12.000	0.000	12.00	48.00
2535	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	10,020.000	0.000	10,020.00	1,703.40
2540	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	76,744.000	0.000	76,744.00	13,046.48
2545	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	22.000	5.000	0.000	5.00	110.00
2550	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	7.000	0.000	7.00	25.55
2555	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,401.000	0.000	1,401.00	5,113.65
2560	06726010	000	REFL PAV MRKR TY II-C-R	EA	10.000	4.000	0.000	4.00	40.00
2565	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	5.000	5.00	0.05
Addition of Item code 6185-6005									

Category Subtotal \$490,595.42

PROJECT C 1846-1-25 CONTROL 184601025  
 CATEGORY 001 DESCRIPTION ROADWAY

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2665	03166004	002	ASPH (TIER I)	GAL	3.096	175,388.000	0.000	232,700.00	720,439.20
2670	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	3,544.000	4,439.00	418,065.02
Addition of Item code 0316-6238									
2675	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	3,480.000	0.000	3,480.00	34.80
2680	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	276,161.000	0.000	276,161.00	45,566.57
2685	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	135.000	0.000	135.00	47.25
2690	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	20.000	0.000	20.00	80.00
2695	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	33,020.000	0.000	33,020.00	5,613.40
2700	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	56,443.000	0.000	56,443.00	9,595.31
2705	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	285.000	1.000	0.000	1.00	285.00
2710	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	1.000	0.000	1.00	300.00
2715	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	22.000	4.000	0.000	4.00	88.00
2720	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	14.000	0.000	14.00	51.10
2725	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,840.000	0.000	1,840.00	6,716.00
2730	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	8.000	8.00	0.08
Addition of Item code 6185-6005									
								<b>Category Subtotal</b>	\$1,206,881.73

PROJECT C 2284-1-33 CONTROL 228401033

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2830	03166004	002	ASPH (TIER I)	GAL	3.096	133,854.000	0.000	114,250.00	353,718.00
2835	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	2,705.000	2,176.00	204,935.68
Addition of Item code 0316-6238									
2840	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,863.000	0.000	1,863.00	18.63
2845	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	145,912.000	0.000	145,912.00	24,075.48
2850	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	175.000	0.000	175.00	61.25
2855	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	100.000	0.000	100.00	400.00
2860	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	16,700.000	0.000	16,700.00	2,839.00
2865	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	17,286.000	0.000	17,286.00	2,938.62
2870	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	285.000	2.000	0.000	2.00	570.00
2875	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	2.000	0.000	2.00	600.00
2880	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	9.000	0.000	9.00	32.85
2885	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	1,057.000	0.000	1,057.00	3,858.05
2895	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	20.000	240.000	0.000	240.00	4,800.00
2900	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	4.000	4.00	0.04
Addition of Item code 6185-6005									
								<b>Category Subtotal</b>	\$598,847.60

PROJECT C 2469-1-10 CONTROL 246901010

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3000	03166004	002	ASPH (TIER I)	GAL	3.096	18,760.000	0.000	16,800.00	52,012.80

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3005	03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.000	379.000	320.00	30,137.60
			Addition of Item code 0316-6238						
3010	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	235.000	0.000	235.00	2.35
3015	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.165	18,340.000	0.000	18,340.00	3,026.10
3020	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	200.000	0.000	200.00	70.00
3025	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	222.000	0.000	222.00	888.00
3030	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	1,370.000	0.000	1,370.00	232.90
3035	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	12,093.000	0.000	12,093.00	2,055.81
3040	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	22.000	12.000	0.000	12.00	264.00
3045	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	13.000	0.000	13.00	47.45
3050	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	221.000	0.000	221.00	806.65
3055	06726010	000	REFL PAV MRKR TY II-C-R	EA	10.000	6.000	0.000	17.00	170.00
3060	61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.000	1.000	1.00	0.01
			Addition of Item code 6185-6005						

Category Subtotal \$89,713.67

PROJECT C 35-7-46 CONTROL 003507046

CATEGORY 001 DESCRIPTION From Menard Co Line to 124ft S of EB IH-10 on ramp in JCT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4007	05006003		MOBILIZATION (CALLOUT 1)	EA	60,345.700	0.000	1.000	0.000	0.00
			CO#01 Add Quantity for 0035-07-046						
4081	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	0.010	0.000	9.000	0.000	0.00
			CO#01 Add Quantity for 0035-07-046						

Category Subtotal 0.00

PROJECT C 36-5-44 CONTROL 003605044

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0130	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	0.010	0.000	7.000	0.000	0.00
			Addition of Item code 6001-6001						
3105	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
3110	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
3115	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	6,000.000	0.000	0.000	0.00
3120	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
3125	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
3135	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 36-6-30 CONTROL 003606030

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0345	60016001		PORTABLE CHANGEABLE MESSAGE SIGN addition of item 6001-6001	DAY	0.010	0.000	5.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT C 77-1-31 CONTROL 007701031  
CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0530	60016001		PORTABLE CHANGEABLE MESSAGE SIGN addition of item 6001-6001	DAY	0.010	0.000	7.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT C 77-6-103 CONTROL 007706103  
CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0710	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	7.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT C 141-20-10 CONTROL 014120010  
CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0860	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	4.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT C 141-20-11 CONTROL 014120011  
CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1015	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	1.000	0.000	0.00
1115	03166238		AGGR(TY-PD GR-3 SAC-B) Addition of Item code 03166238	CY	94.180	0.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 142-16-9 CONTROL 014216009

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1175	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	1.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 201-5-25 CONTROL 020105025

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1325	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	5.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 412-1-25 CONTROL 041201025

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1615	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	4.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 412-2-21 CONTROL 041202021

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1760	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	6.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 412-3-37 CONTROL 041203037

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1945	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	0.010	0.000	8.000	0.000	0.00

Addition of Item code 6001-6001

Category Subtotal 0.00

PROJECT C 1648-5-15 CONTROL 164805015

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2400	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	6.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2284-1-33 CONTROL 228401033

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2890	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Addition of Item code 6001-6001	DAY	0.010	0.000	7.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$11,876,018.06



CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166004	002	ASPH (TIER I)	GAL	3.100	1,723,622.00	1,809,050.000	5,600,818.80
03166004		ASPH (TIER I)	GAL	3.410	1,723,622.00	181,650.000	619,426.50
		CO#01 Add Quantity for 0035-07-046					
03166142	002	AGGR(TY-PD GR-4 SAC-A)	CY	122.460	5,286.00	8,647.000	1,058,911.62
03166238		AGGR(TY-PD GR-3 SAC-B)	CY	94.180	0.00	30,201.000	2,844,330.18
05006001	008	MOBILIZATION	LS	807,774.000	1.00	0.970	783,540.78
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	5.00	5.000	0.05
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	2,854.00	4,093.000	40.93
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	25,152.00	27,515.000	275.15
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.170	28,530.00	41,620.000	7,075.40
06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	1.000	1,330.00	3,076.000	3,076.00
06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.170	1,953,117.00	1,953,117.000	322,264.33
06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.180	1,953,117.00	151,270.000	26,472.25
		CO#01 Add Quantity for 0035-07-046					
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	9,951.00	10,531.000	3,685.85
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	1,862.00	2,981.000	11,924.00
06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.170	234,617.00	243,577.000	41,408.09
06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.170	750,345.00	750,345.000	127,558.65
06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.180	750,345.00	133,011.000	23,941.98
		CO#01 Add Quantity for 0035-07-046					
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	285.000	23.00	27.000	7,695.00
06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	650.000	8.00	18.000	11,700.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	21.00	25.000	7,500.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	2.00	2.000	1,000.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	22.000	25.00	25.000	550.00
06686113	000	PRE PM TY C(ACC PRK)(BL&WH)(W/BORDR)LG	EA	300.000	1.00	1.000	300.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.650	1,726.00	2,593.000	9,464.45
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	20,641.00	25,242.000	92,133.30
06726010	000	REFL PAV MRKR TY II-C-R	EA	10.000	26.00	37.000	370.00
06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	0.180	1,027,223.00	1,368,991.000	246,418.38
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	20.000	240.00	240.000	4,800.00
61856005		TMA (MOBILE OPERATION)	DAY	0.010	0.00	80.000	0.80
		CO#01 Add Quantity for 0035-07-046					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	19,335.570	19,335.57

**TOTAL ITEM EARNINGS TO DATE** \$11,876,018.06