



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **004304083**
 PROJECT: **F 2024(638)**
 CONTRACT: **01243211**
 AWARD AMOUNT: **\$8,059,390.88**
 PROJECTED AMOUNT: **\$8,059,390.88**
 ADJ. PROJECTED AMOUNT: **\$8,329,118.13**
 CONTRACTOR: **DUININCK, INC.**

HIGHWAY: **US 287**
 DISTRICT NAME: **CHILDRESS**
 COUNTY: **HARDEMAN**
 AREA ENGINEER: **Jared Groves, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2024** to **10/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **92.13**
 % RETAINAGE: **0.00**

LETTING DATE: **01/05/2024**
 AWARD DATE: **01/17/2024**
 NOTICE TO PROCEED DATE: **02/02/2024**
 WORK BEGIN DATE: **04/29/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$8,690,321.80	\$8,692,321.80	(\$2,000.00)
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$8,690,321.80	\$8,692,321.80	(\$2,000.00)
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$8,690,321.80	\$8,692,321.80	(\$2,000.00)

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/29/2024
TIME CHARGES BEGIN: 02/02/2024
BID DAYS: 79
C. O. ADJUSTED DAYS: 10
CURRENT DAYS: 89
DAYS CHARGED TO DATE: 82
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,317.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$1,317.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/01/2024		1	AWAITING AE ACCEPTANCE
10/02/2024		1	AWAITING AE ACCEPTANCE
10/03/2024		1	AWAITING AE ACCEPTANCE
10/04/2024		1	AWAITING AE ACCEPTANCE
10/05/2024		1	SATURDAY
10/06/2024		1	SUNDAY
10/07/2024		1	AWAITING AE ACCEPTANCE
10/08/2024		1	AWAITING AE ACCEPTANCE
10/09/2024		1	AWAITING AE ACCEPTANCE
10/10/2024		1	AWAITING AE ACCEPTANCE
10/11/2024		1	AWAITING AE ACCEPTANCE
10/12/2024		1	SATURDAY
10/13/2024		1	SUNDAY
10/14/2024		1	AWAITING AE ACCEPTANCE
10/15/2024		1	AWAITING AE ACCEPTANCE
10/16/2024		1	AWAITING AE ACCEPTANCE
10/17/2024		1	AWAITING AE ACCEPTANCE
10/18/2024		1	AWAITING AE ACCEPTANCE
10/19/2024		1	SATURDAY
10/20/2024		1	SUNDAY
10/21/2024		1	AWAITING AE ACCEPTANCE
10/22/2024		1	AWAITING AE ACCEPTANCE
10/23/2024		1	AWAITING AE ACCEPTANCE
10/24/2024		1	AWAITING AE ACCEPTANCE
10/25/2024		1	AWAITING AE ACCEPTANCE
10/26/2024		1	SATURDAY
10/27/2024		1	SUNDAY
10/28/2024		1	AWAITING AE ACCEPTANCE
10/29/2024		1	AWAITING AE ACCEPTANCE
10/30/2024		1	AWAITING AE ACCEPTANCE
10/31/2024		1	AWAITING AE ACCEPTANCE

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	0	31
		23
AWAITING AE ACCEPT		4
SATURDAY		4
SUNDAY		

WORK PERFORMED THIS PERIOD

PROJECT F 2024(638) CONTROL 004304083

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0235	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	230.000	24.000	\$5,520.00
0260	06666231	007	PAVEMENT SEALER (ARROW)	EA	100.000	-10.000	-\$1,000.00
0315	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	100.000	-10.000	-\$1,000.00

Total Bid Quantity	QTY Paid To Date
4.00	28.00
4.00	16.00
4.00	16.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0405	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	-5,520.000	-\$5,520.00

Total Bid Quantity	QTY Paid To Date
1,000.00	49,244.17

TOTAL ITEM EARNINGS THIS ESTIMATE

-\$2,000.00

CONTRACT LINE ITEMS

PROJECT F 2024(638) CONTROL 004304083
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01056054	000	REMOVING STAB BASE & ASPH PAV (18")	SY	39.000	204.000	0.000	204.00	7,956.00
0065	01106001	000	EXCAVATION (ROADWAY)	CY	16.500	500.000	0.000	500.00	8,250.00
0070	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	30.000	4,600.000	0.000	4,600.00	138,000.00
0075	01346004	000	BACKFILL (TY A OR B)	STA	235.000	714.180	0.000	714.18	167,832.30
0080	01506002	000	BLADING	HR	295.000	2.000	0.000	2.00	590.00
0085	01646034	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	AC	465.000	32.100	0.000	34.00	15,810.00
0096	02166001		PROOF ROLLING	HR	207.050	0.000	8.000	5.00	1,035.25
			CO#1: ADDS PROOF ROLLING						
0100	03146013	001	EMULS ASPH (EROSN CONT)(CSS-1H)	GAL	3.800	30,197.000	0.000	28,608.60	108,712.68
0104	03516012		FLEXIBLE PAVEMENT STRUCTURE REPAIR(2")	SY	29.390	0.000	7,358.000	7,687.54	225,936.80
			CO#1: ADD FPSR(2")						
0105	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.200	8,733.000	0.000	10,333.30	33,066.56
0110	03546045	000	PLANE ASPH CONC PAV (2")	SY	5.000	39,490.000	18,944.665	58,434.67	292,173.33
0115	03546049	000	PLANE ASPH CONC PAV (6")	SY	4.600	1,948.000	0.000	1,904.44	8,760.42
0120	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	1,200.000	33.000	0.000	60.50	72,600.00
0125	04966004	000	REMOV STR (SET)	EA	1,500.000	2.000	0.000	2.00	3,000.00
0130	04966007	000	REMOV STR (PIPE)	LF	25.500	50.000	0.000	50.00	1,275.00
0135	05006001	008	MOBILIZATION	LS	500,000.000	1.000	0.000	0.90	450,000.00
0136	05006033		MOBILIZATION (CALLOUT)	EA	7,875.000	0.000	1.000	1.00	7,875.00
			CO#2: MOB						
0140	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	26,000.000	5.000	0.000	5.00	130,000.00
0145	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	4.050	7,620.000	0.000	8,780.00	35,559.00
0150	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	23.500	60.000	0.000	60.00	1,410.00
0155	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	130,390.000	0.000	121,831.00	13,401.41
0160	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	32.500	460.000	0.000	460.00	14,950.00
0161	05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	52.140	0.000	150.000	150.00	7,821.00
			CO#2: MBGF REMOB						
0165	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,200.000	2.000	0.000	2.00	6,400.00
0171	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,457.000	0.000	1.000	1.00	2,457.00
			CO#2: MBGF REMOB						
0175	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	7.100	460.000	0.000	460.00	3,266.00
0180	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	355.000	1.000	0.000	1.00	355.00
0185	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	355.000	2.000	0.000	2.00	710.00
0190	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,400.000	4.000	0.000	4.00	13,600.00
0191	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	4,725.000	0.000	1.000	1.00	4,725.00
			CO#2: MBGF REMOB						
0195	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	355.000	4.000	0.000	3.00	1,065.00
0200	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	2,900.000	2.000	0.000	2.00	5,800.00
0205	05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	30,500.000	2.000	0.000	2.00	61,000.00
0210	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.450	11,522.000	0.000	8,663.00	12,561.35
0215	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.450	13,610.000	0.000	2,110.00	3,059.50
0225	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	3,564.000	0.000	4,359.00	4,794.90
0230	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.150	413.000	0.000	374.00	3,422.10

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0235	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	230.000	4.000	0.000	28.00	6,440.00
0240	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	355.000	2.000	0.000	2.00	710.00
0250	06666225	007	PAVEMENT SEALER 6"	LF	0.410	13,184.000	0.000	12,199.00	5,001.59
0255	06666230	007	PAVEMENT SEALER 24"	LF	4.050	256.000	0.000	188.00	761.40
0260	06666231	007	PAVEMENT SEALER (ARROW)	EA	100.000	4.000	0.000	16.00	1,600.00
0265	06666232	007	PAVEMENT SEALER (WORD)	EA	205.000	2.000	0.000	2.00	410.00
0270	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.760	22,993.000	0.000	24,140.00	18,346.40
0275	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.640	85,608.000	0.000	86,724.00	55,503.36
0280	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.860	4,020.000	0.000	3,970.00	3,414.20
0285	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.640	91,295.000	0.000	109,970.00	70,380.80
0290	06726007	000	REFL PAV MRKR TY I-C	EA	4.050	254.000	0.000	450.00	1,822.50
0295	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.050	57.000	0.000	1,000.00	4,050.00
0300	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.050	730.000	0.000	1,457.00	5,900.85
0305	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.660	13,184.000	0.000	19,440.00	12,830.40
0310	06786008	000	PAV SURF PREP FOR MRK (24")	LF	4.050	256.000	0.000	254.00	1,028.70
0315	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	100.000	4.000	0.000	16.00	1,600.00
0320	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	100.000	2.000	0.000	2.00	200.00
0325	07856010	000	BRIDGE JOINT REPLACEMENT (ARMOR)	LF	535.000	168.000	0.000	168.00	89,880.00
0330	30776027	000	SP MIXES SP-C SAC-A PG70-28	TON	136.500	43,847.000	0.000	44,007.86	6,007,072.90
0331	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	46,916.290	0.000	154,571.96	154,571.96
0332	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	24,992.790	0.000	130,292.07	130,292.07
0333	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	130,664.060	0.000	72,575.00	72,575.00
0335	30776075	000	TACK COAT	GAL	3.950	38,060.000	-20,970.000	17,090.00	67,505.50
0339	60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,524.700	0.000	2.000	2.00	17,049.40
			CO#1: ADDS PCMS						
0340	61856002	002	TMA (STATIONARY)	DAY	150.000	60.000	0.000	141.00	21,150.00
0345	61856005	002	TMA (MOBILE OPERATION)	DAY	750.000	21.000	0.000	29.00	21,750.00

Category Subtotal \$8,641,077.63

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0405	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	49,244.17	49,244.17

Category Subtotal \$49,244.17

PROJECT F 2024(638) CONTROL 004304083

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	480.000	32.100	0.000	0.000	0.00
0095	01686001	000	VEGETATIVE WATERING	MG	26.000	2,612.900	0.000	0.000	0.00
0170	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,400.000	1.000	0.000	0.000	0.00
0220	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.550	244.000	0.000	0.000	0.00
0245	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	35.500	220.000	0.000	0.000	0.00

0346	96016001	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0347	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0348	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	206,573.140	0.000	0.000	0.00
								0.00

Category Subtotal

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0400	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
								0.00	

Category Subtotal

TOTAL ITEM EARNINGS THIS CONTRACT **\$8,690,321.80**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01056054	000	REMOVING STAB BASE & ASPH PAV (18")	SY	39.000	204.00	204.000	7,956.00
01106001	000	EXCAVATION (ROADWAY)	CY	16.500	500.00	500.000	8,250.00
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	30.000	4,600.00	4,600.000	138,000.00
01346004	000	BACKFILL (TY A OR B)	STA	235.000	714.18	714.180	167,832.30
01506002	000	BLADING	HR	295.000	2.00	2.000	590.00
01646034	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	AC	465.000	32.10	34.000	15,810.00
02166001		PROOF ROLLING	HR	207.050	0.00	5.000	1,035.25
03146013	001	EMULS ASPH (EROSN CONT)(CSS-1H)	GAL	3.800	30,197.00	28,608.600	108,712.68
03516012		FLEXIBLE PAVEMENT STRUCTURE REPAIR(2")	SY	29.390	0.00	7,687.540	225,936.80
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.200	8,733.00	10,333.300	33,066.56
03546045	000	PLANE ASPH CONC PAV (2")	SY	5.000	39,490.00	58,434.665	292,173.33
03546049	000	PLANE ASPH CONC PAV (6")	SY	4.600	1,948.00	1,904.440	8,760.42
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	1,200.000	33.00	60.500	72,600.00
04966004	000	REMOV STR (SET)	EA	1,500.000	2.00	2.000	3,000.00
04966007	000	REMOV STR (PIPE)	LF	25.500	50.00	50.000	1,275.00
05006001	008	MOBILIZATION	LS	500,000.000	1.00	0.900	450,000.00
05006033		MOBILIZATION (CALLOUT)	EA	7,875.000	0.00	1.000	7,875.00
		CO#2:MOB					
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	26,000.000	5.00	5.000	130,000.00
05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	4.050	7,620.00	8,780.000	35,559.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	23.500	60.00	60.000	1,410.00
05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	130,390.00	121,831.000	13,401.41
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	32.500	460.00	460.000	14,950.00
05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	52.140	460.00	150.000	7,821.00
		CO#2: MGBF REMOB					
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,200.000	2.00	2.000	6,400.00
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,457.000	0.00	1.000	2,457.00
		CO#2: MGBF REMOB					
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	7.100	460.00	460.000	3,266.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	355.000	1.00	1.000	355.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	355.000	2.00	2.000	710.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,400.000	4.00	4.000	13,600.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	4,725.000	4.00	1.000	4,725.00
		CO#2: MGBF REMOB					
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	355.000	4.00	3.000	1,065.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	2,900.000	2.00	2.000	5,800.00
05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	30,500.000	2.00	2.000	61,000.00
05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	130,664.06	72,575.000	72,575.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.450	11,522.00	8,663.000	12,561.35
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.450	13,610.00	2,110.000	3,059.50
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	3,564.00	4,359.000	4,794.90
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.150	413.00	374.000	3,422.10
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	230.000	4.00	28.000	6,440.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	355.000	2.00	2.000	710.00

06666225	007	PAVEMENT SEALER 6"	LF	0.410	13,184.00	12,199.000	5,001.59
06666230	007	PAVEMENT SEALER 24"	LF	4.050	256.00	188.000	761.40
06666231	007	PAVEMENT SEALER (ARROW)	EA	100.000	4.00	16.000	1,600.00
06666232	007	PAVEMENT SEALER (WORD)	EA	205.000	2.00	2.000	410.00
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.760	22,993.00	24,140.000	18,346.40
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.640	85,608.00	86,724.000	55,503.36
06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.860	4,020.00	3,970.000	3,414.20
06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.640	91,295.00	109,970.000	70,380.80
06726007	000	REFL PAV MRKR TY I-C	EA	4.050	254.00	450.000	1,822.50
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.050	57.00	1,000.000	4,050.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.050	730.00	1,457.000	5,900.85
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.660	13,184.00	19,440.000	12,830.40
06786008	000	PAV SURF PREP FOR MRK (24")	LF	4.050	256.00	254.000	1,028.70
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	100.000	4.00	16.000	1,600.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	100.000	2.00	2.000	200.00
07856010	000	BRIDGE JOINT REPLACEMENT (ARMOR)	LF	535.000	168.00	168.000	89,880.00
30776027	000	SP MIXES SP-C SAC-A PG70-28	TON	136.500	43,847.00	44,007.860	6,007,072.90
30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	46,916.29	154,571.960	154,571.96
30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	24,992.79	130,292.070	130,292.07
30776075	000	TACK COAT	GAL	3.950	38,060.00	17,090.000	67,505.50
60016002		PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,524.700	0.00	2.000	17,049.40
61856002	002	TMA (STATIONARY)	DAY	150.000	60.00	141.000	21,150.00
61856005	002	TMA (MOBILE OPERATION)	DAY	750.000	21.00	29.000	21,750.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	49,244.170	49,244.17

TOTAL ITEM EARNINGS TO DATE \$8,690,321.80