



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **038905116**
 PROJECT: **NH 2018(852)**
 CONTRACT: **05183201**
 AWARD AMOUNT: **\$201,835,272.66**
 PROJECTED AMOUNT: **\$201,835,285.66**
 ADJ. PROJECTED AMOUNT: **\$226,795,916.06**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **SH 146**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Jamal Elahi, P.E.**
 AREA NUMBER: **064**

ESTIMATE NUMBER: **0071**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/28/2024** to **10/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **98.53**
 % TIME USED: **83.45**
 % RETAINAGE: **0.00**

LETTING DATE: **05/02/2018**
 AWARD DATE: **05/24/2018**
 NOTICE TO PROCEED DATE: **08/17/2018**
 WORK BEGIN DATE: **02/13/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$223,464,952.68	\$222,890,457.34	\$574,495.34
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$223,464,952.68	\$222,890,457.34	\$574,495.34
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$2,658,126.80	\$2,658,126.80	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	(\$320,538.82)	(\$320,538.82)	\$0.00
	\$225,802,540.66	\$225,228,045.32	\$574,495.34
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/13/2019
TIME CHARGES BEGIN: 02/13/2019
BID DAYS: 1,549
C. O. ADJUSTED DAYS: 258
CURRENT DAYS: 1,807
DAYS CHARGED TO DATE: 1,508
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/28/2024		1	TIME SUSPENDED
09/29/2024		1	SUNDAY
09/30/2024		1	TIME SUSPENDED
10/01/2024		1	TIME SUSPENDED
10/02/2024		1	TIME SUSPENDED
10/03/2024		1	TIME SUSPENDED
10/04/2024		1	TIME SUSPENDED
10/05/2024		1	TIME SUSPENDED
10/06/2024		1	SUNDAY
10/07/2024		1	TIME SUSPENDED
10/08/2024		1	TIME SUSPENDED
10/09/2024		1	TIME SUSPENDED
10/10/2024		1	TIME SUSPENDED
10/11/2024		1	TIME SUSPENDED
10/12/2024		1	TIME SUSPENDED
10/13/2024		1	SUNDAY
10/14/2024		1	TIME SUSPENDED
10/15/2024		1	TIME SUSPENDED
10/16/2024		1	TIME SUSPENDED
10/17/2024		1	TIME SUSPENDED
10/18/2024		1	TIME SUSPENDED
10/19/2024		1	TIME SUSPENDED
10/20/2024		1	SUNDAY
10/21/2024		1	TIME SUSPENDED
10/22/2024		1	TIME SUSPENDED
10/23/2024		1	TIME SUSPENDED
10/24/2024		1	TIME SUSPENDED
10/25/2024		1	TIME SUSPENDED
10/26/2024		1	TIME SUSPENDED
10/27/2024		1	SUNDAY
10/28/2024		1	TIME SUSPENDED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	0	31
SUNDAY		5
TIME SUSPENDED		26

WORK PERFORMED THIS PERIOD

PROJECT NH 2018(852) CONTROL 038905116
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0082	01046017		REMOVING CONC (DRIVEWAYS)	SY	52.944	123.816	\$6,555.29	123.82	123.82
			SUPP DESCR CO 185 ADDS 0104-6017 BY SY FOR REVISED UNIT PRICE						
0140	01106002	000	EXCAVATION (CHANNEL)	CY	3.200	1,252.915	\$4,009.33	28,792.00	20,477.29
0145	01326001	001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	6.000	8,667.709	\$52,006.25	31,269.00	14,669.33
0180	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.650	22,098.804	\$14,364.22	156,115.00	49,381.51
0185	01626002	000	BLOCK SODDING	SY	3.000	22,098.804	\$66,296.41	179,097.00	120,714.01
0205	01666001	000	FERTILIZER	AC	700.000	4.567	\$3,196.90	57.35	24.17
0210	01686001	000	VEGETATIVE WATERING	MG	15.000	518.600	\$7,779.00	6,872.00	2,089.70
0250	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	77.000	-914.780	-\$70,438.06	3,908.00	5,304.13
0275	03406047	000	D-GR HMA(SQ) TY-C SAC-A PG70-22	TON	96.800	-181.460	-\$17,565.33	1,939.00	1,509.66
0325	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	90.000	-123.816	-\$11,143.44	35,230.00	53,231.59
0350	04006005	000	CEM STABIL BKFL	CY	42.000	103.733	\$4,356.79	40,015.15	35,928.55
0555	04206133	000	CL A CONC (CHANNEL LINING)	CY	315.000	86.173	\$27,144.50	134.00	86.17
0645	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	384.650	51.656	\$19,869.48	1,571.85	455.94
0650	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	527.570	5.270	\$2,780.29	7.00	16.35
0690	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	47.000	519.720	\$24,426.84	24,025.00	18,650.27
0705	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	130.980	210.986	\$27,634.95	945.00	1,193.99
0897	04666007		HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	17,069.150	1.000	\$17,069.15	2.00	1.00
			SUPP DESCR CO 17 ADDS 466-6007 FOR 30 IN HDWL CH-FW-0 4:1 SLOPE						
0905	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	3,598.180	0.500	\$1,799.09	4.00	1.50
1025	04966007	000	REMOV STR (PIPE)	LF	15.000	54.000	\$810.00	19,265.00	19,939.00
1030	04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	180.503	\$3,610.06	627.00	984.50
1050	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	1.000	\$35,000.00	71.00	69.00
1075	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.660	916.000	\$604.56	44,809.00	22,923.00
1090	05086001	000	CONSTRUCTING DETOURS	SY	68.290	3,385.370	\$231,186.92	9,653.15	13,864.17
1091	05086001		CONSTRUCTING DETOURS	SY	116.937	926.890	\$108,388.06	926.89	926.89
			SUPP DESCR CO 158 ADDS 0508-6001 BY SY FOR REVISED UNIT PRICE						
1165	05286004	000	LANDSCAPE PAVERS	SY	45.600	1,173.162	\$53,496.19	14,694.00	13,117.99
1170	05296005	000	CONC CURB (MONO) (TY II)	LF	7.670	25.000	\$191.75	65,146.00	66,206.00
1172	05296005		CONC CURB (MONO) (TY II)	LF	21.180	429.000	\$9,086.22	429.00	429.00
			SUPP DESCR CO 178 ADDS 0529-6005 BY LF FOR REVISED UNIT PRICE						
1181	05306004		DRIVEWAYS (CONC)	SY	214.562	123.816	\$26,566.17	123.82	123.82
			SUPP DESCR CO 185 ADDS 0530-6004 BY SY FOR REVISED UNIT PRICE						
1185	05316001	000	CONC SIDEWALKS (4")	SY	39.240	110.472	\$4,334.92	15,562.00	15,870.31
1565	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,951.500	2.000	\$3,903.00	19.00	13.00
1570	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,971.950	1.000	\$1,971.95	2.00	1.00
1960	07306107	003	FULL - WIDTH MOWING	CYC	1,990.400	1.000	\$1,990.40	40.00	21.00
1965	07346002	000	LITTER REMOVAL	CYC	744.840	1.000	\$744.84	60.00	49.00
2255	61856002	000	TMA (STATIONARY)	DAY	366.130	27.000	\$9,885.51	1,472.00	1,526.00
3030	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	363,297.740	-\$363,297.74	1.00	9,568,376.91
3240	96016001		MATERIAL ON HAND	DOL	1.000	-3,307.780	-\$3,307.78	1.00	473,801.40
3540	96086084		UNIQUE CHANGE ORDER ITEM 84	DOL	28,335.530	1.000	\$28,335.53	1.00	1.00
			SUPP DESCR CO 158 ADDS 9608-6084 BY DOL FOR ADDED SIGNS PH 1 & 2						

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3541	96086085		UNIQUE CHANGE ORDER ITEM 85	DOL	1,890.000	1.000	\$1,890.00	1.00	1.00
		SUPP DESCR	CO 158 ADDS 9608-6085 BY DOL FOR ENGINEERING TCP REVISIONS						
3542	96086086		UNIQUE CHANGE ORDER ITEM 86	DOL	40,914.390	1.000	\$40,914.39	1.00	1.00
		SUPP DESCR	CO 158 ADDS 9608-6086 BY DOL FOR MAINTENANCE SIGNS 26 MTHS						
3553	96086097		UNIQUE CHANGE ORDER ITEM 97	DOL	191,075.440	1.000	\$191,075.44	1.00	1.00
		SUPP DESCR	CO 170 ADDS 9608-6097 BY DOL FOR SSTR DOWELS INVERTED T-CAP						
3557	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,441.480	1.000	\$5,441.48	1.00	1.00
		SUPP DESCR	CO 178 ADDS 9608-6001 BY DOL FOR TRAFFIC CONTROL 6" CURB						
3563	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1,531.810	1.000	\$1,531.81	1.00	1.00
		SUPP DESCR	CO 185 ADDS 9608-6007 BY DOL FOR EQUIPMENT STANDBY						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$574,495.34

CONTRACT LINE ITEMS

PROJECT NH 2018(852) CONTROL 038905116
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	01006001	000	PREPARING ROW	AC	25,000.000	7.000	2.000	5.00	125,000.00
0075	01006002	000	PREPARING ROW	STA	950.000	238.700	0.000	238.70	226,765.00
0080	01046001	000	REMOVING CONC (PAV)	SY	5.000	86,625.000	0.000	86,625.00	433,125.07
0081	01046001		REMOVING CONC (PAV)	SY	14.098	0.000	3,445.001	3,445.00	48,565.90
			CO 172 ADDS 0104-6001 BY SY FOR REVISED UNIT PRICE						
0082	01046017		REMOVING CONC (DRIVEWAYS)	SY	52.944	0.000	123.816	123.82	6,555.29
			CO 185 ADDS 0104-6017 BY SY FOR REVISED UNIT PRICE						
0085	01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	12,048.000	0.000	12,048.00	60,240.01
0090	01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.000	924.000	0.000	958.47	4,792.39
0095	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	5.000	5,129.000	0.000	5,129.00	25,645.01
0100	01046023	000	REMOVING CONC (CTB)	LF	10.000	1,945.000	0.000	1,462.00	14,620.00
0105	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	10.000	187.000	0.000	187.00	1,870.00
0110	01046037	000	REMOVE CONC (RAIL)	LF	6.500	406.000	0.000	726.00	4,719.00
0115	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.000	450.000	0.000	450.00	2,250.00
0121	01056039		REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	8.501	0.000	4,589.000	4,589.00	39,012.01
			CO 172 ADDS 0105-6039 BY SY FOR REVISED UNIT PRICE						
0125	01056049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	2.000	79,591.000	0.000	65,136.16	130,272.33
0130	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	2.000	97,298.000	0.000	89,787.99	179,575.98
0135	01106001	000	EXCAVATION (ROADWAY)	CY	4.500	116,767.000	1,930.000	118,697.00	534,136.49
0140	01106002	000	EXCAVATION (CHANNEL)	CY	3.200	27,433.000	1,359.000	20,477.29	65,527.31
0145	01326001	001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	6.000	33,491.000	-2,222.000	14,669.33	88,015.97
0150	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	215,542.000	0.000	215,542.00	646,626.00
0151	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	60.739	0.000	2,008.500	2,008.50	121,995.29
			CO 172 ADDS 0132-6006 BY CY FOR REVISED UNIT PRICE						
0155	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	43.000	18,480.000	0.000	22,831.99	981,775.76
0160	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	50.000	6,531.000	0.000	6,649.80	332,490.20
0165	01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	50.000	2,216.000	0.000	2,216.00	110,800.00
0180	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.650	76,020.000	80,095.000	49,381.51	32,097.99
0185	01626002	000	BLOCK SODDING	SY	3.000	94,501.000	84,596.000	120,714.01	362,142.03
0205	01666001	000	FERTILIZER	AC	700.000	40.000	17.350	24.17	16,919.00
0210	01686001	000	VEGETATIVE WATERING	MG	15.000	4,778.000	2,094.000	2,089.70	31,345.50
0235	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.250	279,888.000	0.000	250,055.76	562,625.45
0240	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	155.000	3,795.000	0.000	3,388.28	525,183.71
0245	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	9.250	278,404.000	0.000	299,374.66	2,769,215.56
0250	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	77.000	3,888.000	20.000	5,304.13	408,418.01
0255	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	77.000	15,282.000	0.000	15,639.38	1,204,232.11
0260	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	0.500	79,591.000	0.000	53,580.77	26,790.40
0265	03056048	000	SALV,HAUL & STKPL RCL APH PV(10 TO 16")	SY	0.500	97,298.000	0.000	91,051.41	45,525.71
0275	03406047	000	D-GR HMA(SQ) TY-C SAC-A PG70-22	TON	96.800	1,939.000	0.000	1,509.66	146,134.80
0280	03406122	000	D-GR HMA(SQ) TY-D PG70-22	TON	110.000	325.000	0.000	808.32	88,915.09
0285	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	55.000	153,143.000	0.000	140,024.14	7,701,327.71
0305	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	65.000	109,608.000	0.000	110,320.42	7,170,827.48
0325	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	90.000	35,230.000	0.000	53,231.59	4,790,843.01

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0345	04006001	000	STRUCT EXCAV	CY	1.000	9,042.000	12,938.000	7,920.16	7,920.15	
0350	04006005	000	CEM STABIL BKFL	CY	42.000	39,161.000	854.150	35,928.55	1,508,999.25	
0355	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	42.000	2,795.000	398.500	3,387.38	142,269.96	
0360	04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	100.000	94.000	0.000	23.33	2,333.30	
0365	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	59,646.000	1,899.000	54,960.28	54,960.28	
0370	04036001	000	TEMPORARY SPL SHORING	SF	2.500	57,870.000	-1,247.000	50,179.86	125,449.66	
0371	04036001		TEMPORARY SPL SHORING	SF	16.399	0.000	13,312.006	13,312.01	218,308.25	
CO 153 ADDS 0403-6001 AT REVISED UNIT PRICE										
0375	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	59.000	61,665.000	-21,826.000	39,839.00	2,350,501.00	
0376	04096003		PRESTR CONC PIL (20 IN SQ)	LF	112.550	0.000	17,964.000	17,988.00	2,024,549.40	
CO 4 ADDS 409-6003 BY LF										
0377	04096001		PRESTR CONC PIL (16 IN SQ)	LF	106.616	0.000	9,768.000	9,768.00	1,041,425.38	
CO 112 ADDS 0409-6001 BY LF FOR 16IN SQ CONCRETE PILE										
0380	04166001	000	DRILL SHAFT (18 IN)	LF	35.000	412.000	-192.000	220.00	7,700.00	
0385	04166003	000	DRILL SHAFT (30 IN)	LF	93.000	3,026.000	-444.000	2,575.00	239,475.00	
0390	04166004	000	DRILL SHAFT (36 IN)	LF	134.000	5,045.000	-699.000	4,349.00	582,766.00	
0395	04166005	000	DRILL SHAFT (42 IN)	LF	194.000	5,678.000	0.000	5,693.62	1,104,562.09	
0400	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	16,881.000	0.000	16,856.00	4,214,000.00	
0405	04166007	000	DRILL SHAFT (54 IN)	LF	322.000	5,433.000	0.000	5,433.00	1,749,426.00	
0410	04166008	000	DRILL SHAFT (60 IN)	LF	359.000	7,659.000	0.000	7,659.00	2,749,581.00	
0415	04166009	000	DRILL SHAFT (66 IN)	LF	451.000	900.000	0.000	900.00	405,900.00	
0420	04166012	000	DRILL SHAFT (84 IN)	LF	678.000	1,846.000	-802.000	1,044.00	707,832.00	
0430	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	389.000	1,110.000	0.000	722.00	280,858.00	
0435	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	143.000	390.000	0.000	50.00	7,150.00	
0440	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	255.000	200.800	44.000	250.00	63,750.00	
0445	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	348.000	242.000	0.000	242.00	84,216.00	
0446	04166034		DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	861.058	0.000	66.000	66.00	56,829.80	
CO 155 ADDS 0416-6034 BY LF FOR REVISED UNIT PRICE										
0450	04166038	000	DRILL SHAFT (108 IN)	LF	1,115.000	2,110.000	-200.000	1,910.00	2,129,650.00	
0455	04166047	000	DRILL SHAFT (96 IN)	LF	900.000	10,656.000	-802.000	9,854.00	8,868,600.00	
0460	04166051	000	DRILL SHAFT (120 IN)	LF	1,390.000	1,334.000	-96.000	1,238.00	1,720,820.00	
0470	04206013	000	CL C CONC (ABUT)	CY	750.000	438.200	0.000	384.31	288,233.25	
0475	04206014	000	CL C CONC (ABUT)(HPC)	CY	750.000	25.900	0.000	78.74	59,057.25	
0480	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	850.000	89.500	0.000	89.50	76,075.00	
0485	04206029	000	CL C CONC (CAP)	CY	765.000	1,319.900	0.000	1,252.69	958,310.15	
0490	04206030	000	CL C CONC (CAP)(HPC)	CY	1,000.000	23.800	0.000	71.13	71,131.00	
0495	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	205.000	0.000	205.00	205,000.00	
0500	04206038	000	CL C CONC (COLUMN)(HPC)	CY	770.000	9,360.100	0.000	9,360.10	7,207,277.00	
0505	04206043	000	CL C CONC (FOOTING)	CY	790.000	156.000	0.000	156.00	123,240.00	
0510	04206044	000	CL C CONC (FOOTING)(HPC)	CY	1,102.000	2,352.700	-118.800	2,605.05	2,870,769.51	
0515	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	490.000	3,956.600	-194.400	3,956.60	1,938,734.00	
0516	04206046		CL C CONC (FOOTING)(HPC)(MASS)	CY	490.000	0.000	4.700	4.70	2,303.00	
CO 147 ADDS 0420-6046 BY CY FOR CC EXP BENT 97 REDESIGN										
0520	04206068	000	CL C CONC (SIGN COLUMN)	CY	1,025.000	297.920	0.000	188.21	192,914.23	
0524	04206071		CL C CONC (COLLAR)	EA	13,491.620	0.000	1.000	1.00	13,491.62	
CO 150 ADDS 0420-6071 BY EA FOR SYSTEM H COLLAR										
0525	04206074	000	CL C CONC (MISC)	CY	880.000	434.200	0.000	299.89	263,906.72	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0530	04206082	000	CL F CONC (CAP)	CY	860.000	7,483.800	0.000	7,483.80	6,436,068.00
0535	04206083	000	CL F CONC (CAP)(HPC)	CY	760.000	759.600	0.000	759.60	577,296.00
0540	04206084	000	CL F CONC (CAP)(MASS)	CY	650.000	256.000	0.000	256.00	166,400.00
0545	04206091	000	CL F CONC (COLUMN)(HPC)	CY	865.000	4,858.600	0.000	4,858.60	4,202,689.04
0550	04206110	000	CL H CONC (PT CAP)	CY	1,050.000	2,543.800	0.000	2,543.80	2,670,990.00
0555	04206133	000	CL A CONC (CHANNEL LINING)	CY	315.000	264.000	-130.000	86.17	27,144.50
0560	04206134	000	CL C CONC (SIGN FOOTING)	CY	710.000	88.200	0.000	58.89	41,811.90
0565	04226001	000	REINF CONC SLAB	SF	14.000	1,112,203.000	0.000	1,112,203.00	15,570,841.98
0570	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	170,554.000	0.000	170,554.00	3,752,188.01
0580	04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	40.000	14,836.000	0.000	14,836.00	593,440.00
0585	04236038	000	RETAINING WALL (MSE) (BAY AREA SCHEME)	SF	43.000	86,430.000	0.000	86,430.00	3,716,490.00
0590	04256035	000	PRESTR CONC GIRDER (TX28)	LF	115.000	1,530.420	0.000	1,530.42	175,998.30
0595	04256036	000	PRESTR CONC GIRDER (TX34)	LF	115.000	1,192.580	0.000	1,192.58	137,146.70
0600	04256037	000	PRESTR CONC GIRDER (TX40)	LF	115.000	32,593.270	0.000	32,593.28	3,748,227.20
0605	04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.000	56,136.400	0.000	56,136.19	7,017,023.75
0610	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	59,637.110	0.000	59,637.11	7,752,824.30
0615	04256040	000	PRESTR CONC GIRDER (TX62)	LF	150.000	2,658.720	0.000	2,658.72	398,808.00
0620	04256041	000	PRESTR CONC GIRDER (TX70)	LF	160.000	5,382.150	0.000	5,382.15	861,144.00
0624	04296003		CONC STR REPAIR(DECK REP(PART DEPTH))	SF	209.690	0.000	3,993.330	4,375.76	917,552.06
CO 156 ADDS 0429-6003 BY SF FOR ARTERIAL SLAB REPAIRS									
0625	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.370	939.700	-511.200	658.96	223,631.96
0626	04326002		RIPRAP (CONC)(5 IN)	CY	605.430	0.000	722.000	652.04	394,767.01
CO 161 ADDS 0432-6002 BY CY FOR KEMAH MEDIANS									
0630	04326003	000	RIPRAP (CONC)(6 IN)	CY	381.600	384.000	0.000	115.71	44,153.03
0635	04326006	000	RIPRAP (CONC)(CL B)	CY	457.800	40.000	0.000	8.46	3,872.07
0645	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	384.650	1,579.850	-8.000	455.94	175,375.41
0650	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	527.570	7.000	0.000	16.35	8,626.82
0655	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	47.550	8,632.000	0.000	8,623.61	410,052.85
0660	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	507.800	154.000	-45.000	60.84	30,895.08
0664	04386004		CLEANING AND SEALING EXIST JOINTS(CL7)	LF	48.330	0.000	2,768.000	2,667.89	128,939.27
CO 164 ADDS 0438-6004 BY LF FOR ARTERIAL SEALANT REPAIRS									
0670	04506023	000	RAIL (TY SSTR)	LF	46.000	40,497.500	2,316.000	49,584.63	2,280,892.98
0675	04506032	000	RAIL (TY C223)	LF	126.000	5,326.000	0.000	5,228.71	658,817.46
0686	04506053		RAIL (HANDRAIL)(TY W)	LF	51.127	0.000	3,554.420	3,554.42	181,727.04
CO 171 ADDS 0450-6053 BY LF FOR NB ARTERIAL ON SSCB									
0690	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	47.000	26,341.000	-2,316.000	18,650.27	876,562.69
0695	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	67.000	3,531.000	0.000	3,531.00	236,577.02
0700	04546004	000	ARMOR JOINT (SEALED)	LF	57.000	2,053.060	0.000	2,065.38	117,726.61
0705	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	130.980	945.000	0.000	1,193.99	156,388.29
0710	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	136.660	369.000	0.000	369.00	50,427.54
0715	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	181.980	119.000	0.000	119.00	21,655.62
0720	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	168.920	1,885.000	127.000	2,012.00	339,867.04
0725	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	172.000	343.000	0.000	343.00	58,996.00
0730	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	182.170	1,236.000	0.000	1,236.00	225,162.12
0735	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	205.430	5,463.000	0.000	5,463.00	1,122,264.11
0740	04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	220.350	6,766.000	-678.000	6,248.89	1,376,942.93
0750	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	240.980	3,727.000	-92.000	3,261.99	786,074.35

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0755	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	266.650	2,747.000	441.000	3,188.00	850,080.21
0760	04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	269.610	1,347.000	336.750	1,683.75	453,955.86
0761	04626014		CONC BOX CULV (7 FT X 3 FT)	LF	523.870	0.000	128.250	128.25	67,186.33
CO 17 ADDS 4626014 BY LF AT THE REVISED PRICE MAJOR ITEM QTY									
0765	04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	295.560	3,155.000	72.000	3,545.51	1,047,910.93
0770	04626016	000	CONC BOX CULV (7 FT X 5 FT)	LF	313.100	1,450.000	0.000	1,450.00	453,995.00
0775	04626020	000	CONC BOX CULV (8 FT X 5 FT)	LF	345.790	1,655.000	0.000	1,655.00	572,282.46
0780	04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	555.670	179.000	0.000	179.00	99,464.94
0790	04646003	000	RC PIPE (CL III)(18 IN)	LF	83.570	135.000	-5.000	887.00	74,126.59
0795	04646005	000	RC PIPE (CL III)(24 IN)	LF	92.450	10,487.000	2,245.000	12,752.25	1,178,945.52
0800	04646007	000	RC PIPE (CL III)(30 IN)	LF	80.430	341.000	36.000	377.00	30,322.11
0805	04646008	000	RC PIPE (CL III)(36 IN)	LF	99.290	986.000	23.000	997.87	99,078.51
0811	04656166		INLET (COMPL)(TY AAD)	EA	6,657.790	0.000	11.000	12.00	79,893.48
CO 17 ADDS 465-6166 AT REVISED UNIT PRICE									
0815	04656167	000	INLET (COMPL)(TY AD)	EA	4,410.570	100.000	7.000	95.00	419,004.15
0820	04656170	000	INLET (COMPL)(TY AZ)	EA	4,366.870	4.000	0.000	4.00	17,467.48
0825	04656171	000	INLET (COMPL)(TY AZR)	EA	5,819.380	13.000	40.000	52.00	302,607.76
0830	04656172	000	INLET (COMPL)(TY AZR2G)	EA	6,655.820	28.000	0.000	28.00	186,362.96
0835	04656173	000	MANH (COMPL)(TY A)	EA	3,255.760	22.000	1.000	19.00	61,859.44
0840	04656175	000	INLET (COMPL)(CURB)(TY C)	EA	4,692.970	42.000	-4.000	44.00	206,490.68
0845	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	4,615.040	64.000	6.000	64.00	295,362.56
0850	04656177	000	INLET (COMPL)(TY AZ2G)	EA	6,636.840	7.000	1.000	13.00	86,278.92
0855	04656196	000	INLET (COMPL)(TY A)(SPL)	EA	3,087.650	8.000	0.000	7.00	21,613.55
0860	04656225	000	JCT BOX (COMPL)(SPL)	EA	7,714.830	6.000	2.000	8.00	61,718.64
0865	04656240	000	INLET (COMPL)(TY C1)(STAGE II)	EA	4,808.070	106.000	8.000	109.00	524,079.63
0870	04656259	000	INLET (COMPL)(EXT TY C)	EA	2,737.230	46.000	0.000	41.00	112,226.43
0875	04656270	000	MANH (COMPL)(TY M)	EA	4,145.180	10.000	0.000	10.00	41,451.80
0880	04656341	000	INLET (COMPL) (EXT) (TY CI)	EA	3,083.030	57.000	0.000	61.00	188,064.83
0885	04656344	000	INLET (COMPL)(TY C1)(MOD)	EA	5,157.790	8.000	0.000	8.00	41,262.32
0890	04666003	000	HEADWALL (CH - FW - 0) (DIA= 18 IN)	EA	4,376.170	3.000	0.000	3.00	13,128.51
0895	04666005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	4,667.910	7.000	-1.000	4.00	18,671.64
0897	04666007		HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	17,069.150	0.000	2.000	1.00	17,069.15
CO 17 ADDS 466-6007 FOR 30 IN HDWL CH-FW-0 4:1 SLOPE									
0902	04666099		HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	16,500.240	0.000	1.000	1.00	16,500.24
CO 17 ADDS 466-6099 FOR 30 IN HDWL CH-PW-0 2:1 SLOPE									
0905	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	3,598.180	4.000	0.000	1.50	5,397.27
0910	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	5,932.140	1.000	0.000	1.00	5,932.14
0915	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	8,557.840	3.000	0.000	3.00	25,673.52
0920	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	28,201.980	1.000	0.000	1.00	28,201.98
0925	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	11,718.410	1.000	0.000	1.00	11,718.41
0930	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	12,156.030	1.000	0.000	1.00	12,156.03
0940	04676109	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(C)	EA	5,932.140	2.000	0.000	2.00	11,864.28
0945	04676115	000	SET (TY I)(S=3 FT)(HW= 4 FT)(6:1)(C)	EA	6,904.620	1.000	0.000	1.00	6,904.62
0955	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	680.740	3.000	0.000	1.00	680.74
0965	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	972.480	2.000	0.000	2.00	1,944.96
0970	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,264.230	1.000	0.000	1.00	1,264.23
0975	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,361.480	12.000	0.000	17.00	23,145.16

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0980	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,361.480	2.000	0.000	2.00	2,722.96
0985	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,355.060	4.000	0.000	4.00	13,420.24
0990	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,011.040	92.000	18.000	110.00	111,214.40
0995	04796006	000	ADJUSTING INLET (CAP)	EA	998.780	6.000	0.000	6.00	5,992.68
1000	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	41.690	6,543.000	922.000	8,304.00	346,193.76
1005	04966002	000	REMOV STR (INLET)	EA	500.000	176.000	1.000	166.00	83,000.00
1010	04966003	000	REMOV STR (MANHOLE)	EA	500.000	54.000	0.000	45.00	22,500.00
1015	04966004	000	REMOV STR (SET)	EA	500.000	122.000	1.000	139.00	69,500.00
1020	04966006	000	REMOV STR (HEADWALL)	EA	2,000.000	1.000	0.000	1.00	2,000.00
1025	04966007	000	REMOV STR (PIPE)	LF	15.000	19,211.000	54.000	19,939.00	299,085.00
1030	04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	627.000	0.000	984.50	19,690.06
1035	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	30,000.000	3.000	0.000	3.00	90,000.00
1040	04966097	000	REMOV STR (RR TRACK)	LF	21.000	14,879.000	0.000	15,067.00	316,407.00
1045	05006001	000	MOBILIZATION	LS	20,000,000.000	1.000	0.000	0.90	18,000,000.00
1050	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	60.000	11.000	69.00	2,415,000.00
1055	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.640	320.000	0.000	9,849.98	341,203.31
1060	05066021	003	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	79.590	2,333.000	0.000	605.12	48,161.11
1065	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	12.470	2,653.000	0.000	10,182.87	126,980.43
1070	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.460	44,809.000	0.000	69,371.00	170,652.66
1075	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.660	44,809.000	0.000	22,923.00	15,129.18
1080	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.170	11,647.000	0.000	3,207.00	6,959.19
1085	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.460	11,647.000	0.000	600.00	276.00
1090	05086001	000	CONSTRUCTING DETOURS	SY	68.290	882.000	8,771.149	13,864.17	946,783.90
1091	05086001		CONSTRUCTING DETOURS	SY	116.937	0.000	926.890	926.89	108,388.06
CO 158 ADDS 0508-6001 BY SY FOR REVISED UNIT PRICE									
1095	05126001	001	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	8.560	15,410.000	0.000	13,830.00	118,384.80
1100	05126009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	8.980	24,870.000	1,660.000	16,680.00	149,786.40
1105	05126010	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	16.180	740.000	540.000	280.00	4,530.40
1110	05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	6.030	1,609.000	0.000	2,980.00	17,969.40
1115	05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	13.010	200.000	0.000	920.00	11,969.20
1120	05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.220	9,780.000	0.000	41,630.00	92,418.60
1125	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.550	24,208.000	2,800.000	41,100.00	145,905.00
1130	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	9.980	1,380.000	660.000	4,420.00	44,111.60
1135	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.360	15,410.000	0.000	8,520.00	45,667.20
1140	05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.950	26,479.000	0.000	15,020.00	74,349.00
1145	05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	11.920	940.000	0.000	680.00	8,105.60
1155	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	73.940	17,188.800	0.000	16,126.27	1,192,376.40
1160	05146002	000	PERM CTB (SGL SLOPE) (TY 2) (42)	LF	58.920	6,139.000	0.000	6,262.00	368,957.04
1165	05286004	000	LANDSCAPE PAVERS	SY	45.600	14,694.000	0.000	13,117.99	598,180.33
1170	05296005	000	CONC CURB (MONO) (TY II)	LF	7.670	65,146.000	0.000	66,206.00	507,800.02
1172	05296005	000	CONC CURB (MONO) (TY II)	LF	21.180	0.000	429.000	429.00	9,086.22
CO 178 ADDS 0529-6005 BY LF FOR REVISED UNIT PRICE									
1175	05296010	000	CONC CURB (U-TURN)	LF	36.730	1,259.000	0.000	1,404.00	51,568.92
1180	05306004	000	DRIVEWAYS (CONC)	SY	68.120	4,683.000	0.000	2,379.29	162,077.50
1181	05306004	000	DRIVEWAYS (CONC)	SY	214.562	0.000	123.816	123.82	26,566.17
CO 185 ADDS 0530-6004 BY SY FOR REVISED UNIT PRICE									
1185	05316001	000	CONC SIDEWALKS (4")	SY	39.240	17,823.000	-2,261.000	15,870.31	622,751.12

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1190	05316004	000	CURB RAMPS (TY 1)	EA	1,250.000	13.000	0.000	16.00	20,000.00
1195	05316008	000	CURB RAMPS (TY 5)	EA	1,250.000	7.000	0.000	8.00	10,000.00
1200	05316010	000	CURB RAMPS (TY 7)	EA	1,250.000	61.000	0.000	46.00	57,500.00
1205	05316013	000	CURB RAMPS (TY 10)	EA	1,250.000	6.000	0.000	13.00	16,250.00
1210	05316016	000	CURB RAMPS (TY 21)	EA	2,300.000	5.000	0.000	10.00	23,000.00
1215	05316017	000	CURB RAMPS (TY 22)	EA	2,300.000	1.000	0.000	2.00	4,600.00
1220	05366002	000	CONC MEDIAN	SY	61.900	885.000	0.000	339.26	21,000.00
1225	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	1,668.000	-1,030.000	200.00	4,200.00
1230	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,515.000	7.000	0.000	6.00	9,090.00
1240	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,878.000	0.000	1,881.00	3,762.00
1245	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,630.000	8.000	-2.000	6.00	15,780.00
1256	05456001		CRASH CUSH ATTEN (INSTL)	EA	27,417.663	0.000	4.000	6.00	164,505.97
CO 2 ADDS 545-6001 ADJUST UNIT PRICE FOR MASH COMPLIANCE									
1260	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,280.000	6.000	0.000	8.00	18,240.00
1270	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,035.000	1.000	0.000	5.00	5,175.00
1276	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,417.663	0.000	11.000	17.15	470,240.33
CO 2 ADDS 545-6007 ADJUST UNIT PRICE FOR MASH COMPLIANCE									
1285	06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	500.000	29.000	0.000	29.00	14,500.00
1290	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	500.000	5.000	0.000	7.00	3,500.00
1295	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,139.000	84.000	0.000	84.00	95,676.00
1300	06106200	000	IN RD IL (TY SA) 40B-10 (250W EQ) LED	EA	2,468.000	123.000	0.000	123.00	303,564.00
1305	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	2,732.000	29.000	0.000	1.00	2,732.00
1310	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	3,763.000	16.000	0.000	15.00	56,445.00
1315	06106288	000	IN RD IL (TY SA) 50T-10 (400W EQ) LED	EA	3,322.000	10.000	0.000	4.00	13,288.00
1320	06186014	000	CONDT (PVC) (SCH 40) (3/4")	LF	9.100	814.000	0.000	874.00	7,953.40
1325	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.050	1,905.000	0.000	645.00	4,547.25
1330	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.010	18,036.000	100.000	24,086.00	168,842.86
1335	06186039	000	CONDT (PVC) (SCH 80) (3/4")	LF	9.970	1,168.000	720.000	1,718.00	17,128.46
1340	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.710	109,068.000	180.000	44,990.06	301,883.29
1341	06186046		CONDT (PVC) (SCH 80) (2")	LF	196.609	0.000	15.000	15.00	2,949.13
CO 181 ADDS 0618-6046 BY LF FOR FM518 REVISED UNIT PRICE									
1342	06186046		CONDT (PVC) (SCH 80) (2")	LF	136.371	0.000	80.000	80.00	10,909.72
CO 181 ADDS 0618-6046 BY LF FOR BEL RD REVISED UNIT PRICE									
1345	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.880	4,398.000	90.000	3,559.00	38,721.92
1346	06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	304.432	0.000	35.000	35.00	10,655.13
CO 181 ADDS 0618-6047 BY LF FOR BEL RD REVISED UNIT PRICE									
1350	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	10.780	1,335.000	0.000	1,053.00	11,351.34
1355	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	21.990	2,975.000	0.000	3,060.00	67,289.40
1360	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	14.940	570.000	0.000	449.00	6,708.06
1365	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	18.710	205.000	0.000	277.00	5,182.67
1375	06186070	000	CONDT (RM) (2")	LF	18.670	1,010.000	0.000	3,005.00	56,103.35
1380	06186074	000	CONDT (RM) (3")	LF	35.670	25,010.000	0.000	16,734.00	596,901.78
1385	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.800	13,835.000	0.000	15,385.00	12,308.00
1390	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.850	1,555.000	0.000	1,212.50	1,030.63
1395	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	3,110.000	0.000	2,425.00	2,303.75
1400	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	53,260.000	970.000	35,766.00	35,766.00
1405	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	106,917.000	1,440.000	71,532.00	71,532.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1410	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	8,607.000	0.000	6,994.00	9,092.20
1411	06206009		ELEC CONDR (NO.6) BARE	LF	5.797	0.000	115.000	115.00	666.65
			CO 181 ADDS 0620-6009 BY LF FOR BEL RD REVISED UNIT PRICE						
1415	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.300	10,604.000	0.000	6,590.00	8,567.00
1420	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	695.000	20.000	595.00	1,041.25
1425	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.750	1,845.000	35.000	1,190.00	2,082.50
1450	06216003	000	TRAY CABLE (3 CONDR) (10 AWG)	LF	2.850	770.000	0.000	85.00	242.25
1455	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	6,305.000	50.000	5,772.00	12,987.00
1460	06246001	000	GROUND BOX TY A (122311)	EA	625.000	21.000	0.000	22.00	13,750.00
1470	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	796.000	56.000	3.000	76.00	60,496.00
1475	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	2,788.000	1.000	0.000	1.00	2,788.00
1485	06286002	000	REMOVE ELECTRICAL SERVICES	EA	500.000	3.000	0.000	2.00	1,000.00
1495	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	6,249.000	15.000	0.000	14.00	87,486.00
1505	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	5,766.000	4.000	1.000	4.00	23,064.00
1510	06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	6,788.000	1.000	0.000	1.00	6,788.00
1515	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	5,705.000	2.000	0.000	1.00	5,705.00
1520	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	6,395.000	9.000	0.000	8.00	51,160.00
1524	06366001		ALUMINUM SIGNS (TY A)	SF	28.660	0.000	16.000	16.00	458.56
			CO52 ADDS 0636-6001 BY SF FOR SIXTEEN ALUMINUM SIGNS (TY A)						
1526	06366001		ALUMINUM SIGNS (TY A)	SF	41.010	0.000	32.000	32.00	1,312.33
			CO81 ADDS 0636-6001 BY SF FOR THIRTY-TWO ALUMNM SGNS (TY A)						
1530	06366003	001	ALUMINUM SIGNS (TY O)	SF	18.250	2,322.750	0.000	1,702.50	31,070.63
1533	06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	56.940	0.000	446.250	446.25	25,409.48
			CO 182 ADDS 0636-6009 BY SF FOR 2 OVERHEAD SIGN REVISIONS						
1535	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	532.000	124.000	4.000	83.00	44,156.00
1536	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	105.930	0.000	4.000	4.00	423.72
			CO 61 ADDS 0644-6001 ADJUST UNIT PRICE FOR MATL ESCALATION						
1540	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	427.000	22.000	3.000	23.00	9,821.00
1541	06446002		IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	46.320	0.000	3.000	3.00	138.96
			CO 61 ADDS 0644-6002 ADJUST UNIT PRICE FOR MATL ESCALATION						
1545	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	55.000	0.000	69.00	53,130.00
1550	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,616.000	10.000	0.000	7.00	11,312.00
1555	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	648.000	12.000	0.000	10.00	6,480.00
1560	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,000.000	5.000	0.000	4.00	4,000.00
1561	06446060		IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	629.390	0.000	2.000	2.00	1,258.78
			CO 61 ADDS 0644-6060 BY 2.00 EA FOR KEMAH NOENT SIGN INSTALL						
1565	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,951.500	19.000	0.000	13.00	25,369.50
1570	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,971.950	2.000	0.000	1.00	1,971.95
1580	06476003	000	REMOVE LRSA	EA	847.310	3.000	0.000	3.00	2,541.93
1585	06506021	000	INS OH SN SUP(25 FT BAL TEE)	EA	23,443.000	2.000	0.000	1.00	23,443.00
1595	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	12,763.000	3.000	0.000	3.00	38,289.00
1600	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	14,707.000	1.000	0.000	1.00	14,707.00
1605	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	18,002.000	2.000	0.000	2.00	36,004.00
1610	06506054	000	INS OH SN SUP(45 FT BRDG)	EA	29,711.000	3.000	0.000	3.00	89,133.00
1620	06546004	000	SIGN WALKWAY (36 IN) WITH HNDRL	LF	266.000	50.000	0.000	25.00	6,650.00
1625	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	35.000	678.000	0.000	691.00	24,185.00
1630	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	35.000	183.000	0.000	183.00	6,405.00

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1635	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	35.000	256.000	0.000	256.00	8,960.00	
1640	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.420	29,903.000	2,692.000	75,030.91	31,512.99	
1645	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.420	1,330.000	0.000	899.25	377.69	
1650	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.420	85,200.000	4,159.000	155,236.79	65,199.45	
1655	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	3.000	2,915.000	-234.000	19,229.00	57,687.00	
1657	06626075		WK ZN PAV MRK REMOV (W)24"(SLD)	LF	10.000	0.000	77.000	77.00	770.00	
CO 163 ADDS 0662-6075 BY LF FOR STRIPING ADJ AT REPSDORPH										
1659	06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	200.000	0.000	1.000	1.00	200.00	
CO 163 ADDS 0662-6080 BY EA FOR STRIPING ADJ AT REPSDORPH										
1660	06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	0.420	289.000	0.000	184.00	77.28	
1665	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.420	91,296.000	6,732.000	183,079.00	76,893.18	
1670	06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	6.000	1,303.000	-568.000	479.00	2,874.00	
1680	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	45.000	0.000	141.00	31,725.00	
1685	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	255.000	7.000	4.000	50.00	12,750.00	
1690	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	510.000	4.000	0.000	9.00	4,590.00	
1695	06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	1,100.000	3.000	0.000	5.00	5,500.00	
1700	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	285.000	52.000	0.000	99.00	28,215.00	
1705	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	45.000	46.000	0.000	69.00	3,105.00	
1715	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	301.000	0.000	162.00	486.00	
1720	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	37.000	0.000	231.00	808.50	
1725	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	2,476.000	0.000	2,600.00	10,400.00	
1730	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.160	289,990.000	9,038.000	177,030.50	28,324.88	
1734	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	8.000	0.000	76.000	76.00	608.00	
CO 163 ADDS 0677-6007 BY LF FOR STRIPING ADJ AT REPSDORPH										
1735	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	12.000	1.000	12.000	54.00	648.00	
1740	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	12.000	1.000	11.000	34.00	408.00	
1745	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	165,163.000	0.000	177,495.29	7,099.81	
1750	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	19,381.000	0.000	15,315.00	918.90	
1755	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.120	10,685.000	0.000	10,709.33	1,285.12	
1760	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.200	1,594.000	0.000	1,998.00	399.60	
1765	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	10.000	46.000	0.000	42.00	420.00	
1770	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	12.000	12.000	0.000	8.00	96.00	
1775	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	15.000	4.000	0.000	4.00	60.00	
1780	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	20.000	3.000	0.000	2.00	40.00	
1785	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.000	53.000	0.000	47.00	564.00	
1790	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	2.000	46.000	0.000	42.00	84.00	
1794	06806002		INSTALL HWY TRF SIG (ISOLATED)	EA	34,030.020	0.000	1.000	1.00	34,030.02	
CO81 ADDS 0680-6002 BY EA FOR ONE INSTALL HWY TRF SIG (ISO)										
1795	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	28,970.000	4.000	0.000	6.00	173,820.00	
1800	06806004	000	REMOVING TRAFFIC SIGNALS	EA	3,500.000	5.000	4.000	9.00	31,500.00	
1805	06816001	000	TEMP TRAF SIGNALS	EA	67,395.000	5.000	1.000	11.27	759,406.87	
1806	06816001		TEMP TRAF SIGNALS	EA	213,771.420	0.000	1.000	1.00	213,771.42	
CO 10 ADDS 0681-6001 BY EA FOR TEMP. SIGNALS AT BEL ROAD										
1810	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	235.000	78.000	3.000	80.00	18,800.00	
1815	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	235.000	10.000	1.000	11.00	2,585.00	
1820	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	235.000	78.000	13.000	92.00	21,620.00	
1825	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	235.000	11.000	0.000	10.00	2,350.00	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1830	06826005	000	VEH SIG SEC (12")LED(RED)	EA	235.000	78.000	7.000	83.00	19,505.00
1835	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	235.000	22.000	0.000	19.00	4,465.00
1840	06826017	000	PED SIG SEC (LED)(2 INDICATIONS)	EA	601.000	51.000	0.000	51.00	30,651.00
1845	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	601.000	51.000	0.000	51.00	30,651.00
1846	06826018		PED SIG SEC (LED)(COUNTDOWN) CO 181 ADDS 0682-6018 BY EA FOR BEL RD REVISED UNIT PRICE	EA	959.650	0.000	9.000	9.00	8,636.85
1848	06826021		BACK PLATE (12")(1 SEC) CO52 ADDS 0682-6021 BY EA FOR TWO BACKPLATE (12") (1SEC)	EA	77.720	0.000	2.000	2.00	155.44
1849	06826021		BACK PLATE (12")(1 SEC) CO81 ADDS 0682-6021 BY EA FOR FOUR BACKPLATE (12")(1 SEC)	EA	46.830	0.000	4.000	4.00	187.32
1850	06826023	000	BACK PLATE (12")(3 SEC)	EA	75.000	80.000	6.000	81.00	6,075.00
1855	06826024	000	BACK PLATE (12")(4 SEC)	EA	85.000	11.000	1.000	11.00	935.00
1860	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.350	10,685.000	0.000	11,486.00	15,506.10
1861	06846007		TRF SIG CBL (TY A)(12 AWG)(2 CONDR) CO 181 ADDS 0684-6007 BY LF FOR BEL RD REVISED UNIT PRICE	LF	5.267	0.000	500.000	500.00	2,633.28
1865	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.850	11,025.000	0.000	11,826.00	21,878.10
1866	06846009		TRF SIG CBL (TY A)(12 AWG)(4 CONDR) CO 181 ADDS 0684-6009 BY LF FOR BEL RD REVISED UNIT PRICE	LF	5.748	0.000	500.000	500.00	2,873.90
1870	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.050	10,670.000	585.000	12,066.00	24,735.30
1872	06856004		INSTL RDS FL SH BCN ASSM (SOLAR PWRD) CO52 ADDS 0685-6004 BY EA FOR ONE ROADSIDE FLASH BEACON	EA	6,103.010	0.000	1.000	1.00	6,103.01
1873	06856004		INSTL RDS FL SH BCN ASSM (SOLAR PWRD) CO81 ADDS 0685-6004 BY EA FOR TWO ROADSIDE FLASH BEACON	EA	6,796.630	0.000	2.000	2.00	13,593.26
1874	06856004		INSTL RDS FL SH BCN ASSM (SOLAR PWRD) CO 160 ADDS 0685-6004 BY EA FOR TWO ROADSIDE FLASH BEACONS	EA	10,600.100	0.000	2.000	2.00	21,200.20
1875	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	6,881.000	1.000	1.000	2.00	13,762.00
1880	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	8,504.000	3.000	0.000	3.00	25,512.00
1885	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	8,977.000	2.000	0.000	2.00	17,954.00
1890	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,084.000	1.000	1.000	2.00	16,168.00
1895	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	9,835.000	3.000	1.000	4.00	39,340.00
1900	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	8,541.000	3.000	0.000	3.00	25,623.00
1905	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	10,283.000	1.000	0.000	1.00	10,283.00
1910	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	21,139.000	4.000	0.000	4.00	84,556.00
1915	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	21,740.000	2.000	0.000	2.00	43,480.00
1920	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	22,169.000	1.000	0.000	1.00	22,169.00
1925	06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	26,003.000	2.000	0.000	2.00	52,006.00
1930	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	26,580.000	1.000	0.000	1.00	26,580.00
1935	06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	26,476.000	1.000	0.000	1.00	26,476.00
1940	06876001	000	PED POLE ASSEMBLY	EA	1,750.000	38.000	0.000	38.00	66,500.00
1941	06876001		PED POLE ASSEMBLY CO 181 ADDS 0687-6001 BY EA FOR FM518 REVISED UNIT PRICE	EA	3,011.490	0.000	1.000	1.00	3,011.49
1942	06876001		PED POLE ASSEMBLY CO 181 ADDS 0687-6001 BY EA FOR BEL RD REVISED UNIT PRICE	EA	2,661.530	0.000	9.000	9.00	23,953.77
1945	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	725.000	50.000	0.000	50.00	36,250.00
1946	06886001		PED DETECT PUSH BUTTON (APS) CO 181 ADDS 0688-6001 BY EA FOR BEL RD REVISED UNIT PRICE	EA	778.342	0.000	9.000	9.00	7,005.08

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1950	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,789.000	5.000	0.000	5.00	13,945.00
1951	06886003		PED DETECTOR CONTROLLER UNIT	EA	3,428.290	0.000	1.000	1.00	3,428.29
			CO 181 ADDS 0688-6003 BY EA FOR BEL RD REVISED UNIT PRICE						
1955	06906006	000	REMOVAL OF GROUND BOXES	EA	100.000	10.000	0.000	10.00	1,000.00
1958	06906024		REMOVAL OF SIGNAL HEAD ASSM	EA	169.310	0.000	1.000	1.00	169.31
			CO 8 ADDS 690-6024 BY EA FOR MODIF SIGNALS AT REPSDORPH						
1959	06906033		REMOVAL OF TRAFFIC SIGNAL POLE FND	LF	240.878	0.000	52.000	52.00	12,525.65
			CO 155 ADDS 0690-6033 BY LF FOR REPSDORPH & BEL RD RMVL						
1960	07306107	003	FULL - WIDTH MOWING	CYC	1,990.400	40.000	0.000	21.00	41,798.40
1965	07346002	000	LITTER REMOVAL	CYC	744.840	60.000	0.000	49.00	36,497.16
1970	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	914.750	60.000	0.000	51.00	46,652.25
1975	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	914.750	60.000	0.000	50.00	45,737.50
1980	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	914.750	60.000	0.000	36.00	32,931.00
1984	07886001		CONCRETE BEAM REPAIR	EA	24,559.500	0.000	1.000	1.00	24,559.50
			CO 157 ADDS 0788-6001 FOR ARTERIAL BRIDGE REPAIR						
2010	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	398.320	995.000	0.000	965.92	384,744.06
2015	40086001	000	TRENCH DRAIN	LF	200.360	1,657.000	0.000	1,645.61	329,714.42
2020	41076001	000	ELECTRIC ISOLATED POST-TENSION TENDON	EA	32,332.620	2.000	0.000	2.00	64,665.24
2025	41096001	000	FENDER SYSTEM	LS	3,790,930.000	1.000	0.000	0.94	3,578,637.92
2026	41096001		FENDER SYSTEM	LS	390,872.050	0.000	1.000	1.00	390,872.05
			CO114 ADDS LINE NBR 2026 FOR SCI VBHAMMER USAGE						
2035	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	31.880	1,320.000	0.000	15,137.00	482,567.56
2040	60026007	000	VIVDS TEMPORARY	EA	14,992.000	5.000	0.000	10.00	149,920.00
2041	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	51,194.480	0.000	1.000	1.00	51,194.48
			CO 10 ADDS 9608-6008 TO REPLACE 6002-6007 VIVDS AT BEL ROAD						
2045	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.050	26,240.000	0.000	22,915.00	46,975.75
2050	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.230	3,400.000	0.000	3,985.00	8,886.55
2060	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	3.110	515.000	0.000	120.00	373.20
2065	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.150	19,753.000	0.000	18,623.00	95,908.45
2070	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,498.000	1.000	0.000	1.00	1,498.00
2075	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	2,108.000	4.000	0.000	3.00	6,324.00
2080	60076094	000	FIBER OPTIC FUSION SPLICE	EA	69.810	428.000	0.000	416.00	29,040.96
2085	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,212.000	5.000	0.000	5.00	51,060.00
2090	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	11.090	17,686.000	100.000	23,164.00	256,888.76
2095	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	31.050	1,820.000	0.000	2,186.00	67,875.30
2100	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	63.980	25,690.000	0.000	16,694.00	1,068,082.12
2105	60176001	000	COMMUNICATION HUB BUILDING	EA	25,325.000	3.000	0.000	3.00	75,975.00
2108	60206006		MLTPLY PV MK W/WTY (W) (6") (DOT)	LF	1.500	0.000	135.000	135.00	202.50
			CO 8 ADDS 6020-6006 BY LF FOR TRAFFIC SIGNALS AT REPSDORPH						
2110	60256001	000	RADAR PRESENCE DETECTOR	EA	5,974.000	24.000	0.000	24.00	143,376.00
2120	60276003	000	CONDUIT (PREPARE)	LF	0.750	465.000	0.000	465.00	348.75
2125	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	15,855.000	2.000	0.000	1.00	15,855.00
2130	60296001	000	RADAR VEHICLE SENSING DEVICE	EA	8,249.000	2.000	0.000	1.00	8,249.00
2135	60336002	000	CTMS RELOCATION (HUB BLDG)	EA	7,552.000	1.000	0.000	1.00	7,552.00
2145	60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	6.190	1,855.000	0.000	3,750.00	23,212.50
2165	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.480	60,401.000	63.000	57,505.00	27,602.40
2170	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.480	29,071.000	0.000	28,673.04	13,763.06

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2175	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.480	761.000	0.000	534.67	256.64
2180	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.650	18,699.000	0.000	14,633.00	9,511.45
2185	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	1.500	9,496.000	0.000	9,652.00	14,478.00
2190	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	1,189.000	0.000	1,146.00	2,292.00
2195	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	8.000	1,593.000	0.000	1,914.00	15,312.00
2200	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.480	61,115.000	0.000	65,522.00	31,450.56
2205	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	0.650	682.000	0.000	682.00	443.30
2210	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.500	29,051.000	0.000	29,251.25	14,625.63
2213	60566001		PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	19.000	0.000	320.000	320.00	6,080.00
CO 163 ADDS 6056-6001 BY LF FOR RUMBLE STRIPS AT REPSDORPH									
2215	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,460.000	14.000	0.000	14.00	90,440.00
2220	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,439.000	6.000	1.000	6.00	38,634.00
2225	60616001	000	GPS COMMUNICATIONS UNIT	EA	950.000	7.000	1.000	6.00	5,700.00
2230	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,644.000	4.000	0.000	4.00	14,576.00
2235	60646011	000	ITS POLE (30 FT)(110 MPH)	EA	6,342.000	2.000	0.000	2.00	12,684.00
2240	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	17,263.000	3.000	0.000	3.00	51,789.00
2245	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	2,758.000	3.000	0.000	5.00	13,790.00
2250	60646088	000	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	3,245.000	1.000	0.000	1.00	3,245.00
2255	61856002	000	TMA (STATIONARY)	DAY	366.130	1,470.000	2.000	1,526.00	558,714.38
2260	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,900.000	33.000	0.000	35.00	101,500.00
2265	62436001	000	INSTALL LED NAVIGATIONAL LIGHTS SYS	EA	255,143.000	1.000	0.000	1.00	255,143.00
2270	62436002	000	REMOVE LED NAVIGATIONAL LIGHT SYS	EA	3,500.000	1.000	0.000	1.00	3,500.00
2275	62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	1,226.000	56.000	0.000	151.23	185,411.66
2280	70176007	000	SANITARY SEWER (12IN) (PVC) (C900)	LF	173.000	3,558.000	-545.000	3,170.00	548,410.00
2281	70176161		JCK BOR OR TUN SAN SWR (DI) (12 IN)	LF	309.384	0.000	545.000	545.00	168,614.28
CO 20 ADDS 7017-6161 BY 545 LF									
2285	70176009	000	SANITARY SEWER (18 IN) (PVC) (C900)	LF	223.000	233.000	-24.000	233.00	51,959.00
2290	70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	13,400.000	8.000	0.000	8.00	107,200.00
2295	70176054	000	MANHOLES (SANITARY SEWER) DROP (4' DIA)	EA	16,200.000	3.000	0.000	3.00	48,600.00
2300	70176069	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(22IN)	LF	390.000	572.000	0.000	573.00	223,470.00
2305	70176070	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(28IN)	LF	563.000	186.000	0.000	190.00	106,970.00
2310	70176078	000	ABANDON SANITARY SEWER (10IN)	EA	11,500.000	2.000	0.000	2.00	23,000.00
2315	70176079	000	ABANDON SANITARY SEWER (12IN)	EA	14,500.000	2.000	0.000	2.00	29,000.00
2320	70176085	000	ABANDON SANITARY SEWER (LIFT STATION)	EA	14,600.000	1.000	0.000	1.00	14,600.00
2325	70176089	000	AUTOMATIC AIR RELEASE VALVE W / CONC MH	EA	11,300.000	2.000	0.000	2.00	22,600.00
2330	70176091	000	FM CONNECTION (FORCE MAIN)	EA	7,400.000	5.000	0.000	3.00	22,200.00
2335	70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	6,100.000	2.000	0.000	2.00	12,200.00
2340	70176101	000	TIE EXIST SANITARY SEWER TO PROP MH	EA	5,000.000	4.000	0.000	4.00	20,000.00
2345	70176116	000	SAN SEWER (FM)(PVC)(C900)(6 IN)(RJ)	LF	76.000	283.000	0.000	290.00	22,040.00
2350	70176117	000	SAN SEWER (FM)(PVC)(C900)(10 IN)(RJ)	LF	97.000	3,957.000	24.000	3,972.52	385,334.44
2355	70176118	000	SAN SEWER (FM)(PVC)(C900)(16 IN)(RJ)	LF	211.000	321.000	0.000	307.00	64,777.00
2365	70496011	000	WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	106.000	60.000	-20.000	40.00	4,240.00
2370	70496012	000	WATER MAIN PIPE (PVC) (8IN) (C-900)	LF	78.000	1,485.000	-1,345.000	140.00	10,920.00
2375	70496013	000	WATER MAIN PIPE (PVC) (10IN) (C-900)	LF	159.000	40.000	0.000	40.00	6,360.00
2380	70496014	000	WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	108.000	8,626.000	-60.000	8,518.63	920,012.04
2385	70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	118.000	754.000	0.000	754.00	88,972.00
2390	70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	306.000	725.000	100.000	725.00	221,850.00
2395	70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,600.000	35.000	-3.000	36.00	201,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2400	70496119	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	500.000	7.000	1.000	8.00	4,000.00
2410	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	700.000	2.000	0.000	2.00	1,400.00
2415	70496128	000	CUT AND PLUG WATER MAIN (10IN)	EA	900.000	1.000	0.000	1.00	900.00
2420	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,300.000	7.000	-1.000	6.00	7,800.00
2430	70496139	000	WET CONNECTION (6IN)	EA	1,300.000	3.000	-2.000	1.00	1,300.00
2435	70496140	000	WET CONNECTION (8IN)	EA	1,800.000	2.000	0.000	1.00	1,800.00
2440	70496141	000	WET CONNECTION (10IN)	EA	2,400.000	1.000	0.000	1.00	2,400.00
2445	70496142	000	WET CONNECTION (12IN)	EA	3,000.000	8.000	0.000	8.00	24,000.00
3020	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	9,687,140.40	9,687,140.42
3030	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	9,568,376.91	-9,568,376.91
3110	96046001		CONTRACTOR FORCE ACCOUNT 1 (lane closure assessment fee)	DOL	-1.000	1.000	0.000	-5,340.00	5,340.00
3130	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	2,303,478.43	2,303,478.47
3150	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	102,865.00	102,865.00
3160	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	77,598.97	77,598.97
3240	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	473,801.40	473,801.40
3245	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 3 ADDS 9608-6001 BY LS FOR ADD'L ROW DEMO	DOL	322,266.430	0.000	1.000	1.00	322,266.43
3246	96086003		UNIQUE CHANGE ORDER ITEM 3 CO 6 ADDS 9608-6003 BY LS FOR ADD'L ROW DEMO	DOL	503,135.250	0.000	1.000	1.00	503,135.25
3250	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 5 ADDS 9608-6002 BY LS FOR PARCEL 114 IRON FENCE REMOVAL	DOL	2,037.160	0.000	1.000	1.00	2,037.16
3255	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 7 ADDS 9608-6004 BY LS FOR REMOVAL OF PARCEL 406 TANKS	DOL	217,675.840	0.000	1.000	1.00	217,675.84
3260	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 9 ADDS 9608-6005 BY LS FOR MARINE TCP INSTALL	DOL	154,768.610	0.000	1.000	1.00	154,768.61
3265	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 9 ADDS 9608-6006 BY LS FOR CHANNEL DEMOB	DOL	179,044.290	0.000	1.000	1.00	179,044.29
3270	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 9 ADDS 9608-6007 BY DOL FOR MONTHLY MARINE TCP COSTS	DOL	1.000	0.000	3,000,000.000	2,994,464.40	2,994,464.40
3275	96086008		UNIQUE CHANGE ORDER ITEM 8 CO11 ADDS 9608-6008 BY LS FOR POTHOLING FOR SEWER AND WATER	DOL	15,928.080	0.000	1.000	1.00	15,928.08
3280	96086009		UNIQUE CHANGE ORDER ITEM 9 CO 11 ADDS 9608-6009 BY LS/ FOR REENERGIZING PARKING LOT LIGH	DOL	23,813.260	0.000	1.000	1.00	23,813.26
3285	96086010		UNIQUE CHANGE ORDER ITEM 10 CO 8 ADDS 9608-6010 BY LS TO MODIF TRAFFIC SIGNALS/REPSDORPH	DOL	8,087.230	0.000	1.000	1.00	8,087.23
3290	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 8 ADDS 9608-6011 BY LS TO INTERCEPT DUCT BANK/CCTV RELOC	DOL	14,342.590	0.000	1.000	1.00	14,342.59
3295	96086012		UNIQUE CHANGE ORDER ITEM 12 CO 8 ADDS 9608-6012 BY LS TO ADJUST DS-54A PROJECTION BARS	DOL	3,163.040	0.000	1.000	1.00	3,163.04
3300	96086013		UNIQUE CHANGE ORDER ITEM 13 CO 12 ADDS 9608-6013 BY LS FOR 16" PILE CUTTINGS	DOL	496.990	0.000	125.000	125.00	62,123.75
3305	96086014		UNIQUE CHANGE ORDER ITEM 14 CO13 ADDS9608-6014 TO PLACE TEMP AT&T FIBER ON BRIDGE BY LS	DOL	150,265.110	0.000	1.000	1.00	150,265.11
3310	96086015		UNIQUE CHANGE ORDER ITEM 15 CO 14 ADDS 9608-6015 BY LS FOR CNTRPNT BRACING OF POWER POLE	DOL	1,991.620	0.000	1.000	1.00	1,991.62

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3315	96086016		UNIQUE CHANGE ORDER ITEM 16 CO 15 ADDS 9608-6016 BY LS TO INSTALL ROAD CLOSED SIGNS	DOL	12,834.570	0.000	1.000	1.00	12,834.57
3320	96086017		UNIQUE CHANGE ORDER ITEM 17 CO 16 ADDS BY LS 9608-6017 FOR OPENINGS LPCTB SBFR @ BEL RD	DOL	7,056.300	0.000	1.000	1.00	7,056.30
3330	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 18 ADDS 9608-6019 BY LS FOR SB ARTERIAL BRIDGE LGHTNG RPR	DOL	6,391.680	0.000	1.000	1.00	6,391.68
3335	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 19 ADDS 9608-6020 BY LS FOR FORCE MAIN TIE-IN	DOL	74,918.970	0.000	1.000	1.00	74,918.97
3340	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 20 ADDS 9608-6021 BY LS FOR 10IN SEWER OFFSET	DOL	10,798.240	0.000	1.000	1.00	10,798.24
3345	96086022		UNIQUE CHANGE ORDER ITEM 22 CO 21 ADDS BY LS 9608-6022 RECTIFY UNDERGROUND OBSTRUCTION	DOL	146,045.570	0.000	1.000	1.00	146,045.57
3348	96086092		UNIQUE CHANGE ORDER ITEM 92 CO 56 ADDS 9608-6092 BY DOL FOR AT&T CENTERPOINT HYDROEXCV	DOL	2,154.680	0.000	1.000	1.00	2,154.68
3350	96086023		UNIQUE CHANGE ORDER ITEM 23 CO 22 ADDS BY LS 9608-6023 GEOTECH BORE NB ART BENT 24-25	DOL	21,743.350	0.000	1.000	1.00	21,743.35
3355	96086024		UNIQUE CHANGE ORDER ITEM 24 CO 23 ADDS 9608-6024 BY LS FOR CRUSHED STONE BED & WELL PNT	DOL	76,375.860	0.000	1.000	1.00	76,375.86
3360	96086025		UNIQUE CHANGE ORDER ITEM 25 CO 24 ADDS BY LS 9608-6025 FOR 3D IMAGING NB ART BENT 24-25	DOL	42,950.250	0.000	1.000	1.00	42,950.25
3365	96086026		UNIQUE CHANGE ORDER ITEM 26 CO 25 ADDS BY LS 9608-6026 FOR PHASE 2 TCP MOD	DOL	4,953.850	0.000	1.000	1.00	4,953.85
3370	96086027		UNIQUE CHANGE ORDER ITEM 27 CO 25 ADDS BY EA 9608-6027 FOR MONTHLY MOT MAINTENANCE	DOL	1,357.520	0.000	18.000	18.00	24,435.36
3375	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 26 ADDS 9608-6028 BY LS FOR INLET BACK OPENING CORRECTION	DOL	5,974.480	0.000	1.000	1.00	5,974.48
3380	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 27 ADDS 9608-6029 BY LS FOR 10" FORCE MAIN REMOVAL/REINST	DOL	291,400.750	0.000	1.000	1.00	291,400.75
3385	96086030		UNIQUE CHANGE ORDER ITEM 30 CO28 ADDS BY LS 9608-6030 CTRPNT POLE RMVL,RELOCATE, BRACING	DOL	19,777.620	0.000	1.000	1.00	19,777.62
3386	96086031		UNIQUE CHANGE ORDER ITEM 31 CO 29 ADDS 9608-6031 BY LS FOR FOR SYSTEM H AND I COLLARS	DOL	100,350.690	0.000	1.000	1.00	100,350.69
3387	96086032		UNIQUE CHANGE ORDER ITEM 32 CO30 ADDS 9608-6032 BY LS FOR BNT75 DS5 STL PLATES & HYDROEX	DOL	27,874.010	0.000	1.000	1.00	27,874.01
3388	96086033		UNIQUE CHANGE ORDER ITEM 33 CO 30 ADDS 9608-6033 BY LS FOR BNT 75 DS5 SHORE INSTL & RMVL	DOL	9,250.440	0.000	1.000	1.00	9,250.44
3389	96086034		UNIQUE CHANGE ORDER ITEM 34 CO 31 ADDS 9608-6034 BY LS FOR PILE PDA TESTING	DOL	217,419.260	0.000	1.000	1.00	217,419.26
3390	96086035		UNIQUE CHANGE ORDER ITEM 35 CO 32 ADDS ITEM 9608-6035 BY LS TO LOWER BORE AT STA 288	DOL	14,975.250	0.000	1.000	1.00	14,975.25
3391	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 33 ADDS 9608-6036 BY LS FOR NB ART PILE ADJUSTMENT & DELAY	DOL	40,212.110	0.000	1.000	1.00	40,212.11
3392	96086037		UNIQUE CHANGE ORDER ITEM 37 CO 34 ADDS 9608-6037 BY LS FOR HYDRO-EXC & SURVEY DCM PIPELN	DOL	4,062.890	0.000	1.000	1.00	4,062.89

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3393	96086038		UNIQUE CHANGE ORDER ITEM 38 CO 35 ADDS 9608-6038 BY LS FOR 2ND STREET DRAINAGE	DOL	1,345.390	0.000	1.000	1.00	1,345.39
3394	96086039		UNIQUE CHANGE ORDER ITEM 39 CO 35 ADDS 9608-6039 BY LS FOR HARBOR COVE DRAINAGE	DOL	12,793.240	0.000	1.000	1.00	12,793.24
3395	96086040		UNIQUE CHANGE ORDER ITEM 40 CO 35 ADDS 9608-6040 BY LS FOR MARVIN CIRCLE DRAINAGE	DOL	3,054.480	0.000	1.000	1.00	3,054.48
3396	96086041		UNIQUE CHANGE ORDER ITEM 41 CO 38 ADDS 9608-6041 BY LS FOR SB LN CLOSURE/LIGHT REMOVAL	DOL	779.590	0.000	1.000	1.00	779.59
3397	96086042		UNIQUE CHANGE ORDER ITEM 42 CO 39 ADDS 9608-6042 BY LS FOR DRAINAGE MODS STORM SYSTEM D	DOL	10,910.060	0.000	1.000	1.00	10,910.06
3398	96086043		UNIQUE CHANGE ORDER ITEM 43 CO 40 ADDS 9608-6043 BY LS FOR HARBOR DRAIN TEMP - PERM FIX	DOL	88,432.410	0.000	1.000	1.00	88,432.41
3399	96086044		UNIQUE CHANGE ORDER ITEM 44 CO 40 ADDS 9608-6044 BY LS FOR TEMP SHORING SYSTEM RENTALS	DOL	13,415.640	0.000	1.000	1.00	13,415.64
3400	96086045		UNIQUE CHANGE ORDER ITEM 45 CO 41 ADDS 9608-6045 BY LS FOR RED BLUFF DURACRB/SIGN/CATTRK	DOL	13,041.680	0.000	1.000	1.00	13,041.68
3401	96086046		UNIQUE CHANGE ORDER ITEM 46 CO 42 ADDS 9608-6046 BY LS FOR DOWNTIME DUE TO FUEL TANKS	DOL	2,585.300	0.000	1.000	1.00	2,585.30
3402	96086047		UNIQUE CHANGE ORDER ITEM 47 CO 43 ADDS 9608-6047 BY LS FOR 2nd STREET ADDL WELL POINTS	DOL	16,047.920	0.000	1.000	1.00	16,047.92
3403	96086048		UNIQUE CHANGE ORDER ITEM 48 CO 43 ADDS 9608-6048 BY LS FOR REPSDORPH RD LOWER BORE	DOL	51,189.970	0.000	1.000	1.00	51,189.97
3404	96086049		UNIQUE CHANGE ORDER ITEM 49 CO 44 ADDS 9608-6049 BY LS FOR DOWNTIME EXIST SANITARY LINE	DOL	722.790	0.000	1.000	1.00	722.79
3405	96086050		UNIQUE CHANGE ORDER ITEM 50 CO 45 ADDS 9608-6050 BY LS FOR XTRA WORK FOR SB ART BRG DEMO	DOL	8,768.290	0.000	1.000	1.00	8,768.29
3406	96086051		UNIQUE CHANGE ORDER ITEM 51 CO 45 ADDS 9608-6051 BY LS FOR DOWNTIME FOR SB ART BRG DEMO	DOL	964.330	0.000	1.000	1.00	964.33
3407	96086052		UNIQUE CHANGE ORDER ITEM 52 CO 46 ADDS 9608-6052 BY LS FOR RDI CORE DRILL OBSTRCT BNT75	DOL	14,592.790	0.000	1.000	1.00	14,592.79
3408	96086053		UNIQUE CHANGE ORDER ITEM 53 CO 47 ADDS 9608-6053 BY LS FOR CTMS PASSTHR NB/SB EXP B 2-47	DOL	33,851.850	0.000	1.000	1.00	33,851.85
3409	96086054		UNIQUE CHANGE ORDER ITEM 54 CO 48 ADDS 9608-6054 BY LS FOR INLET D360C1 ADJUSTMENT	DOL	5,793.910	0.000	1.000	1.00	5,793.91
3410	96086055		UNIQUE CHANGE ORDER ITEM 55 CO 49 ADDS 9608-6055 BY LS FOR TCP PHASE II MODS SH146	DOL	5,738.850	0.000	1.000	1.00	5,738.85
3411	96086056		UNIQUE CHANGE ORDER ITEM 56 CO 50 ADDS 9608-6056 BY LS FOR NB EXPRESS BENT 21 COL CHANGE	DOL	3,775.790	0.000	1.000	1.00	3,775.79
3412	96086057		UNIQUE CHANGE ORDER ITEM 57 CO 51 ADDS 9608-6057 BY LS FOR MTRL COST OF UNUSBL 16IN PILE	DOL	28,222.850	0.000	1.000	1.00	28,222.85
3413	96086058		UNIQUE CHANGE ORDER ITEM 58 CO 52 ADDS 9608-6058 BY DOL FOR ROADSIDE FLASHING BEACON	DOL	1.000	0.000	1,843.100	1,843.10	1,843.10
3414	96086059		UNIQUE CHANGE ORDER ITEM 59 CO 53 ADDS 9608-6059 BY LS FOR TRANSITION C223 TO T501	DOL	18,381.820	0.000	1.000	1.00	18,381.82

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3415	96086060		UNIQUE CHANGE ORDER ITEM 60 CO 53 ADDS 9608-6060 BY LS FOR DEMOLITION OF SSCB LEFT CONN	DOL	13,058.140	0.000	1.000	1.00	13,058.14
3416	96086061		UNIQUE CHANGE ORDER ITEM 61 CO 53 ADDS 9608-6061 BY LS FOR DELINEATORS AT LEFT CONNECTOR	DOL	4,962.430	0.000	1.000	1.00	4,962.43
3417	96086062		UNIQUE CHANGE ORDER ITEM 62 CO 54 ADDS 9608-6062 BY LS FOR EXTRA TIME DELAY AT NASA RD 1	DOL	1,848.510	0.000	1.000	1.00	1,848.51
3418	96086063		UNIQUE CHANGE ORDER ITEM 63 CO 55 ADDS 9608-6063 BY LS FOR EXCVT AT&T MANHOLE AT BENT 78	DOL	665.330	0.000	1.000	1.00	665.33
3419	96086064		UNIQUE CHANGE ORDER ITEM 64 CO 57 ADDS 9608-6064 BY LS FOR HYDROEXCAVATION AT NASA 1	DOL	5,239.140	0.000	1.000	1.00	5,239.14
3420	96086065		UNIQUE CHANGE ORDER ITEM 65 UNIQUE CHANGE ORDER ITEM 65	DOL	1.000	0.000	50,000.000	94,935.21	94,935.21
3421	96086066		UNIQUE CHANGE ORDER ITEM 66 CO 59 ADDS 9608-6066 BY DOL FOR MAGELLN PIPELN LOCATE BNT92	DOL	1,620.180	0.000	1.000	1.00	1,620.18
3422	96086066		UNIQUE CHANGE ORDER ITEM 66 CO 60 ADDS 9608-6066 BY DOL FOR BURIED OBSTRUCT RMV NASA RD1	DOL	9,866.410	0.000	1.000	1.00	9,866.41
3423	96086067		UNIQUE CHANGE ORDER ITEM 67 CO 62 ADDS 9608-6067 BY LS FOR RMVE COOK AVE WTRLN CONFLICT	DOL	55,123.940	0.000	1.000	1.00	55,123.94
3424	96086068		UNIQUE CHANGE ORDER ITEM 68 CO 63 ADDS 9608-6068 BY LS FOR REMOVING BENT 88 OBSTRUCTION	DOL	1,905.820	0.000	1.000	1.00	1,905.82
3425	96086069		UNIQUE CHANGE ORDER ITEM 69 CO 63 ADDS 9608-6069 BY LS FOR DOWNTIME FOR BENT 88 OBSTRTN	DOL	10,941.250	0.000	1.000	1.00	10,941.25
3426	96086070		UNIQUE CHANGE ORDER ITEM 70 CO 64 ADDS 9608-6070 BY LS FOR OBSTRCTN REMOVAL & DS INSTALL	DOL	3,737,169.310	0.000	1.000	1.00	3,737,169.31
3427	96086071		UNIQUE CHANGE ORDER ITEM 71 CO69 ADDS 9608-6071 BY DOL FOR D101 DAYTON GBAR CPLR REMOVAL	DOL	9,178.380	0.000	1.000	1.00	9,178.38
3428	96086072		UNIQUE CHANGE ORDER ITEM 72 CO 65 ADDS 9608-6072 BY DOL FOR GIRDER SET INEFFEC JUNE 2020	DOL	35,184.520	0.000	1.000	1.00	35,184.52
3429	96086073		UNIQUE CHANGE ORDER ITEM 73 CO 66 ADDS 9608-6073 BY DOL FOR BENT78 DS1 PIPE CONFLICT	DOL	9,417.440	0.000	1.000	1.00	9,417.44
3430	96086074		UNIQUE CHANGE ORDER ITEM 74 CO 67 ADDS ITEM FOR INSTALL SIGNS-TCP BEL RD SB BY LS	DOL	6,903.480	0.000	1.000	1.00	6,903.48
3431	96086075		UNIQUE CHANGE ORDER ITEM 75 CO 68 ADDS 9608-6075 BY DOL FOR SH146 TCP SIGNS & MO MAINT	DOL	41,160.880	0.000	1.000	1.00	41,160.88
3432	96086076		UNIQUE CHANGE ORDER ITEM 76 CO 70 ADDS 9608-6076 BY 4EA PURCH AND INSTALL TEMP SPEED TRL	DOL	11,341.420	0.000	4.000	4.00	45,365.68
3433	96086077		UNIQUE CHANGE ORDER ITEM 77 CO 65 ADDS 9608-6077 BY DOL FOR GIRDR SET INEFFEC APR-MAY 20	DOL	19,665.910	0.000	1.000	1.00	19,665.91
3434	96086078		UNIQUE CHANGE ORDER ITEM 78 CO 72 ADDS 9608-6078 BY DOL FOR UNUSABLE PILE CUTOFFS B24-25	DOL	136,388.700	0.000	1.000	1.00	136,388.70
3435	96086079		UNIQUE CHANGE ORDER ITEM 79 CO 73 ADDS 9608-6079 BY DOL FOR SYSTEM D LATERAL EXTENSION	DOL	20,977.590	0.000	1.000	1.00	20,977.59
3436	96086080		UNIQUE CHANGE ORDER ITEM 80 CO 74 ADDS 9608-6080 BY DOL FOR SYSTEM H AND I EQUALIZER	DOL	42,236.020	0.000	1.000	1.00	42,236.02

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3437	96086081		UNIQUE CHANGE ORDER ITEM 81 CO 75 ADDS 9608-6081 BY DOL FOR BENT 96 WCID #12 CONFLICT	DOL	40,889.600	0.000	1.000	1.00	40,889.60
3438	96086082		UNIQUE CHANGE ORDER ITEM 82 CO 76 ADDS 9608-6082 BY DOL FOR B1 6" UNKNOWN PIPE CONFLICT	DOL	2,194.950	0.000	1.000	1.00	2,194.95
3439	96086083		UNIQUE CHANGE ORDER ITEM 83 CO 77 ADDS 9608-6083 BY DOL FOR RMVL UNKNW PIPE-FM518&FM2094	DOL	6,761.920	0.000	1.000	1.00	6,761.92
3440	96086084		UNIQUE CHANGE ORDER ITEM 84 CO 78 ADDS 9608-6084 BY DOL FOR BNT115 MAGLLN OBSTRUCT RMV	DOL	3,863.040	0.000	1.000	1.00	3,863.04
3441	96086085		UNIQUE CHANGE ORDER ITEM 85 CO78 ADDS 9608-6085 BY DOL FOR RDI DTIME BNT115 OBSTRUCT	DOL	5,838.310	0.000	1.000	1.00	5,838.31
3442	96086086		UNIQUE CHANGE ORDER ITEM 86 CO 79 ADDS 9608-6086 BY DOL FOR NBFR DRAINAGE MODS - 1ST STR	DOL	3,850.330	0.000	1.000	1.00	3,850.33
3443	96086087		UNIQUE CHANGE ORDER ITEM 87 CO 71 ADDS 9608-6087 FOR CONDUIT AND JUNCTION BOX BY LS	DOL	8,567.250	0.000	1.000	1.00	8,567.25
3444	96086088		UNIQUE CHANGE ORDER ITEM 88 CO 80 ADDS 9608-6088 BY DOL FOR SYS B2 PIPE CNFLT STA 313+22	DOL	1,749.020	0.000	1.000	1.00	1,749.02
3445	96086089		UNIQUE CHANGE ORDER ITEM 89 CO 81 ADDS 9608-6089 BY DOL FOR MOBILIZATION	DOL	13,122.970	0.000	1.000	1.00	13,122.97
3446	96086090		UNIQUE CHANGE ORDER ITEM 90 CO 81 ADDS 9608-6090 BY DOL FOR MATRL INCREASE TRF SGNL POLE	DOL	14,681.250	0.000	1.000	1.00	14,681.25
3447	96086091		UNIQUE CHANGE ORDER ITEM 91 CO81 ADDS 9608-6091 BY DOL FOR WEBBER LBR/EQ HANSON FIRE ST1	DOL	8,507.170	0.000	1.000	1.00	8,507.17
3448	96086093		UNIQUE CHANGE ORDER ITEM 93 CO 82 ADDS 9608-6093 BY DOL FOR TCP REVISION FM518 & FM2094	DOL	11,713.030	0.000	1.000	1.00	11,713.03
3449	96086094		UNIQUE CHANGE ORDER ITEM 94 CO 09 ADDS 9608-6094 BY DOL FOR DEMOB/REMOB FEB 5,6,& 8 2021	DOL	62,203.970	0.000	1.000	1.00	62,203.97
3450	96086095		UNIQUE CHANGE ORDER ITEM 95 CO 109 ADDS 9608-6095 BY DOL FOR STANDBY COSTS USCG RESTRICT	DOL	9,443.040	0.000	1.000	1.00	9,443.04
3451	96086096		UNIQUE CHANGE ORDER ITEM 96 CO110 ADDS 9608-6096 BY DOL FOR 3D IMAGE OUTBND CHNL JAN2021	DOL	37,435.650	0.000	1.000	1.00	37,435.65
3452	96086097		UNIQUE CHANGE ORDER ITEM 97 CO 70 ADDS 9608-6097 BY 8EA MOVE & RESET TEMP SPEED MONT TRL	DOL	373.550	0.000	8.000	8.00	2,988.40
3453	96086098		UNIQUE CHANGE ORDER ITEM 98 CO 83 ADDS 9608-6098 BY DOL FOR ABUT 117 WCID #12 CONFLICT	DOL	15,999.300	0.000	1.000	1.00	15,999.30
3454	96086099		UNIQUE CHANGE ORDER ITEM 99 CO 84 ADDS 9608-6099 BY DOL FOR 2 RELOCATE/3 REMOVAL LAMPST	DOL	4,765.890	0.000	1.000	1.00	4,765.89
3455	96086100		UNIQUE CHANGE ORDER ITEM 100 CO85 ADDS 9608-6100 BY DOL FOR GIRDER SET EXTRA WORK OCT2020	DOL	11,961.450	0.000	1.000	1.00	11,961.45
3456	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 61 ADDS 9608-6001 BY 1.00 EA KEMAH NO ENTRY SGN TRAF CONT	DOL	1,396.380	0.000	1.000	1.00	1,396.38
3457	96086002		UNIQUE CHANGE ORDER ITEM 2 CO83 ADDS 9608-6003 BY DOL FOR ABUTMENT 117 WCID#12 CONFLICT	DOL	21,480.830	0.000	1.000	1.00	21,480.83
3458	96086003		UNIQUE CHANGE ORDER ITEM 3 CO83 ADDS 9608-6098 BY DOL FOR MATERIAL MOVE WCID12 CONFLICT	DOL	501.890	0.000	1.000	1.00	501.89

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3459	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 86 ADDS 9608-6004 BY DOL FOR NB ARTRL SAFETY FENCE MAINT	DOL	46,730.000	0.000	1.000	1.00	46,730.00
3460	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 86 ADDS 9608-6005 BY DOL FOR SB ARTRL SAFETY FENCE MAINT	DOL	46,755.160	0.000	1.000	1.00	46,755.16
3461	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 87 ADDS 9608-6006 BY DOL FOR WEAP ANALYSIS AND REPORTS	DOL	7,953.750	0.000	1.000	1.00	7,953.75
3462	96086007		UNIQUE CHANGE ORDER ITEM 7 CO88 ADDS 9608-6007 BY DOL FOR EMS P107 LINE & CODE UPGRD	DOL	4,878.300	0.000	1.000	1.00	4,878.30
3463	96086008		UNIQUE CHANGE ORDER ITEM 8 CO 89 ADDS 9608-6008 BY DOL FOR PARCEL 116 & 126 CONTAM SOIL	DOL	40,175.830	0.000	1.000	1.00	40,175.83
3464	96086009		UNIQUE CHANGE ORDER ITEM 9 CO 90 ADDS 9608-6009 BY DOL FOR TRUNKLINE SYSTEM H CONFLICT	DOL	15,205.310	0.000	1.000	1.00	15,205.31
3465	96086010		UNIQUE CHANGE ORDER ITEM 10 CO 91 ADDS 9608-6010 BY DOL FOR TEMP POLE RELOCATE BEL RD	DOL	4,624.360	0.000	1.000	1.00	4,624.36
3466	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 92 ADDS 9608-6011 BY DOL FOR SYS H FUTR COLLARS AT BNT 97	DOL	29,864.020	0.000	1.000	1.00	29,864.02
3467	96086012		UNIQUE CHANGE ORDER ITEM 12 CO 93 ADDS 9608-6012 BY DOL FOR CENTERPOINT CONFLICT BNT 2-6	DOL	4,499.770	0.000	1.000	1.00	4,499.77
3468	96086013		UNIQUE CHANGE ORDER ITEM 13 CO 94 ADDS 9608-6013 BY DOL FOR EXPOSE CONFLICT/EXTENSION	DOL	16,454.460	0.000	1.000	1.00	16,454.46
3469	96086014		UNIQUE CHANGE ORDER ITEM 14 CO 94 ADDS 9608-6014 BY DOL FOR SUBCONTRACTOR DOWN TIME	DOL	2,219.900	0.000	1.000	1.00	2,219.90
3470	96086015		UNIQUE CHANGE ORDER ITEM 15 CO 95 ADDS 9608-6015 BY DOL FOR EXPOSE AT&T BTWN FM518&2094	DOL	9,940.070	0.000	1.000	1.00	9,940.07
3471	96086016		UNIQUE CHANGE ORDER ITEM 16 CO 95 ADDS 9608-6016 BY DOL FOR MAGELLAN VAULT CNFLCT SYST H	DOL	12,080.390	0.000	1.000	1.00	12,080.39
3472	96086017		UNIQUE CHANGE ORDER ITEM 17 CO 96 ADDS 9608-6017 BY DOL FOR PIPE RMVL 442+00 & 440+00	DOL	2,488.220	0.000	1.000	1.00	2,488.22
3473	96086018		UNIQUE CHANGE ORDER ITEM 18 CO 97 ADDS 9608-6018 BY DOL FOR BNT24 OBSTRCT RMVL +6SHFT	DOL	32,757.827	0.000	6.000	6.00	196,546.96
3474	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 97 ADDS 9608-6019 BY DOL FOR BNT 25 OBSTRCT RMVL +3SHFT	DOL	32,660.067	0.000	3.000	3.00	97,980.20
3475	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 98 ADDS 9608-6020 BY DOL FOR DIVERS MARK CHANNEL OBSTRUCT	DOL	3,393.600	0.000	1.000	1.00	3,393.60
3476	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 20 ADDS 9608-6020 BY DOL FOR BARGE STORAGE USCG/AHBECK	DOL	155,620.090	0.000	1.000	1.00	155,620.09
3477	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 100 ADDS 9608-6021 BY DOL FOR A1 SYSTEM DRAINAGE TIE IN	DOL	5,757.030	0.000	1.000	1.00	5,757.03
3478	96086022		UNIQUE CHANGE ORDER ITEM 22 CO 101 ADDS 9608-6022 BY DOL FOR TCP PHASEII FM2094 & FM 518	DOL	10,323.530	0.000	1.000	1.00	10,323.53
3479	96086023		UNIQUE CHANGE ORDER ITEM 23 CO102 ADDS 9608-6023 BY DOL FOR RDI PIPE REMOVAL BNT 92 DS2	DOL	13,997.840	0.000	1.000	1.00	13,997.84
3480	96086024		UNIQUE CHANGE ORDER ITEM 24 CO103 ADDS 9608-6024 BY DOL FOR SHEET PILE REMOVAL BENT91	DOL	4,299.800	0.000	1.000	1.00	4,299.80

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3481	96086025		UNIQUE CHANGE ORDER ITEM 25 CO 103 ADDS 9608-6025 BY DOL FOR RDI DTIME OCT19-OCT20 2020	DOL	8,319.340	0.000	1.000	1.00	8,319.34
3482	96086026		UNIQUE CHANGE ORDER ITEM 26 CO 104 ADDS 9608-6026 BY DOL FOR CNP-G CONFLICT FM	DOL	2,571.430	0.000	1.000	1.00	2,571.43
3483	96086027		UNIQUE CHANGE ORDER ITEM 27 CO 104 ADDS 9608-6027 BY DOL FOR DCM FIRE HYDRANT CONFLICT	DOL	4,358.560	0.000	1.000	1.00	4,358.56
3484	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 105 ADDS 9608-6028 FOR BNT25 OBSTRCT RMVL +2SHFT	DOL	32,660.067	0.000	2.000	2.00	65,320.13
3485	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 106 ADDS 9608-6029 BY DOL FOR 15 FUTURE COLLARS IN SBROOK	DOL	126,315.340	0.000	1.000	1.00	126,315.34
3486	96086030		UNIQUE CHANGE ORDER ITEM 30 CO100 ADDS 9608-6030 BY DOL FOR WEBBER TRAFFIC CTRL FLAGGING	DOL	775.410	0.000	1.000	1.00	775.41
3487	96086031		UNIQUE CHANGE ORDER ITEM 31 CO13 ADDS 9608-6031 FOR TRAFFIC CONTROL BY LS	DOL	19,396.410	0.000	1.000	1.00	19,396.41
3488	96086032		UNIQUE CHANGE ORDER ITEM 32 CO107 ADDS 9608-6032 BY DOL FOR JOSLIN CLR COMPLETE B1 B2& D	DOL	30,606.260	0.000	1.000	1.00	30,606.26
3489	96086033		UNIQUE CHANGE ORDER ITEM 33 CO108 ADDS 9608-6033 BY DOL FOR RDI DTIME AUG 11-12, 2020	DOL	8,155.900	0.000	1.000	1.00	8,155.90
3490	96086034		UNIQUE CHANGE ORDER ITEM 34 CO 108 ADDS 9608-6034 BY DOL FOR HEADWALL OBSTRUCT REMOVAL	DOL	9,413.590	0.000	1.000	1.00	9,413.59
3491	96086035		UNIQUE CHANGE ORDER ITEM 35 CO 111 ADDS 9608-6035 BY DOL FOR NB SB EXP BR GEOTECH BORE	DOL	51,227.330	0.000	1.000	1.00	51,227.33
3492	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 112 ADDS 9608-6036 BY DOL FOR ANTICIPATED CLMN FORM RENT	DOL	112,277.200	0.000	1.000	1.00	112,277.20
3493	96086037		UNIQUE CHANGE ORDER ITEM 37 CO115 ADDS 9608-6037 BY DOL FOR REMOB/DEMOB ART BNT 24 & 25	DOL	111,642.700	0.000	1.000	1.00	111,642.70
3494	96086038		UNIQUE CHANGE ORDER ITEM 38 CO117 ADDS 9608-6038 BY DOL PILE OBST RMVL CLR CREEK CHNL	DOL	32,359.040	0.000	1.000	1.00	32,359.04
3495	96086039		UNIQUE CHANGE ORDER ITEM 39 CO 118 ADDS 9608-6039 BY DOL FOR GRL FINALIZE WEAP ANALYSIS	DOL	1,060.500	0.000	1.000	1.00	1,060.50
3496	96086040		UNIQUE CHANGE ORDER ITEM 40 CO 119 ADDS ITEM TO PLACE ASPHALT LABOR & EQUIPMENT BY LS	DOL	1,200.850	0.000	1.000	1.00	1,200.85
3497	96086041		UNIQUE CHANGE ORDER ITEM 41 CO 119 ADDS ITEM TO INSTALL SIGNAGE, EQUIP & MATERIAL BY LS	DOL	3,542.120	0.000	1.000	1.00	3,542.12
3498	96086042		UNIQUE CHANGE ORDER ITEM 42 CO 121 ADDS 9608-6042 BY DOL FOR PHASE 3 SIGNAL REVISIONS	DOL	93,290.680	0.000	1.000	1.00	93,290.68
3499	96086043		UNIQUE CHANGE ORDER ITEM 43 CO 122 ADDS 9608-6043 FOR 96 IN CASED DRILL SHAFT BY EA	DOL	368,756.768	0.000	17.000	17.00	6,268,865.06
3500	96086044		UNIQUE CHANGE ORDER ITEM 44 CO 122 ADDS 9608-6044 FOR 36 IN CASED DRILL SHAFT BY EA	DOL	14,599.000	0.000	9.000	9.00	131,391.00
3501	96086045		UNIQUE CHANGE ORDER ITEM 45 CO 122 ADDS 9608-6045 FOR 30 IN CASED DRILL SHAFT BY EA	DOL	19,416.523	0.000	12.000	12.00	232,998.28
3502	96086046		UNIQUE CHANGE ORDER ITEM 46 CO 123 ADDS ITEM FOR ELECTRICAL SERVICE RELOCATE BY LS	DOL	8,287.350	0.000	1.000	1.00	8,287.35

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3503	96086047		UNIQUE CHANGE ORDER ITEM 47 CO 24 ADDS ITEM FOR NASA HYDRO EXCAVATION BY LS	DOL	7,494.330	0.000	1.000	1.00	7,494.33
3504	96086048		UNIQUE CHANGE ORDER ITEM 48 CO 125 ADDS 9608-6048 BY DOL FOR TRAFFIC SIGNAL POWDER COAT	DOL	5,780.390	0.000	1.000	1.00	5,780.39
3505	96086049		UNIQUE CHANGE ORDER ITEM 49 CO 126 ADDS 9608-6049 BY DOL FOR REMOVE ENTERPRISE PIPELINE	DOL	3,349.090	0.000	1.000	1.00	3,349.09
3506	96086050		UNIQUE CHANGE ORDER ITEM 50 CO 127 ADDS ITEM FOR STORM INLET ADJUSTMENTS BY LS	DOL	2,356.340	0.000	1.000	1.00	2,356.34
3507	96086051		UNIQUE CHANGE ORDER ITEM 51 CO 128 ADDS 9608-6051 BY DOL FOR JOSLIN DOWNTIME	DOL	853.960	0.000	1.000	1.00	853.96
3508	96086052		UNIQUE CHANGE ORDER ITEM 52 CO 128 ADDS 9608-6052 BY DOL FOR STORM LATERAL C-350B1 MOD	DOL	5,023.630	0.000	1.000	1.00	5,023.63
3509	96086053		UNIQUE CHANGE ORDER ITEM 53 CO 129 ADDS ITEM FOR CENTERPOINT STREETLIGHT REMOVAL BY LS	DOL	2,548.380	0.000	1.000	1.00	2,548.38
3510	96086054		UNIQUE CHANGE ORDER ITEM 54 CO 130 ADDS 9608-6054 BY DOL FOR NBFR DRIVEWAY CONFLICT	DOL	2,103.480	0.000	1.000	1.00	2,103.48
3511	96086055		UNIQUE CHANGE ORDER ITEM 55 CO 67 ADDS ITEM FOR BEL RD SIGN MAINTENANCE BY LS	DOL	13,389.070	0.000	1.000	1.00	13,389.07
3512	96086056		UNIQUE CHANGE ORDER ITEM 56 CO 131 ADDS 9608-6056 BY DOL FOR FIRE HYDRANT RISERS	DOL	1,072.471	0.000	20.000	20.00	21,449.42
3513	96086057		UNIQUE CHANGE ORDER ITEM 57 CO 132 ADDS 9608-6057 FOR KEMAH NBFR DETOUR TCP BY LS	DOL	199,781.320	0.000	1.000	1.00	199,781.32
3514	96086058		UNIQUE CHANGE ORDER ITEM 58 CO 132 ADDS 9608-6058 FOR KEMAH NBFR DETOUR CORG PIPE BY LS	DOL	19,272.460	0.000	1.000	1.00	19,272.46
3515	96086059		UNIQUE CHANGE ORDER ITEM 59 CO 133 ADDS 9608-6059 FOR BOH BROS PILING RESTRIKES BY LS	DOL	59,332.140	0.000	1.000	1.00	59,332.14
3516	96086060		UNIQUE CHANGE ORDER ITEM 60 CO 134 ADDS 9608-6060 BY DOL FOR SYSTEM C MODIFICATIONS	DOL	16,842.350	0.000	1.000	1.00	16,842.35
3517	96086061		UNIQUE CHANGE ORDER ITEM 61 CO 135 ADDS 9608-6061 BY DOL FOR JOSLIN DTIME-AT&T CNFLCT	DOL	5,330.460	0.000	1.000	1.00	5,330.46
3518	96086062		UNIQUE CHANGE ORDER ITEM 62 CO 136 ADDS 9608-6062 BY DOL FOR RDI DOWNTIME REMOBILIZATION	DOL	15,070.730	0.000	1.000	1.00	15,070.73
3519	96086063		UNIQUE CHANGE ORDER ITEM 63 CO 136 ADDS 9608-6063 BY DOL FOR REMOBILIZATION BENT 102 DS	DOL	6,473.030	0.000	1.000	1.00	6,473.03
3520	96086064		UNIQUE CHANGE ORDER ITEM 64 CO 137 ADDS 9608-6064 BY DOL FOR CHANNEL EXPLORATORY DIVING	DOL	59,879.570	0.000	1.000	1.00	59,879.57
3521	96086065		UNIQUE CHANGE ORDER ITEM 65 CO 151 ADDS 9608-6065 BY DOL FOR BARGE STANDBY AND PARKING	DOL	161,018.300	0.000	1.000	1.00	161,018.30
3522	96086066		UNIQUE CHANGE ORDER ITEM 66 CO 138 ADDS 9608-6066 BY DOL FOR FM2094 ASPHALT TRANSITION	DOL	23,239.420	0.000	1.000	1.00	23,239.42
3523	96086067		UNIQUE CHANGE ORDER ITEM 67 CO 122 ADDS 9608-6067 BY DOL FOR DRILL THROUGH UTIL BY HR	DOL	1,732.230	0.000	114.000	114.00	197,474.22
3524	96086068		UNIQUE CHANGE ORDER ITEM 68 CO 139 ADDS 9608-6068 BY DOL FOR TRENCH DRAIN INSTALLATION	DOL	48,665.470	0.000	1.000	1.00	48,665.47

CATEGORY		DESCRIPTION		ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3525	96086069		UNIQUE CHANGE ORDER ITEM 69 CO141 ADDS 9608-6069 BY DOL FOR SIGN MAINTENANCE	DOL	8,769.660	0.000	1.000	1.00	8,769.66
3526	96086070		UNIQUE CHANGE ORDER ITEM 70 CO 142 ADDS 9608-6070 BY DOL FOR TCP REV 518/2094 SIGN MAINT	DOL	33,911.860	0.000	1.000	1.00	33,911.86
3527	96086071		UNIQUE CHANGE ORDER ITEM 71 CO 142 ADDS 9608-6071 BY DOL FOR TCP REV 518/2094 ARR BOARDS	DOL	9,922.190	0.000	1.000	1.00	9,922.19
3528	96086072		UNIQUE CHANGE ORDER ITEM 72 CO143 ADDS 9608-6072 BY DOL FOR TCP PHII 2094&518 SIGN MAINT	DOL	46,185.700	0.000	1.000	1.00	46,185.70
3529	96086073		UNIQUE CHANGE ORDER ITEM 73 CO 144 ADDS 9608-6073 BY DOL FOR LEASE GATE AND FESCO COST	DOL	7,479.230	0.000	1.000	1.00	7,479.23
3530	96086074		UNIQUE CHANGE ORDER ITEM 74 CO 145 ADDS 9608-6074 BY DOL FOR FM518 TEMPORARY SIGNAL MOD	DOL	26,049.860	0.000	1.000	1.00	26,049.86
3531	96086075		UNIQUE CHANGE ORDER ITEM 75 CO 146 ADDS 9608-6075 BY DOL FOR SUE SHIPYARD DR CRANE MATS	DOL	13,886.080	0.000	1.000	1.00	13,886.08
3532	96086076		UNIQUE CHANGE ORDER ITEM 76 CO 147 ADDS 9608-6076 BY DOL FOR BENT 97 FTNG REDESIGN STEEL	DOL	5,017.410	0.000	1.000	1.00	5,017.41
3533	96086077		UNIQUE CHANGE ORDER ITEM 77 CO 148 ADDS 9608-6077 BY DOL FOR NB ART BENT 24-25 FTG DEL	DOL	16,740.750	0.000	1.000	1.00	16,740.75
3534	96086078		UNIQUE CHANGE ORDER ITEM 78 CO 149 ADDS 9608-6078 BY DOL FOR NB ART BNT 24&25 OBSTRUCT	DOL	105,942.280	0.000	1.000	1.00	105,942.28
3535	96086079		UNIQUE CHANGE ORDER ITEM 79 CO 150 ADDS 9608-6079 BY DOL FOR JOSLIN DOWNTIME	DOL	5,949.650	0.000	1.000	1.00	5,949.65
3537	96086081		UNIQUE CHANGE ORDER ITEM 81 CO 153 ADDS 9608-6081 BY DOLLAR FOR SHRIND SYST & EQUIP STBY	DOL	97,444.460	0.000	1.000	1.00	97,444.46
3538	96086082		UNIQUE CHANGE ORDER ITEM 82 CO 153 ADDS 9608-6082 BY DOL FOR INEFIEC WORK BELOW GRADE	DOL	88,012.900	0.000	1.000	1.00	88,012.90
3539	96086083		UNIQUE CHANGE ORDER ITEM 83 CO 156 ADDS 9608-6083 BY DOL FOR ART SLAB REPAIR TRF CNTRL	DOL	1,647.471	0.000	15.000	1.00	1,647.47
3540	96086084		UNIQUE CHANGE ORDER ITEM 84 CO 158 ADDS 9608-6084 BY DOL FOR ADDED SIGNS PH 1 & 2	DOL	28,335.530	0.000	1.000	1.00	28,335.53
3541	96086085		UNIQUE CHANGE ORDER ITEM 85 CO 158 ADDS 9608-6085 BY DOL FOR ENGINEERING TCP REVISIONS	DOL	1,890.000	0.000	1.000	1.00	1,890.00
3542	96086086		UNIQUE CHANGE ORDER ITEM 86 CO 158 ADDS 9608-6086 BY DOL FOR MAINTENANCE SIGNS 26 MTHS	DOL	40,914.390	0.000	1.000	1.00	40,914.39
3543	96086087		UNIQUE CHANGE ORDER ITEM 87 CO 159 ADDS 9608-6087 BY DOL FOR EIT ADDS & MODS	DOL	110,576.220	0.000	1.000	1.00	110,576.22
3544	96086088		UNIQUE CHANGE ORDER ITEM 88 CO 157 ADDS 9608-6088 BY DOL FOR COLUMN ENCAPSULATION	DOL	18,151.160	0.000	4.000	4.00	72,604.64
3545	96086089		UNIQUE CHANGE ORDER ITEM 89 CO 163 ADDS 9608-6089 BY DOL FOR TRAFFIC CONTROL & SIGNAGE	DOL	3,273.560	0.000	1.000	1.00	3,273.56
3546	96086090		UNIQUE CHANGE ORDER ITEM 90 CO 164 ADDS 9608-6090 BY DOL FOR TRAFFIC CNTRL ART SEAL REP	DOL	1,702.004	0.000	20.000	7.00	11,914.03
3548	96086092		UNIQUE CHANGE ORDER ITEM 92 CO 166 ADDS 9608-6092 BY DOL FOR WIDE SMART CCA TRANSITIONS	DOL	14,778.875	0.000	2.000	2.00	29,557.75

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3549	96086093		UNIQUE CHANGE ORDER ITEM 93 ADDED BY CO 168	DOL	6,992.690	0.000	1.000	1.00	6,992.69
3550	96086094		UNIQUE CHANGE ORDER ITEM 94 ADDED BY CO 168	DOL	23,569.710	0.000	1.000	1.00	23,569.71
3551	96086095		UNIQUE CHANGE ORDER ITEM 95	DOL	230,329.680	0.000	1.000	1.00	230,329.68
3553	96086097		UNIQUE CHANGE ORDER ITEM 97 CO 170 ADDS 9608-6097 BY DOL FOR SSTR DOWELS INVERTED T-CAP	DOL	191,075.440	0.000	1.000	1.00	191,075.44
3554	96086098		UNIQUE CHANGE ORDER ITEM 98 CO 173 ADDS 9608-6098 BY DOL FOR SHEAR KEY ADDITIONS	DOL	64,933.610	0.000	1.000	1.00	64,933.61
3556	96086100		UNIQUE CHANGE ORDER ITEM 100 CO 175 ADDS 9608-6100 BY DOL FOR CENTERPOINT LIGHTING SERV	DOL	1,881.330	0.000	1.000	1.00	1,881.33
3557	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 178 ADDS 9608-6001 BY DOL FOR TRAFFIC CONTROL 6" CURB	DOL	5,441.480	0.000	1.000	1.00	5,441.48
3560	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 181 ADDS 9608-6004 BY DOL FOR TRF CNTRL PED POLE ADDS	DOL	1,748.537	0.000	10.000	6.00	10,491.22
3561	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 182 ADDS 9608-6005 BY DOL FOR TRF CNTRL REPLACE REV SIGNS	DOL	1,723.077	0.000	3.000	3.00	5,169.23
3562	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 183 ADDS 9608-6006 BY DOL FOR 1 MONTH GENERATOR COST	DOL	12,085.980	0.000	1.000	1.00	12,085.98
3563	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 185 ADDS 9608-6007 BY DOL FOR EQUIPMENT STANDBY	DOL	1,531.810	0.000	1.000	1.00	1,531.81

Category Subtotal \$223,464,952.68

PROJECT NH 2018(852) CONTROL 038905116

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0099	01046021		REMOVING CONC (CURB) CO 177 ADDS 0104-6021 BY LF FOR 63' CURB REMOVAL	LF	10.153	0.000	0.000	0.000	0.00
0120	01056039	000	REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	2.000	566.000	0.000	0.000	0.00
0167	01586003		SPEC EXCAV WORK (HYD EXCAVATOR) CO 154 ADDS 0158-6003 BY HR FOR HYDROEXCAVATE LATERAL	HR	287.547	0.000	0.000	0.000	0.00
0170	01616009	000	EROSION CONTROL COMPOST	CY	50.000	8,899.000	-8,899.000	0.000	0.00
0175	01616012	000	GENERAL USE COMPOST	CY	200.000	4,449.000	-4,449.000	0.000	0.00
0186	01626002		BLOCK SODDING CO 180 ADDS 0162-6002 BY SY FOR MAJ ITEM REVISED UNIT PRICE	SY	7.656	0.000	0.000	0.000	0.00
0190	01626003	000	STRAW OR HAY MULCH	SY	0.140	156,301.000	-1,026.000	0.000	0.00
0195	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.140	80,095.000	-80,095.000	0.000	0.00
0200	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.140	17,915.000	-1,026.000	0.000	0.00
0215	01706002	000	IRRIGATION SYSTEM (TY I)	LS	25,000.000	2.000	0.000	0.000	0.00
0220	01926015	000	LANDSCAPE EDGE	LF	10.000	3,979.000	0.000	0.000	0.00
0225	01926064	000	PLANT BED PREP (TYPE II)	SY	1.000	80,095.000	-80,095.000	0.000	0.00
0230	02476061	000	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	25.000	454.000	0.000	0.000	0.00
0270	03346001	000	HMCL ACP TY-A SAC-A AC-0.6	TON	250.000	10.000	0.000	0.000	0.00

0374	04096001		PRESTR CONC PIL (16 IN SQ)	LF	61.950	0.000	0.000	0.000	0.00
			CO 176 ADDS 0409-6001 BY LF FOR MAJ ITEM REVISED UNIT PRICE						
0425	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	100.000	28.000	0.000	0.000	0.00
0465	04206002	000	CL A CONC (MISC)	CY	1,500.000	10.000	0.000	0.000	0.00
0575	04226013	000	BRIDGE SIDEWALK	SF	12.000	1,407.000	0.000	0.000	0.00
0576	04226013		BRIDGE SIDEWALK	SF	27.480	0.000	20,349.000	0.000	0.00
			CO 184 ADDS 0422-6013 BY SF FOR REVISED UNIT PRICE						
0640	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	620.600	5.000	138.000	0.000	0.00
0661	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	736.850	0.000	7.000	0.000	0.00
			CO 186 ADDS 0432-6045 BY CY FOR REVISED UNIT PRICE						
0665	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	15.000	672.000	0.000	0.000	0.00
0680	04506047	000	RAIL (HANDRAIL)(TY A)	LF	80.000	34.000	0.000	0.000	0.00
0685	04506052	000	RAIL (HANDRAIL)(TY F)	LF	62.000	1,778.000	0.000	0.000	0.00
0745	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	228.680	465.000	-465.000	0.000	0.00
0785	04646001	000	RC PIPE (CL III)(12 IN)	LF	161.650	6.000	15.000	0.000	0.00
0810	04656166	000	INLET (COMPL)(TY AAD)	EA	5,789.380	24.000	-24.000	0.000	0.00
0900	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	5,543.150	1.000	0.000	0.000	0.00
0935	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	1,944.960	1.000	4.000	0.000	0.00
0950	04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	7,293.620	1.000	0.000	0.000	0.00
0960	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,118.350	1.000	0.000	0.000	0.00
0994	04796002		ADJUSTING INLETS	EA	1,170.000	0.000	0.000	0.000	0.00
			CO 177 ADDS 0479-6002 BY EA FOR 2 INLET ADJUSTMENTS						
0999	04816013		PIPE (PVC) (SCH 40) (6 IN)	LF	75.440	0.000	0.000	0.000	0.00
			CO 177 ADDS 0481-6013 BY LF FOR 40' 6 IN PVC PIPE						
1001	04816014		PIPE (PVC) (SCH 40) (8 IN)	LF	98.690	0.000	0.000	0.000	0.00
			CO 177 ADDS 0481-6014 BY LF FOR REVISED UNIT PRICE						
1037	04966035		REMOV STR (DRILL SHAFT)	EA	4,562.210	0.000	0.000	0.000	0.00
			CO 155 ADDS 0496-6035 BY EA FOR REPSDORPH DS DEMO						
1150	05126080	001	PORT CTB CONNECT HARDWARE	EA	32.480	150.000	0.000	0.000	0.00
1164	05146036		PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	184.990	0.000	0.000	0.000	0.00
			CO 169 ADDS 0514-6036 BY LF FOR 247' TRAN SSCB TO SSTR						
1171	05296005		CONC CURB (MONO) (TY II)	LF	45.000	0.000	0.000	0.000	0.00
			CO 177 ADDS 0529-6005 BY LF FOR REVISED UNIT PRICE						
1219	05336005		RUMBLE STRIPS (SHOULDER) CONCRETE	LF	3.200	0.000	0.000	0.000	0.00
			CO 190 ADDS 0533-6005 BY LF FOR 28,400' RUMBLE STRIPS						
1226	05406001		MTL W-BEAM GD FEN (TIM POST)	LF	37.094	0.000	50.000	0.000	0.00
			CO 186 ADDS 0540-6001 BY LF FOR REVISED UNIT PRICE						
1231	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,438.150	0.000	2.000	0.000	0.00
			CO 186 ADDS 0540-6006 BY EA FOR REVISED UNIT PRICE						
1235	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	950.000	5.000	-2.000	0.000	0.00
1246	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,896.185	0.000	2.000	0.000	0.00
			CO 186 ADDS 0544-6001 BY EA FOR REVISED UNIT PRICE						
1250	05446006	000	GDRAIL END TRT(INSTL)(WOOD POST)(TY III)	EA	2,600.000	2.000	0.000	0.000	0.00
1255	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	20,500.000	4.000	-4.000	0.000	0.00
1265	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,035.000	4.000	0.000	0.000	0.00
1275	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	20,500.000	11.000	-11.000	0.000	0.00
1280	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	165.000	4.000	0.000	0.000	0.00
1370	06186062	000	CONDT (RM) (3/4")	LF	12.050	252.000	0.000	0.000	0.00
1430	06206013	000	ELEC CONDR (NO.3) BARE	LF	2.250	1,110.000	0.000	0.000	0.00
1435	06206014	000	ELEC CONDR (NO.3) INSULATED	LF	2.250	3,085.000	0.000	0.000	0.00
1440	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.650	40,800.000	0.000	0.000	0.00
1445	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.680	163,200.000	0.000	0.000	0.00

1465	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	738.000	12.000	0.000	0.000	0.00
1480	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	2,500.000	1.000	0.000	0.000	0.00
1490	06286003	000	ELC SRV TY A 120/240 060(NS)AL(E)PS(U)	EA	4,771.000	2.000	0.000	0.000	0.00
1500	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	6,275.000	1.000	0.000	0.000	0.00
1525	06366002	001	ALUMINUM SIGNS (TY G)	SF	41.000	180.000	0.000	0.000	0.00
1575	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.750	1,626.000	0.000	0.000	0.00
1590	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	10,288.000	1.000	0.000	0.000	0.00
1615	06506136	000	INS OH SN SUP(125 FT BRDG)(SPAN ONLY)	EA	48,574.000	1.000	0.000	0.000	0.00
1675	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	8.000	268.000	0.000	0.000	0.00
1676	06666225		PAVEMENT SEALER 6"	LF	0.220	0.000	0.000	0.000	0.00
			CO 190 ADDS 0666-6225 BY LF FOR 25,400' PAVEMENT SEALER						
1677	06666285		REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.100	0.000	0.000	0.000	0.00
			CO 190 ADDS 0666-6285 BY LF FOR 12,700' PAVEMENT MARKING						
1678	06666289		REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	1.100	0.000	0.000	0.000	0.00
			CO 190 ADDS 0666-6289 BY LF FOR 12,700' PAVEMENT MARKING						
1710	06726006	000	REFL PAV MRKR TY I-A	EA	3.000	33.000	0.000	0.000	0.00
1957	06906019		REPLACE OF ELECTRICAL SERVICE	EA	5,489.390	0.000	0.000	0.000	0.00
			CO 191 ADDS 0690-6019 BY EA FOR ELECT REPAIR AT SHIPYARD DR						
1985	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	500.000	1,086.000	0.000	0.000	0.00
1990	10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	500.000	1,060.000	0.000	0.000	0.00
1995	10066001	000	LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	10.000	80,095.000	-80,095.000	0.000	0.00
2000	10066002	000	LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	10.000	80,095.000	-80,095.000	0.000	0.00
2005	10066005	000	LANDSCAPE SOIL AMENDMENT (TYPE V)	SY	2.000	80,095.000	-80,095.000	0.000	0.00
2030	50896001	000	FIXED DECORATIVE BOLLARDS	EA	2,135.090	56.000	0.000	0.000	0.00
2055	60076012	000	FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER)	LF	2.580	180.000	0.000	0.000	0.00
2115	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	4.250	3,000.000	0.000	0.000	0.00
2140	60336003	000	CTMS RELOCATION (ELEC CONDUCTOR CABLE)	LF	2.000	945.000	0.000	0.000	0.00
2150	60336006	000	CTMS RELOCATION (MVD)	EA	2,500.000	1.000	0.000	0.000	0.00
2155	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,750.000	5.000	0.000	0.000	0.00
2160	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,750.000	5.000	0.000	0.000	0.00
2276	63066015		VIVDS TEMPORARY (RELOCATE)	EA	1,223.970	0.000	0.000	0.000	0.00
			CO 167 ADDS 6306-6015 BY EA FOR 1 VIVDS TEMP RELOCATE						
2278	70166172		12" GATE VALVE AND BOX	EA	6,000.000	0.000	0.000	0.000	0.00
			CO 177 ADDS 7016-6172 BY EA FOR 4 GATE VALVE AND BOX						
2279	70166204		REMOVE EXISTING GATE VALVE	EA	1,600.000	0.000	0.000	0.000	0.00
			CO 177 ADDS 7016-6204 BY EA FOR 4 REMOV EXIST GATE VALVE						
2360	70316001	000	BY-PASS PUMPING (SANITARY SEWER)	LS	51,500.000	1.000	0.000	0.000	0.00
2366	70496011		WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	75.000	0.000	0.000	0.000	0.00
			CO 177 ADDS 7049-6011 BY LF FOR REVISED UNIT PRICE						
2381	70496014		WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	187.900	0.000	0.000	0.000	0.00
			CO 177 ADDS 7049-6014 BY LF FOR REVISED UNIT PRICE						
2405	70496126	000	CUT AND PLUG WATER MAIN (6IN)	EA	600.000	2.000	-2.000	0.000	0.00
2425	70496137	000	WET CONNECTION (2IN)	EA	700.000	1.000	-1.000	0.000	0.00
3000	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	1.000	0.000	0.000	0.00
3010	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
3040	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
3050	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
3060	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
3070	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.000	0.000	0.000	0.00
3080	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.000	0.000	0.000	0.00
3090	96036001		CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	1.000	0.000	0.000	0.00
3100	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00

3120	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
3140	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
3170	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
3180	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
3190	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
3200	96066062	FORCE ACCOUNT - RAILROAD - KCS	DOL	1.000	1.000	0.000	0.000	0.00
3210	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
3220	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
3230	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
3536	96086080	UNIQUE CHANGE ORDER ITEM 80	DOL	772,434.960	0.000	1.000	0.000	0.00
		CO 152 ADDS 9608-6080 BY DOL FOR OBSTRUCTION CLAM SHELLING						
3547	96086091	UNIQUE CHANGE ORDER ITEM 91	DOL	12,487.390	0.000	1.000	0.000	0.00
		CO 165 ADDS 9608-6091 BY DOL FOR HYDRO SURVEY HCFCD CHANNEL						
3552	96086096	UNIQUE CHANGE ORDER ITEM 96	DOL	49,653.830	0.000	0.000	0.000	0.00
		CO 169 ADDS 9608-6096 BY DOL FOR 4 BARRIER END TRANSITIONS						
3555	96086099	UNIQUE CHANGE ORDER ITEM 99	DOL	566,502.940	0.000	1.000	0.000	0.00
		CO 174 ADDS 9608-6099 BY DOL FOR ARTERIAL WIDENING ADDTL BAR						
3559	96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1,259.061	0.000	0.000	0.000	0.00
		CO 180 ADDS 9608-6003 BY DOL FOR TRAFFIC CNTRL FOR BLOCK SOD						
3564	96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	20,662,412.020	0.000	0.000	0.000	0.00
		CO 187 FOR ADDITIONAL COMPENSATION						
3565	96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	1,075.400	0.000	0.000	0.000	0.00
		CO 189 ADDS 9608-6009 BY DOL FOR BRIDGE BENT STENCIL						
3566	96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	5,999.440	0.000	0.000	0.000	0.00
		CO 167 ADDS 9608-6010 BY DOL FOR SIGNAL ALIGNMENT						
3567	96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	1,961.850	0.000	0.000	0.000	0.00
		CO 167 ADDS 9608-6011 BY DOL FOR TRAFFIC CONTROL						

Category Subtotal 0.00

PROJECT NH 2018(852) **CONTROL** 038905116
CATEGORY NO CATEGORY **DESCRIPTION** MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3558	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 179 ADDS SIGNS AND STRIPING	DOL	247,707.720	0.000	1.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$223,464,952.68

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	25,000.000	7.00	5.000	125,000.00
01006002	000	PREPARING ROW	STA	950.000	238.70	238.700	226,765.00
01046001	000	REMOVING CONC (PAV)	SY	5.000	86,625.00	86,625.000	433,125.07
01046001		REMOVING CONC (PAV)	SY	14.100	86,625.00	3,445.001	48,565.90
		CO 172 ADDS 0104-6001 BY SY FOR REVISED UNIT PRICE					
01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	12,048.00	12,048.000	60,240.01
01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.000	924.00	958.472	4,792.39
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	5.000	5,129.00	5,129.000	25,645.01
01046017		REMOVING CONC (DRIVEWAYS)	SY	52.940	5,129.00	123.816	6,555.29
		CO 185 ADDS 0104-6017 BY SY FOR REVISED UNIT PRICE					
01046023	000	REMOVING CONC (CTB)	LF	10.000	1,945.00	1,462.000	14,620.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	10.000	187.00	187.000	1,870.00
01046037	000	REMOVE CONC (RAIL)	LF	6.500	406.00	726.000	4,719.00
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.000	450.00	450.000	2,250.00
01056039		REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	8.500	0.00	4,589.000	39,012.01
		CO 172 ADDS 0105-6039 BY SY FOR REVISED UNIT PRICE					
01056049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	2.000	79,591.00	65,136.157	130,272.33
01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	2.000	97,298.00	89,787.987	179,575.98
01106001	000	EXCAVATION (ROADWAY)	CY	4.500	116,767.00	118,697.000	534,136.49
01106002	000	EXCAVATION (CHANNEL)	CY	3.200	27,433.00	20,477.285	65,527.31
01326001	001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	6.000	33,491.00	14,669.329	88,015.97
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	215,542.00	215,542.000	646,626.00
01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	60.740	215,542.00	2,008.500	121,995.29
		CO 172 ADDS 0132-6006 BY CY FOR REVISED UNIT PRICE					
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	43.000	18,480.00	22,831.994	981,775.76
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	50.000	6,531.00	6,649.804	332,490.20
01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	50.000	2,216.00	2,216.000	110,800.00
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.650	76,020.00	49,381.509	32,097.99
01626002	000	BLOCK SODDING	SY	3.000	94,501.00	120,714.012	362,142.03
01666001	000	FERTILIZER	AC	700.000	40.00	24.170	16,919.00
01686001	000	VEGETATIVE WATERING	MG	15.000	4,778.00	2,089.700	31,345.50
02606006	000	LIME TRT (EXST MATL) (6")	SY	2.250	279,888.00	250,055.755	562,625.45
02606012	000	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	155.000	3,795.00	3,388.282	525,183.71
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	9.250	278,404.00	299,374.657	2,769,215.56
02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	77.000	3,888.00	5,304.130	408,418.01
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	77.000	15,282.00	15,639.378	1,204,232.11
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	0.500	79,591.00	53,580.774	26,790.40
03056048	000	SALV,HAUL & STKPL RCL APH PV(10 TO 16")	SY	0.500	97,298.00	91,051.407	45,525.71
03406047	000	D-GR HMA(SQ) TY-C SAC-A PG70-22	TON	96.800	1,939.00	1,509.657	146,134.80
03406122	000	D-GR HMA(SQ) TY-D PG70-22	TON	110.000	325.00	808.319	88,915.09
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	55.000	153,143.00	140,024.139	7,701,327.71
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	65.000	109,608.00	110,320.422	7,170,827.48
03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	90.000	35,230.00	53,231.589	4,790,843.01
04006001	000	STRUCT EXCAV	CY	1.000	9,042.00	7,920.156	7,920.15

04006005	000	CEM STABIL BKFL	CY	42.000	39,161.00	35,928.554	1,508,999.25
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	42.000	2,795.00	3,387.380	142,269.96
04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	100.000	94.00	23.333	2,333.30
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	59,646.00	54,960.284	54,960.28
04036001	000	TEMPORARY SPL SHORING	SF	2.500	57,870.00	50,179.864	125,449.66
04036001		TEMPORARY SPL SHORING	SF	16.400	57,870.00	13,312.006	218,308.25
		CO 153 ADDS 0403-6001 AT REVISED UNIT PRICE					
04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	59.000	61,665.00	39,839.000	2,350,501.00
04096001		PRESTR CONC PIL (16 IN SQ)	LF	106.620	61,665.00	9,768.000	1,041,425.38
		CO 112 ADDS 0409-6001 BY LF FOR 16IN SQ CONCRETE PILE					
04096003		PRESTR CONC PIL (20 IN SQ)	LF	112.550	0.00	17,988.000	2,024,549.40
		CO 4 ADDS 409-6003 BY LF					
04166001	000	DRILL SHAFT (18 IN)	LF	35.000	412.00	220.000	7,700.00
04166003	000	DRILL SHAFT (30 IN)	LF	93.000	3,026.00	2,575.000	239,475.00
04166004	000	DRILL SHAFT (36 IN)	LF	134.000	5,045.00	4,349.000	582,766.00
04166005	000	DRILL SHAFT (42 IN)	LF	194.000	5,678.00	5,693.619	1,104,562.09
04166006	000	DRILL SHAFT (48 IN)	LF	250.000	16,881.00	16,856.000	4,214,000.00
04166007	000	DRILL SHAFT (54 IN)	LF	322.000	5,433.00	5,433.000	1,749,426.00
04166008	000	DRILL SHAFT (60 IN)	LF	359.000	7,659.00	7,659.000	2,749,581.00
04166009	000	DRILL SHAFT (66 IN)	LF	451.000	900.00	900.000	405,900.00
04166012	000	DRILL SHAFT (84 IN)	LF	678.000	1,846.00	1,044.000	707,832.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	389.000	1,110.00	722.000	280,858.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	143.000	390.00	50.000	7,150.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	255.000	200.80	250.000	63,750.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	348.000	242.00	242.000	84,216.00
04166034		DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	861.060	242.00	66.000	56,829.80
		CO 155 ADDS 0416-6034 BY LF FOR REVISED UNIT PRICE					
04166038	000	DRILL SHAFT (108 IN)	LF	1,115.000	2,110.00	1,910.000	2,129,650.00
04166047	000	DRILL SHAFT (96 IN)	LF	900.000	10,656.00	9,854.000	8,868,600.00
04166051	000	DRILL SHAFT (120 IN)	LF	1,390.000	1,334.00	1,238.000	1,720,820.00
04206013	000	CL C CONC (ABUT)	CY	750.000	438.20	384.311	288,233.25
04206014	000	CL C CONC (ABUT)(HPC)	CY	750.000	25.90	78.743	59,057.25
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	850.000	89.50	89.500	76,075.00
04206029	000	CL C CONC (CAP)	CY	765.000	1,319.90	1,252.693	958,310.15
04206030	000	CL C CONC (CAP)(HPC)	CY	1,000.000	23.80	71.131	71,131.00
04206037	000	CL C CONC (COLUMN)	CY	1,000.000	205.00	205.000	205,000.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	770.000	9,360.10	9,360.100	7,207,277.00
04206043	000	CL C CONC (FOOTING)	CY	790.000	156.00	156.000	123,240.00
04206044	000	CL C CONC (FOOTING)(HPC)	CY	1,102.000	2,352.70	2,605.054	2,870,769.51
04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	490.000	3,956.60	3,961.300	1,941,037.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	1,025.000	297.92	188.209	192,914.23
04206071		CL C CONC (COLLAR)	EA	13,491.620	0.00	1.000	13,491.62
		CO 150 ADDS 0420-6071 BY EA FOR SYSTEM H COLLAR					
04206074	000	CL C CONC (MISC)	CY	880.000	434.20	299.894	263,906.72
04206082	000	CL F CONC (CAP)	CY	860.000	7,483.80	7,483.800	6,436,068.00
04206083	000	CL F CONC (CAP)(HPC)	CY	760.000	759.60	759.600	577,296.00
04206084	000	CL F CONC (CAP)(MASS)	CY	650.000	256.00	256.000	166,400.00
04206091	000	CL F CONC (COLUMN)(HPC)	CY	865.000	4,858.60	4,858.600	4,202,689.04
04206110	000	CL H CONC (PT CAP)	CY	1,050.000	2,543.80	2,543.800	2,670,990.00

04206133	000	CL A CONC (CHANNEL LINING)	CY	315.000	264.00	86.173	27,144.50
04206134	000	CL C CONC (SIGN FOOTING)	CY	710.000	88.20	58.890	41,811.90
04226001	000	REINF CONC SLAB	SF	14.000	1,112,203.00	1,112,203.000	15,570,841.98
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	170,554.00	170,554.000	3,752,188.01
04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	40.000	14,836.00	14,836.000	593,440.00
04236038	000	RETAINING WALL (MSE) (BAY AREA SCHEME)	SF	43.000	86,430.00	86,430.000	3,716,490.00
04256035	000	PRESTR CONC GIRDER (TX28)	LF	115.000	1,530.42	1,530.420	175,998.30
04256036	000	PRESTR CONC GIRDER (TX34)	LF	115.000	1,192.58	1,192.580	137,146.70
04256037	000	PRESTR CONC GIRDER (TX40)	LF	115.000	32,593.27	32,593.280	3,748,227.20
04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.000	56,136.40	56,136.190	7,017,023.75
04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	59,637.11	59,637.110	7,752,824.30
04256040	000	PRESTR CONC GIRDER (TX62)	LF	150.000	2,658.72	2,658.720	398,808.00
04256041	000	PRESTR CONC GIRDER (TX70)	LF	160.000	5,382.15	5,382.150	861,144.00
04296003		CONC STR REPAIR(DECK REP(PART DEPTH))	SF	209.690	0.00	4,375.755	917,552.06
		CO 156 ADDS 0429-6003 BY SF FOR ARTERIAL SLAB REPAIRS					
04326001	000	RIPRAP (CONC)(4 IN)	CY	339.370	939.70	658.962	223,631.96
04326002		RIPRAP (CONC)(5 IN)	CY	605.430	0.00	652.044	394,767.01
		CO 161 ADDS 0432-6002 BY CY FOR KEMAH MEDIANS					
04326003	000	RIPRAP (CONC)(6 IN)	CY	381.600	384.00	115.705	44,153.03
04326006	000	RIPRAP (CONC)(CL B)	CY	457.800	40.00	8.458	3,872.07
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	384.650	1,579.85	455.935	175,375.41
04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	527.570	7.00	16.352	8,626.82
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	47.550	8,632.00	8,623.614	410,052.85
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	507.800	154.00	60.841	30,895.08
04386004		CLEANING AND SEALING EXIST JOINTS(CL7)	LF	48.330	0.00	2,667.893	128,939.27
		CO 164 ADDS 0438-6004 BY LF FOR ARTERIAL SEALANT REPAIRS					
04506023	000	RAIL (TY SSTR)	LF	46.000	40,497.50	49,584.630	2,280,892.98
04506032	000	RAIL (TY C223)	LF	126.000	5,326.00	5,228.710	658,817.46
04506053		RAIL (HANDRAIL)(TY W)	LF	51.130	0.00	3,554.420	181,727.04
		CO 171 ADDS 0450-6053 BY LF FOR NB ARTERIAL ON SSCB					
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	47.000	26,341.00	18,650.270	876,562.69
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	67.000	3,531.00	3,531.000	236,577.02
04546004	000	ARMOR JOINT (SEALED)	LF	57.000	2,053.06	2,065.379	117,726.61
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	130.980	945.00	1,193.986	156,388.29
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	136.660	369.00	369.000	50,427.54
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	181.980	119.00	119.000	21,655.62
04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	168.920	1,885.00	2,012.000	339,867.04
04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	172.000	343.00	343.000	58,996.00
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	182.170	1,236.00	1,236.000	225,162.12
04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	205.430	5,463.00	5,463.000	1,122,264.11
04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	220.350	6,766.00	6,248.890	1,376,942.93
04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	240.980	3,727.00	3,261.990	786,074.35
04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	266.650	2,747.00	3,188.000	850,080.21
04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	269.610	1,347.00	1,683.750	453,955.86
04626014		CONC BOX CULV (7 FT X 3 FT)	LF	523.870	1,347.00	128.250	67,186.33
		CO 17 ADDS 4626014 BY LF AT THE REVISED PRICE MAJOR ITEM QTY					
04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	295.560	3,155.00	3,545.510	1,047,910.93

04626016	000	CONC BOX CULV (7 FT X 5 FT)	LF	313.100	1,450.00	1,450.000	453,995.00
04626020	000	CONC BOX CULV (8 FT X 5 FT)	LF	345.790	1,655.00	1,655.000	572,282.46
04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	555.670	179.00	179.000	99,464.94
04646003	000	RC PIPE (CL III)(18 IN)	LF	83.570	135.00	887.000	74,126.59
04646005	000	RC PIPE (CL III)(24 IN)	LF	92.450	10,487.00	12,752.250	1,178,945.52
04646007	000	RC PIPE (CL III)(30 IN)	LF	80.430	341.00	377.000	30,322.11
04646008	000	RC PIPE (CL III)(36 IN)	LF	99.290	986.00	997.870	99,078.51
04656166	000	INLET (COMPL)(TY AAD)	EA	5,789.380	0.00	0.000	0.00
04656166		INLET (COMPL)(TY AAD)	EA	6,657.790	0.00	12.000	79,893.48
		CO 17 ADDS 465-6166 AT REVISED UNIT PRICE					
04656167	000	INLET (COMPL)(TY AD)	EA	4,410.570	100.00	95.000	419,004.15
04656170	000	INLET (COMPL)(TY AZ)	EA	4,366.870	4.00	4.000	17,467.48
04656171	000	INLET (COMPL)(TY AZR)	EA	5,819.380	13.00	52.000	302,607.76
04656172	000	INLET (COMPL)(TY AZR2G)	EA	6,655.820	28.00	28.000	186,362.96
04656173	000	MANH (COMPL)(TY A)	EA	3,255.760	22.00	19.000	61,859.44
04656175	000	INLET (COMPL)(CURB)(TY C)	EA	4,692.970	42.00	44.000	206,490.68
04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	4,615.040	64.00	64.000	295,362.56
04656177	000	INLET (COMPL)(TY AZ2G)	EA	6,636.840	7.00	13.000	86,278.92
04656196	000	INLET (COMPL)(TY A)(SPL)	EA	3,087.650	8.00	7.000	21,613.55
04656225	000	JCT BOX (COMPL)(SPL)	EA	7,714.830	6.00	8.000	61,718.64
04656240	000	INLET (COMPL)(TY C1)(STAGE II)	EA	4,808.070	106.00	109.000	524,079.63
04656259	000	INLET (COMPL)(EXT TY C)	EA	2,737.230	46.00	41.000	112,226.43
04656270	000	MANH (COMPL)(TY M)	EA	4,145.180	10.00	10.000	41,451.80
04656341	000	INLET (COMPL) (EXT) (TY CI)	EA	3,083.030	57.00	61.000	188,064.83
04656344	000	INLET (COMPL)(TY C1)(MOD)	EA	5,157.790	8.00	8.000	41,262.32
04666003	000	HEADWALL (CH - FW - 0) (DIA= 18 IN)	EA	4,376.170	3.00	3.000	13,128.51
04666005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	4,667.910	7.00	4.000	18,671.64
04666007		HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	17,069.150	0.00	1.000	17,069.15
		CO 17 ADDS 466-6007 FOR 30 IN HDWL CH-FW-0 4:1 SLOPE					
04666099		HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	16,500.240	0.00	1.000	16,500.24
		CO 17 ADDS 466-6099 FOR 30 IN HDWL CH-PW-0 2:1 SLOPE					
04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	3,598.180	4.00	1.500	5,397.27
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	5,932.140	1.00	1.000	5,932.14
04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	8,557.840	3.00	3.000	25,673.52
04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	28,201.980	1.00	1.000	28,201.98
04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	11,718.410	1.00	1.000	11,718.41
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	12,156.030	1.00	1.000	12,156.03
04676109	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(C)	EA	5,932.140	2.00	2.000	11,864.28
04676115	000	SET (TY I)(S=3 FT)(HW= 4 FT)(6:1)(C)	EA	6,904.620	1.00	1.000	6,904.62
04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	680.740	3.00	1.000	680.74
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	972.480	2.00	2.000	1,944.96
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,264.230	1.00	1.000	1,264.23
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,361.480	12.00	17.000	23,145.16
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,361.480	2.00	2.000	2,722.96
04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,355.060	4.00	4.000	13,420.24
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,011.040	92.00	110.000	111,214.40
04796006	000	ADJUSTING INLET (CAP)	EA	998.780	6.00	6.000	5,992.68
04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	41.690	6,543.00	8,304.000	346,193.76
04966002	000	REMOV STR (INLET)	EA	500.000	176.00	166.000	83,000.00

04966003	000	REMOV STR (MANHOLE)	EA	500.000	54.00	45.000	22,500.00
04966004	000	REMOV STR (SET)	EA	500.000	122.00	139.000	69,500.00
04966006	000	REMOV STR (HEADWALL)	EA	2,000.000	1.00	1.000	2,000.00
04966007	000	REMOV STR (PIPE)	LF	15.000	19,211.00	19,939.000	299,085.00
04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	627.00	984.503	19,690.06
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	30,000.000	3.00	3.000	90,000.00
04966097	000	REMOV STR (RR TRACK)	LF	21.000	14,879.00	15,067.000	316,407.00
05006001	000	MOBILIZATION	LS	20,000,000.000	1.00	0.900	18,000,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	60.00	69.000	2,415,000.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.640	320.00	9,849.980	341,203.31
05066021	003	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	79.590	2,333.00	605.115	48,161.11
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	12.470	2,653.00	10,182.873	126,980.43
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.460	44,809.00	69,371.000	170,652.66
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.660	44,809.00	22,923.000	15,129.18
05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.170	11,647.00	3,207.000	6,959.19
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.460	11,647.00	600.000	276.00
05086001	000	CONSTRUCTING DETOURS	SY	68.290	882.00	13,864.166	946,783.90
05086001		CONSTRUCTING DETOURS	SY	116.940	882.00	926.890	108,388.06
		CO 158 ADDS 0508-6001 BY SY FOR REVISED UNIT PRICE					
05126001	001	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	8.560	15,410.00	13,830.000	118,384.80
05126009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	8.980	24,870.00	16,680.000	149,786.40
05126010	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	16.180	740.00	280.000	4,530.40
05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	6.030	1,609.00	2,980.000	17,969.40
05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	13.010	200.00	920.000	11,969.20
05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.220	9,780.00	41,630.000	92,418.60
05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.550	24,208.00	41,100.000	145,905.00
05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	9.980	1,380.00	4,420.000	44,111.60
05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.360	15,410.00	8,520.000	45,667.20
05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.950	26,479.00	15,020.000	74,349.00
05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	11.920	940.00	680.000	8,105.60
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	73.940	17,188.80	16,126.270	1,192,376.40
05146002	000	PERM CTB (SGL SLOPE) (TY 2) (42)	LF	58.920	6,139.00	6,262.000	368,957.04
05286004	000	LANDSCAPE PAVERS	SY	45.600	14,694.00	13,117.990	598,180.33
05296005	000	CONC CURB (MONO) (TY II)	LF	7.670	65,146.00	66,206.000	507,800.02
05296005		CONC CURB (MONO) (TY II)	LF	21.180	65,146.00	429.000	9,086.22
		CO 178 ADDS 0529-6005 BY LF FOR REVISED UNIT PRICE					
05296010	000	CONC CURB (U-TURN)	LF	36.730	1,259.00	1,404.000	51,568.92
05306004	000	DRIVEWAYS (CONC)	SY	68.120	4,683.00	2,379.294	162,077.50
05306004		DRIVEWAYS (CONC)	SY	214.560	4,683.00	123.816	26,566.17
		CO 185 ADDS 0530-6004 BY SY FOR REVISED UNIT PRICE					
05316001	000	CONC SIDEWALKS (4")	SY	39.240	17,823.00	15,870.314	622,751.12
05316004	000	CURB RAMPS (TY 1)	EA	1,250.000	13.00	16.000	20,000.00
05316008	000	CURB RAMPS (TY 5)	EA	1,250.000	7.00	8.000	10,000.00
05316010	000	CURB RAMPS (TY 7)	EA	1,250.000	61.00	46.000	57,500.00
05316013	000	CURB RAMPS (TY 10)	EA	1,250.000	6.00	13.000	16,250.00
05316016	000	CURB RAMPS (TY 21)	EA	2,300.000	5.00	10.000	23,000.00
05316017	000	CURB RAMPS (TY 22)	EA	2,300.000	1.00	2.000	4,600.00
05366002	000	CONC MEDIAN	SY	61.900	885.00	339.257	21,000.00
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	1,668.00	200.000	4,200.00

05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,515.000	7.00	6.000	9,090.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,878.00	1,881.000	3,762.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,630.000	8.00	6.000	15,780.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	20,500.000	0.00	0.000	0.00
05456001		CRASH CUSH ATTEN (INSTL)	EA	27,417.660	0.00	6.000	164,505.97
		CO 2 ADDS 545-6001 ADJUST UNIT PRICE FOR MASH COMPLIANCE					
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,280.000	6.00	8.000	18,240.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,035.000	1.00	5.000	5,175.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	20,500.000	0.00	0.000	0.00
05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,417.660	0.00	17.151	470,240.33
		CO 2 ADDS 545-6007 ADJUST UNIT PRICE FOR MASH COMPLIANCE					
06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	500.000	29.00	29.000	14,500.00
06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	500.000	5.00	7.000	3,500.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,139.000	84.00	84.000	95,676.00
06106200	000	IN RD IL (TY SA) 40B-10 (250W EQ) LED	EA	2,468.000	123.00	123.000	303,564.00
06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	2,732.000	29.00	1.000	2,732.00
06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	3,763.000	16.00	15.000	56,445.00
06106288	000	IN RD IL (TY SA) 50T-10 (400W EQ) LED	EA	3,322.000	10.00	4.000	13,288.00
06186014	000	CONDT (PVC) (SCH 40) (3/4")	LF	9.100	814.00	874.000	7,953.40
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.050	1,905.00	645.000	4,547.25
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.010	18,036.00	24,086.000	168,842.86
06186039	000	CONDT (PVC) (SCH 80) (3/4")	LF	9.970	1,168.00	1,718.000	17,128.46
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.710	109,068.00	44,990.056	301,883.29
06186046		CONDT (PVC) (SCH 80) (2")	LF	136.370	109,068.00	80.000	10,909.72
		CO 181 ADDS 0618-6046 BY LF FOR BEL RD REVISED UNIT PRICE					
06186046		CONDT (PVC) (SCH 80) (2")	LF	196.610	109,068.00	15.000	2,949.13
		CO 181 ADDS 0618-6046 BY LF FOR FM518 REVISED UNIT PRICE					
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.880	4,398.00	3,559.000	38,721.92
06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	304.430	4,398.00	35.000	10,655.13
		CO 181 ADDS 0618-6047 BY LF FOR BEL RD REVISED UNIT PRICE					
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	10.780	1,335.00	1,053.000	11,351.34
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	21.990	2,975.00	3,060.000	67,289.40
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	14.940	570.00	449.000	6,708.06
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	18.710	205.00	277.000	5,182.67
06186070	000	CONDT (RM) (2")	LF	18.670	1,010.00	3,005.000	56,103.35
06186074	000	CONDT (RM) (3")	LF	35.670	25,010.00	16,734.000	596,901.78
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.800	13,835.00	15,385.000	12,308.00
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.850	1,555.00	1,212.500	1,030.63
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	3,110.00	2,425.000	2,303.75
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	53,260.00	35,766.000	35,766.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	106,917.00	71,532.000	71,532.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	8,607.00	6,994.000	9,092.20
06206009		ELEC CONDR (NO.6) BARE	LF	5.800	8,607.00	115.000	666.65
		CO 181 ADDS 0620-6009 BY LF FOR BEL RD REVISED UNIT PRICE					

CONTRACT ID	038905116	ESTIMATE	0071	CONTRACTOR'S ESTIMATE PACKAGE			
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.300	10,604.00	6,590.000	8,567.00
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	695.00	595.000	1,041.25
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.750	1,845.00	1,190.000	2,082.50
06216003	000	TRAY CABLE (3 CONDR) (10 AWG)	LF	2.850	770.00	85.000	242.25
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	6,305.00	5,772.000	12,987.00
06246001	000	GROUND BOX TY A (122311)	EA	625.000	21.00	22.000	13,750.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	796.000	56.00	76.000	60,496.00
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	2,788.000	1.00	1.000	2,788.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	500.000	3.00	2.000	1,000.00
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	6,249.000	15.00	14.000	87,486.00
06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	5,766.000	4.00	4.000	23,064.00
06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	6,788.000	1.00	1.000	6,788.00
06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	5,705.000	2.00	1.000	5,705.00
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	6,395.000	9.00	8.000	51,160.00
06366001		ALUMINUM SIGNS (TY A)	SF	28.660	0.00	16.000	458.56
		CO52 ADDS 0636-6001 BY SF FOR SIXTEEN ALUMINUM SIGNS (TY A)					
06366001		ALUMINUM SIGNS (TY A)	SF	41.010	0.00	32.000	1,312.33
		CO81 ADDS 0636-6001 BY SF FOR THIRTY-TWO ALUMNM SGNS (TY A)					
06366003	001	ALUMINUM SIGNS (TY O)	SF	18.250	2,322.75	1,702.500	31,070.63
06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	56.940	0.00	446.250	25,409.48
		CO 182 ADDS 0636-6009 BY SF FOR 2 OVERHEAD SIGN REVISIONS					
06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	105.930	124.00	4.000	423.72
		CO 61 ADDS 0644-6001 ADJUST UNIT PRICE FOR MATL ESCALATION					
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	532.000	124.00	83.000	44,156.00
06446002		IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	46.320	22.00	3.000	138.96
		CO 61 ADDS 0644-6002 ADJUST UNIT PRICE FOR MATL ESCALATION					
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	427.000	22.00	23.000	9,821.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	55.00	69.000	53,130.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,616.000	10.00	7.000	11,312.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	648.000	12.00	10.000	6,480.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,000.000	5.00	4.000	4,000.00
06446060		IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	629.390	0.00	2.000	1,258.78
		CO 61 ADDS 0644-6060 BY 2.00 EA FOR KEMAH NOENT SIGN INSTALL					
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,951.500	19.00	13.000	25,369.50
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,971.950	2.00	1.000	1,971.95
06476003	000	REMOVE LRSA	EA	847.310	3.00	3.000	2,541.93
06506021	000	INS OH SN SUP(25 FT BAL TEE)	EA	23,443.000	2.00	1.000	23,443.00
06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	12,763.000	3.00	3.000	38,289.00
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	14,707.000	1.00	1.000	14,707.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	18,002.000	2.00	2.000	36,004.00
06506054	000	INS OH SN SUP(45 FT BRDG)	EA	29,711.000	3.00	3.000	89,133.00
06546004	000	SIGN WALKWAY (36 IN) WITH HNDRL	LF	266.000	50.00	25.000	6,650.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	35.000	678.00	691.000	24,185.00
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	35.000	183.00	183.000	6,405.00

06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	35.000	256.00	256.000	8,960.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.420	29,903.00	75,030.914	31,512.99
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.420	1,330.00	899.250	377.69
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.420	85,200.00	155,236.790	65,199.45
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	3.000	2,915.00	19,229.000	57,687.00
06626075		WK ZN PAV MRK REMOV (W)24"(SLD)	LF	10.000	0.00	77.000	770.00
		CO 163 ADDS 0662-6075 BY LF FOR STRIPING ADJ AT REPSDORPH					
06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	200.000	0.00	1.000	200.00
		CO 163 ADDS 0662-6080 BY EA FOR STRIPING ADJ AT REPSDORPH					
06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	0.420	289.00	184.000	77.28
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.420	91,296.00	183,079.000	76,893.18
06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	6.000	1,303.00	479.000	2,874.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	45.00	141.000	31,725.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	255.000	7.00	50.000	12,750.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	510.000	4.00	9.000	4,590.00
06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	1,100.000	3.00	5.000	5,500.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	285.000	52.00	99.000	28,215.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	45.000	46.00	69.000	3,105.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.000	301.00	162.000	486.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	37.00	231.000	808.50
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	2,476.00	2,600.000	10,400.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.160	289,990.00	177,030.500	28,324.88
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	8.000	0.00	76.000	608.00
		CO 163 ADDS 0677-6007 BY LF FOR STRIPING ADJ AT REPSDORPH					
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	12.000	1.00	54.000	648.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	12.000	1.00	34.000	408.00
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	165,163.00	177,495.293	7,099.81
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	19,381.00	15,315.000	918.90
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.120	10,685.00	10,709.333	1,285.12
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.200	1,594.00	1,998.000	399.60
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	10.000	46.00	42.000	420.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	12.000	12.00	8.000	96.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	15.000	4.00	4.000	60.00
06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	20.000	3.00	2.000	40.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.000	53.00	47.000	564.00
06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	2.000	46.00	42.000	84.00
06806002		INSTALL HWY TRF SIG (ISOLATED)	EA	34,030.020	0.00	1.000	34,030.02
		CO81 ADDS 0680-6002 BY EA FOR ONE INSTALL HWY TRF SIG (ISO)					
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	28,970.000	4.00	6.000	173,820.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	3,500.000	5.00	9.000	31,500.00
06816001	000	TEMP TRAF SIGNALS	EA	67,395.000	5.00	11.268	759,406.87
06816001		TEMP TRAF SIGNALS	EA	213,771.420	5.00	1.000	213,771.42
		CO 10 ADDS 0681-6001 BY EA FOR TEMP. SIGNALS AT BEL ROAD					
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	235.000	78.00	80.000	18,800.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	235.000	10.00	11.000	2,585.00

06826003	000	VEH SIG SEC (12")LED(YEL)	EA	235.000	78.00	92.000	21,620.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	235.000	11.00	10.000	2,350.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	235.000	78.00	83.000	19,505.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	235.000	22.00	19.000	4,465.00
06826017	000	PED SIG SEC (LED)(2 INDICATIONS)	EA	601.000	51.00	51.000	30,651.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	601.000	51.00	51.000	30,651.00
06826018		PED SIG SEC (LED)(COUNTDOWN)	EA	959.650	51.00	9.000	8,636.85
		CO 181 ADDS 0682-6018 BY EA FOR BEL RD REVISED UNIT PRICE					
06826021		BACK PLATE (12")(1 SEC)	EA	46.830	0.00	4.000	187.32
		CO81 ADDS 0682-6021 BY EA FOR FOUR BACKPLATE (12")(1 SEC)					
06826021		BACK PLATE (12")(1 SEC)	EA	77.720	0.00	2.000	155.44
		CO52 ADDS 0682-6021 BY EA FOR TWO BACKPLATE (12") (1SEC)					
06826023	000	BACK PLATE (12")(3 SEC)	EA	75.000	80.00	81.000	6,075.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	85.000	11.00	11.000	935.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.350	10,685.00	11,486.000	15,506.10
06846007		TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	5.270	10,685.00	500.000	2,633.28
		CO 181 ADDS 0684-6007 BY LF FOR BEL RD REVISED UNIT PRICE					
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.850	11,025.00	11,826.000	21,878.10
06846009		TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	5.750	11,025.00	500.000	2,873.90
		CO 181 ADDS 0684-6009 BY LF FOR BEL RD REVISED UNIT PRICE					
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.050	10,670.00	12,066.000	24,735.30
06856004		INSTL RDSD FLSH BCN ASSM (SOLAR PWRD)	EA	6,103.010	0.00	1.000	6,103.01
		CO52 ADDS 0685-6004 BY EA FOR ONE ROADSIDE FLASH BEACON					
06856004		INSTL RDSD FLSH BCN ASSM (SOLAR PWRD)	EA	6,796.630	0.00	2.000	13,593.26
		CO81 ADDS 0685-6004 BY EA FOR TWO ROADSIDE FLASH BEACON					
06856004		INSTL RDSD FLSH BCN ASSM (SOLAR PWRD)	EA	10,600.100	0.00	2.000	21,200.20
		CO 160 ADDS 0685-6004 BY EA FOR TWO ROADSIDE FLASH BEACONS					
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	6,881.000	1.00	2.000	13,762.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	8,504.000	3.00	3.000	25,512.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	8,977.000	2.00	2.000	17,954.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,084.000	1.00	2.000	16,168.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	9,835.000	3.00	4.000	39,340.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	8,541.000	3.00	3.000	25,623.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	10,283.000	1.00	1.000	10,283.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	21,139.000	4.00	4.000	84,556.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	21,740.000	2.00	2.000	43,480.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	22,169.000	1.00	1.000	22,169.00
06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	26,003.000	2.00	2.000	52,006.00
06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	26,580.000	1.00	1.000	26,580.00
06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	26,476.000	1.00	1.000	26,476.00
06876001	000	PED POLE ASSEMBLY	EA	1,750.000	38.00	38.000	66,500.00
06876001		PED POLE ASSEMBLY	EA	2,661.530	38.00	9.000	23,953.77

		CO 181 ADDS 0687-6001 BY EA FOR BEL RD REVISED UNIT						
		PRICE						
06876001		PED POLE ASSEMBLY	EA	3,011.490	38.00	1.000		3,011.49
		CO 181 ADDS 0687-6001 BY EA FOR FM518 REVISED UNIT						
		PRICE						
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	725.000	50.00	50.000		36,250.00
06886001		PED DETECT PUSH BUTTON (APS)	EA	778.340	50.00	9.000		7,005.08
		CO 181 ADDS 0688-6001 BY EA FOR BEL RD REVISED UNIT						
		PRICE						
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,789.000	5.00	5.000		13,945.00
06886003		PED DETECTOR CONTROLLER UNIT	EA	3,428.290	5.00	1.000		3,428.29
		CO 181 ADDS 0688-6003 BY EA FOR BEL RD REVISED UNIT						
		PRICE						
06906006	000	REMOVAL OF GROUND BOXES	EA	100.000	10.00	10.000		1,000.00
06906024		REMOVAL OF SIGNAL HEAD ASSM	EA	169.310	0.00	1.000		169.31
		CO 8 ADDS 690-6024 BY EA FOR MODIF SIGNALS AT						
		REPSDORPH						
06906033		REMOVAL OF TRAFFIC SIGNAL POLE FND	LF	240.880	0.00	52.000		12,525.65
		CO 155 ADDS 0690-6033 BY LF FOR REPSDORPH & BEL RD						
		RMVL						
07306107	003	FULL - WIDTH MOWING	CYC	1,990.400	40.00	21.000		41,798.40
07346002	000	LITTER REMOVAL	CYC	744.840	60.00	49.000		36,497.16
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	914.750	60.00	51.000		46,652.25
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	914.750	60.00	50.000		45,737.50
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	914.750	60.00	36.000		32,931.00
07886001		CONCRETE BEAM REPAIR	EA	24,559.500	0.00	1.000		24,559.50
		CO 157 ADDS 0788-6001 FOR ARTERIAL BRIDGE REPAIR						
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	398.320	995.00	965.917		384,744.06
40086001	000	TRENCH DRAIN	LF	200.360	1,657.00	1,645.610		329,714.42
41076001	000	ELECTRIC ISOLATED POST-TENSION TENDON	EA	32,332.620	2.00	2.000		64,665.24
41096001		FENDER SYSTEM	LS	390,872.050	1.00	1.000		390,872.05
		CO114 ADDS LINE NBR 2026 FOR SCI VBHAMMER USAGE						
41096001	000	FENDER SYSTEM	LS	3,790,930.000	1.00	0.944		3,578,637.92
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	31.880	1,320.00	15,137.000		482,567.56
60026007	000	VIVDS TEMPORARY	EA	14,992.000	5.00	10.000		149,920.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.050	26,240.00	22,915.000		46,975.75
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.230	3,400.00	3,985.000		8,886.55
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	3.110	515.00	120.000		373.20
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.150	19,753.00	18,623.000		95,908.45
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,498.000	1.00	1.000		1,498.00
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	2,108.000	4.00	3.000		6,324.00
60076094	000	FIBER OPTIC FUSION SPLICE	EA	69.810	428.00	416.000		29,040.96
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,212.000	5.00	5.000		51,060.00
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	11.090	17,686.00	23,164.000		256,888.76
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	31.050	1,820.00	2,186.000		67,875.30
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	63.980	25,690.00	16,694.000		1,068,082.12
60176001	000	COMMUNICATION HUB BUILDING	EA	25,325.000	3.00	3.000		75,975.00
60206006		MLTPLY PV MK W/WTY (W) (6") (DOT)	LF	1.500	0.00	135.000		202.50
		CO 8 ADDS 6020-6006 BY LF FOR TRAFFIC SIGNALS AT						
		REPSDORPH						

60256001	000	RADAR PRESENCE DETECTOR	EA	5,974.000	24.00	24.000	143,376.00
60276003	000	CONDUIT (PREPARE)	LF	0.750	465.00	465.000	348.75
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	15,855.000	2.00	1.000	15,855.00
60296001	000	RADAR VEHICLE SENSING DEVICE	EA	8,249.000	2.00	1.000	8,249.00
60336002	000	CTMS RELOCATION (HUB BLDG)	EA	7,552.000	1.00	1.000	7,552.00
60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	6.190	1,855.00	3,750.000	23,212.50
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.480	60,401.00	57,505.000	27,602.40
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.480	29,071.00	28,673.043	13,763.06
60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.480	761.00	534.667	256.64
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.650	18,699.00	14,633.000	9,511.45
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	1.500	9,496.00	9,652.000	14,478.00
60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	1,189.00	1,145.999	2,292.00
60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	8.000	1,593.00	1,914.000	15,312.00
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.480	61,115.00	65,522.000	31,450.56
60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	0.650	682.00	682.000	443.30
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.500	29,051.00	29,251.250	14,625.63
60566001		PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	19.000	0.00	320.000	6,080.00
		CO 163 ADDS 6056-6001 BY LF FOR RUMBLE STRIPS AT REPSDORPH					
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,460.000	14.00	14.000	90,440.00
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,439.000	6.00	6.000	38,634.00
60616001	000	GPS COMMUNICATIONS UNIT	EA	950.000	7.00	6.000	5,700.00
60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,644.000	4.00	4.000	14,576.00
60646011	000	ITS POLE (30 FT)(110 MPH)	EA	6,342.000	2.00	2.000	12,684.00
60646047	000	ITS POLE (55 FT)(110 MPH)	EA	17,263.000	3.00	3.000	51,789.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	2,758.000	3.00	5.000	13,790.00
60646088	000	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	3,245.000	1.00	1.000	3,245.00
61856002	000	TMA (STATIONARY)	DAY	366.130	1,470.00	1,526.000	558,714.38
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,900.000	33.00	35.000	101,500.00
62436001	000	INSTALL LED NAVIGATIONAL LIGHTS SYS	EA	255,143.000	1.00	1.000	255,143.00
62436002	000	REMOVE LED NAVIGATIONAL LIGHT SYS	EA	3,500.000	1.00	1.000	3,500.00
62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	1,226.000	56.00	151.233	185,411.66
70176007	000	SANITARY SEWER (12IN) (PVC) (C900)	LF	173.000	3,558.00	3,170.000	548,410.00
70176009	000	SANITARY SEWER (18 IN) (PVC) (C900)	LF	223.000	233.00	233.000	51,959.00
70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	13,400.000	8.00	8.000	107,200.00
70176054	000	MANHOLES (SANITARY SEWER) DROP (4' DIA)	EA	16,200.000	3.00	3.000	48,600.00
70176069	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(22IN)	LF	390.000	572.00	573.000	223,470.00
70176070	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(28IN)	LF	563.000	186.00	190.000	106,970.00
70176078	000	ABANDON SANITARY SEWER (10IN)	EA	11,500.000	2.00	2.000	23,000.00
70176079	000	ABANDON SANITARY SEWER (12IN)	EA	14,500.000	2.00	2.000	29,000.00
70176085	000	ABANDON SANITARY SEWER (LIFT STATION)	EA	14,600.000	1.00	1.000	14,600.00
70176089	000	AUTOMATIC AIR RELEASE VALVE W / CONC MH	EA	11,300.000	2.00	2.000	22,600.00
70176091	000	FM CONNECTION (FORCE MAIN)	EA	7,400.000	5.00	3.000	22,200.00
70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	6,100.000	2.00	2.000	12,200.00
70176101	000	TIE EXIST SANITARY SEWER TO PROP MH	EA	5,000.000	4.00	4.000	20,000.00
70176116	000	SAN SEWER (FM)(PVC)(C900)(6 IN)(RJ)	LF	76.000	283.00	290.000	22,040.00
70176117	000	SAN SEWER (FM)(PVC)(C900)(10 IN)(RJ)	LF	97.000	3,957.00	3,972.520	385,334.44
70176118	000	SAN SEWER (FM)(PVC)(C900)(16 IN)(RJ)	LF	211.000	321.00	307.000	64,777.00
70176161		JCK BOR OR TUN SAN SWR (DI) (12 IN)	LF	309.380	0.00	545.000	168,614.28

CONTRACT ID	038905116	ESTIMATE	0071	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 20 ADDS 7017-6161 BY 545 LF					
70496011	000	WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	106.000	60.00	40.000	4,240.00
70496012	000	WATER MAIN PIPE (PVC) (8IN) (C-900)	LF	78.000	1,485.00	140.000	10,920.00
70496013	000	WATER MAIN PIPE (PVC) (10IN) (C-900)	LF	159.000	40.00	40.000	6,360.00
70496014	000	WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	108.000	8,626.00	8,518.630	920,012.04
70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	118.000	754.00	754.000	88,972.00
70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	306.000	725.00	725.000	221,850.00
70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,600.000	35.00	36.000	201,600.00
70496119	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	500.000	7.00	8.000	4,000.00
70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	700.000	2.00	2.000	1,400.00
70496128	000	CUT AND PLUG WATER MAIN (10IN)	EA	900.000	1.00	1.000	900.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,300.000	7.00	6.000	7,800.00
70496139	000	WET CONNECTION (6IN)	EA	1,300.000	3.00	1.000	1,300.00
70496140	000	WET CONNECTION (8IN)	EA	1,800.000	2.00	1.000	1,800.00
70496141	000	WET CONNECTION (10IN)	EA	2,400.000	1.00	1.000	2,400.00
70496142	000	WET CONNECTION (12IN)	EA	3,000.000	8.00	8.000	24,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	473,801.400	473,801.40
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	9,687,140.402	9,687,140.42
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.00	9,568,376.912	-9,568,376.91
96046001		CONTRACTOR FORCE ACCOUNT 1 (lane closure assessment fee)	DOL	-1.000	1.00	-5,340.000	5,340.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	2,303,478.430	2,303,478.47
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.00	102,865.000	102,865.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.00	77,598.970	77,598.97
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1,396.380	0.00	1.000	1,396.38
		CO 61 ADDS 9608-6001 BY 1.00 EA KEMAH NO ENTRY SGN TRAF CONT					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,441.480	0.00	1.000	5,441.48
		CO 178 ADDS 9608-6001 BY DOL FOR TRAFFIC CONTROL 6" CURB					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	322,266.430	0.00	1.000	322,266.43
		CO 3 ADDS 9608-6001 BY LS FOR ADD'L ROW DEMO					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,037.160	0.00	1.000	2,037.16
		CO 5 ADDS 9608-6002 BY LS FOR PARCEL 114 IRON FENCE REMOVAL					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	21,480.830	0.00	1.000	21,480.83
		CO83 ADDS 9608-6003 BY DOL FOR ABUTMENT 117 WCID#12 CONFLICT					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	501.890	0.00	1.000	501.89
		CO83 ADDS 9608-6098 BY DOL FOR MATERIAL MOVE WCID12 CONFLICT					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	503,135.250	0.00	1.000	503,135.25
		CO 6 ADDS 9608-6003 BY LS FOR ADD'L ROW DEMO					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1,748.540	0.00	6.000	10,491.22
		CO 181 ADDS 9608-6004 BY DOL FOR TRF CNTRL PED POLE ADDS					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	46,730.000	0.00	1.000	46,730.00
		CO 86 ADDS 9608-6004 BY DOL FOR NB ARTRL SAFETY FENCE MAINT					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	217,675.840	0.00	1.000	217,675.84

	CO 7 ADDS 9608-6004 BY LS FOR REMOVAL OF PARCEL 406 TANKS						
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1,723.080	0.00	3.000	5,169.23	
	CO 182 ADDS 9608-6005 BY DOL FOR TRF CNTRL REPLACE REV SIGNS						
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	46,755.160	0.00	1.000	46,755.16	
	CO 86 ADDS 9608-6005 BY DOL FOR SB ARTRL SAFETY FENCE MAINT						
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	154,768.610	0.00	1.000	154,768.61	
	CO 9 ADDS 9608-6005 BY LS FOR MARINE TCP INSTALL						
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	7,953.750	0.00	1.000	7,953.75	
	CO 87 ADDS 9608-6006 BY DOL FOR WEAP ANALYSIS AND REPORTS						
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	12,085.980	0.00	1.000	12,085.98	
	CO 183 ADDS 9608-6006 BY DOL FOR 1 MONTH GENERATOR COST						
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	179,044.290	0.00	1.000	179,044.29	
	CO 9 ADDS 9608-6006 BY LS FOR CHANNEL DEMOB						
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.00	2,994,464.400	2,994,464.40	
	CO 9 ADDS 9608-6007 BY DOL FOR MONTHLY MARINE TCP COSTS						
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	1,531.810	0.00	1.000	1,531.81	
	CO 185 ADDS 9608-6007 BY DOL FOR EQUIPMENT STANDBY						
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	4,878.300	0.00	1.000	4,878.30	
	CO88 ADDS 9608-6007 BY DOL FOR EMS P107 LINE & CODE UPGRD						
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	15,928.080	0.00	1.000	15,928.08	
	CO11 ADDS 9608-6008 BY LS FOR POTHOLING FOR SEWER AND WATER						
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	40,175.830	0.00	1.000	40,175.83	
	CO 89 ADDS 9608-6008 BY DOL FOR PARCEL 116 & 126 CONTAM SOIL						
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	51,194.480	0.00	1.000	51,194.48	
	CO 10 ADDS 9608-6008 TO REPLACE 6002-6007 VIVDS AT BEL ROAD						
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	15,205.310	0.00	1.000	15,205.31	
	CO 90 ADDS 9608-6009 BY DOL FOR TRUNKLINE SYSTEM H CONFLICT						
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	23,813.260	0.00	1.000	23,813.26	
	CO 11 ADDS 9608-6009 BY LS/ FOR REENERGIZING PARKING LOT LIGH						
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	4,624.360	0.00	1.000	4,624.36	
	CO 91 ADDS 9608-6010 BY DOL FOR TEMP POLE RELOCATE BEL RD						
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	8,087.230	0.00	1.000	8,087.23	
	CO 8 ADDS 9608-6010 BY LS TO MODIF TRAFFIC SIGNALS/REPSDORPH						
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	14,342.590	0.00	1.000	14,342.59	
	CO 8 ADDS 9608-6011 BY LS TO INTERCEPT DUCT BANK/CCTV RELOC						
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	29,864.020	0.00	1.000	29,864.02	

	CO 92 ADDS 9608-6011 BY DOL FOR SYS H FUTR COLLARS AT BNT 97						
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	3,163.040	0.00	1.000	3,163.04	
	CO 8 ADDS 9608-6012 BY LS TO ADJUST DS-54A PROJECTION BARS						
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	4,499.770	0.00	1.000	4,499.77	
	CO 93 ADDS 9608-6012 BY DOL FOR CENTERPOINT CONFLICT BNT 2-6						
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	496.990	0.00	125.000	62,123.75	
	CO 12 ADDS 9608-6013 BY LS FOR 16" PILE CUTTINGS						
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	16,454.460	0.00	1.000	16,454.46	
	CO 94 ADDS 9608-6013 BY DOL FOR EXPOSE CONFLICT/EXTENSION						
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	2,219.900	0.00	1.000	2,219.90	
	CO 94 ADDS 9608-6014 BY DOL FOR SUBCONTRACTOR DOWN TIME						
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	150,265.110	0.00	1.000	150,265.11	
	CO13 ADDS9608-6014 TO PLACE TEMP AT&T FIBER ON BRIDGE BY LS						
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	1,991.620	0.00	1.000	1,991.62	
	CO 14 ADDS 9608-6015 BY LS FOR CNTRPNT BRACING OF POWER POLE						
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	9,940.070	0.00	1.000	9,940.07	
	CO 95 ADDS 9608-6015 BY DOL FOR EXPOSE AT&T BTWN FM518&2094						
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	12,080.390	0.00	1.000	12,080.39	
	CO 95 ADDS 9608-6016 BY DOL FOR MAGELLAN VAULT CNFLCT SYST H						
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	12,834.570	0.00	1.000	12,834.57	
	CO 15 ADDS 9608-6016 BY LS TO INSTALL ROAD CLOSED SIGNS						
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	2,488.220	0.00	1.000	2,488.22	
	CO 96 ADDS 9608-6017 BY DOL FOR PIPE RMVL 442+00 & 440+00						
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	7,056.300	0.00	1.000	7,056.30	
	CO 16 ADDS BY LS 9608-6017 FOR OPENINGS LPCTB SBFR @ BEL RD						
96086018	UNIQUE CHANGE ORDER ITEM 18	DOL	32,757.830	0.00	6.000	196,546.96	
	CO 97 ADDS 9608-6018 BY DOL FOR BNT24 OBSTRCT RMVL +6SHFT						
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	6,391.680	0.00	1.000	6,391.68	
	CO 18 ADDS 9608-6019 BY LS FOR SB ARTERIAL BRIDGE LGHTNG RPR						
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	32,660.070	0.00	3.000	97,980.20	
	CO 97 ADDS 9608-6019 BY DOL FOR BNT 25 OBSTRCT RMVL +3SHFT						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	3,393.600	0.00	1.000	3,393.60	
	CO 98 ADDS 9608-6020 BY DOL FOR DIVERS MARK CHANNEL OBSTRUCT						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	74,918.970	0.00	1.000	74,918.97	
	CO 19 ADDS 9608-6020 BY LS FOR FORCE MAIN TIE-IN						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	155,620.090	0.00	1.000	155,620.09	

	CO 20 ADDS 9608-6020 BY DOL FOR BARGE STORAGE USCG/AHBECK						
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	5,757.030	0.00	1.000	5,757.03	
	CO 100 ADDS 9608-6021 BY DOL FOR A1 SYSTEM DRAINAGE TIE IN						
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	10,798.240	0.00	1.000	10,798.24	
	CO 20 ADDS 9608-6021 BY LS FOR 10IN SEWER OFFSET						
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	10,323.530	0.00	1.000	10,323.53	
	CO 101 ADDS 9608-6022 BY DOL FOR TCP PHASEII FM2094 & FM 518						
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	146,045.570	0.00	1.000	146,045.57	
	CO 21 ADDS BY LS 9608-6022 RECTIFY UNDERGROUND OBSTRUCTION						
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	13,997.840	0.00	1.000	13,997.84	
	CO102 ADDS 9608-6023 BY DOL FOR RDI PIPE REMOVAL BNT 92 DS2						
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	21,743.350	0.00	1.000	21,743.35	
	CO 22 ADDS BY LS 9608-6023 GEOTECH BORE NB ART BENT 24-25						
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	4,299.800	0.00	1.000	4,299.80	
	CO103 ADDS 9608-6024 BY DOL FOR SHEET PILE REMOVAL BENT91						
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	76,375.860	0.00	1.000	76,375.86	
	CO 23 ADDS 9608-6024 BY LS FOR CRUSHED STONE BED & WELL PNT						
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	8,319.340	0.00	1.000	8,319.34	
	CO 103 ADDS 9608-6025 BY DOL FOR RDI DTIME OCT19- OCT20 2020						
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	42,950.250	0.00	1.000	42,950.25	
	CO 24 ADDS BY LS 9608-6025 FOR 3D IMAGING NB ART BENT 24-25						
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	2,571.430	0.00	1.000	2,571.43	
	CO 104 ADDS 9608-6026 BY DOL FOR CNP-G CONFLICT FM						
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	4,953.850	0.00	1.000	4,953.85	
	CO 25 ADDS BY LS 9608-6026 FOR PHASE 2 TCP MOD						
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	1,357.520	0.00	18.000	24,435.36	
	CO 25 ADDS BY EA 9608-6027 FOR MONTHLY MOT MAINTENANCE						
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	4,358.560	0.00	1.000	4,358.56	
	CO 104 ADDS 9608-6027 BY DOL FOR DCM FIRE HYDRANT CONFLICT						
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	5,974.480	0.00	1.000	5,974.48	
	CO 26 ADDS 9608-6028 BY LS FOR INLET BACK OPENING CORRECTION						
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	32,660.070	0.00	2.000	65,320.13	
	CO 105 ADDS 9608-6028 FOR BNT25 OBSTRCT RMVL +2SHFT						
96086029	UNIQUE CHANGE ORDER ITEM 29	DOL	126,315.340	0.00	1.000	126,315.34	
	CO 106 ADDS 9608-6029 BY DOL FOR 15 FUTURE COLLARS IN SBROOK						
96086029	UNIQUE CHANGE ORDER ITEM 29	DOL	291,400.750	0.00	1.000	291,400.75	
	CO 27 ADDS 9608-6029 BY LS FOR 10" FORCE MAIN REMOVAL/REINST						

CONTRACT ID	038905116	ESTIMATE	0071	CONTRACTOR'S ESTIMATE PACKAGE			Page 44 of 51
96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	775.410	0.00	1.000	775.41	
	CO100 ADDS 9608-6030 BY DOL FOR WEBBER TRAFFIC CTRL FLAGGING						
96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	19,777.620	0.00	1.000	19,777.62	
	CO28 ADDS BY LS 9608-6030 CTRPNT POLE RMVL,RELOCATE, BRACING						
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	19,396.410	0.00	1.000	19,396.41	
	CO13 ADDS 9608-6031 FOR TRAFFIC CONTROL BY LS						
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	100,350.690	0.00	1.000	100,350.69	
	CO 29 ADDS 9608-6031 BY LS FOR FOR SYSTEM H AND I COLLARS						
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	27,874.010	0.00	1.000	27,874.01	
	CO30 ADDS 9608-6032 BY LS FOR BNT75 DS5 STL PLATES & HYDROEX						
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	30,606.260	0.00	1.000	30,606.26	
	CO107 ADDS 9608-6032 BY DOL FOR JOSLIN CLR COMPLETE B1 B2& D						
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	8,155.900	0.00	1.000	8,155.90	
	CO108 ADDS 9608-6033 BY DOL FOR RDI DTIME AUG 11-12, 2020						
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	9,250.440	0.00	1.000	9,250.44	
	CO 30 ADDS 9608-6033 BY LS FOR BNT 75 DS5 SHORE INSTL & RMVL						
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	9,413.590	0.00	1.000	9,413.59	
	CO 108 ADDS 9608-6034 BY DOL FOR HEADWALL OBSTRUCT REMOVAL						
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	217,419.260	0.00	1.000	217,419.26	
	CO 31 ADDS 9608-6034 BY LS FOR PILE PDA TESTING						
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	14,975.250	0.00	1.000	14,975.25	
	CO 32 ADDS ITEM 9608-6035 BY LS TO LOWER BORE AT STA 288						
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	51,227.330	0.00	1.000	51,227.33	
	CO 111 ADDS 9608-6035 BY DOL FOR NB SB EXP BR GEOTECH BORE						
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	40,212.110	0.00	1.000	40,212.11	
	CO 33 ADDS 9608-6036 BY LS FOR NB ART PILE ADJSTMENT & DELAY						
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	112,277.200	0.00	1.000	112,277.20	
	CO 112 ADDS 9608-6036 BY DOL FOR ANTICIPATED CLMN FORM RENT						
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	4,062.890	0.00	1.000	4,062.89	
	CO 34 ADDS 9608-6037 BY LS FOR HYDRO-EXC & SURVEY DCM PIPELN						
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	111,642.700	0.00	1.000	111,642.70	
	CO115 ADDS 9608-6037 BY DOL FOR REMOB/DEMOB ART BNT 24 & 25						
96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	1,345.390	0.00	1.000	1,345.39	
	CO 35 ADDS 9608-6038 BY LS FOR 2ND STREET DRAINAGE						
96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	32,359.040	0.00	1.000	32,359.04	
	CO117 ADDS 9608-6038 BY DOL PILE OBST RMVL CLR CREEK CHNL						
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	1,060.500	0.00	1.000	1,060.50	

	CO 118 ADDS 9608-6039 BY DOL FOR GRL FINALIZE WEAP ANALYSIS						
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	12,793.240	0.00	1.000	12,793.24	
	CO 35 ADDS 9608-6039 BY LS FOR HARBOR COVE DRAINAGE						
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	1,200.850	0.00	1.000	1,200.85	
	CO 119 ADDS ITEM TO PLACE ASPHALT LABOR & EQUIPMENT BY LS						
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	3,054.480	0.00	1.000	3,054.48	
	CO 35 ADDS 9608-6040 BY LS FOR MARVIN CIRCLE DRAINAGE						
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	779.590	0.00	1.000	779.59	
	CO 38 ADDS 9608-6041 BY LS FOR SB LN CLOSURE/LIGHT REMOVAL						
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	3,542.120	0.00	1.000	3,542.12	
	CO 119 ADDS ITEM TO INSTALL SIGNAGE, EQUIP & MATERIAL BY LS						
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	10,910.060	0.00	1.000	10,910.06	
	CO 39 ADDS 9608-6042 BY LS FOR DRAINAGE MODS STORM SYSTEM D						
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	93,290.680	0.00	1.000	93,290.68	
	CO 121 ADDS 9608-6042 BY DOL FOR PHASE 3 SIGNAL REVISIONS						
96086043	UNIQUE CHANGE ORDER ITEM 43	DOL	88,432.410	0.00	1.000	88,432.41	
	CO 40 ADDS 9608-6043 BY LS FOR HARBOR DRAIN TEMP - PERM FIX						
96086043	UNIQUE CHANGE ORDER ITEM 43	DOL	368,756.770	0.00	17.000	6,268,865.06	
	CO 122 ADDS 9608-6043 FOR 96 IN CASED DRILL SHAFT BY EA						
96086044	UNIQUE CHANGE ORDER ITEM 44	DOL	13,415.640	0.00	1.000	13,415.64	
	CO 40 ADDS 9608-6044 BY LS FOR TEMP SHORING SYSTEM RENTALS						
96086044	UNIQUE CHANGE ORDER ITEM 44	DOL	14,599.000	0.00	9.000	131,391.00	
	CO 122 ADDS 9608-6044 FOR 36 IN CASED DRILL SHAFT BY EA						
96086045	UNIQUE CHANGE ORDER ITEM 45	DOL	13,041.680	0.00	1.000	13,041.68	
	CO 41 ADDS 9608-6045 BY LS FOR RED BLUFF DURACRB/SIGN/CATTRK						
96086045	UNIQUE CHANGE ORDER ITEM 45	DOL	19,416.520	0.00	12.000	232,998.28	
	CO 122 ADDS 9608-6045 FOR 30 IN CASED DRILL SHAFT BY EA						
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	2,585.300	0.00	1.000	2,585.30	
	CO 42 ADDS 9608-6046 BY LS FOR DOWNTIME DUE TO FUEL TANKS						
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	8,287.350	0.00	1.000	8,287.35	
	CO 123 ADDS ITEM FOR ELECTRICAL SERVICE RELOCATE BY LS						
96086047	UNIQUE CHANGE ORDER ITEM 47	DOL	7,494.330	0.00	1.000	7,494.33	
	CO 24 ADDS ITEM FOR NASA HYDRO EXCAVATION BY LS						
96086047	UNIQUE CHANGE ORDER ITEM 47	DOL	16,047.920	0.00	1.000	16,047.92	
	CO 43 ADDS 9608-6047 BY LS FOR 2nd STREET ADDL WELL POINTS						
96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	5,780.390	0.00	1.000	5,780.39	

	CO 125 ADDS 9608-6048 BY DOL FOR TRAFFIC SIGNAL POWDER COAT						
96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	51,189.970	0.00	1.000	51,189.97	
	CO 43 ADDS 9608-6048 BY LS FOR REPSDORPH RD LOWER BORE						
96086049	UNIQUE CHANGE ORDER ITEM 49	DOL	722.790	0.00	1.000	722.79	
	CO 44 ADDS 9608-6049 BY LS FOR DOWNTIME EXIST SANITARY LINE						
96086049	UNIQUE CHANGE ORDER ITEM 49	DOL	3,349.090	0.00	1.000	3,349.09	
	CO 126 ADDS 9608-6049 BY DOL FOR REMOVE ENTERPRISE PIPELINE						
96086050	UNIQUE CHANGE ORDER ITEM 50	DOL	2,356.340	0.00	1.000	2,356.34	
	CO 127 ADDS ITEM FOR STORM INLET ADJUSTMENTS BY LS						
96086050	UNIQUE CHANGE ORDER ITEM 50	DOL	8,768.290	0.00	1.000	8,768.29	
	CO 45 ADDS 9608-6050 BY LS FOR XTRA WORK FOR SB ART BRG DEMO						
96086051	UNIQUE CHANGE ORDER ITEM 51	DOL	853.960	0.00	1.000	853.96	
	CO 128 ADDS 9608-6051 BY DOL FOR JOSLIN DOWNTIME						
96086051	UNIQUE CHANGE ORDER ITEM 51	DOL	964.330	0.00	1.000	964.33	
	CO 45 ADDS 9608-6051 BY LS FOR DOWNTIME FOR SB ART BRG DEMO						
96086052	UNIQUE CHANGE ORDER ITEM 52	DOL	5,023.630	0.00	1.000	5,023.63	
	CO 128 ADDS 9608-6052 BY DOL FOR STORM LATERAL C-350B1 MOD						
96086052	UNIQUE CHANGE ORDER ITEM 52	DOL	14,592.790	0.00	1.000	14,592.79	
	CO 46 ADDS 9608-6052 BY LS FOR RDI CORE DRILL OBSTRCT BNT75						
96086053	UNIQUE CHANGE ORDER ITEM 53	DOL	2,548.380	0.00	1.000	2,548.38	
	CO 129 ADDS ITEM FOR CENTERPOINT STREETLIGHT REMOVAL BY LS						
96086053	UNIQUE CHANGE ORDER ITEM 53	DOL	33,851.850	0.00	1.000	33,851.85	
	CO 47 ADDS 9608-6053 BY LS FOR CTMS PASSTHR NB/SB EXP B 2-47						
96086054	UNIQUE CHANGE ORDER ITEM 54	DOL	2,103.480	0.00	1.000	2,103.48	
	CO 130 ADDS 9608-6054 BY DOL FOR NBFR DRIVEWAY CONFLICT						
96086054	UNIQUE CHANGE ORDER ITEM 54	DOL	5,793.910	0.00	1.000	5,793.91	
	CO 48 ADDS 9608-6054 BY LS FOR INLET D360C1 ADJUSTMENT						
96086055	UNIQUE CHANGE ORDER ITEM 55	DOL	5,738.850	0.00	1.000	5,738.85	
	CO 49 ADDS 9608-6055 BY LS FOR TCP PHASE II MODS SH146						
96086055	UNIQUE CHANGE ORDER ITEM 55	DOL	13,389.070	0.00	1.000	13,389.07	
	CO 67 ADDS ITEM FOR BEL RD SIGN MAINTENANCE BY LS						
96086056	UNIQUE CHANGE ORDER ITEM 56	DOL	1,072.470	0.00	20.000	21,449.42	
	CO 131 ADDS 9608-6056 BY DOL FOR FIRE HYDRANT RISERS						
96086056	UNIQUE CHANGE ORDER ITEM 56	DOL	3,775.790	0.00	1.000	3,775.79	
	CO 50 ADDS 9608-6056 BY LS FOR NB EXPRESS BENT 21 COL CHANGE						
96086057	UNIQUE CHANGE ORDER ITEM 57	DOL	28,222.850	0.00	1.000	28,222.85	
	CO 51 ADDS 9608-6057 BY LS FOR MTRL COST OF UNUSBL 16IN PILE						
96086057	UNIQUE CHANGE ORDER ITEM 57	DOL	199,781.320	0.00	1.000	199,781.32	

	CO 132 ADDS 9608-6057 FOR KEMAH NBFR DETOUR TCP BY LS						
96086058	UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.00	1,843.100	1,843.10	
	CO 52 ADDS 9608-6058 BY DOL FOR ROADSIDE FLASHING BEACON						
96086058	UNIQUE CHANGE ORDER ITEM 58	DOL	19,272.460	0.00	1.000	19,272.46	
	CO 132 ADDS 9608-6058 FOR KEMAH NBFR DETOUR CORG PIPE BY LS						
96086059	UNIQUE CHANGE ORDER ITEM 59	DOL	18,381.820	0.00	1.000	18,381.82	
	CO 53 ADDS 9608-6059 BY LS FOR TRANSITION C223 TO T501						
96086059	UNIQUE CHANGE ORDER ITEM 59	DOL	59,332.140	0.00	1.000	59,332.14	
	CO 133 ADDS 9608-6059 FOR BOH BROS PILING RESTRIKES BY LS						
96086060	UNIQUE CHANGE ORDER ITEM 60	DOL	13,058.140	0.00	1.000	13,058.14	
	CO 53 ADDS 9608-6060 BY LS FOR DEMOLITION OF SSCB LEFT CONN						
96086060	UNIQUE CHANGE ORDER ITEM 60	DOL	16,842.350	0.00	1.000	16,842.35	
	CO 134 ADDS 9608-6060 BY DOL FOR SYSTEM C MODIFICATIONS						
96086061	UNIQUE CHANGE ORDER ITEM 61	DOL	4,962.430	0.00	1.000	4,962.43	
	CO 53 ADDS 9608-6061 BY LS FOR DELINEATORS AT LEFT CONNECTOR						
96086061	UNIQUE CHANGE ORDER ITEM 61	DOL	5,330.460	0.00	1.000	5,330.46	
	CO 135 ADDS 9608-6061 BY DOL FOR JOSLIN DTIME-AT&T CNFLCT						
96086062	UNIQUE CHANGE ORDER ITEM 62	DOL	1,848.510	0.00	1.000	1,848.51	
	CO 54 ADDS 9608-6062 BY LS FOR EXTRA TIME DELAY AT NASA RD 1						
96086062	UNIQUE CHANGE ORDER ITEM 62	DOL	15,070.730	0.00	1.000	15,070.73	
	CO 136 ADDS 9608-6062 BY DOL FOR RDI DOWNTIME REMOBILIZATION						
96086063	UNIQUE CHANGE ORDER ITEM 63	DOL	665.330	0.00	1.000	665.33	
	CO 55 ADDS 9608-6063 BY LS FOR EXCVT AT&T MANHOLE AT BENT 78						
96086063	UNIQUE CHANGE ORDER ITEM 63	DOL	6,473.030	0.00	1.000	6,473.03	
	CO 136 ADDS 9608-6063 BY DOL FOR REMOBILIZATION BENT 102 DS						
96086064	UNIQUE CHANGE ORDER ITEM 64	DOL	5,239.140	0.00	1.000	5,239.14	
	CO 57 ADDS 9608-6064 BY LS FOR HYDROEXCAVATION AT NASA 1						
96086064	UNIQUE CHANGE ORDER ITEM 64	DOL	59,879.570	0.00	1.000	59,879.57	
	CO 137 ADDS 9608-6064 BY DOL FOR CHANNEL EXPLORATORY DIVING						
96086065	UNIQUE CHANGE ORDER ITEM 65	DOL	1.000	0.00	94,935.210	94,935.21	
	UNIQUE CHANGE ORDER ITEM 65						
96086065	UNIQUE CHANGE ORDER ITEM 65	DOL	161,018.300	0.00	1.000	161,018.30	
	CO 151 ADDS 9608-6065 BY DOL FOR BARGE STANDBY AND PARKING						
96086066	UNIQUE CHANGE ORDER ITEM 66	DOL	1,620.180	0.00	1.000	1,620.18	
	CO 59 ADDS 9608-6066 BY DOL FOR MAGELLN PIPELN LOCATE BNT92						
96086066	UNIQUE CHANGE ORDER ITEM 66	DOL	9,866.410	0.00	1.000	9,866.41	

	CO 60 ADDS 9608-6066 BY DOL FOR BURIED OBSTRUCT RMV NASA RD1						
96086066	UNIQUE CHANGE ORDER ITEM 66	DOL	23,239.420	0.00	1.000	23,239.42	
	CO 138 ADDS 9608-6066 BY DOL FOR FM2094 ASPHALT TRANSITION						
96086067	UNIQUE CHANGE ORDER ITEM 67	DOL	1,732.230	0.00	114.000	197,474.22	
	CO 122 ADDS 9608-6067 BY DOL FOR DRILL THROUGH UTIL BY HR						
96086067	UNIQUE CHANGE ORDER ITEM 67	DOL	55,123.940	0.00	1.000	55,123.94	
	CO 62 ADDS 9608-6067 BY LS FOR RMVE COOK AVE WTRLN CONFLICT						
96086068	UNIQUE CHANGE ORDER ITEM 68	DOL	1,905.820	0.00	1.000	1,905.82	
	CO 63 ADDS 9608-6068 BY LS FOR REMOVING BENT 88 OBSTRUCTION						
96086068	UNIQUE CHANGE ORDER ITEM 68	DOL	48,665.470	0.00	1.000	48,665.47	
	CO 139 ADDS 9608-6068 BY DOL FOR TRENCH DRAIN INSTALLATION						
96086069	UNIQUE CHANGE ORDER ITEM 69	DOL	8,769.660	0.00	1.000	8,769.66	
	CO141 ADDS 9608-6069 BY DOL FOR SIGN MAINTENANCE						
96086069	UNIQUE CHANGE ORDER ITEM 69	DOL	10,941.250	0.00	1.000	10,941.25	
	CO 63 ADDS 9608-6069 BY LS FOR DOWNTIME FOR BENT 88 OBSTRTN						
96086070	UNIQUE CHANGE ORDER ITEM 70	DOL	33,911.860	0.00	1.000	33,911.86	
	CO 142 ADDS 9608-6070 BY DOL FOR TCP REV 518/2094 SIGN MAINT						
96086070	UNIQUE CHANGE ORDER ITEM 70	DOL	3,737,169.310	0.00	1.000	3,737,169.31	
	CO 64 ADDS 9608-6070 BY LS FOR OBSTRCTN REMOVAL & DS INSTALL						
96086071	UNIQUE CHANGE ORDER ITEM 71	DOL	9,178.380	0.00	1.000	9,178.38	
	CO69 ADDS 9608-6071 BY DOL FOR D101 DAYTON GBAR CPLR REMOVAL						
96086071	UNIQUE CHANGE ORDER ITEM 71	DOL	9,922.190	0.00	1.000	9,922.19	
	CO 142 ADDS 9608-6071 BY DOL FOR TCP REV 518/2094 ARR BOARDS						
96086072	UNIQUE CHANGE ORDER ITEM 72	DOL	35,184.520	0.00	1.000	35,184.52	
	CO 65 ADDS 9608-6072 BY DOL FOR GIRDER SET INEFFEC JUNE 2020						
96086072	UNIQUE CHANGE ORDER ITEM 72	DOL	46,185.700	0.00	1.000	46,185.70	
	CO143 ADDS 9608-6072 BY DOL FOR TCP PHII 2094&518 SIGN MAINT						
96086073	UNIQUE CHANGE ORDER ITEM 73	DOL	7,479.230	0.00	1.000	7,479.23	
	CO 144 ADDS 9608-6073 BY DOL FOR LEASE GATE AND FESCO COST						
96086073	UNIQUE CHANGE ORDER ITEM 73	DOL	9,417.440	0.00	1.000	9,417.44	
	CO 66 ADDS 9608-6073 BY DOL FOR BENT78 DS1 PIPE CONFLICT						
96086074	UNIQUE CHANGE ORDER ITEM 74	DOL	6,903.480	0.00	1.000	6,903.48	
	CO 67 ADDS ITEM FOR INSTALL SIGNS-TCP BEL RD SB BY LS						
96086074	UNIQUE CHANGE ORDER ITEM 74	DOL	26,049.860	0.00	1.000	26,049.86	
	CO 145 ADDS 9608-6074 BY DOL FOR FM518 TEMPORARY SIGNAL MOD						
96086075	UNIQUE CHANGE ORDER ITEM 75	DOL	13,886.080	0.00	1.000	13,886.08	

	CO 146 ADDS 9608-6075 BY DOL FOR SUE SHIPYARD DR CRANE MATS						
96086075	UNIQUE CHANGE ORDER ITEM 75	DOL	41,160.880	0.00	1.000	41,160.88	
	CO 68 ADDS 9608-6075 BY DOL FOR SH146 TCP SIGNS & MO MAINT						
96086076	UNIQUE CHANGE ORDER ITEM 76	DOL	5,017.410	0.00	1.000	5,017.41	
	CO 147 ADDS 9608-6076 BY DOL FOR BENT 97 FTNG REDESIGN STEEL						
96086076	UNIQUE CHANGE ORDER ITEM 76	DOL	11,341.420	0.00	4.000	45,365.68	
	CO 70 ADDS 9608-6076 BY 4EA PURCH AND INSTALL TEMP SPEED TRL						
96086077	UNIQUE CHANGE ORDER ITEM 77	DOL	16,740.750	0.00	1.000	16,740.75	
	CO 148 ADDS 9608-6077 BY DOL FOR NB ART BENT 24-25 FTG DEL						
96086077	UNIQUE CHANGE ORDER ITEM 77	DOL	19,665.910	0.00	1.000	19,665.91	
	CO 65 ADDS 9608-6077 BY DOL FOR GIRDR SET INEFFEC APR-MAY 20						
96086078	UNIQUE CHANGE ORDER ITEM 78	DOL	105,942.280	0.00	1.000	105,942.28	
	CO 149 ADDS 9608-6078 BY DOL FOR NB ART BNT 24&25 OBSTRUCT						
96086078	UNIQUE CHANGE ORDER ITEM 78	DOL	136,388.700	0.00	1.000	136,388.70	
	CO 72 ADDS 9608-6078 BY DOL FOR UNUSABLE PILE CUTOFFS B24-25						
96086079	UNIQUE CHANGE ORDER ITEM 79	DOL	5,949.650	0.00	1.000	5,949.65	
	CO 150 ADDS 9608-6079 BY DOL FOR JOSLIN DOWNTIME						
96086079	UNIQUE CHANGE ORDER ITEM 79	DOL	20,977.590	0.00	1.000	20,977.59	
	CO 73 ADDS 9608-6079 BY DOL FOR SYSTEM D LATERAL EXTENSION						
96086080	UNIQUE CHANGE ORDER ITEM 80	DOL	42,236.020	0.00	1.000	42,236.02	
	CO 74 ADDS 9608-6080 BY DOL FOR SYSTEM H AND I EQUALIZER						
96086081	UNIQUE CHANGE ORDER ITEM 81	DOL	40,889.600	0.00	1.000	40,889.60	
	CO 75 ADDS 9608-6081 BY DOL FOR BENT 96 WCID #12 CONFLICT						
96086081	UNIQUE CHANGE ORDER ITEM 81	DOL	97,444.460	0.00	1.000	97,444.46	
	CO 153 ADDS 9608-6081 BY DOLLAR FOR SHRIND SYST & EQUIP STBY						
96086082	UNIQUE CHANGE ORDER ITEM 82	DOL	2,194.950	0.00	1.000	2,194.95	
	CO 76 ADDS 9608-6082 BY DOL FOR B1 6" UNKNOWN PIPE CONFLICT						
96086082	UNIQUE CHANGE ORDER ITEM 82	DOL	88,012.900	0.00	1.000	88,012.90	
	CO 153 ADDS 9608-6082 BY DOL FOR INEFIEC WORK BELOW GRADE						
96086083	UNIQUE CHANGE ORDER ITEM 83	DOL	1,647.470	0.00	1.000	1,647.47	
	CO 156 ADDS 9608-6083 BY DOL FOR ART SLAB REPAIR TRF CNTRL						
96086083	UNIQUE CHANGE ORDER ITEM 83	DOL	6,761.920	0.00	1.000	6,761.92	
	CO 77 ADDS 9608-6083 BY DOL FOR RMVL UNKWN PIPE- FM518&FM2094						
96086084	UNIQUE CHANGE ORDER ITEM 84	DOL	3,863.040	0.00	1.000	3,863.04	
	CO 78 ADDS 9608-6084 BY DOL FOR BNT115 MAGLLN OBSTRUCT RMV						
96086084	UNIQUE CHANGE ORDER ITEM 84	DOL	28,335.530	0.00	1.000	28,335.53	

96086085	CO 158 ADDS 9608-6084 BY DOL FOR ADDED SIGNS PH 1 & 2 UNIQUE CHANGE ORDER ITEM 85	DOL	1,890.000	0.00	1.000	1,890.00
96086085	CO 158 ADDS 9608-6085 BY DOL FOR ENGINEERING TCP REVISIONS UNIQUE CHANGE ORDER ITEM 85	DOL	5,838.310	0.00	1.000	5,838.31
96086086	CO78 ADDS 9608-6085 BY DOL FOR RDI DTIME BNT115 OBSTRUCT UNIQUE CHANGE ORDER ITEM 86	DOL	3,850.330	0.00	1.000	3,850.33
96086086	CO 79 ADDS 9608-6086 BY DOL FOR NBFR DRAINAGE MODS - 1ST STR UNIQUE CHANGE ORDER ITEM 86	DOL	40,914.390	0.00	1.000	40,914.39
96086087	CO 158 ADDS 9608-6086 BY DOL FOR MAINTENANCE SIGNS 26 MTHS UNIQUE CHANGE ORDER ITEM 87	DOL	8,567.250	0.00	1.000	8,567.25
96086087	CO 71 ADDS 9608-6087 FOR CONDUIT AND JUNCTION BOX BY LS UNIQUE CHANGE ORDER ITEM 87	DOL	110,576.220	0.00	1.000	110,576.22
96086088	CO 159 ADDS 9608-6087 BY DOL FOR EIT ADDS & MODS UNIQUE CHANGE ORDER ITEM 88	DOL	1,749.020	0.00	1.000	1,749.02
96086088	CO 80 ADDS 9608-6088 BY DOL FOR SYS B2 PIPE CNFLT STA 313+22 UNIQUE CHANGE ORDER ITEM 88	DOL	18,151.160	0.00	4.000	72,604.64
96086089	CO 157 ADDS 9608-6088 BY DOL FOR COLUMN ENCAPSULATION UNIQUE CHANGE ORDER ITEM 89	DOL	3,273.560	0.00	1.000	3,273.56
96086089	CO 163 ADDS 9608-6089 BY DOL FOR TRAFFIC CONTROL & SIGNAGE UNIQUE CHANGE ORDER ITEM 89	DOL	13,122.970	0.00	1.000	13,122.97
96086090	CO 81 ADDS 9608-6089 BY DOL FOR MOBILIZATION UNIQUE CHANGE ORDER ITEM 90	DOL	1,702.000	0.00	7.000	11,914.03
96086090	CO 164 ADDS 9608-6090 BY DOL FOR TRAFFIC CNTRL ART SEAL REP UNIQUE CHANGE ORDER ITEM 90	DOL	14,681.250	0.00	1.000	14,681.25
96086091	CO 81 ADDS 9608-6090 BY DOL FOR MATRL INCREASE TRF SGNL POLE UNIQUE CHANGE ORDER ITEM 91	DOL	8,507.170	0.00	1.000	8,507.17
96086092	CO81 ADDS 9608-6091 BY DOL FOR WEBBER LBR/EQ HANSON FIRE ST1 UNIQUE CHANGE ORDER ITEM 92	DOL	2,154.680	0.00	1.000	2,154.68
96086092	CO 56 ADDS 9608-6092 BY DOL FOR AT&T CENTERPOINT HYDROEXCV UNIQUE CHANGE ORDER ITEM 92	DOL	14,778.880	0.00	2.000	29,557.75
96086093	CO 166 ADDS 9608-6092 BY DOL FOR WIDE SMART CCA TRANSITIONS UNIQUE CHANGE ORDER ITEM 93	DOL	6,992.690	0.00	1.000	6,992.69
96086093	ADDED BY CO 168 UNIQUE CHANGE ORDER ITEM 93	DOL	11,713.030	0.00	1.000	11,713.03
96086094	CO 82 ADDS 9608-6093 BY DOL FOR TCP REVISION FM518 & FM2094 UNIQUE CHANGE ORDER ITEM 94	DOL	23,569.710	0.00	1.000	23,569.71
96086094	ADDED BY CO 168 UNIQUE CHANGE ORDER ITEM 94	DOL	62,203.970	0.00	1.000	62,203.97

	CO 09 ADDS 9608-6094 BY DOL FOR DEMOB/REMOB FEB 5,6,& 8 2021						
96086095	UNIQUE CHANGE ORDER ITEM 95	DOL	9,443.040	0.00	1.000	9,443.04	
	CO 109 ADDS 9608-6095 BY DOL FOR STANDBY COSTS USCG RESTRICT						
96086095	UNIQUE CHANGE ORDER ITEM 95	DOL	230,329.680	0.00	1.000	230,329.68	
96086096	UNIQUE CHANGE ORDER ITEM 96	DOL	37,435.650	0.00	1.000	37,435.65	
	CO110 ADDS 9608-6096 BY DOL FOR 3D IMAGE OUTBND CHNL JAN2021						
96086097	UNIQUE CHANGE ORDER ITEM 97	DOL	373.550	0.00	8.000	2,988.40	
	CO 70 ADDS 9608-6097 BY 8EA MOVE & RESET TEMP SPEED MONT TRL						
96086097	UNIQUE CHANGE ORDER ITEM 97	DOL	191,075.440	0.00	1.000	191,075.44	
	CO 170 ADDS 9608-6097 BY DOL FOR SSTR DOWELS INVERTED T-CAP						
96086098	UNIQUE CHANGE ORDER ITEM 98	DOL	15,999.300	0.00	1.000	15,999.30	
	CO 83 ADDS 9608-6098 BY DOL FOR ABUT 117 WCID #12 CONFLICT						
96086098	UNIQUE CHANGE ORDER ITEM 98	DOL	64,933.610	0.00	1.000	64,933.61	
	CO 173 ADDS 9608-6098 BY DOL FOR SHEAR KEY ADDITIONS						
96086099	UNIQUE CHANGE ORDER ITEM 99	DOL	4,765.890	0.00	1.000	4,765.89	
	CO 84 ADDS 9608-6099 BY DOL FOR 2 RELOCATE/3 REMOVAL LAMPST						
96086100	UNIQUE CHANGE ORDER ITEM 100	DOL	1,881.330	0.00	1.000	1,881.33	
	CO 175 ADDS 9608-6100 BY DOL FOR CENTERPOINT LIGHTING SERV						
96086100	UNIQUE CHANGE ORDER ITEM 100	DOL	11,961.450	0.00	1.000	11,961.45	
	CO85 ADDS 9608-6100 BY DOL FOR GIRDER SET EXTRA WORK OCT2020						

TOTAL ITEM EARNINGS TO DATE

\$223,464,952.68