



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/24**

CONTRACT ID: **050003107**
 PROJECT: **NH 2017(906)**
 CONTRACT: **04173001**
 AWARD AMOUNT: **\$99,783,476.69**
 PROJECTED AMOUNT: **\$99,783,495.68**
 ADJ. PROJECTED AMOUNT: **\$104,419,607.20**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Jamal Elahi, P.E.**
 AREA NUMBER: **064**

ESTIMATE NUMBER: **0096**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/28/2024** to **10/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **98.75**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **04/04/2017**
 AWARD DATE: **04/27/2017**
 NOTICE TO PROCEED DATE: **05/02/2017**
 WORK BEGIN DATE: **05/15/2017**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$103,117,536.30	\$103,079,960.30	\$37,576.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$103,117,536.30	\$103,079,960.30	\$37,576.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$1,769,000.00	\$1,769,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$104,886,536.30	\$104,848,960.30	\$37,576.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/15/2017	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	05/15/2017	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	1,427	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	336	DAYS AT	
<u>CURRENT DAYS:</u>	1,763	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,763	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/28/2024		1	TIME SUSPENDED
09/29/2024		1	SUNDAY
09/30/2024		1	TIME SUSPENDED
10/01/2024		1	TIME SUSPENDED
10/02/2024		1	TIME SUSPENDED
10/03/2024		1	TIME SUSPENDED
10/04/2024		1	TIME SUSPENDED
10/05/2024		1	TIME SUSPENDED
10/06/2024		1	SUNDAY
10/07/2024		1	TIME SUSPENDED
10/08/2024		1	TIME SUSPENDED
10/09/2024		1	TIME SUSPENDED
10/10/2024		1	TIME SUSPENDED
10/11/2024		1	TIME SUSPENDED
10/12/2024		1	TIME SUSPENDED
10/13/2024		1	SUNDAY
10/14/2024		1	TIME SUSPENDED
10/15/2024		1	TIME SUSPENDED
10/16/2024		1	TIME SUSPENDED
10/17/2024		1	TIME SUSPENDED
10/18/2024		1	TIME SUSPENDED
10/19/2024		1	TIME SUSPENDED
10/20/2024		1	SUNDAY
10/21/2024		1	TIME SUSPENDED
10/22/2024		1	TIME SUSPENDED
10/23/2024		1	TIME SUSPENDED
10/24/2024		1	TIME SUSPENDED
10/25/2024		1	TIME SUSPENDED
10/26/2024		1	TIME SUSPENDED
10/27/2024		1	SUNDAY
10/28/2024		1	TIME SUSPENDED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
31	0	31
		<hr/>
SUNDAY		5
TIME SUSPENDED		26

WORK PERFORMED THIS PERIOD

PROJECT NH 2017(906) CONTROL 050003107
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0137	01616017		COMPOST MANUF TOPSOIL (4")	SY	1.590	1,986.111	\$3,157.92	30,605.73	4,684.11
			SUPP DESCR CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						
0147	01626003		STRAW OR HAY MULCH	SY	0.310	1,986.111	\$615.69	30,605.73	4,684.11
			SUPP DESCR CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						
0157	01646052		BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.410	1,986.111	\$814.31	30,605.73	4,684.11
			SUPP DESCR CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						
0162	01666001		FERTILIZER	AC	1,049.900	0.410	\$430.46	6.32	0.97
			SUPP DESCR CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						
1261	06666225		PAVEMENT SEALER 6"	LF	0.270	3,284.000	\$886.68	6,284.00	3,284.00
			SUPP DESCR CO 63 ADDS RUMBLE STRIPS						
1262	06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.010	1,642.000	\$1,658.42	3,142.00	1,642.00
			SUPP DESCR CO 63 ADDS RUMBLE STRIPS						
1263	06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.010	1,642.000	\$1,658.42	3,142.00	1,642.00
			SUPP DESCR CO 63 ADDS RUMBLE STRIPS						
1411	06826051		BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	228.250	36.000	\$8,217.00	36.00	36.00
			SUPP DESCR Added by CO #92 BACKPLATES/TMA						
1412	06826052		BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	280.470	8.000	\$2,243.76	8.00	8.00
			SUPP DESCR Added by CO #92 BACKPLATES/TMA						
1481	07386005	900	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,361.110	2.000	\$4,722.22	1.00	2.00
			SUPP DESCR Added by CO #93						
1486	07386007	900	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,534.730	2.000	\$3,069.46	1.00	2.00
			SUPP DESCR Added by CO #93						
1686	61856005		TMA (MOBILE OPERATION)	DAY	979.000	2.000	\$1,958.00	2.00	2.00
			SUPP DESCR Added by CO #92 BACKPLATES/TMA						
3030	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	-6,256.950	-\$6,256.95	1.00	40,045.33
5010	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	415.680	\$415.68	1.00	596,660.37
5075	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	5,816.080	\$5,816.08	60,000.00	381,952.54
			SUPP DESCR CO 1 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRTY MOTORIST						
6086	96086055		UNIQUE CHANGE ORDER ITEM 55	DOL	1,855.880	1.000	\$1,855.88	1.00	1.00
			SUPP DESCR CO 63 ADDS MOBILIZATIONS - GRINDING						
6087	96086056		UNIQUE CHANGE ORDER ITEM 56	DOL	1,590.750	1.000	\$1,590.75	1.00	1.00
			SUPP DESCR CO 63 ADDS FOR MOBILIZATION - STRIPING						

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1476	07386003	900	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,361.110	2.000	\$4,722.22	1.00	2.00
			SUPP DESCR Added by CO #93						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$37,576.00

CONTRACT LINE ITEMS

PROJECT NH 2017(906) CONTROL 050003107
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01006002	000	PREPARING ROW	STA	88,900.000	112.120	0.000	112.12	9,967,468.00
0070	01046001	000	REMOVING CONC (PAV)	SY	7.000	228,555.000	0.000	210,103.62	1,470,725.38
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	7,363.000	1,005.000	9,472.11	47,360.56
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	7.000	2,816.000	0.000	2,840.89	19,886.23
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	10,680.000	0.000	10,087.58	70,613.05
0090	01046023	000	REMOVING CONC (CTB)	LF	4.000	12,510.000	0.000	2,801.00	11,204.00
0095	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	50.000	3,744.000	0.000	3,337.73	166,886.45
0096	01046037	900	REMOVE CONC (RAIL)	LF	7.510	0.000	1,292.000	1,292.00	9,702.92
			Added By CO 56 - CONCRETE MEDIAN RECONSTRUCTION						
0097	01046067		REMOVING CONC (SAWCUT)	LF	15.000	0.000	1,292.000	1,292.00	19,380.00
			Added by CO 56 - CONCRETE MEDIAN RECONSTRUCTION						
0098	01056005		REMOVING STAB BASE AND ASPH PAV (3")	SY	6.500	0.000	21,668.000	22,413.78	145,689.60
			CO 2 ADDS 105-6005 BY SY FOR MILL & OVRLY MAINLANES						
0100	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	119,782.000	0.000	154,160.18	462,480.55
0105	01106001	000	EXCAVATION (ROADWAY)	CY	14.410	63,844.000	11,918.518	75,762.52	1,091,737.88
0110	01106002	000	EXCAVATION (CHANNEL)	CY	14.410	44,048.000	0.000	44,048.00	634,731.68
0111	01106002	900	EXCAVATION (CHANNEL)	CY	3.000	0.000	36,782.000	36,861.67	110,585.01
			CO 21, ADD DETENTION PONDS A2 & B2						
0115	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.410	225,230.000	45,777.537	271,007.54	3,905,218.58
0120	01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	14.410	2,957.000	0.000	2,957.00	42,610.37
0125	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	12,781.000	1,546.098	14,327.10	501,448.43
0130	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	35.000	6,152.000	91.000	4,382.34	153,381.88
0135	01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	35.000	1,440.000	43.000	1,440.00	50,400.00
0137	01616017		COMPOST MANUF TOPSOIL (4")	SY	1.590	0.000	30,605.728	4,684.11	7,447.74
			CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						
0138	01616017	909	COMPOST MANUF TOPSOIL (4")	SY	1.090	0.000	30,086.000	15,043.00	16,396.87
			CO 21, ADD DETENTION PONDS A2 & B2						
0139	01626002	910	BLOCK SODDING	SY	2.570	0.000	3,319.000	350.00	899.50
			CO 21, ADD DETENTION PONDS A2 & B2						
0140	01626002	000	BLOCK SODDING	SY	3.000	38,610.000	0.000	24,989.32	74,967.96
0141	01626002		BLOCK SODDING	SY	2.000	0.000	36,788.710	23,518.03	47,036.07
			CO 75 ADDS MATERIAL ESCALATION FOR BLOCK SODDING						
0146	01626003	911	STRAW OR HAY MULCH	SY	0.150	0.000	30,086.000	15,043.00	2,256.45
			CO 21, ADD DETENTION PONDS A2 & B2						
0147	01626003		STRAW OR HAY MULCH	SY	0.310	0.000	30,605.728	4,684.11	1,452.07
			CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						
0150	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	19,306.000	0.000	4,258.22	638.73
0155	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	19,306.000	0.000	5,888.00	883.20
0156	01646052	912	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.210	0.000	30,086.000	15,043.00	3,159.03
			CO 21, ADD DETENTION PONDS A2 & B2						
0157	01646052		BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.410	0.000	30,605.728	4,684.11	1,920.49
			CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0161	01666001	913	FERTILIZER CO 21, ADD DETENTION PONDS A2 & B2	AC	451.450	0.000	6.900	3.11	1,403.11
0162	01666001		FERTILIZER CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS	AC	1,049.900	0.000	6.323	0.97	1,015.25
0165	01686001	000	VEGETATIVE WATERING	MG	20.000	1,671.000	0.000	64.18	1,283.56
0170	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	278,330.000	0.000	245,866.79	368,800.22
0175	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	3,759.000	0.000	3,372.99	539,679.04
0180	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	5.000	278,329.000	4,274.000	267,981.89	1,339,909.50
0185	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	56.000	34,469.000	0.000	36,335.45	2,034,785.20
0190	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	68.000	15,332.000	118.000	14,599.81	992,787.08
0195	03056012	000	SLV, HAUL & STKPL RCL APH PV (6 TO 12")	SY	3.000	99,693.000	0.000	102,936.74	308,810.23
0200	03056044	000	SALV, HAUL & STKPL RCL APH PV (0-14")	SY	7.000	50,734.000	0.000	31,641.30	221,489.12
0205	03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	67.000	5,582.000	0.000	7,867.06	527,092.82
0208	03416026		D-GR HMA TY-C SAC-A PG70-22 CO 2 ADDS 0341-6026 BY TON FOR MILL & OVERLAY MAINLANES	TON	101.070	0.000	3,575.000	3,602.09	364,063.24
0210	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	25.000	86,803.000	0.000	81,483.91	2,037,097.79
0230	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	37.000	182,320.000	0.000	183,175.17	6,777,481.27
0231	03606008		CONC PVMT (CONT REINF - CRCP) (14") CO 56 Add Item 0360-6008-900 for Concrete Median Reconstruct	SY	125.100	0.000	2,137.000	2,137.00	267,338.70
0250	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	23,569.000	0.000	29,903.93	2,392,314.32
0260	03616003		FULL - DEPTH REPAIR CRCP (9") ADDED BY CO #89	SY	1,207.690	0.000	10.000	10.00	12,076.90
0265	03616008		FULL - DEPTH REPAIR CRCP (14") ADDED BY CO #90	SY	1,150.950	0.000	11.700	11.70	13,466.12
0270	04006001	000	STRUCT EXCAV	CY	5.000	7,726.000	0.000	4,202.82	21,014.12
0275	04006005	000	CEM STABIL BKFL	CY	37.550	26,978.000	179.676	28,418.80	1,067,125.96
0276	04006005	902	CEM STABIL BKFL CO 21, ADD DETENTION PONDS A2 & B2	CY	22.550	0.000	272.810	261.30	5,892.34
0280	04006007	000	CUT & RESTORE CONC PAVING	SY	187.500	3,859.000	7.000	2,007.49	376,404.56
0285	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	37.550	3,952.000	5.750	3,068.75	115,231.61
0287	04016001		FLOWABLE BACKFILL CO 40 ADDS ITEM FLOW FILL BACKF FOR THE BENT 4-RAMP E BY CY	CY	258.950	0.000	32.000	79.00	20,457.05
0290	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.250	30,884.000	72.000	31,501.00	39,376.26
0291	04026001	903	TRENCH EXCAVATION PROTECTION CO 21, ADD DETENTION PONDS A2 & B2	LF	1.000	0.000	226.000	252.00	252.00
0295	04036001	000	TEMPORARY SPL SHORING	SF	15.000	106,096.000	2,893.000	57,041.55	855,623.25
0300	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	70.000	3,546.000	0.000	3,566.00	249,620.00
0305	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	70.000	3,929.000	0.000	3,929.00	275,030.00
0310	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	70.000	13,669.000	952.000	14,491.00	1,014,370.00
0316	04106001		SOIL NAIL ANCHORS CO 16 ADDS ITEM 0410-6001-900 FOR DESIGN CHANGE ON 4 RW	LF	18.000	0.000	10,500.000	10,500.00	189,000.00
0320	04166003	000	DRILL SHAFT (30 IN)	LF	125.000	124.000	0.000	124.00	15,500.00
0325	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,514.000	0.000	2,514.00	377,100.00
0330	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	7,052.000	-640.000	6,412.00	1,282,400.00
0335	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	228.000	0.000	228.00	148,200.00
0345	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	135.000	32.000	0.000	32.00	4,320.00
0350	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	74.000	0.000	74.00	14,800.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0355	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	304.000	0.000	304.00	76,000.00
0360	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	275.000	312.000	0.000	318.00	87,450.00
0365	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	630.000	480.000	0.000	480.00	302,400.00
0370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	146.000	31.000	0.000	30.00	4,380.00
0375	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	320.000	88.000	0.000	88.00	28,160.00
0380	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	325.000	328.000	0.000	360.00	117,000.00
0385	04206013	000	CL C CONC (ABUT)	CY	800.000	527.000	5.040	529.14	423,312.00
0390	04206029	000	CL C CONC (CAP)	CY	1,500.000	895.400	0.000	895.40	1,343,100.00
0395	04206037	000	CL C CONC (COLUMN)	CY	900.000	872.800	-18.100	854.70	769,230.00
0400	04206043	000	CL C CONC (FOOTING)	CY	900.000	573.800	-54.000	520.80	468,720.00
0405	04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	269.940	0.000	294.76	265,284.00
0410	04206082	000	CL F CONC (CAP)	CY	800.000	1,423.100	3.000	1,429.60	1,143,680.00
0415	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	109.400	0.000	109.40	109,400.00
0420	04226001	000	REINF CONC SLAB	SF	12.000	384,748.000	0.000	384,748.00	4,616,976.00
0425	04236003	000	RETAINING WALL (TEMP WALL)	SF	10.000	43,942.000	1,872.000	41,497.00	414,970.00
0426	04236003	000	RETAINING WALL (TEMP WALL)	SF	53.330	0.000	3,880.000	3,540.00	188,788.20
			CO 51 ADDS TEMP WALL FOR PH09 TCP						
0430	04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	35.000	87,437.000	96,941.000	184,378.00	6,453,230.00
0436	04236028	000	RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	49.000	0.000	6,724.000	6,724.00	329,476.00
			O 16 ADDS ITEM 0423-6028 FOR DESIGN CHANGE ON 4 RW						
0440	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	45,824.180	0.000	45,824.18	5,957,143.40
0445	04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	3,323.270	0.000	3,241.16	421,350.80
0450	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	114.700	-7.600	110.56	49,753.80
0455	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	511.000	1.000	247.33	111,297.60
0456	04326002	904	RIPRAP (CONC)(5 IN)	CY	300.000	0.000	397.220	289.08	86,723.70
			CO 21, ADD DETENTION PONDS A2 & B2						
0460	04326003	000	RIPRAP (CONC)(6 IN)	CY	450.000	127.000	0.000	115.54	51,992.10
0465	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	420.000	0.000	493.19	221,934.60
0470	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	75.000	0.000	64.06	9,608.40
0475	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	322.000	0.000	397.83	179,021.70
0476	04326045	900	RIPRAP (MOW STRIP)(4 IN)	CY	767.830	0.000	27.630	26.48	20,335.21
			CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS						
0485	04506006	000	RAIL (TY T223)	LF	40.000	9,362.100	0.000	8,993.00	359,720.00
0490	04506023	000	RAIL (TY SSTR)	LF	25.000	18,797.100	0.000	20,626.00	515,650.00
0495	04506032	000	RAIL (TY C223)	LF	80.000	5,099.100	0.000	5,053.00	404,240.00
0500	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	25.000	7,363.200	0.000	7,499.00	187,475.00
0505	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,730.000	0.000	1,656.00	165,600.00
0508	04606004	905	CMP (GAL STL 30 IN)	LF	48.100	0.000	462.000	441.00	21,212.10
			CO 21, ADD DETENTION PONDS A2 & B2						
0509	04626002	906	CONC BOX CULV (3 FT X 3 FT)	LF	94.850	0.000	38.000	24.00	2,276.40
			CO 21, ADD DETENTION PONDS A2 & B2						
0510	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	116.450	451.000	0.000	374.00	43,552.30
0515	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	139.350	3,332.000	0.000	3,332.00	464,314.20
0520	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	156.700	5,378.000	0.000	5,378.00	842,732.60
0525	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	178.800	723.000	0.000	723.00	129,272.40
0526	04626010	907	CONC BOX CULV (6 FT X 3 FT)	LF	164.200	0.000	44.000	48.00	7,881.60
			CO 21, ADD DETENTION PONDS A2 & B2						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0530	04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	243.450	295.000	0.000	295.00	71,817.75
0535	04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	361.900	5,530.000	0.000	5,530.00	2,001,307.00
0540	04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	456.800	922.000	0.000	507.00	231,597.60
0545	04626044	000	CONC BOX CULV (12 FT X 12 FT)	LF	698.150	600.000	0.000	600.00	418,890.00
0550	04646003	000	RC PIPE (CL III)(18 IN)	LF	65.950	80.000	631.000	931.00	61,399.46
0555	04646005	000	RC PIPE (CL III)(24 IN)	LF	70.850	9,904.000	13.000	10,191.00	722,032.36
0560	04646007	000	RC PIPE (CL III)(30 IN)	LF	63.600	1,072.000	0.000	1,096.00	69,705.60
0565	04646008	000	RC PIPE (CL III)(36 IN)	LF	82.200	1,061.000	41.000	1,168.00	96,009.60
0570	04646010	000	RC PIPE (CL III)(48 IN)	LF	103.750	1,462.000	0.000	790.00	81,962.50
0574	04656029		INLET (COMPL)(PCU)(3FT)(NONE)	EA	7,059.430	0.000	1.000	1.00	7,059.43
0575	04656167	000	INLET (COMPL)(TY AD)	EA	2,606.000	20.000	0.000	27.00	70,362.00
0580	04656170	000	INLET (COMPL)(TY AZ)	EA	4,059.000	4.000	1.000	5.00	20,295.00
0585	04656171	000	INLET (COMPL)(TY AZR)	EA	3,490.000	92.000	0.000	95.00	331,550.00
0590	04656172	000	INLET (COMPL)(TY AZR2G)	EA	4,505.000	27.000	0.000	26.00	117,130.00
0595	04656173	000	MANH (COMPL)(TY A)	EA	2,521.000	66.000	0.000	58.00	146,218.00
0600	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	3,205.000	158.000	-2.000	154.00	493,570.00
0601	04656177		INLET (COMPL)(TY AZ2G)	EA	6,698.630	0.000	1.000	1.00	6,698.63
CO 17 ADDS 465-6177 BY EA AT FORCE ACCT STYLE PRICING									
0605	04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,347.000	5.000	1.000	6.00	14,082.00
0606	04656168		INLET (COMPL)(TY A)	EA	5,216.250	0.000	1.000	1.00	5,216.25
0610	04656259	000	INLET (COMPL)(EXT TY C)	EA	991.000	68.000	-1.000	55.00	54,505.00
0614	04666020	908	HEADWALL (CH - FW - 15) (DIA= 24 IN)	EA	5,395.000	0.000	2.000	2.00	10,790.00
CO 21, ADD DETENTION PONDS A2 & B2									
0615	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	48,946.000	2.000	0.000	2.00	97,892.00
0620	04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	86,244.000	2.000	0.000	2.00	172,488.00
0625	04676117	000	SET (TY I)(S=3 FT)(HW= 5 FT)(3:1)(C)	EA	7,470.000	1.000	0.000	1.00	7,470.00
0630	04676143	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(3:1) (C)	EA	8,409.000	2.000	0.000	2.00	16,818.00
0635	04676157	000	SET (TY I)(S= 4 FT)(HW= 7 FT)(3:1) (C)	EA	9,087.000	1.000	0.000	1.00	9,087.00
0640	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	952.000	4.000	0.000	4.00	3,808.00
0645	04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	3,438.000	1.000	0.000	1.00	3,438.00
0650	04966001	000	REMOV STR (BOX CULVERT)	EA	30,773.000	5.000	0.000	0.10	2,923.44
0655	04966002	000	REMOV STR (INLET)	EA	1,573.000	57.000	1.000	58.00	91,234.00
0660	04966003	000	REMOV STR (MANHOLE)	EA	674.000	37.000	0.000	37.00	24,938.00
0665	04966006	000	REMOV STR (HEADWALL)	EA	1,180.000	1.000	0.000	1.00	1,180.00
0670	04966007	000	REMOV STR (PIPE)	LF	29.500	19,542.000	25.000	12,286.00	362,437.00
0680	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,000.000	2.000	0.000	2.00	20,000.00
0685	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	4.000	0.000	4.00	320,000.00
0690	04966041	000	REMOV STR (LARGE)	EA	10,000.000	2.000	0.000	1.00	10,000.00
0695	05006001	000	MOBILIZATION	LS	10,950,000.000	1.000	0.000	0.90	9,855,000.00
0700	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	48.000	5.000	53.00	795,000.00
0701	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	0.000	9.000	9.00	135,000.00
CO 44 ADDS NON-PARTIC - ITEM FOR DESIGN REV MSE EXTRA WORK									
0710	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	140.000	0.000	85.00	8,500.00
0720	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	2,778.000	0.000	2,527.83	78,362.74
0725	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	2,778.000	0.000	2,527.83	27,806.13
0730	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	15,219.000	0.000	7,867.00	19,667.50
0735	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	15,219.000	0.000	7,867.00	7,867.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0740	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.250	5,112.000	0.000	1,464.00	7,686.00
0745	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	5,112.000	0.000	1,464.00	1,464.00
0749	05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) CO 3 ADDS 0512-6001 BY LF FOR 3,300.00 LF	LF	48.620	0.000	3,300.000	3,570.00	173,573.40
0750	05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	11,670.000	0.000	37,230.00	148,920.00
0755	05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	6,821.000	0.000	12,340.00	49,360.00
0760	05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	220.000	0.000	300.00	1,200.00
0765	05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	43,260.000	4,590.000	97,050.00	388,200.00
0770	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	35,080.000	0.000	61,360.00	245,440.00
0775	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,440.000	0.000	3,260.00	13,040.00
0780	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	11,670.000	0.000	21,000.00	84,000.00
0785	05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	6,820.000	0.000	7,120.00	28,480.00
0790	05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	220.000	0.000	280.00	1,120.00
0792	05126053		PORT CTB (REMOVE)(F-SHAPE)(TY 1) CO 28 ADDS 0512-6053 BY LF TO REMOVE CTB F-SHAPE	LF	21.650	0.000	300.000	3,990.00	86,383.50
0800	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	11,076.000	646.000	9,737.00	292,110.00
0805	05286004	000	LANDSCAPE PAVERS	SY	50.000	9,021.000	0.000	8,953.83	447,691.60
0806	05286004		LANDSCAPE PAVERS CO 68 ADDS ITEM FOR MATERIAL PRICE ESCALATION	SY	18.190	0.000	9,021.000	8,953.83	162,870.20
0810	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	33,161.000	0.000	28,197.00	140,985.00
0815	05296010	000	CONC CURB (U-TURN)	LF	43.000	846.000	0.000	750.50	32,271.50
0820	05296011	000	CONC CURB (DOWEL)	LF	7.000	4,658.000	0.000	3,207.00	22,449.00
0821	05296015		CONC CURB (TY C1) CO 69 ADDS TY C1 LANDSCAPE CURB	LF	75.900	0.000	339.000	289.00	21,935.10
0825	05306004	000	DRIVEWAYS (CONC)	SY	60.000	4,483.000	71.000	4,763.15	285,788.70
0830	05316001	000	CONC SIDEWALKS (4")	SY	55.000	9,812.000	-242.000	8,752.23	481,372.78
0835	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	5.000	0.000	5.00	11,500.00
0840	05316008	000	CURB RAMPS (TY 5)	EA	2,200.000	4.000	0.000	4.00	8,800.00
0845	05316013	000	CURB RAMPS (TY 10)	EA	1,400.000	5.000	0.000	5.00	7,000.00
0850	05316016	000	CURB RAMPS (TY 21)	EA	2,700.000	2.000	0.000	2.00	5,400.00
0851	05336005		RUMBLE STRIPS (SHOULDER) CONCRETE CO 63 ADDS RUMBLE STRIPS	LF	1.010	0.000	55,223.000	48,019.00	48,499.19
0855	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	37.000	585.000	125.000	225.00	8,325.00
0856	05406001	900	MTL W-BEAM GD FEN (TIM POST) CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS	LF	43.000	0.000	400.000	400.00	17,200.00
0860	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	10.000	-2.000	6.00	10,200.00
0865	05406016	000	DOWNSSTREAM ANCHOR TERMINAL SECTION	EA	1,112.000	1.000	5.000	3.00	3,336.00
0867	05406016	900	DOWNSSTREAM ANCHOR TERMINAL SECTION CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS	EA	2,471.440	0.000	4.000	4.00	9,885.76
0870	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.750	8,298.000	0.000	7,774.50	29,154.38
0875	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.000	19.000	0.000	14.00	2,968.00
0880	05426003	000	REMOVE DOWNSSTREAM ANCHOR TERMINAL	EA	137.000	14.000	0.000	5.00	685.00
0885	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,030.000	12.000	-6.000	4.00	12,120.00
0887	05446003		GUARDRAIL END TREATMENT (REMOVE) CO 11 ADDS 544-6003 OMITTED FROM PROJ WHEN LET	EA	299.120	0.000	16.000	12.00	3,589.44
0891	05446006	900	GDRAIL END TRT(INST)(WOOD POST)(TY III) CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS	EA	4,500.000	0.000	4.000	4.00	18,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0892	05456001	001	CRASH CUSH ATTEN (INSTL) CO 28 ADDS 0545-6001 BY EA TO INSTALL CRASH CUSH ATTEN	EA	27,836.160	0.000	1.000	1.00	27,836.16
0895	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	2,425.000	3.000	0.000	5.00	12,125.00
0900	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	22.000	0.000	34.00	74,800.00
0905	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,085.000	3.000	0.000	5.00	5,425.00
0907	05456005		CRASH CUSH ATTEN (REMOVE) CO 28 ADDS 0545-6005 BY EA TO REMOVE CRASH CUSH ATTEN	EA	1,467.910	0.000	1.000	3.00	4,403.73
0910	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,000.000	7.000	0.000	14.00	266,000.00
0911	05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) CO 65 ADDS SMART MASH CCA	EA	34,432.120	0.000	1.000	1.00	34,432.12
0912	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) CO 9 ADDS ITEM 0545-6013 CCA TRACC(N)--16 BY 1 EA	EA	17,720.560	0.000	1.000	2.00	35,441.12
0915	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	32.250	3,006.000	0.000	2,395.00	77,238.75
0920	05506004	000	GATE (INSTALL) (DOUBLE) (6' X 14')	EA	1,380.000	2.000	0.000	1.00	1,380.00
0925	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	755.000	17.000	0.000	15.00	11,325.00
0930	06106010	000	REMOVE RD IL ASM (U/P)	EA	155.000	10.000	0.000	8.00	1,240.00
0934	06106104		IN RD IL (U/P) (TY 1) (150W EQ) LED CO 39 ADDS ITEM FOR BRACKET-IH-45 OVERPASS @ FM 518	EA	969.810	0.000	16.000	16.00	15,516.96
0940	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	38,250.000	10.000	0.000	10.00	382,500.00
0945	06186012	000	CONDT (HDPE) (4") BORE	LF	42.000	626.000	0.000	626.00	26,292.00
0950	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.900	12,150.000	0.000	14,430.00	113,997.00
0955	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.300	6,750.000	0.000	11,318.00	105,257.40
0960	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.200	2,990.000	0.000	1,945.00	21,784.00
0965	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	360.000	0.000	695.00	10,807.25
0970	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	13.050	4,640.000	0.000	1,952.00	25,473.60
0975	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	23.550	15.000	0.000	406.00	9,561.30
0980	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.350	235.000	0.000	180.00	2,763.00
0985	06186066	000	CONDT (RM) (1 1/4")	LF	10.750	980.000	0.000	820.00	8,815.00
0990	06186074	000	CONDT (RM) (3")	LF	49.400	4,920.000	0.000	5,875.00	290,225.00
0995	06186082	000	CONDT (HDPE) (1 1/4")	LF	1.510	6,354.000	0.000	6,354.00	9,594.54
1000	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.570	19,085.000	0.000	5,000.00	2,850.00
1005	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.800	750.000	0.000	725.00	580.00
1010	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.850	1,500.000	0.000	2,110.00	1,793.50
1015	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	24,830.000	0.000	3,290.00	3,290.00
1020	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	9,410.000	0.000	6,580.00	7,238.00
1025	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	5,010.000	0.000	3,260.00	3,586.00
1030	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	7,410.000	0.000	3,620.00	4,344.00
1035	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	250.000	0.000	250.00	337.50
1040	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	500.000	0.000	1,325.00	1,987.50
1045	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.500	305.000	0.000	305.00	762.50
1050	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.350	915.000	0.000	915.00	3,065.25
1060	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.950	1,755.000	0.000	1,755.00	3,422.25
1065	06246001	000	GROUND BOX TY A (122311)	EA	500.000	8.000	0.000	8.00	4,000.00
1070	06246009	000	GROUND BOX TY D (162922)	EA	505.000	4.000	0.000	6.00	3,030.00
1075	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	50.000	0.000	50.00	30,000.00
1085	06276001	000	TIMBER POLE (CL 2) 30 FT	EA	1,430.000	4.000	0.000	32.00	45,760.00
1090	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,755.000	8.000	0.000	1.00	1,755.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1095	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,175.000	3.000	0.000	1.00	1,175.00
1100	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	6,735.000	2.000	0.000	2.00	13,470.00
1105	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	6,215.000	1.000	0.000	1.00	6,215.00
1110	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,550.000	1.000	0.000	1.00	3,550.00
1115	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	2,605.000	3.000	0.000	3.00	7,815.00
1120	06366001	000	ALUMINUM SIGNS (TY A)	SF	14.000	28.000	0.000	28.00	392.00
1125	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.350	348.500	42.500	353.50	6,486.73
1130	06366003	000	ALUMINUM SIGNS (TY O)	SF	16.900	2,744.500	0.000	2,758.00	46,610.20
1131	06366003		ALUMINUM SIGNS (TY O)	SF	5.000	0.000	2,995.500	2,995.50	14,977.50
			CO 67 ADDS ITEM FOR MATERIAL PRICE ESCALATION						
1135	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	420.000	81.000	0.000	79.00	33,180.00
1140	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	610.000	28.000	0.000	29.00	17,690.00
1141	06446004	900	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,049.950	0.000	2.000	2.00	2,099.90
			CO 85 ADDS TWO 45MPH SPEED LIMIT SIGNS						
1145	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	680.000	3.000	0.000	4.00	2,720.00
1150	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	945.000	4.000	-3.000	2.00	1,890.00
1151	06446027		IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,922.550	0.000	4.000	4.00	7,690.20
			CO 82 ADD EXIT SIGN REVISION SLIP BASE						
1155	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	765.000	2.000	0.000	2.00	1,530.00
1160	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,075.000	10.000	-1.000	9.00	9,675.00
1161	06446030	900	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,297.617	0.000	3.000	2.00	2,595.23
			CO 23 ADDS 0644-6030-900 FOR TRAFFIC DESIGN REVISIONS						
1165	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	3.000	0.000	3.00	2,400.00
1170	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	820.000	1.000	0.000	1.00	820.00
1175	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,490.000	2.000	0.000	2.00	2,980.00
1180	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,525.000	3.000	0.000	3.00	4,575.00
1195	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.200	2,471.200	-1,232.000	1,239.20	5,204.64
1205	06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	8,855.000	1.000	0.000	1.00	8,855.00
1206	06506003		INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	808.000	0.000	1.000	1.00	808.00
			CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION						
1210	06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	88,935.000	1.000	0.000	1.00	88,935.00
1211	06506178		INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	66,849.000	0.000	1.000	1.00	66,849.00
			CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION						
1215	06506180	000	INS OH SN SUP(185 FT BRDG)(SPAN ONLY)	EA	90,645.000	1.000	0.000	1.00	90,645.00
1216	06506180		INS OH SN SUP(185 FT BRDG)(SPAN ONLY)	EA	68,701.000	0.000	1.000	1.00	68,701.00
			CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION						
1220	06506200	000	INS OH SN SUP(235 FT BRDG)(SPAN ONLY)	EA	190,450.000	1.000	0.000	1.00	190,450.00
1221	06506200		INS OH SN SUP(235 FT BRDG)(SPAN ONLY)	EA	180,227.000	0.000	1.000	1.00	180,227.00
			CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION						
1225	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,400.000	4.000	0.000	4.00	29,600.00
1229	06586063	900	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	37.150	0.000	12.000	12.00	445.80
			CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS						
1230	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.000	285.000	0.000	285.00	4,560.00
1235	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	78.000	0.000	78.00	1,404.00
1240	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	115.000	0.000	115.00	2,070.00
1241	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.540	0.000	3,770.000	900.00	486.00
			CO 2 ADDS 0662-6001 FOR STRIPING MILL & OVLAY						

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1242	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) CO 2 ADDS 0662-6004 FOR STRIPING MILL & OVLAY	LF	0.290	0.000	4,834.000	2,364.00	685.56
1243	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) CO 2 ADDS 0662-6034 FOR STRIPING MILL & OVLAY	LF	0.300	0.000	8,474.000	3,080.00	924.00
1245	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	65,412.000	1,570.000	78,235.25	50,852.92
1246	06626061		WK ZN PAV MRK REMOV (W)4"(DOT) CO 17 ADDS 662-6061 BY LF @ \$1.59 PER LF	LF	1.590	0.000	66.000	2,579.00	4,100.61
1250	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	199,526.000	3,665.000	227,516.00	125,133.80
1251	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) CO 2 ADDS 0662-6071 FOR STRIPING MILL & OVLAY	LF	1.490	0.000	1,270.000	23,443.00	34,930.07
1252	06626080		WK ZN PAV MRK REMOV (W)(ARROW) CO 17 ADDS 662-6080 BY EA @ \$212.10 EA	EA	212.100	0.000	3.000	75.00	15,907.50
1253	06626090		WK ZN PAV MRK REMOV (W)(WORD) CO 17 ADDS 662-6090 BY EA @ \$265.13 EA	EA	265.130	0.000	2.000	20.00	5,302.60
1255	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	208,593.000	2,985.000	240,879.00	132,483.45
1258	06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW) CO 2 ADDS 0662-6081 FOR STRIPING MILL & OVLAY	EA	232.500	0.000	2.000	14.00	3,255.00
1259	06626083		WK ZN PAV MRK REMOV (W)(EXIT GORE) CO 2 ADDS 0662-6083 FOR STRIPING MILL & OVLAY	EA	785.000	0.000	1.000	1.00	785.00
1260	06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	1.000	165.000	0.000	299.00	299.00
1261	06666225		PAVEMENT SEALER 6" CO 63 ADDS RUMBLE STRIPS	LF	0.270	0.000	6,284.000	3,284.00	886.68
1262	06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL) CO 63 ADDS RUMBLE STRIPS	LF	1.010	0.000	3,142.000	1,642.00	1,658.42
1263	06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL) CO 63 ADDS RUMBLE STRIPS	LF	1.010	0.000	3,142.000	1,642.00	1,658.42
1265	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	42.000	0.000	50.00	9,750.00
1270	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	11.000	0.000	11.00	4,950.00
1275	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	4.000	0.000	4.00	1,800.00
1277	06686083		PREFAB PAV MRK TY C (W) (LNDP ARROW) CO 28 ADDS 0668-6083 BY EA TO STRIPE METRO SLIP RAMP	EA	509.040	0.000	3.000	3.00	1,527.12
1280	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	450.000	2.000	0.000	3.00	1,350.00
1285	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	33.000	0.000	44.00	11,000.00
1286	06686085		PREFAB PAV MRK TY C (W) (WORD) CO 28 ADDS ITEM 0668-6085 BY EA TO STRIPE METRO SLIP RAMP	EA	250.000	0.000	3.000	3.00	750.00
1290	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	20.000	0.000	36.00	142.20
1294	06726010		REFL PAV MRKR TY II-C-R CO 28 ADDS ITEM 0672-6010 BY EA TO STRIPE METRO SLIP RAMP	EA	3.500	0.000	82.000	221.00	773.50
1295	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	2,766.000	0.000	2,774.00	9,709.00
1296	06776001		ELIM EXT PAV MRK & MRKS (4") CO 28 ADDS 0677-6001 BY LF TO STRIPE METRO SLIP RAMP	LF	0.370	0.000	7,500.000	4,994.00	1,847.78
1297	06776021		ELIM EXT PAV MRK & MRKS (JIGGLE) CO 6 ADDS 677-6021 BY EA @ \$2.39/EA TO REMOV JIGGLE BARS	EA	2.390	0.000	660.000	660.00	1,577.40
1300	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	473,531.000	0.000	111,183.25	1,111.83
1305	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	74,853.000	0.000	77,736.00	1,554.72

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1306	06786002		PAV SURF PREP FOR MRK (6") CO 28 ADDS ITEM 0678-6002 BY LF TO STRIPE METRO SLIP RAMP	LF	0.020	0.000	5,713.000	4,400.00	88.00
1310	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	14,752.000	0.000	21,094.00	843.76
1311	06786004		PAV SURF PREP FOR MRK (8") CO 28 ADDS ITEM 0678-6004 BY LF TO STRIPE METRO SLIP RAMP	LF	0.040	0.000	6,800.000	3,390.00	135.60
1315	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	15,430.000	0.000	15,408.75	770.44
1320	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	16,022.000	0.000	9,891.00	593.46
1321	06786006		PAV SURF PREP FOR MRK (12") CO 28 ADDS ITEM 0678-6006 BY LF TO STRIPE METRO SLIP RAMP	LF	0.060	0.000	2,025.000	900.00	54.00
1325	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	450.000	0.000	456.00	54.72
1330	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	42.000	0.000	53.00	159.00
1335	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	10.000	0.000	11.00	55.00
1340	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	5.000	4.000	0.000	4.00	20.00
1345	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	2.000	0.000	3.00	9.00
1350	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	3.000	37.000	0.000	49.00	147.00
1355	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	46,130.000	1.000	0.000	1.00	46,130.00
1356	06806003		INSTALL HWY TRF SIG (SYSTEM) CO 50 ADDS CONTROLLER CABINET COST DIFFERENCE	EA	4,851.790	0.000	1.000	1.00	4,851.79
1360	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.000	0.000	1.00	5,250.00
1365	06816001	000	TEMP TRAF SIGNALS	EA	56,530.000	1.000	0.000	1.00	56,530.00
1370	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	180.000	22.000	0.000	22.00	3,960.00
1375	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	180.000	10.000	0.000	10.00	1,800.00
1380	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	180.000	22.000	0.000	22.00	3,960.00
1385	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	180.000	10.000	0.000	10.00	1,800.00
1390	06826005	000	VEH SIG SEC (12")LED(RED)	EA	180.000	22.000	0.000	22.00	3,960.00
1395	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	180.000	20.000	0.000	20.00	3,600.00
1400	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	16.00	6,880.00
1405	06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	22.000	0.000	28.00	2,800.00
1410	06826024	000	BACK PLATE (12")(4 SEC)	EA	110.000	10.000	0.000	4.00	440.00
1411	06826051		BACKPLATE W/REFL BRDR(3 SEC)ALUM Added by CO #92 BACKPLATES/TMA	EA	228.250	0.000	36.000	36.00	8,217.00
1412	06826052		BACKPLATE W/REFL BRDR(4 SEC)ALUM Added by CO #92 BACKPLATES/TMA	EA	280.470	0.000	8.000	8.00	2,243.76
1415	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	4,905.000	0.000	4,905.00	4,905.00
1420	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	4,905.000	0.000	4,905.00	6,867.00
1425	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.950	7,530.000	0.000	7,530.00	14,683.50
1430	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,750.000	2.000	0.000	2.00	11,500.00
1435	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	2.000	0.000	2.00	28,300.00
1440	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	15,650.000	2.000	0.000	2.00	31,300.00
1445	06876001	000	PED POLE ASSEMBLY	EA	1,320.000	16.000	0.000	16.00	21,120.00
1450	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	590.000	16.000	0.000	16.00	9,440.00
1455	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,660.000	2.000	0.000	2.00	7,320.00
1460	06906008	000	INSTALL OF GROUND BOXES	EA	3,370.000	2.000	0.000	2.00	6,740.00
1470	07346002	000	LITTER REMOVAL	CYC	1,800.000	53.000	0.000	1.00	1,800.00
1475	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	53.000	0.000	56.00	112,000.00
1480	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	53.000	0.000	55.00	110,000.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1481	07386005	900	CLEANING / SWEEPING (FRONTAGE ROAD) Added by CO #93	CYC	2,361.110	0.000	1.000	2.00	4,722.22
1485	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,300.000	53.000	0.000	56.00	72,800.00
1486	07386007	900	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP) Added by CO #93	CYC	1,534.730	0.000	1.000	2.00	3,069.46
1490	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	700.000	447.000	0.000	1,001.30	700,910.00
1495	40086001	000	TRENCH DRAIN	LF	237.350	680.000	-40.000	633.00	150,242.55
1500	40646001	000	STONE COLUMNS (36")	LF	47.000	7,560.000	660.000	8,052.00	378,444.00
1505	40736001	000	FENDER SYSTEM	LS	500,000.000	1.000	0.000	1.00	500,000.00
1508	60016001		PORTABLE CHANGEABLE MESSAGE SIGN CO 2 ADDS 6001-6001 BY DAY FOR MILL & OVERLAY	DAY	134.000	0.000	22.000	22.00	2,948.00
1510	60026007	000	VIVDS TEMPORARY	EA	15,680.000	1.000	0.000	1.00	15,680.00
1515	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.450	9,335.000	0.000	6,650.00	16,292.50
1525	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.800	17,410.000	0.000	14,500.00	40,600.00
1530	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.900	11,345.000	0.000	17,897.00	87,695.30
1535	60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	4,655.000	1.000	0.000	1.00	4,655.00
1545	60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.100	22,310.000	0.000	26,007.00	288,677.70
1550	60166002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	21.750	6,420.000	0.000	3,468.00	75,429.00
1555	60166003	000	MULTI-DUCT CONDUIT (RMC)	LF	59.850	7,220.000	0.000	7,233.00	432,895.05
1560	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.500	15,430.000	0.000	15,408.75	100,156.88
1561	60196007		PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST CO 71 ADDS PREFAB TAPE MATERIAL ESCALATION	LF	3.820	0.000	22,375.000	19,209.75	73,381.25
1565	60256001	000	RADAR PRESENCE DETECTOR	EA	6,540.000	6.000	0.000	6.00	39,240.00
1570	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.850	2,125.000	0.000	2,125.00	6,056.25
1575	60276003	000	CONDUIT (PREPARE)	LF	0.600	18,750.000	0.000	7,000.00	4,200.00
1580	60336001	000	CTMS RELOCATION (CCTV)	EA	8,060.000	2.000	0.000	2.00	16,120.00
1585	60336002	000	CTMS RELOCATION (HUB BLDG)	EA	15,160.000	1.000	0.000	1.00	15,160.00
1590	60336003	000	CTMS RELOCATION (ELEC CONDUCTOR CABLE)	LF	0.800	6,180.000	0.000	750.00	600.00
1595	60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	3.000	6,190.000	0.000	7,550.00	22,650.00
1615	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	24,593.000	0.000	25,551.00	12,775.50
1620	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	11,803.000	0.000	12,214.00	6,717.70
1625	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.550	375.000	0.000	764.00	420.20
1630	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	15,402.000	0.000	18,152.00	13,614.00
1631	60386007		MULTIPOLYMER PAV MRK (W)(8")(SLD) CO 28 ADDS ITEM 6038-6007 BY LF TO STRIPE METRO SLIP RAMP	LF	0.750	0.000	6,800.000	3,956.00	2,967.00
1635	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	11,652.000	0.000	6,972.00	13,944.00
1640	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	3,545.000	0.000	3,220.00	6,440.00
1641	60386012		MULTIPOLYMER PAV MRK (W)(12")(LNDP) CO 28 ADDS ITEM 6038-6012 BY LF TO STRIPE METRO SLIP RAMP	LF	2.000	0.000	1,400.000	900.00	1,800.00
1645	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	450.000	0.000	456.00	2,280.00
1650	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	22,081.000	0.000	27,003.00	13,501.50
1651	60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD) CO 28 ADDS ITEM 6038-6017 BY LF TO STRIPE METRO SLIP RAMP	LF	0.500	0.000	5,350.000	4,400.00	2,200.00
1655	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	11,091.000	0.000	27,698.00	15,233.90
1660	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,818.000	4.000	0.000	4.00	27,272.00
1665	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,950.000	1.000	0.000	1.00	6,950.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1666	60586001		BBU SYSTEM (EXTERNAL BATT CABINET) CO 50 ADDS BBU COST DIFFERENCE	EA	1,126.780	0.000	1.000	1.00	1,126.78
1670	60616001	000	GPS COMMUNICATIONS UNIT	EA	790.000	1.000	0.000	1.00	790.00
1671	60616001		GPS COMMUNICATIONS UNIT CO 50 ADDS GPS MODULE COST DIFFERENCE	EA	-210.000	0.000	1.000	1.00	-210.00
1680	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,385.000	10.000	0.000	10.00	383,850.00
1685	61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	4,840.000	1.000	0.000	1.00	4,840.00
1686	61856005		TMA (MOBILE OPERATION) Added by CO #92 BACKPLATES/TMA	DAY	979.000	0.000	2.000	2.00	1,958.00
1690	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,250.000	60.000	0.000	37.00	83,250.00
1695	62366001	000	HANDHOLE (TELE) 40"	EA	1,430.000	3.000	0.000	3.00	4,290.00
1700	62366002	000	RNC FOR HDD (TELE) (4")	LF	71.160	1,492.000	0.000	1,492.00	106,170.72
1705	70176005	000	SANITARY SEWER (8IN) (PVC) (C900)	LF	60.000	203.000	0.000	305.00	18,300.00
1710	70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	5,000.000	2.000	0.000	3.00	15,000.00
1715	70176074	000	ABANDON SANITARY SEWER (2 IN)	EA	500.000	1.000	0.000	1.00	500.00
1720	70176077	000	ABANDON SANITARY SEWER (8IN)	EA	400.000	1.000	0.000	1.00	400.00
1725	70176091	000	FM CONNECTION (FORCE MAIN)	EA	1,200.000	2.000	0.000	2.00	2,400.00
1730	70176096	000	SAN SWR (FM) PVC (RESTRAINED JT) 2IN	LF	8.000	232.000	0.000	210.00	1,680.00
1735	70176097	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(8 IN)	LF	95.000	67.000	0.000	67.00	6,365.00
1740	70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	2,400.000	1.000	0.000	1.00	2,400.00
1745	70176099	000	CONNECT EXIST SAN SWR TO MANHOLE	EA	2,400.000	2.000	0.000	2.00	4,800.00
1750	70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	70.000	1,411.000	0.000	1,453.00	101,710.00
1755	70496020	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 8IN	LF	70.000	628.000	150.000	722.00	50,540.00
1760	70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	75.000	1,944.000	0.000	1,903.00	142,725.00
1765	70496047	000	CASING STEEL (22IN)	LF	180.000	571.000	0.000	100.00	18,000.00
1770	70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	10.000	45.000	0.000	60.00	600.00
1775	70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	450.000	377.000	0.000	377.00	169,650.00
1780	70496069	000	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	450.000	356.000	0.000	320.00	144,000.00
1785	70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	500.000	455.000	0.000	440.00	220,000.00
1790	70496076	000	SERVICE LINE (SHORT SIDE) (1-1/2"TO 2")	EA	1,600.000	10.000	0.000	12.00	19,200.00
1795	70496083	000	TAPPING SLEEVE AND VALVE (8IN X 8IN)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1800	70496104	000	FIRE HYDRANT ASSEMBLY	EA	3,400.000	13.000	0.000	16.00	54,400.00
1805	70496119	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	50.000	6.000	0.000	10.00	500.00
1810	70496124	000	CUT AND PLUG WATER MAIN (2IN)	EA	50.000	1.000	0.000	1.00	50.00
1815	70496126	000	CUT AND PLUG WATER MAIN (6IN)	EA	350.000	2.000	0.000	1.00	350.00
1820	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	450.000	5.000	0.000	7.00	3,150.00
1825	70496128	000	CUT AND PLUG WATER MAIN (10IN)	EA	500.000	4.000	0.000	2.00	1,000.00
1830	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	500.000	2.000	0.000	1.00	500.00
1840	70496139	000	WET CONNECTION (6IN)	EA	1,200.000	2.000	0.000	1.00	1,200.00
1845	70496140	000	WET CONNECTION (8IN)	EA	1,200.000	8.000	0.000	6.00	7,200.00
1850	70496141	000	WET CONNECTION (10IN)	EA	1,300.000	4.000	0.000	2.00	2,600.00
1855	70496142	000	WET CONNECTION (12IN)	EA	1,600.000	5.000	0.000	11.00	17,600.00
1860	70496157	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 2IN	LF	8.000	103.000	0.000	100.00	800.00
1865	70496158	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 6IN	LF	65.000	747.000	0.000	726.00	47,190.00
1870	70496159	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 10IN	LF	70.000	1,303.000	0.000	1,285.00	89,950.00
1875	70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	190.000	367.000	0.000	390.00	74,100.00
1880	70496161	000	REMOVE AND RELOCATE FIRE HYDRANT	EA	1,000.000	3.000	0.000	1.00	1,000.00
1885	70496162	000	GATE VALVE (12 IN)	EA	2,800.000	8.000	0.000	7.00	19,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1890	70496163	000	PLUG AND CLAMP 2 - INCH BLOWOFF	EA	300.000	3.000	0.000	3.00	900.00
2201	06506048		INS OH SN SUP(40 FT CANT)(SPAN ONLY) CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION	EA	3,830.000	0.000	1.000	1.00	3,830.00
2236	06686090		PREFAB PAV MRK TY C (W) (SYMBOL) CO 28 ADDS ITEM 0668-6090 BY EA TO STRIPE METRO SLIP RAMP	EA	450.000	0.000	16.000	7.00	3,150.00
3030	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	40,045.33	40,045.33
3080	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.000	0.000	15,228.70	15,228.70
3090	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.000	0.000	5,040.00	5,040.00
5010	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	596,660.37	596,660.37
5075	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 1 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRY MOTORIST	DOL	1.000	0.000	60,000.000	381,952.54	381,952.54
6020	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	284,802.06	284,802.06
6023	96066002		FORCE ACCOUNT ID 2 CO 79 ADDS ITEM FOR UHAUL SANITARY SEWER REPAIR	DOL	2,502.780	0.000	1.000	1.00	2,502.78
6024	96066001		FORCE ACCOUNT ID 1 CO 76 ADDS ITEM FOR PHONOSCOPE GROUND BOX RELOCATON	DOL	4,316.020	0.000	1.000	1.00	4,316.02
6025	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 4 ADDS 9608-6002 BY LS TO CLOS OPEN JOINT NB & SB BRIDGES	DOL	197,442.440	0.000	1.000	1.00	197,442.44
6030	96086003		UNIQUE CHANGE ORDER ITEM 3 CO 5 ADDS 9608-6003 BY LS FOR HURRICANE HARVEY CLEANUP	DOL	1,568.960	0.000	1.000	1.00	1,568.96
6035	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 6 ADDS 9608-6004 LANE CLOSURE FOR JIGGLE BAR REMOVAL	DOL	1,916.000	0.000	1.000	1.00	1,916.00
6036	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 7 ADDS 9608-6005 BY EA FOR 4 EA - 24" RCP COLLARS	DOL	1,748.040	0.000	4.000	4.00	6,992.16
6037	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 7 ADDS 9608-6006 BY LS FOR 24 IN RCP TIE-IN TO BOX CULV	DOL	3,341.840	0.000	1.000	1.00	3,341.84
6038	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 12 ADDS 9608-6007 BY LS FOR DE-WATERING BORE PIT	DOL	2,410.960	0.000	1.000	1.00	2,410.96
6039	96086008		UNIQUE CHANGE ORDER ITEM 8 CO 7 ADDS 9608-6008 BY LS TO TIE=IN TEMP DRAINAGE	DOL	5,669.190	0.000	1.000	1.00	5,669.19
6040	96086009		UNIQUE CHANGE ORDER ITEM 9 CO 13 ADD NEW ITEM 9608-6009 BY LS	DOL	193,892.400	0.000	1.000	1.00	193,892.40
6042	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 18 ADDS ITEM 9608-6011 BY LS FOR MAT'L PRICE ESCALATION	DOL	375.420	0.000	1.000	1.00	375.42
6043	96086012		UNIQUE CHANGE ORDER ITEM 12 RELOCATE CONDUIT & FIBER OPTIC CABLE	DOL	8,576.720	0.000	1.000	1.00	8,576.72
6044	96086013		UNIQUE CHANGE ORDER ITEM 13 CO 8 ADDS 9608-6013 BY LS FOR IT CAP REV BENTS 2 & 3	DOL	5,300.400	0.000	1.000	1.00	5,300.40
6045	96086014		UNIQUE CHANGE ORDER ITEM 14 CO 20 ADDS ITEM 9608-6014 BY LS FOR 6IN X 6IN TS&V	DOL	3,485.910	0.000	1.000	1.00	3,485.91
6046	96086015		UNIQUE CHANGE ORDER ITEM 15 CO 24 ADDS 9608-6015 BY LS TO INSTALL FIRE HYDRANT	DOL	2,414.120	0.000	1.000	1.00	2,414.12
6047	96086016		UNIQUE CHANGE ORDER ITEM 16 CO 26 ADDS 9608-6016 BY LS FOR EMERGENCY BRIDGE REPAIR	DOL	189,770.650	0.000	1.000	1.00	189,770.65

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6048	96086017		UNIQUE CHANGE ORDER ITEM 17 CO 28 ADDS 9608-6017 BY EA FOR LANE/RAMP CLOSURE	DOL	2,477.790	0.000	2.000	1.00	2,477.79
6050	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 2 ADDS 9608-6019 BY EA FOR CLOSURE FRWY SINGLE LANE	DOL	2,411.540	0.000	2.000	2.00	4,823.08
6051	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 2 ADDS 9608-6020 BY EA FOR CLOSURE SB ENTRANCE RAMP	DOL	1,726.700	0.000	1.000	1.00	1,726.70
6052	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 2 ADDS 9608-6021 BY EA FOR CLOSURE FRWY TWO LANE	DOL	3,091.620	0.000	8.000	8.00	24,732.96
6053	96086022		UNIQUE CHANGE ORDER ITEM 22 O 2 ADDS 9608-6022 BY EA TO MOBILIZE STRIPING CREW	DOL	800.000	0.000	8.000	8.00	6,400.00
6054	96086023		UNIQUE CHANGE ORDER ITEM 23 CO 31 ADDS ITEM 9608-6023 BY LS TO MODIFY INLET K-112	DOL	2,641.900	0.000	1.000	1.00	2,641.90
6055	96086024		UNIQUE CHANGE ORDER ITEM 24 CO 32 ADDS ITEM 9608-6024 FOR EMERGENCY REPAIRS WBML SAN JAC	DOL	142,135.230	0.000	1.000	1.00	142,135.23
6057	96086026		UNIQUE CHANGE ORDER ITEM 26 CO 34 ADDS ITEM 9608-6026 BY EA TO DRILL & GROUT T223 UBARS	DOL	26.600	0.000	592.000	690.00	18,354.00
6058	96086027		UNIQUE CHANGE ORDER ITEM 27 CO 30 ADDS 96086027 FOR ADDL CLS A CONC SIDWLK @ RWALL BY CY	DOL	106.910	0.000	189.310	189.31	20,239.13
6059	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 36 ADDS ITEM FOR DRILL SOIL-NAIL TH CONCRET-LAYERS BY LS	DOL	119,176.500	0.000	1.000	1.00	119,176.50
6060	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 16 ADDS ITEM FOR EXTRA ENGINEERING COSTS BY LS	DOL	67,877.300	0.000	1.000	1.00	67,877.30
6061	96086030		UNIQUE CHANGE ORDER ITEM 30 CO 16 ADDS ITEM FOR EXTRA SURVEY COSTS BY LS	DOL	48,700.810	0.000	1.000	1.00	48,700.81
6062	96086031		UNIQUE CHANGE ORDER ITEM 31 CO 16 ADDS ITEM FOR MATERIAL COSTS DIFFERENTIAL BY LS	DOL	74,715.090	0.000	1.000	1.00	74,715.09
6063	96086032		UNIQUE CHANGE ORDER ITEM 32 CO 41 ADDS 9608-6032 FOR MODIFYING CURB INLET L320 BY LS	DOL	1,761.120	0.000	1.000	1.00	1,761.12
6064	96086033		UNIQUE CHANGE ORDER ITEM 33 CO 37 ADDS ITEM FOR ADDED PHASE 4-1 BARRICADES BY EA	DOL	2,224.000	0.000	1.000	1.00	2,224.00
6065	96086034		UNIQUE CHANGE ORDER ITEM 34 CO 37 ADDS ITEM FOR LANE CLOSURES TO SET LPCB BY LS	DOL	1,415.000	0.000	2.000	2.00	2,830.00
6066	96086035		UNIQUE CHANGE ORDER ITEM 35 CO 37 ADDS ITEM FOR STRIPING MINIMUM CALL-OUT BY LS	DOL	706.190	0.000	1.000	1.00	706.19
6067	96086036	000	UNIQUE CHANGE ORDER ITEM 36 CO 43 ADDS ITEM FOR SIGN 9-8 SURPLUS MATERIAL INVOICE BY LS	DOL	880.520	0.000	1.000	1.00	880.52
6068	96086037		UNIQUE CHANGE ORDER ITEM 37 CO 43 ADDS ITEM FOR SIGN 9-8 DELIVERY & MARKUPS BY LS	DOL	735.820	0.000	1.000	1.00	735.82
6069	96086038		UNIQUE CHANGE ORDER ITEM 38 CO 43 ADDS ITEM FOR TY 2 BRACKETS SURPLUS MAT- INVOICE BY LS	DOL	4,243.200	0.000	1.000	1.00	4,243.20
6070	96086039		UNIQUE CHANGE ORDER ITEM 39 CO 43 ADDS ITEM FOR TY 2 BRACKETS DELIVERY & MARKUPS BY LS	DOL	867.300	0.000	1.000	1.00	867.30
6071	96086040		UNIQUE CHANGE ORDER ITEM 40 CO 54 ADDS ITEM FOR SLABTOP FOR INLET	DOL	1,761.120	0.000	1.000	1.00	1,761.12

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6072	96086041		UNIQUE CHANGE ORDER ITEM 41 CO 54 ADD ITEM TIE 18IN TO EXISTING INLET	DOL	957.100	0.000	1.000	1.00	957.10
6074	96086043		UNIQUE CHANGE ORDER ITEM 43 CORE DRILLING 8 HOLES	DOL	1,145.340	0.000	1.000	1.00	1,145.34
6075	96086044		UNIQUE CHANGE ORDER ITEM 44 MBGF-CTB CONNECTORS	DOL	2,100.390	0.000	1.000	1.00	2,100.39
6076	96086045		UNIQUE CHANGE ORDER ITEM 45 CO 49 ADDS ITEM MOBILIZATION	DOL	1,887.550	0.000	1.000	1.00	1,887.55
6077	96086046		UNIQUE CHANGE ORDER ITEM 46 CO 56 ADDS ITEM - DRILL AND EPOXY TIE BARS	DOL	7.820	0.000	1,292.000	1,292.00	10,103.44
6078	96086047		UNIQUE CHANGE ORDER ITEM 47 ADDED BY CO58 - RELOCATE SIGNALS	DOL	2,350.350	0.000	1.000	1.00	2,350.35
6080	96086049		UNIQUE CHANGE ORDER ITEM 49 CO74 ADDS TRAFFIC CONTROL LANE CLOSURE	DOL	1,883.000	0.000	4.000	10.00	18,830.00
6081	96086050		UNIQUE CHANGE ORDER ITEM 50 CO 51 ADDS ENGINEERING FOR TEMP WALL PH09 TCP	DOL	5,785.030	0.000	1.000	1.00	5,785.03
6082	96086051		UNIQUE CHANGE ORDER ITEM 51 CO 69 ADDS CONSTRUCITON MODELING	DOL	2,415.100	0.000	1.000	1.00	2,415.10
6083	96086052		UNIQUE CHANGE ORDER ITEM 52 CO 51 ADDS PIN LPCB FOR TEMP WALL	DOL	72.930	0.000	56.000	56.00	4,084.08
6084	96086053		UNIQUE CHANGE ORDER ITEM 53 CO 78 ADDS PH9 TEMP WALL DEMO	DOL	39.140	0.000	3,880.000	3,880.00	151,863.20
6085	96086054		UNIQUE CHANGE ORDER ITEM 54 CO 63 ADDS Traffic Control - Lane/Ramp Closure - MLs	DOL	6,166.000	0.000	4.000	4.00	24,664.00
6086	96086055		UNIQUE CHANGE ORDER ITEM 55 CO 63 ADDS MOBILIZATIONS - GRINDING	DOL	1,855.880	0.000	1.000	1.00	1,855.88
6087	96086056		UNIQUE CHANGE ORDER ITEM 56 CO 63 ADDS FOR MOBILIZATION - STRIPING	DOL	1,590.750	0.000	1.000	1.00	1,590.75
6088	96086057		UNIQUE CHANGE ORDER ITEM 57 CO 63 ADDS SURVEYING - LAYOUT	DOL	1,532.000	0.000	1.000	1.00	1,532.00
6089	96086058		UNIQUE CHANGE ORDER ITEM 58 CO 63 ADDS SWEEPING - RUMBLE STRIPS	DOL	484.000	0.000	16.000	16.00	7,744.00
6091	96086060		UNIQUE CHANGE ORDER ITEM 60 CO 83 ADDS SURPLUS STR STEEL SIGN POSTS	DOL	2,524.240	0.000	1.000	1.00	2,524.24
6092	96086061		UNIQUE CHANGE ORDER ITEM 61 CO 83 ADDS DELIVERY OF SURPLUS MATERIAL	DOL	549.330	0.000	1.000	1.00	549.33
6095	96086064		UNIQUE CHANGE ORDER ITEM 64 CO 55 ADDS DETOUR SIGNAGE	DOL	5,088.000	0.000	1.000	1.00	5,088.00
6096	96086096		UNIQUE CHANGE ORDER ITEM 96 CO 55 ADDS PHASE 8-1 BARRICADES	DOL	2,416.000	0.000	1.000	1.00	2,416.00
6097	96086097		UNIQUE CHANGE ORDER ITEM 97 CO 55 ADD PHASE 6-1 BARRICADES	DOL	1,356.000	0.000	1.000	1.00	1,356.00
6100	96086100		UNIQUE CHANGE ORDER ITEM 100 CO 85 ADDS ELECTRIC CONDUIT REPAIR AT PRIVATE BUISNESS	DOL	10,074.750	0.000	1.000	1.00	10,074.75
6101	96086001		UNIQUE CHANGE ORDER ITEM 1 LANE CLOSURE FOR SBFR CRCP REPAIR	DOL	3,424.000	0.000	1.000	1.00	3,424.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6102	96086002		UNIQUE CHANGE ORDER ITEM 2 LANE CLOSURE FOR SBML SHOULDER REPAIR	DOL	4,549.000	0.000	1.000	1.00	4,549.00

Category Subtotal \$102,481,539.91

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1476	07386003	900	CLEANING / SWEEPING (OUTSIDE MAIN LANE) Added by CO #93	CYC	2,361.110	0.000	1.000	2.00	4,722.22

Category Subtotal \$4,722.22

PROJECT NH 2017(906) CONTROL 050003578

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2120	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	130.000	0.000	162.00	32,400.00
2125	04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	34.800	0.000	46.10	41,490.00
2130	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	9.800	0.000	9.80	9,800.00
2140	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	2.000	0.000	2.00	30,000.00
2165	06366003	000	ALUMINUM SIGNS (TY O)	SF	16.900	237.500	0.000	237.50	4,013.75
2180	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	2.000	0.000	1.00	550.00
2195	06476002	000	RELOCATE LRSA	EA	3,130.000	1.000	0.000	1.00	3,130.00
2200	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	15,845.000	1.000	0.000	1.00	15,845.00
2210	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.000	56.000	0.000	56.00	896.00
2215	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	64.000	0.000	64.00	1,152.00
2220	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	5.000	0.000	3.00	585.00
2230	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	5.000	0.000	3.00	750.00
2235	06686090	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	450.000	12.000	0.000	9.00	4,050.00
2240	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	537.000	0.000	537.00	1,879.50
2245	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.350	8,165.000	0.000	60,105.00	21,036.75
2250	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	8,244.000	2,090.000	13,582.00	6,791.00
2255	06776004	000	ELIM EXT PAV MRK & MRKS (10")	LF	0.700	3,900.000	0.000	920.00	644.00
2260	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.750	653.000	0.000	1,566.00	1,174.50
2265	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	3.000	0.000	17.00	425.00
2270	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	3.000	0.000	20.00	700.00
2280	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	13,198.000	0.000	10,250.00	205.00
2285	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	14,667.000	0.000	8,490.00	339.60
2290	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	6,945.000	0.000	3,801.00	190.05
2295	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	928.000	0.000	921.00	55.26
2310	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	5.000	6.000	0.000	16.00	80.00
2315	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.500	6,945.000	0.000	3,801.00	24,706.50
2320	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	6,810.000	0.000	6,950.00	3,475.00
2325	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	14,667.000	0.000	8,490.00	6,367.50
2330	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	600.000	0.000	600.00	1,200.00
2335	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	328.000	0.000	321.00	642.00
2340	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	6,388.000	0.000	3,300.00	1,650.00

Category Subtotal \$216,223.41

PROJECT STP 2017(969)HES CONTROL 097603102
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0971	06186054		CONDT (PVC) (SCH 80) (3") (BORE) CO 48 ADDS ITEM 0618-6054 BY LF	LF	34.890	0.000	1,772.000	1,772.00	61,825.08
1066	06246001		GROUND BOX TY A (122311) CO 48 ADDS ITEM 0624-6001 BY EA	EA	777.950	0.000	6.000	6.00	4,667.70
2500	01046021	000	REMOVING CONC (CURB)	LF	2.000	60.000	0.000	60.00	120.00
2505	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	7.000	65.000	0.000	65.00	455.00
2510	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	146.000	27.000	0.000	27.00	3,942.00
2515	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	320.000	44.000	0.000	44.00	14,080.00
2520	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	3.000	0.000	3.00	45,000.00
2525	05296002	000	CONC CURB (TY II)	LF	7.000	60.000	18.000	60.00	420.00
2530	05316001	000	CONC SIDEWALKS (4")	SY	55.000	50.000	0.000	50.00	2,750.01
2535	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	8.000	0.000	8.00	18,400.00
2540	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.300	215.000	0.000	458.00	4,259.40
2545	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.200	105.000	0.000	60.00	672.00
2550	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	50.000	0.000	686.00	10,667.30
2555	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	13.050	120.000	0.000	520.00	6,786.00
2560	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	23.550	30.000	0.000	293.00	6,900.15
2565	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.350	90.000	0.000	160.00	2,456.00
2570	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	420.000	0.000	520.00	572.00
2575	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	190.000	0.000	190.00	256.50
2580	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	380.000	0.000	380.00	570.00
2585	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.950	655.000	0.000	905.00	1,764.75
2590	06246009	000	GROUND BOX TY D (162922)	EA	505.000	5.000	0.000	5.00	2,525.00
2600	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,550.000	1.000	0.000	1.00	3,550.00
2605	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	3.000	0.000	3.00	585.00
2610	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	2.000	0.000	2.00	900.00
2615	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	3.000	0.000	3.00	750.00
2620	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	22.000	0.000	40.00	158.00
2625	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	7.000	0.000	7.00	24.50
2630	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.350	470.000	0.000	285.00	99.75
2635	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	120.000	0.000	234.00	117.00
2640	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.750	545.000	0.000	144.00	108.00
2650	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	3.000	0.000	3.00	75.00
2655	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	58.000	2.000	0.000	5.00	290.00
2660	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	3.000	0.000	2.00	70.00
2665	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	470.000	0.000	1,470.00	29.40
2670	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	120.000	0.000	164.00	6.56
2675	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	545.000	0.000	480.00	28.80
2680	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	130.000	0.000	137.00	16.44
2685	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	3.000	0.000	3.00	9.00
2690	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	2.000	0.000	2.00	10.00
2695	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	3.000	3.000	0.000	3.00	9.00
2700	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	46,130.000	1.000	0.000	1.00	46,130.00
2705	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.000	0.000	1.00	5,250.00
2715	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	180.000	9.000	0.000	9.00	1,620.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2720	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	180.000	4.000	0.000	4.00	720.00
2725	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	180.000	9.000	0.000	9.00	1,620.00
2730	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	180.000	5.000	0.000	5.00	900.00
2735	06826005	000	VEH SIG SEC (12")LED(RED)	EA	180.000	9.000	0.000	9.00	1,620.00
2740	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	180.000	4.000	0.000	4.00	720.00
2745	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	8.00	3,440.00
2750	06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	8.000	0.000	8.00	800.00
2755	06826024	000	BACK PLATE (12")(4 SEC)	EA	110.000	4.000	0.000	4.00	440.00
2760	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	1,000.000	0.000	1,000.00	1,000.00
2765	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	1,000.000	0.000	1,000.00	1,400.00
2770	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.950	1,220.000	0.000	1,220.00	2,379.00
2775	06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	4,980.000	2.000	0.000	2.00	9,960.00
2780	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	13,890.000	1.000	0.000	1.00	13,890.00
2785	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	1.000	0.000	1.00	14,150.00
2790	06876001	000	PED POLE ASSEMBLY	EA	1,320.000	7.000	0.000	8.00	10,560.00
2795	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	590.000	8.000	0.000	8.00	4,720.00
2800	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,660.000	1.000	0.000	1.00	3,660.00
2805	60256001	000	RADAR PRESENCE DETECTOR	EA	6,540.000	4.000	0.000	4.00	26,160.00
2810	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.850	500.000	0.000	500.00	1,425.00
2815	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	40.000	0.000	40.00	20.00
2820	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	120.000	0.000	164.00	123.00
2825	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	545.000	0.000	480.00	960.00
2830	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	130.000	0.000	137.00	685.00
2835	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	430.000	0.000	1,430.00	715.00
2840	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,818.000	2.000	0.000	2.00	13,636.00
2845	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,950.000	1.000	0.000	1.00	6,950.00
2850	60616001	000	GPS COMMUNICATIONS UNIT	EA	790.000	1.000	0.000	1.00	790.00
6056	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	42,682.420	0.000	1.000	1.00	42,682.42

CO 33 ADDS 9608-6025 BY LS TO POWDER COAT TRAF SIG POLES

Category Subtotal \$415,050.76

PROJECT NH 2017(906) CONTROL 050003107

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0116	01326006	901	EMBANKMENT (FINAL)(DENS CONT)(TY C) CO 21, ADD DETENTION PONDS A2 & B2	CY	2.000	0.000	253.000	0.000	0.00
0145	01626003	000	STRAW OR HAY MULCH	SY	0.200	38,610.000	0.000	0.000	0.00
0160	01666001	000	FERTILIZER	AC	650.000	13.922	0.000	0.000	0.00
0166	01686001	914	VEGETATIVE WATERING CO 21, ADD DETENTION PONDS A2 & B2	MG	13.380	0.000	1,000.000	0.000	0.00
0167	01686001		VEGETATIVE WATERING CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS	MG	20.150	0.000	1,000.000	0.000	0.00
0315	04106001	000	SOIL NAIL ANCHORS	LF	14.000	125,008.000	-125,008.000	0.000	0.00
0340	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	59.000	24.000	0.000	0.000	0.00

0435	04236028	000	RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	30.000	100,484.000	-100,484.000	0.000	0.00
0480	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	2.000	7,430.000	0.000	0.000	0.00
0581	04656170	900	INLET (COMPL)(TY AZ) CO 73 ADDS AZ INLET	EA	9,181.730	0.000	1.000	0.000	0.00
0602	04656177	900	INLET (COMPL)(TY AZ2G) CO 61 ADDS INLET AZ2G	EA	11,067.010	0.000	1.000	0.000	0.00
0675	04966008	000	REMOV STR (BOX CULVERT)	LF	35.950	253.000	0.000	0.000	0.00
0705	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	200.000	0.000	0.000	0.00
0715	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	340.000	0.000	0.000	0.00
0795	05126080	001	PORT CTB CONNECT HARDWARE	EA	50.000	1,050.000	0.000	0.000	0.00
0866	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS	EA	2,000.000	0.000	0.000	0.000	0.00
0890	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	3,050.000	1.000	0.000	0.000	0.00
0935	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	845.000	16.000	-16.000	0.000	0.00
1055	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.550	70.000	0.000	0.000	0.00
1080	06246028	000	REMOVE GROUND BOX	EA	215.000	12.000	0.000	0.000	0.00
1121	06366001		ALUMINUM SIGNS (TY A) CO 81 ADDS ITEM 0636-6001 ADDT. WORK SMALL SIGNS	SF	128.610	0.000	32.000	0.000	0.00
1182	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO 81 ADDS ITEM 0644-6066 ADDT. WORK SMALL SIGNS	EA	7,892.560	0.000	3.000	0.000	0.00
1185	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	2.000	0.000	0.000	0.00
1190	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	3.000	0.000	0.000	0.00
1200	06476002	000	RELOCATE LRSA	EA	3,130.000	1.000	0.000	0.000	0.00
1247	06626031		WK ZN PAV MRK NON-REMOV(W)36"(YLD TRI) CO 70 ADDS YIELD PAVEMENT MARKERS	EA	26.510	0.000	0.000	0.000	0.00
1248	06626075		WK ZN PAV MRK REMOV (W)24"(SLD) CO 70 ADDS 24IN WHITE SOLID LINE	LF	8.480	0.000	0.000	0.000	0.00
1256	06626083		WK ZN PAV MRK REMOV (W)(EXIT GORE) CO 23 ADDS 662-6083 BY EA	EA	424.200	0.000	0.000	0.000	0.00
1257	06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW) CO 23 ADDS 662-6081 BY EA	EA	424.200	0.000	0.000	0.000	0.00
1446	06876001	900	PED POLE ASSEMBLY CO 77 ADDS BLACK POWDER COATED PED SIGNAL POLE	EA	2,146.030	0.000	0.000	0.000	0.00
1465	07306107	003	FULL - WIDTH MOWING	CYC	2,200.000	18.000	0.000	0.000	0.00
1520	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	30.750	40.000	0.000	0.000	0.00
1540	60156001	000	FIBER OPTIC RS-232 DATA MODEM(S/M)	EA	1,265.000	2.000	0.000	0.000	0.00
1600	60336006	000	CTMS RELOCATION (MVD)	EA	3,480.000	1.000	0.000	0.000	0.00
1605	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,345.000	4.000	0.000	0.000	0.00
1610	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,345.000	2.000	0.000	0.000	0.00
1621	60386005		MULTIPOLYMER PAV MRK (W)(6")(BRK) CO 28 ADDS ITEM 6038-6005 BY LF TO STRIPE METRO SLIP RAMP	LF	0.550	0.000	363.000	0.000	0.00
1636	60386011		MULTIPOLYMER PAV MRK (W)(12")(SLD) CO 28 ADDS ITEM 6038-6011 BY LF TO STRIPE METRO SLIP RAMP	LF	2.000	0.000	625.000	0.000	0.00
1675	60936019	000	RELOC EXIST WIRELESS ETHRNET RADIO LNK	EA	235.000	1.000	0.000	0.000	0.00
1835	70496137	000	WET CONNECTION (2IN)	EA	1,600.000	2.000	0.000	0.000	0.00
266	03616008		FULL - DEPTH REPAIR CRCP (14") FULL DEPTH REPAIR, Added by CO #88	SY	2,272.480	0.000	0.000	0.000	0.00
267	03616008		FULL - DEPTH REPAIR CRCP (14") FULL DEPTH REPAIR, Added by CO #94	SY	418.750	0.000	0.000	0.000	0.00
2860	96082001		UNIQUE CHANGE ORDER ITEM 1 CO 4 - ADDS FOR AN EXISTING OPEN DECK REPAIR CLOSURE	DOL	199,819.020	0.000	0.000	0.000	0.00
3020	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	1.000	0.000	0.000	0.00

CONTRACT ID	050003107	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE				Page 23 of 38	
3040	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00	
3050	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00	
3060	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00	
3070	96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00	
4000	96036001	CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	1.000	0.000	0.000	0.00	
4010	96036003	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00	
4020	96036004	CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	1.000	1.000	0.000	0.000	0.00	
4030	96046001	CONTRACTOR FORCE ACCOUNT 1 (lane closure assessment fee)	DOL	-1.000	1.000	0.000	0.000	0.00	
4040	96056001	A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00	
4050	96056002	RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00	
4060	96056003	RUC DAMAGE ONLY	DOL	1.000	1.000	0.000	0.000	0.00	
4070	96056004	RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00	
4080	96056005	CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1.000	0.000	0.000	0.00	
4090	96056006	WORK ORDER LIQUIDATED DAMAGES (non-site specific jobs)	DOL	1.000	1.000	0.000	0.000	0.00	
5000	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00	
5020	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00	
5030	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00	
5040	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00	
5050	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00	
5060	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00	
5070	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00	
5080	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00	
5090	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00	
6000	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00	
6010	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00	
6041	96086010	UNIQUE CHANGE ORDER ITEM 10 CO 14 ADDS 9608-6007 BY LS FOR INSTALLING FIRE HYDRANTS	DOL	26,834.270	0.000	0.000	0.000	0.00	
6049	96086018	UNIQUE CHANGE ORDER ITEM 18 CO29 ADD PILE MATERIAL FURNISHED BY TXDOT CSJ 3187-01-005	DOL	-15,580.000	0.000	0.000	0.000	0.00	
6073	96086042	UNIQUE CHANGE ORDER ITEM 42 REMOVE BMW SIGN STRUCTURES	DOL	1,885.760	0.000	0.000	0.000	0.00	
6079	96086048	UNIQUE CHANGE ORDER ITEM 48 CO 64 ADDS RE-MOBILIZATION FOR OSB AT STA 862+00	DOL	2,759.040	0.000	0.000	0.000	0.00	
6090	96086059	UNIQUE CHANGE ORDER ITEM 59 CO80 ADDS ELECTRICAL SERVICE TY A REPLACEMENT	DOL	9,931.160	0.000	1.000	0.000	0.00	
6093	96086062	UNIQUE CHANGE ORDER ITEM 62 CO 84 ADDS SURPLUS MATERIAL	DOL	2,690.000	0.000	1.000	0.000	0.00	
6094	96086063	UNIQUE CHANGE ORDER ITEM 63 CO 84 ADDS MAKRUP AND DISPOSAL	DOL	791.210	0.000	1.000	0.000	0.00	
6099	96086099	UNIQUE CHANGE ORDER ITEM 99 CO 87 ADDS BLANK SIGN OVERLAY	DOL	492.140	0.000	4.000	0.000	0.00	
6103	96086003	UNIQUE CHANGE ORDER ITEM 3 TRAFFIC CONTROL FOR SBML RIGHT LANE CRCP REPAIR	DOL	6,173.000	0.000	0.000	0.000	0.00	
6104	96086004	UNIQUE CHANGE ORDER ITEM 4 PASS-THROUGH PAYMENT TO TNMP FOR TRANSFORMERS	DOL	1,800.380	0.000	0.000	0.000	0.00	
6105	96086005	UNIQUE CHANGE ORDER ITEM 5 REMOVE BMW SIGN FOUNDATIONS	DOL	3,314.000	0.000	0.000	0.000	0.00	
6106	96086006	UNIQUE CHANGE ORDER ITEM 6 REPLACE CCTV CABINETS, Added by CO #95	DOL	6,940.790	0.000	0.000	0.000	0.00	
936	06106104	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	969.810	0.000	0.000	0.000	0.00	

CO 37 ADDS 610-6104 FOR FM 518 OVERPASS LIGHTING

Category Subtotal 0.00

PROJECT NH 2017(906) CONTROL 050003578

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2110	04036001	000	TEMPORARY SPL SHORING	SF	15.000	269.000	0.000	0.000	0.00
2115	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	59.000	8.000	0.000	0.000	0.00
2135	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	1.000	0.000	0.000	0.00
2145	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	11,670.000	0.000	0.000	0.00
2150	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	2.000	0.000	0.000	0.00
2155	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,085.000	3.000	0.000	0.000	0.00
2160	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.350	37.500	0.000	0.000	0.00
2170	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	420.000	2.000	0.000	0.000	0.00
2175	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	765.000	1.000	0.000	0.000	0.00
2185	06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	165.000	3.000	0.000	0.000	0.00
2190	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.200	616.000	0.000	0.000	0.00
2205	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,400.000	1.000	0.000	0.000	0.00
2225	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	450.000	1.000	0.000	0.000	0.00
2275	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	58.000	9.000	0.000	0.000	0.00
2300	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	5.000	0.000	0.000	0.00
2305	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2017(969)HES CONTROL 097603102

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2595	06246028	000	REMOVE GROUND BOX	EA	215.000	3.000	0.000	0.000	0.00
2645	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	130.000	0.000	0.000	0.00
2710	06816001	000	TEMP TRAF SIGNALS	EA	56,530.000	1.000	0.000	0.000	0.00
2791	06876001	900	PED POLE ASSEMBLY	EA	2,146.030	0.000	0.000	0.000	0.00
			CO 77 ADDS BLACK POWDER COATED PED SIGNAL POLE						
2855	60936019	000	RELOC EXIST WIRELESS ETHRNET RADIO LNK	EA	235.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$103,117,536.30

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	88,900.000	112.12	112.120	9,967,468.00
01046001	000	REMOVING CONC (PAV)	SY	7.000	228,555.00	210,103.623	1,470,725.38
01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	7,363.00	9,472.110	47,360.56
01046015	000	REMOVING CONC (SIDEWALKS)	SY	7.000	2,816.00	2,840.889	19,886.23
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	10,680.00	10,087.577	70,613.05
01046021	000	REMOVING CONC (CURB)	LF	2.000	60.00	60.000	120.00
01046023	000	REMOVING CONC (CTB)	LF	4.000	12,510.00	2,801.000	11,204.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	50.000	3,744.00	3,337.729	166,886.45
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	7.000	65.00	65.000	455.00
01046037	900	REMOVE CONC (RAIL)	LF	7.510	0.00	1,292.000	9,702.92
		Added By CO 56 - CONCRETE MEDIAN RECONSTRUCTION					
01046067		REMOVING CONC (SAWCUT)	LF	15.000	0.00	1,292.000	19,380.00
		Added by CO 56 - CONCRETE MEDIAN RECONSTRUCTION					
01056005		REMOVING STAB BASE AND ASPH PAV (3")	SY	6.500	0.00	22,413.784	145,689.60
		CO 2 ADDS 105-6005 BY SY FOR MILL & OVRLY MAINLANES					
01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	119,782.00	154,160.184	462,480.55
01106001	000	EXCAVATION (ROADWAY)	CY	14.410	63,844.00	75,762.518	1,091,737.88
01106002	900	EXCAVATION (CHANNEL)	CY	3.000	44,048.00	36,861.670	110,585.01
		CO 21, ADD DETENTION PONDS A2 & B2					
01106002	000	EXCAVATION (CHANNEL)	CY	14.410	44,048.00	44,048.000	634,731.68
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.410	225,230.00	271,007.537	3,905,218.58
01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	14.410	2,957.00	2,957.000	42,610.37
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	12,781.00	14,327.098	501,448.43
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	35.000	6,152.00	4,382.339	153,381.88
01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	35.000	1,440.00	1,440.000	50,400.00
01616017	909	COMPOST MANUF TOPSOIL (4")	SY	1.090	0.00	15,043.000	16,396.87
		CO 21, ADD DETENTION PONDS A2 & B2					
01616017		COMPOST MANUF TOPSOIL (4")	SY	1.590	0.00	4,684.111	7,447.74
		CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS					
01626002		BLOCK SODDING	SY	2.000	38,610.00	23,518.031	47,036.07
		CO 75 ADDS MATERIAL ESCALATION FOR BLOCK SODDING					
01626002	910	BLOCK SODDING	SY	2.570	38,610.00	350.000	899.50
		CO 21, ADD DETENTION PONDS A2 & B2					
01626002	000	BLOCK SODDING	SY	3.000	38,610.00	24,989.318	74,967.96
01626003	911	STRAW OR HAY MULCH	SY	0.150	0.00	15,043.000	2,256.45
		CO 21, ADD DETENTION PONDS A2 & B2					
01626003		STRAW OR HAY MULCH	SY	0.310	0.00	4,684.111	1,452.07
		CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS					
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	19,306.00	4,258.223	638.73
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	19,306.00	5,888.000	883.20
01646052	912	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.210	0.00	15,043.000	3,159.03
		CO 21, ADD DETENTION PONDS A2 & B2					

01646052		BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.410	0.00	4,684.111	1,920.49
		CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS					
01666001	913	FERTILIZER	AC	451.450	0.00	3.108	1,403.11
		CO 21, ADD DETENTION PONDS A2 & B2					
01666001		FERTILIZER	AC	1,049.900	0.00	0.967	1,015.25
		CO 53 SOIL STABILIZATION FOR DETENTION AND MITIGATION PONDS					
01686001	000	VEGETATIVE WATERING	MG	20.000	1,671.00	64.178	1,283.56
02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	278,330.00	245,866.785	368,800.22
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	3,759.00	3,372.994	539,679.04
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	5.000	278,329.00	267,981.886	1,339,909.50
02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	56.000	34,469.00	36,335.450	2,034,785.20
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	68.000	15,332.00	14,599.810	992,787.08
03056012	000	SLV, HAUL & STKPL RCL APH PV (6 TO 12")	SY	3.000	99,693.00	102,936.743	308,810.23
03056044	000	SALV, HAUL & STKPL RCL APH PV (0-14")	SY	7.000	50,734.00	31,641.303	221,489.12
03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	67.000	5,582.00	7,867.057	527,092.82
03416026		D-GR HMA TY-C SAC-A PG70-22	TON	101.070	0.00	3,602.090	364,063.24
		CO 2 ADDS 0341-6026 BY TON FOR MILL & OVERLAY MAINLANES					
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	25.000	86,803.00	81,483.909	2,037,097.79
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	37.000	182,320.00	183,175.169	6,777,481.27
03606008		CONC PVMT (CONT REINF - CRCP) (14")	SY	125.100	182,320.00	2,137.000	267,338.70
		CO 56 Add Item 0360-6008-900 for Concrete Median Reconstruct					
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	23,569.00	29,903.929	2,392,314.32
03616003		FULL - DEPTH REPAIR CRCP (9")	SY	1,207.690	0.00	10.000	12,076.90
		ADDED BY CO #89					
03616008		FULL - DEPTH REPAIR CRCP (14")	SY	1,150.950	0.00	11.700	13,466.12
		ADDED BY CO #90					
04006001	000	STRUCT EXCAV	CY	5.000	7,726.00	4,202.823	21,014.12
04006005	902	CEM STABIL BKFL	CY	22.550	26,978.00	261.301	5,892.34
		CO 21, ADD DETENTION PONDS A2 & B2					
04006005	000	CEM STABIL BKFL	CY	37.550	26,978.00	28,418.800	1,067,125.96
04006007	000	CUT & RESTORE CONC PAVING	SY	187.500	3,859.00	2,007.491	376,404.56
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	37.550	3,952.00	3,068.750	115,231.61
04016001		FLOWABLE BACKFILL	CY	258.950	0.00	79.000	20,457.05
		CO 40 ADDS ITEM FLOW FILL BACKF FOR THE BENT 4-RAMP E BY CY					
04026001	903	TRENCH EXCAVATION PROTECTION	LF	1.000	30,884.00	252.000	252.00
		CO 21, ADD DETENTION PONDS A2 & B2					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.250	30,884.00	31,501.000	39,376.26
04036001	000	TEMPORARY SPL SHORING	SF	15.000	106,096.00	57,041.550	855,623.25
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	70.000	3,546.00	3,566.000	249,620.00
04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	70.000	3,929.00	3,929.000	275,030.00
04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	70.000	13,669.00	14,491.000	1,014,370.00
04106001	000	SOIL NAIL ANCHORS	LF	14.000	0.00	0.000	0.00
04106001		SOIL NAIL ANCHORS	LF	18.000	0.00	10,500.000	189,000.00
		CO 16 ADDS ITEM 0410-6001-900 FOR DESIGN CHANGE ON 4 RW					

04166003	000	DRILL SHAFT (30 IN)	LF	125.000	124.00	124.000	15,500.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,514.00	2,514.000	377,100.00
04166005	000	DRILL SHAFT (42 IN)	LF	200.000	7,052.00	6,412.000	1,282,400.00
04166012	000	DRILL SHAFT (84 IN)	LF	650.000	228.00	228.000	148,200.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	135.000	32.00	32.000	4,320.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	204.00	236.000	47,200.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	304.00	304.000	76,000.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	275.000	312.00	318.000	87,450.00
04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	630.000	480.00	480.000	302,400.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	146.000	58.00	57.000	8,322.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	320.000	132.00	132.000	42,240.00
04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	325.000	328.00	360.000	117,000.00
04206013	000	CL C CONC (ABUT)	CY	800.000	527.00	529.140	423,312.00
04206029	000	CL C CONC (CAP)	CY	1,500.000	895.40	895.400	1,343,100.00
04206037	000	CL C CONC (COLUMN)	CY	900.000	872.80	854.700	769,230.00
04206043	000	CL C CONC (FOOTING)	CY	900.000	573.80	520.800	468,720.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	304.74	340.860	306,774.00
04206082	000	CL F CONC (CAP)	CY	800.000	1,423.10	1,429.600	1,143,680.00
04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	119.20	119.200	119,200.00
04226001	000	REINF CONC SLAB	SF	12.000	384,748.00	384,748.000	4,616,976.00
04236003	000	RETAINING WALL (TEMP WALL)	SF	10.000	43,942.00	41,497.000	414,970.00
04236003		RETAINING WALL (TEMP WALL)	SF	53.330	43,942.00	3,540.000	188,788.20
		CO 51 ADDS TEMP WALL FOR PH09 TCP					
04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	35.000	87,437.00	184,378.000	6,453,230.00
04236028	000	RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	30.000	0.00	0.000	0.00
04236028		RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	49.000	0.00	6,724.000	329,476.00
		O 16 ADDS ITEM 0423-6028 FOR DESIGN CHANGE ON 4 RW					
04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	45,824.18	45,824.180	5,957,143.40
04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	3,323.27	3,241.160	421,350.80
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	114.70	110.564	49,753.80
04326002	904	RIPRAP (CONC)(5 IN)	CY	300.000	511.00	289.079	86,723.70
		CO 21, ADD DETENTION PONDS A2 & B2					
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	511.00	247.328	111,297.60
04326003	000	RIPRAP (CONC)(6 IN)	CY	450.000	127.00	115.538	51,992.10
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	420.00	493.188	221,934.60
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	75.00	64.056	9,608.40
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	322.00	397.826	179,021.70
04326045	900	RIPRAP (MOW STRIP)(4 IN)	CY	767.830	322.00	26.484	20,335.21
		CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS					
04506006	000	RAIL (TY T223)	LF	40.000	9,362.10	8,993.000	359,720.00
04506023	000	RAIL (TY SSTR)	LF	25.000	18,797.10	20,626.000	515,650.00
04506032	000	RAIL (TY C223)	LF	80.000	5,099.10	5,053.000	404,240.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	25.000	7,363.20	7,499.000	187,475.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,730.00	1,656.000	165,600.00
04606004	905	CMP (GAL STL 30 IN)	LF	48.100	0.00	441.000	21,212.10
		CO 21, ADD DETENTION PONDS A2 & B2					
04626002	906	CONC BOX CULV (3 FT X 3 FT)	LF	94.850	0.00	24.000	2,276.40
		CO 21, ADD DETENTION PONDS A2 & B2					
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	116.450	451.00	374.000	43,552.30

04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	139.350	3,332.00	3,332.000	464,314.20
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	156.700	5,378.00	5,378.000	842,732.60
04626010	907	CONC BOX CULV (6 FT X 3 FT)	LF	164.200	723.00	48.000	7,881.60
		CO 21, ADD DETENTION PONDS A2 & B2					
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	178.800	723.00	723.000	129,272.40
04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	243.450	295.00	295.000	71,817.75
04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	361.900	5,530.00	5,530.000	2,001,307.00
04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	456.800	922.00	507.000	231,597.60
04626044	000	CONC BOX CULV (12 FT X 12 FT)	LF	698.150	600.00	600.000	418,890.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	65.950	80.00	931.000	61,399.46
04646005	000	RC PIPE (CL III)(24 IN)	LF	70.850	9,904.00	10,191.000	722,032.36
04646007	000	RC PIPE (CL III)(30 IN)	LF	63.600	1,072.00	1,096.000	69,705.60
04646008	000	RC PIPE (CL III)(36 IN)	LF	82.200	1,061.00	1,168.000	96,009.60
04646010	000	RC PIPE (CL III)(48 IN)	LF	103.750	1,462.00	790.000	81,962.50
04656029		INLET (COMPL)(PCU)(3FT)(NONE)	EA	7,059.430	0.00	1.000	7,059.43
04656167	000	INLET (COMPL)(TY AD)	EA	2,606.000	20.00	27.000	70,362.00
04656168		INLET (COMPL)(TY A)	EA	5,216.250	0.00	1.000	5,216.25
04656170	000	INLET (COMPL)(TY AZ)	EA	4,059.000	4.00	5.000	20,295.00
04656171	000	INLET (COMPL)(TY AZR)	EA	3,490.000	92.00	95.000	331,550.00
04656172	000	INLET (COMPL)(TY AZR2G)	EA	4,505.000	27.00	26.000	117,130.00
04656173	000	MANH (COMPL)(TY A)	EA	2,521.000	66.00	58.000	146,218.00
04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	3,205.000	158.00	154.000	493,570.00
04656177		INLET (COMPL)(TY AZ2G)	EA	6,698.630	0.00	1.000	6,698.63
		CO 17 ADDS 465-6177 BY EA AT FORCE ACCT STYLE PRICING					
04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,347.000	5.00	6.000	14,082.00
04656259	000	INLET (COMPL)(EXT TY C)	EA	991.000	68.00	55.000	54,505.00
04666020	908	HEADWALL (CH - FW - 15) (DIA= 24 IN)	EA	5,395.000	0.00	2.000	10,790.00
		CO 21, ADD DETENTION PONDS A2 & B2					
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	48,946.000	2.00	2.000	97,892.00
04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	86,244.000	2.00	2.000	172,488.00
04676117	000	SET (TY I)(S=3 FT)(HW= 5 FT)(3:1)(C)	EA	7,470.000	1.00	1.000	7,470.00
04676143	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(3:1) (C)	EA	8,409.000	2.00	2.000	16,818.00
04676157	000	SET (TY I)(S= 4 FT)(HW= 7 FT)(3:1) (C)	EA	9,087.000	1.00	1.000	9,087.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	952.000	4.00	4.000	3,808.00
04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	3,438.000	1.00	1.000	3,438.00
04966001	000	REMOV STR (BOX CULVERT)	EA	30,773.000	5.00	0.095	2,923.44
04966002	000	REMOV STR (INLET)	EA	1,573.000	57.00	58.000	91,234.00
04966003	000	REMOV STR (MANHOLE)	EA	674.000	37.00	37.000	24,938.00
04966006	000	REMOV STR (HEADWALL)	EA	1,180.000	1.00	1.000	1,180.00
04966007	000	REMOV STR (PIPE)	LF	29.500	19,542.00	12,286.000	362,437.00
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,000.000	2.00	2.000	20,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	4.00	4.000	320,000.00
04966041	000	REMOV STR (LARGE)	EA	10,000.000	2.00	1.000	10,000.00
05006001	000	MOBILIZATION	LS	10,950,000.000	1.00	0.900	9,855,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	53.00	67.000	1,005,000.00
05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	140.00	85.000	8,500.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	2,778.00	2,527.830	78,362.74
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	2,778.00	2,527.830	27,806.13
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	15,219.00	7,867.000	19,667.50

05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	15,219.00	7,867.000	7,867.00
05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.250	5,112.00	1,464.000	7,686.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	5,112.00	1,464.000	1,464.00
05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	48.620	0.00	3,570.000	173,573.40
		CO 3 ADDS 0512-6001 BY LF FOR 3,300.00 LF					
05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	11,670.00	37,230.000	148,920.00
05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	6,821.00	12,340.000	49,360.00
05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	220.00	300.000	1,200.00
05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	43,260.00	97,050.000	388,200.00
05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	35,080.00	61,360.000	245,440.00
05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,440.00	3,260.000	13,040.00
05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	11,670.00	21,000.000	84,000.00
05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	6,820.00	7,120.000	28,480.00
05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	220.00	280.000	1,120.00
05126053		PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	21.650	0.00	3,990.000	86,383.50
		CO 28 ADDS 0512-6053 BY LF TO REMOVE CTB F-SHAPE					
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	11,076.00	9,737.000	292,110.00
05286004		LANDSCAPE PAVERS	SY	18.190	9,021.00	8,953.832	162,870.20
		CO 68 ADDS ITEM FOR MATERIAL PRICE ESCALATION					
05286004	000	LANDSCAPE PAVERS	SY	50.000	9,021.00	8,953.832	447,691.60
05296002	000	CONC CURB (TY II)	LF	7.000	60.00	60.000	420.00
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	33,161.00	28,197.000	140,985.00
05296010	000	CONC CURB (U-TURN)	LF	43.000	846.00	750.500	32,271.50
05296011	000	CONC CURB (DOWEL)	LF	7.000	4,658.00	3,207.000	22,449.00
05296015		CONC CURB (TY C1)	LF	75.900	0.00	289.000	21,935.10
05306004	000	DRIVEWAYS (CONC)	SY	60.000	4,483.00	4,763.145	285,788.70
05316001	000	CONC SIDEWALKS (4")	SY	55.000	9,862.00	8,802.232	484,122.79
05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	13.00	13.000	29,900.00
05316008	000	CURB RAMPS (TY 5)	EA	2,200.000	4.00	4.000	8,800.00
05316013	000	CURB RAMPS (TY 10)	EA	1,400.000	5.00	5.000	7,000.00
05316016	000	CURB RAMPS (TY 21)	EA	2,700.000	2.00	2.000	5,400.00
05336005		RUMBLE STRIPS (SHOULDER) CONCRETE	LF	1.010	0.00	48,019.000	48,499.19
		CO 63 ADDS RUMBLE STRIPS					
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	37.000	585.00	225.000	8,325.00
05406001	900	MTL W-BEAM GD FEN (TIM POST)	LF	43.000	585.00	400.000	17,200.00
		CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS					
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	10.00	6.000	10,200.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,112.000	1.00	3.000	3,336.00
05406016	900	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,471.440	1.00	4.000	9,885.76
		CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS					
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.750	8,298.00	7,774.500	29,154.38
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.000	19.00	14.000	2,968.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	137.000	14.00	5.000	685.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,030.000	12.00	4.000	12,120.00
05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	299.120	0.00	12.000	3,589.44
		CO 11 ADDS 544-6003 OMITTED FROM PROJ WHEN LET					
05446006	900	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	4,500.000	0.00	4.000	18,000.00
		CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS					
05456001	001	CRASH CUSH ATTEN (INSTL)	EA	27,836.160	0.00	1.000	27,836.16

CO 28 ADDS 0545-6001 BY EA TO INSTALL CRASH CUSH ATTEN

05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	2,425.000	3.00	5.000	12,125.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	22.00	34.000	74,800.00
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,085.000	3.00	5.000	5,425.00
05456005		CRASH CUSH ATTEN (REMOVE)	EA	1,467.910	0.00	3.000	4,403.73

CO 28 ADDS 0545-6005 BY EA TO REMOVE CRASH CUSH ATTEN

05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	19,000.000	7.00	14.000	266,000.00
05456007	900	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	34,432.120	7.00	1.000	34,432.12

CO 65 ADDS SMART MASH CCA

05456013		CRASH CUSH ATTEN (IN STL)(R)(N)(TL3)	EA	17,720.560	0.00	2.000	35,441.12
----------	--	--------------------------------------	----	------------	------	-------	-----------

CO 9 ADDS ITEM 0545-6013 CCA TRACC(N)--16 BY 1 EA

05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	32.250	3,006.00	2,395.000	77,238.75
05506004	000	GATE (INSTALL) (DOUBLE) (6' X 14')	EA	1,380.000	2.00	1.000	1,380.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	755.000	17.00	15.000	11,325.00
06106010	000	REMOVE RD IL ASM (U/P)	EA	155.000	10.00	8.000	1,240.00
06106104		IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	969.810	0.00	16.000	15,516.96

CO 39 ADDS ITEM FOR BRACKET-IH-45 OVERPASS @ FM 518

06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	38,250.000	10.00	10.000	382,500.00
06186012	000	CONDT (HDPE) (4") BORE	LF	42.000	626.00	626.000	26,292.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.900	12,150.00	14,430.000	113,997.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.300	6,965.00	11,776.000	109,516.80
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.200	3,095.00	2,005.000	22,456.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	410.00	1,381.000	21,474.55
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	13.050	4,760.00	2,472.000	32,259.60
06186054		CONDT (PVC) (SCH 80) (3") (BORE)	LF	34.890	4,760.00	1,772.000	61,825.08

CO 48 ADDS ITEM 0618-6054 BY LF

06186058	000	CONDT (PVC) (SCH 80) (4")	LF	23.550	45.00	699.000	16,461.45
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.350	325.00	340.000	5,219.00
06186066	000	CONDT (RM) (1 1/4")	LF	10.750	980.00	820.000	8,815.00
06186074	000	CONDT (RM) (3")	LF	49.400	4,920.00	5,875.000	290,225.00
06186082	000	CONDT (HDPE) (1 1/4")	LF	1.510	6,354.00	6,354.000	9,594.54
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.570	19,085.00	5,000.000	2,850.00
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.800	750.00	725.000	580.00
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.850	1,500.00	2,110.000	1,793.50
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	24,830.00	3,290.000	3,290.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	9,410.00	6,580.000	7,238.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	5,430.00	3,780.000	4,158.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	7,410.00	3,620.000	4,344.00
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	440.00	440.000	594.00
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	880.00	1,705.000	2,557.50
06206015	000	ELEC CONDR (NO.2) BARE	LF	2.500	305.00	305.000	762.50
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.350	915.00	915.000	3,065.25
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.950	2,410.00	2,660.000	5,187.00
06246001	000	GROUND BOX TY A (122311)	EA	500.000	8.00	8.000	4,000.00
06246001		GROUND BOX TY A (122311)	EA	777.950	8.00	6.000	4,667.70

CO 48 ADDS ITEM 0624-6001 BY EA

06246009	000	GROUND BOX TY D (162922)	EA	505.000	9.00	11.000	5,555.00
----------	-----	--------------------------	----	---------	------	--------	----------

CONTRACT ID	050003107	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	50.00	50.000	30,000.00
06276001	000	TIMBER POLE (CL 2) 30 FT	EA	1,430.000	4.00	32.000	45,760.00
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,755.000	8.00	1.000	1,755.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,175.000	3.00	1.000	1,175.00
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	6,735.000	2.00	2.000	13,470.00
06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	6,215.000	1.00	1.000	6,215.00
06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,550.000	2.00	2.000	7,100.00
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	2,605.000	3.00	3.000	7,815.00
06366001	000	ALUMINUM SIGNS (TY A)	SF	14.000	28.00	28.000	392.00
06366002	000	ALUMINUM SIGNS (TY G)	SF	18.350	348.50	353.500	6,486.73
06366003		ALUMINUM SIGNS (TY O)	SF	5.000	2,982.00	2,995.500	14,977.50
06366003	000	ALUMINUM SIGNS (TY O)	SF	16.900	2,982.00	2,995.500	50,623.95
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	420.000	81.00	79.000	33,180.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	610.000	28.00	29.000	17,690.00
06446004	900	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,049.950	28.00	2.000	2,099.90
		CO 85 ADDS TWO 45MPH SPEED LIMIT SIGNS					
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	680.000	3.00	4.000	2,720.00
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	945.000	4.00	2.000	1,890.00
06446027		IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,922.550	0.00	4.000	7,690.20
		CO 82 ADD EXIT SIGN REVISION SLIP BASE					
06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	765.000	2.00	2.000	1,530.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,075.000	10.00	9.000	9,675.00
06446030	900	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,297.620	10.00	2.000	2,595.23
		CO 23 ADDS 0644-6030-900 FOR TRAFFIC DESIGN REVISIONS					
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	3.00	3.000	2,400.00
06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	820.000	1.00	1.000	820.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,490.000	2.00	2.000	2,980.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,525.000	3.00	3.000	4,575.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	2.00	1.000	550.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.200	2,471.20	1,239.200	5,204.64
06476002	000	RELOCATE LRSA	EA	3,130.000	1.00	1.000	3,130.00
06506003		INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	808.000	1.00	1.000	808.00
		CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION					
06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	8,855.000	1.00	1.000	8,855.00
06506048		INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	3,830.000	1.00	1.000	3,830.00
		CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION					
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	15,845.000	1.00	1.000	15,845.00
06506178		INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	66,849.000	1.00	1.000	66,849.00
		CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION					
06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	88,935.000	1.00	1.000	88,935.00
06506180		INS OH SN SUP(185 FT BRDG)(SPAN ONLY)	EA	68,701.000	1.00	1.000	68,701.00
		CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION					
06506180	000	INS OH SN SUP(185 FT BRDG)(SPAN ONLY)	EA	90,645.000	1.00	1.000	90,645.00
06506200		INS OH SN SUP(235 FT BRDG)(SPAN ONLY)	EA	180,227.000	1.00	1.000	180,227.00
		CO 62 ADDS SIGN STRUCTURE MAT'L ESCALATION					
06506200	000	INS OH SN SUP(235 FT BRDG)(SPAN ONLY)	EA	190,450.000	1.00	1.000	190,450.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	7,400.000	4.00	4.000	29,600.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.000	341.00	341.000	5,456.00
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	142.00	142.000	2,556.00

06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	115.00	115.000	2,070.00
06586063	900	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	37.150	0.00	12.000	445.80
06626001		CO74 ADDS MBGF FOR CLEAR ZONE CONFLICTS					
		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.540	0.00	900.000	486.00
06626004		CO 2 ADDS 0662-6001 FOR STRIPING MILL & OVLAY					
		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.290	0.00	2,364.000	685.56
06626034		CO 2 ADDS 0662-6004 FOR STRIPING MILL & OVLAY					
		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	0.00	3,080.000	924.00
06626060	000	CO 2 ADDS 0662-6034 FOR STRIPING MILL & OVLAY					
		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	65,412.00	78,235.250	50,852.92
06626061		WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.590	0.00	2,579.000	4,100.61
06626063	000	CO 17 ADDS 662-6061 BY LF @ \$1.59 PER LF					
		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	199,526.00	227,516.000	125,133.80
06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.490	0.00	23,443.000	34,930.07
06626080		CO 2 ADDS 0662-6071 FOR STRIPING MILL & OVLAY					
		WK ZN PAV MRK REMOV (W)(ARROW)	EA	212.100	0.00	75.000	15,907.50
06626081		CO 17 ADDS 662-6080 BY EA @ \$212.10 EA					
		WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	232.500	0.00	14.000	3,255.00
06626083		CO 2 ADDS 0662-6081 FOR STRIPING MILL & OVLAY					
		WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	785.000	0.00	1.000	785.00
06626090		CO 2 ADDS 0662-6083 FOR STRIPING MILL & OVLAY					
		WK ZN PAV MRK REMOV (W)(WORD)	EA	265.130	0.00	20.000	5,302.60
06626095	000	CO 17 ADDS 662-6090 BY EA @ \$265.13 EA					
		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	208,593.00	240,879.000	132,483.45
06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	1.000	165.00	299.000	299.00
06666225		PAVEMENT SEALER 6"	LF	0.270	0.00	3,284.000	886.68
06666343		CO 63 ADDS RUMBLE STRIPS					
		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.010	0.00	1,642.000	1,658.42
06666347		CO 63 ADDS RUMBLE STRIPS					
		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.010	0.00	1,642.000	1,658.42
06686077	000	CO 63 ADDS RUMBLE STRIPS					
		PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	50.00	56.000	10,920.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	13.00	13.000	5,850.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	4.00	4.000	1,800.00
06686083		PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	509.040	0.00	3.000	1,527.12
06686084	000	CO 28 ADDS 0668-6083 BY EA TO STRIPE METRO SLIP RAMP					
		PREFAB PAV MRK TY C (W) (NUMBER)	EA	450.000	2.00	3.000	1,350.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	41.00	53.000	13,250.00
06686090	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	450.000	12.00	16.000	7,200.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	42.00	76.000	300.20
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	3,310.00	3,539.000	12,386.50
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.370	0.00	4,994.000	1,847.78
06776002	000	CO 28 ADDS 0677-6001 BY LF TO STRIPE METRO SLIP RAMP					
		ELIM EXT PAV MRK & MRKS (6")	LF	0.350	8,635.00	60,390.000	21,136.50
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	8,364.00	13,816.000	6,908.00
06776004	000	ELIM EXT PAV MRK & MRKS (10")	LF	0.700	3,900.00	920.000	644.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.750	1,198.00	1,710.000	1,282.50
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	6.00	20.000	500.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	58.000	2.00	5.000	290.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	6.00	22.000	770.00

06776021		ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	2.390	0.00	660.000	1,577.40
		CO 6 ADDS 677-6021 BY EA @ \$2.39/EA TO REMOV JIGGLE BARS					
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	473,531.00	111,183.250	1,111.83
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	88,521.00	93,856.000	1,877.12
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	29,539.00	33,138.000	1,325.52
06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	22,375.00	19,209.750	960.49
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	17,495.00	12,192.000	731.52
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	580.00	593.000	71.16
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	45.00	56.000	168.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	12.00	13.000	65.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	5.000	4.00	4.000	20.00
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	2.00	3.000	9.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	3.000	40.00	52.000	156.00
06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	5.000	6.00	16.000	80.00
06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	4,851.790	2.00	1.000	4,851.79
		CO 50 ADDS CONTROLLER CABINET COST DIFFERENCE					
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	46,130.000	2.00	2.000	92,260.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,250.000	2.00	2.000	10,500.00
06816001	000	TEMP TRAF SIGNALS	EA	56,530.000	1.00	1.000	56,530.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	180.000	31.00	31.000	5,580.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	180.000	14.00	14.000	2,520.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	180.000	31.00	31.000	5,580.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	180.000	15.00	15.000	2,700.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	180.000	31.00	31.000	5,580.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	180.000	24.00	24.000	4,320.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	16.00	24.000	10,320.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	30.00	36.000	3,600.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	110.000	14.00	8.000	880.00
06826051		BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	228.250	0.00	36.000	8,217.00
		Added by CO #92 BACKPLATES/TMA					
06826052		BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	280.470	0.00	8.000	2,243.76
		Added by CO #92 BACKPLATES/TMA					
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	5,905.00	5,905.000	5,905.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	5,905.00	5,905.000	8,267.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.950	8,750.00	8,750.000	17,062.50
06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	4,980.000	2.00	2.000	9,960.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,750.000	2.00	2.000	11,500.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	13,890.000	1.00	1.000	13,890.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	3.00	3.000	42,450.00
06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	15,650.000	2.00	2.000	31,300.00
06876001	000	PED POLE ASSEMBLY	EA	1,320.000	23.00	24.000	31,680.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	590.000	24.00	24.000	14,160.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,660.000	3.00	3.000	10,980.00
06906008	000	INSTALL OF GROUND BOXES	EA	3,370.000	2.00	2.000	6,740.00
07346002	000	LITTER REMOVAL	CYC	1,800.000	53.00	1.000	1,800.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	53.00	56.000	112,000.00
07386003	900	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,361.110	53.00	2.000	4,722.22
		Added by CO #93					

CONTRACT ID	050003107	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	53.00	55.000	110,000.00
07386005	900	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,361.110	53.00	2.000	4,722.22
		Added by CO #93					
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,300.000	53.00	56.000	72,800.00
07386007	900	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,534.730	53.00	2.000	3,069.46
		Added by CO #93					
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	700.000	447.00	1,001.300	700,910.00
40086001	000	TRENCH DRAIN	LF	237.350	680.00	633.000	150,242.55
40646001	000	STONE COLUMNS (36")	LF	47.000	7,560.00	8,052.000	378,444.00
40736001	000	FENDER SYSTEM	LS	500,000.000	1.00	1.000	500,000.00
60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	134.000	0.00	22.000	2,948.00
		CO 2 ADDS 6001-6001 BY DAY FOR MILL & OVERLAY					
60026007	000	VIVDS TEMPORARY	EA	15,680.000	1.00	1.000	15,680.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.450	9,335.00	6,650.000	16,292.50
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.800	17,410.00	14,500.000	40,600.00
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.900	11,345.00	17,897.000	87,695.30
60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	4,655.000	1.00	1.000	4,655.00
60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.100	22,310.00	26,007.000	288,677.70
60166002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	21.750	6,420.00	3,468.000	75,429.00
60166003	000	MULTI-DUCT CONDUIT (RMC)	LF	59.850	7,220.00	7,233.000	432,895.05
60196007		PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	3.820	22,375.00	19,209.750	73,381.25
		CO 71 ADDS PREFAB TAPE MATERIAL ESCALATION					
60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.500	22,375.00	19,209.750	124,863.38
60256001	000	RADAR PRESENCE DETECTOR	EA	6,540.000	10.00	10.000	65,400.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.850	2,625.00	2,625.000	7,481.25
60276003	000	CONDUIT (PREPARE)	LF	0.600	18,750.00	7,000.000	4,200.00
60336001	000	CTMS RELOCATION (CCTV)	EA	8,060.000	2.00	2.000	16,120.00
60336002	000	CTMS RELOCATION (HUB BLDG)	EA	15,160.000	1.00	1.000	15,160.00
60336003	000	CTMS RELOCATION (ELEC CONDUCTOR CABLE)	LF	0.800	6,180.00	750.000	600.00
60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	3.000	6,190.00	7,550.000	22,650.00
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	31,443.00	32,541.000	16,270.50
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	11,803.00	12,214.000	6,717.70
60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.550	375.00	764.000	420.20
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	30,189.00	30,762.000	23,071.50
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	12,797.00	8,052.000	16,104.00
60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	3,873.00	4,441.000	8,882.00
60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	580.00	593.000	2,965.00
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	28,899.00	36,133.000	18,066.50
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	11,091.00	27,698.000	15,233.90
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,818.000	6.00	6.000	40,908.00
60586001		BBU SYSTEM (EXTERNAL BATT CABINET)	EA	1,126.780	2.00	1.000	1,126.78
		CO 50 ADDS BBU COST DIFFERENCE					
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,950.000	2.00	2.000	13,900.00
60616001		GPS COMMUNICATIONS UNIT	EA	-210.000	2.00	1.000	-210.00
		CO 50 ADDS GPS MODULE COST DIFFERENCE					
60616001	000	GPS COMMUNICATIONS UNIT	EA	790.000	2.00	2.000	1,580.00
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,385.000	10.00	10.000	383,850.00
61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	4,840.000	1.00	1.000	4,840.00
61856005		TMA (MOBILE OPERATION)	DAY	979.000	0.00	2.000	1,958.00

CONTRACT ID	050003107	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
		Added by CO #92 BACKPLATES/TMA					
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,250.000	60.00	37.000	83,250.00
62366001	000	HANDHOLE (TELE) 40"	EA	1,430.000	3.00	3.000	4,290.00
62366002	000	RNC FOR HDD (TELE) (4")	LF	71.160	1,492.00	1,492.000	106,170.72
70176005	000	SANITARY SEWER (8IN) (PVC) (C900)	LF	60.000	203.00	305.000	18,300.00
70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	5,000.000	2.00	3.000	15,000.00
70176074	000	ABANDON SANITARY SEWER (2 IN)	EA	500.000	1.00	1.000	500.00
70176077	000	ABANDON SANITARY SEWER (8IN)	EA	400.000	1.00	1.000	400.00
70176091	000	FM CONNECTION (FORCE MAIN)	EA	1,200.000	2.00	2.000	2,400.00
70176096	000	SAN SWR (FM) PVC (RESTRAINED JT) 2IN	LF	8.000	232.00	210.000	1,680.00
70176097	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(8 IN)	LF	95.000	67.00	67.000	6,365.00
70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	2,400.000	1.00	1.000	2,400.00
70176099	000	CONNECT EXIST SAN SWR TO MANHOLE	EA	2,400.000	2.00	2.000	4,800.00
70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	70.000	1,411.00	1,453.000	101,710.00
70496020	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 8IN	LF	70.000	628.00	722.000	50,540.00
70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	75.000	1,944.00	1,903.000	142,725.00
70496047	000	CASING STEEL (22IN)	LF	180.000	571.00	100.000	18,000.00
70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	10.000	45.00	60.000	600.00
70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	450.000	377.00	377.000	169,650.00
70496069	000	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	450.000	356.00	320.000	144,000.00
70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	500.000	455.00	440.000	220,000.00
70496076	000	SERVICE LINE (SHORT SIDE) (1-1/2"TO 2")	EA	1,600.000	10.00	12.000	19,200.00
70496083	000	TAPPING SLEEVE AND VALVE (8IN X 8IN)	EA	5,000.000	1.00	1.000	5,000.00
70496104	000	FIRE HYDRANT ASSEMBLY	EA	3,400.000	13.00	16.000	54,400.00
70496119	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	50.000	6.00	10.000	500.00
70496124	000	CUT AND PLUG WATER MAIN (2IN)	EA	50.000	1.00	1.000	50.00
70496126	000	CUT AND PLUG WATER MAIN (6IN)	EA	350.000	2.00	1.000	350.00
70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	450.000	5.00	7.000	3,150.00
70496128	000	CUT AND PLUG WATER MAIN (10IN)	EA	500.000	4.00	2.000	1,000.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	500.000	2.00	1.000	500.00
70496139	000	WET CONNECTION (6IN)	EA	1,200.000	2.00	1.000	1,200.00
70496140	000	WET CONNECTION (8IN)	EA	1,200.000	8.00	6.000	7,200.00
70496141	000	WET CONNECTION (10IN)	EA	1,300.000	4.00	2.000	2,600.00
70496142	000	WET CONNECTION (12IN)	EA	1,600.000	5.00	11.000	17,600.00
70496157	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 2IN	LF	8.000	103.00	100.000	800.00
70496158	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 6IN	LF	65.000	747.00	726.000	47,190.00
70496159	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 10IN	LF	70.000	1,303.00	1,285.000	89,950.00
70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	190.000	367.00	390.000	74,100.00
70496161	000	REMOVE AND RELOCATE FIRE HYDRANT	EA	1,000.000	3.00	1.000	1,000.00
70496162	000	GATE VALVE (12 IN)	EA	2,800.000	8.00	7.000	19,600.00
70496163	000	PLUG AND CLAMP 2 - INCH BLOWOFF	EA	300.000	3.00	3.000	900.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	284,802.060	284,802.06
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	40,045.330	40,045.33
96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.00	15,228.700	15,228.70
96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.00	5,040.000	5,040.00
96066001		FORCE ACCOUNT ID 1	DOL	4,316.020	0.00	1.000	4,316.02
		CO 76 ADDS ITEM FOR PHONOSCOPE GROUND BOX RELOCATON					
96066002		FORCE ACCOUNT ID 2	DOL	2,502.780	0.00	1.000	2,502.78

	CO 79 ADDS ITEM FOR UHAUL SANITARY SEWER REPAIR						
96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	596,660.370	596,660.37	
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	381,952.540	381,952.54	
	CO 1 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRTY MOTORIST						
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	3,424.000	0.00	1.000	3,424.00	
	LANE CLOSURE FOR SBFR CRCP REPAIR						
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	4,549.000	0.00	1.000	4,549.00	
	LANE CLOSURE FOR SBML SHOULDER REPAIR						
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	197,442.440	0.00	1.000	197,442.44	
	CO 4 ADDS 9608-6002 BY LS TO CLOS OPEN JOINT NB & SB BRIDGES						
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1,568.960	0.00	1.000	1,568.96	
	CO 5 ADDS 9608-6003 BY LS FOR HURRICANE HARVEY CLEANUP						
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	1,916.000	0.00	1.000	1,916.00	
	CO 6 ADDS 9608-6004 LANE CLOSURE FOR JIGGLE BAR REMOVAL						
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1,748.040	0.00	4.000	6,992.16	
	CO 7 ADDS 9608-6005 BY EA FOR 4 EA - 24" RCP COLLARS						
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	3,341.840	0.00	1.000	3,341.84	
	CO 7 ADDS 9608-6006 BY LS FOR 24 IN RCP TIE-IN TO BOX CULV						
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	2,410.960	0.00	1.000	2,410.96	
	CO 12 ADDS 9608-6007 BY LS FOR DE-WATERING BORE PIT						
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	5,669.190	0.00	1.000	5,669.19	
	CO 7 ADDS 9608-6008 BY LS TO TIE=IN TEMP DRAINAGE						
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	193,892.400	0.00	1.000	193,892.40	
	CO 13 ADD NEW ITEM 9608-6009 BY LS						
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	375.420	0.00	1.000	375.42	
	CO 18 ADDS ITEM 9608-6011 BY LS FOR MAT'L PRICE ESCALATION						
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	8,576.720	0.00	1.000	8,576.72	
	RELOCATE CONDUIT & FIBER OPTIC CABLE						
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	5,300.400	0.00	1.000	5,300.40	
	CO 8 ADDS 9608-6013 BY LS FOR IT CAP REV BENTS 2 & 3						
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	3,485.910	0.00	1.000	3,485.91	
	CO 20 ADDS ITEM 9608-6014 BY LS FOR 6IN X 6IN TS&V						
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	2,414.120	0.00	1.000	2,414.12	
	CO 24 ADDS 9608-6015 BY LS TO INSTALL FIRE HYDRANT						
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	189,770.650	0.00	1.000	189,770.65	
	CO 26 ADDS 9608-6016 BY LS FOR EMERGENCY BRIDGE REPAIR						
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	2,477.790	0.00	1.000	2,477.79	
	CO 28 ADDS 9608-6017 BY EA FOR LANE/RAMP CLOSURE						
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	2,411.540	0.00	2.000	4,823.08	
	CO 2 ADDS 9608-6019 BY EA FOR CLOSURE FRWY SINGLE LANE						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	1,726.700	0.00	1.000	1,726.70	
	CO 2 ADDS 9608-6020 BY EA FOR CLOSURE SB ENTRANCE RAMP						

CONTRACT ID	050003107	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE				
96086021		UNIQUE CHANGE ORDER ITEM 21		DOL	3,091.620	0.00	8.000	24,732.96
		CO 2 ADDS 9608-6021 BY EA FOR CLOSURE FRWY TWO LANE						
96086022		UNIQUE CHANGE ORDER ITEM 22		DOL	800.000	0.00	8.000	6,400.00
		O 2 ADDS 9608-6022 BY EA TO MOBILIZE STRIPING CREW						
96086023		UNIQUE CHANGE ORDER ITEM 23		DOL	2,641.900	0.00	1.000	2,641.90
		CO 31 ADDS ITEM 9608-6023 BY LS TO MODIFY INLET K-112						
96086024		UNIQUE CHANGE ORDER ITEM 24		DOL	142,135.230	0.00	1.000	142,135.23
		CO 32 ADDS ITEM 9608-6024 FOR EMERGENCY REPAIRS WBML SAN JAC						
96086025		UNIQUE CHANGE ORDER ITEM 25		DOL	42,682.420	0.00	1.000	42,682.42
		CO 33 ADDS 9608-6025 BY LS TO POWDER COAT TRAF SIG POLES						
96086026		UNIQUE CHANGE ORDER ITEM 26		DOL	26.600	0.00	690.000	18,354.00
		CO 34 ADDS ITEM 9608-6026 BY EA TO DRILL & GROUT T223 UBARS						
96086027		UNIQUE CHANGE ORDER ITEM 27		DOL	106.910	0.00	189.310	20,239.13
		CO 30 ADDS 96086027 FOR ADDL CLS A CONC SIDWLK @ RWALL BY CY						
96086028		UNIQUE CHANGE ORDER ITEM 28		DOL	119,176.500	0.00	1.000	119,176.50
		CO 36 ADDS ITEM FOR DRILL SOIL-NAIL TH CONCRET-LAYERS BY LS						
96086029		UNIQUE CHANGE ORDER ITEM 29		DOL	67,877.300	0.00	1.000	67,877.30
		CO 16 ADDS ITEM FOR EXTRA ENGINEERING COSTS BY LS						
96086030		UNIQUE CHANGE ORDER ITEM 30		DOL	48,700.810	0.00	1.000	48,700.81
		CO 16 ADDS ITEM FOR EXTRA SURVEY COSTS BY LS						
96086031		UNIQUE CHANGE ORDER ITEM 31		DOL	74,715.090	0.00	1.000	74,715.09
		CO 16 ADDS ITEM FOR MATERIAL COSTS DIFFERENTIAL BY LS						
96086032		UNIQUE CHANGE ORDER ITEM 32		DOL	1,761.120	0.00	1.000	1,761.12
		CO 41 ADDS 9608-6032 FOR MODIFYING CURB INLET L320 BY LS						
96086033		UNIQUE CHANGE ORDER ITEM 33		DOL	2,224.000	0.00	1.000	2,224.00
		CO 37 ADDS ITEM FOR ADDED PHASE 4-1 BARRICADES BY EA						
96086034		UNIQUE CHANGE ORDER ITEM 34		DOL	1,415.000	0.00	2.000	2,830.00
		CO 37 ADDS ITEM FOR LANE CLOSURES TO SET LPCB BY LS						
96086035		UNIQUE CHANGE ORDER ITEM 35		DOL	706.190	0.00	1.000	706.19
		CO 37 ADDS ITEM FOR STRIPING MINIMUM CALL-OUT BY LS						
96086036	000	UNIQUE CHANGE ORDER ITEM 36		DOL	880.520	0.00	1.000	880.52
		CO 43 ADDS ITEM FOR SIGN 9-8 SURPLUS MATERIAL INVOICE BY LS						
96086037		UNIQUE CHANGE ORDER ITEM 37		DOL	735.820	0.00	1.000	735.82
		CO 43 ADDS ITEM FOR SIGN 9-8 DELIVERY & MARKUPS BY LS						
96086038		UNIQUE CHANGE ORDER ITEM 38		DOL	4,243.200	0.00	1.000	4,243.20
		CO 43 ADDS ITEM FOR TY 2 BRACKETS SURPLUS MAT-INVOICE BY LS						
96086039		UNIQUE CHANGE ORDER ITEM 39		DOL	867.300	0.00	1.000	867.30
		CO 43 ADDS ITEM FOR TY 2 BRACKETS DELIVERY & MARKUPS BY LS						
96086040		UNIQUE CHANGE ORDER ITEM 40		DOL	1,761.120	0.00	1.000	1,761.12
		CO 54 ADDS ITEM FOR SLABTOP FOR INLET						
96086041		UNIQUE CHANGE ORDER ITEM 41		DOL	957.100	0.00	1.000	957.10
		CO 54 ADD ITEM TIE 18IN TO EXISTING INLET						

96086043	UNIQUE CHANGE ORDER ITEM 43 CORE DRILLING 8 HOLES	DOL	1,145.340	0.00	1.000	1,145.34
96086044	UNIQUE CHANGE ORDER ITEM 44 MBGF-CTB CONNECTORS	DOL	2,100.390	0.00	1.000	2,100.39
96086045	UNIQUE CHANGE ORDER ITEM 45 CO 49 ADDS ITEM MOBILIZATION	DOL	1,887.550	0.00	1.000	1,887.55
96086046	UNIQUE CHANGE ORDER ITEM 46 CO 56 ADDS ITEM - DRILL AND EPOXY TIE BARS	DOL	7.820	0.00	1,292.000	10,103.44
96086047	UNIQUE CHANGE ORDER ITEM 47 ADDED BY CO58 - RELOCATE SIGNALS	DOL	2,350.350	0.00	1.000	2,350.35
96086049	UNIQUE CHANGE ORDER ITEM 49 CO74 ADDS TRAFFIC CONTROL LANE CLOSURE	DOL	1,883.000	0.00	10.000	18,830.00
96086050	UNIQUE CHANGE ORDER ITEM 50 CO 51 ADDS ENGINEERING FOR TEMP WALL PH09 TCP	DOL	5,785.030	0.00	1.000	5,785.03
96086051	UNIQUE CHANGE ORDER ITEM 51 CO 69 ADDS CONSTRUCITON MODELING	DOL	2,415.100	0.00	1.000	2,415.10
96086052	UNIQUE CHANGE ORDER ITEM 52 CO 51 ADDS PIN LPCB FOR TEMP WALL	DOL	72.930	0.00	56.000	4,084.08
96086053	UNIQUE CHANGE ORDER ITEM 53 CO 78 ADDS PH9 TEMP WALL DEMO	DOL	39.140	0.00	3,880.000	151,863.20
96086054	UNIQUE CHANGE ORDER ITEM 54 CO 63 ADDS Traffic Control - Lane/Ramp Closure - MLs	DOL	6,166.000	0.00	4.000	24,664.00
96086055	UNIQUE CHANGE ORDER ITEM 55 CO 63 ADDS MOBILIZATIONS - GRINDING	DOL	1,855.880	0.00	1.000	1,855.88
96086056	UNIQUE CHANGE ORDER ITEM 56 CO 63 ADDS FOR MOBILIZATION - STRIPING	DOL	1,590.750	0.00	1.000	1,590.75
96086057	UNIQUE CHANGE ORDER ITEM 57 CO 63 ADDS SURVEYING - LAYOUT	DOL	1,532.000	0.00	1.000	1,532.00
96086058	UNIQUE CHANGE ORDER ITEM 58 CO 63 ADDS SWEEPING - RUMBLE STRIPS	DOL	484.000	0.00	16.000	7,744.00
96086060	UNIQUE CHANGE ORDER ITEM 60 CO 83 ADDS SURPLUS STR STEEL SIGN POSTS	DOL	2,524.240	0.00	1.000	2,524.24
96086061	UNIQUE CHANGE ORDER ITEM 61 CO 83 ADDS DELIVERY OF SURPLUS MATERIAL	DOL	549.330	0.00	1.000	549.33
96086064	UNIQUE CHANGE ORDER ITEM 64 CO 55 ADDS DETOUR SIGNAGE	DOL	5,088.000	0.00	1.000	5,088.00
96086096	UNIQUE CHANGE ORDER ITEM 96 CO 55 ADDS PHASE 8-1 BARRICADES	DOL	2,416.000	0.00	1.000	2,416.00
96086097	UNIQUE CHANGE ORDER ITEM 97 CO 55 ADD PHASE 6-1 BARRICADES	DOL	1,356.000	0.00	1.000	1,356.00
96086100	UNIQUE CHANGE ORDER ITEM 100 CO 85 ADDS ELECTRIC CONDUIT REPAIR AT PRIVATE BUISNESS	DOL	10,074.750	0.00	1.000	10,074.75

TOTAL ITEM EARNINGS TO DATE

\$103,117,536.30