



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **050004105**  
 PROJECT: **NH 1902(105)**  
 CONTRACT: **08193201**  
 AWARD AMOUNT: **\$165,825,007.00**  
 PROJECTED AMOUNT: **\$167,580,007.00**  
 ADJ. PROJECTED AMOUNT: **\$171,327,906.79**  
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **GALVESTON**  
 AREA ENGINEER: **David R. Lazaro, P.E.**  
 AREA NUMBER: **060**

ESTIMATE NUMBER: **0064**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2024** to **10/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **71.71**  
 % TIME USED: **93.87**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/07/2019**  
 AWARD DATE: **08/29/2019**  
 NOTICE TO PROCEED DATE: **09/16/2019**  
 WORK BEGIN DATE: **09/23/2019**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$122,856,730.70	\$119,949,039.51	\$2,907,691.19
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$122,856,730.70	\$119,949,039.51	\$2,907,691.19
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$603,160.00	\$603,160.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$123,459,890.70</b>	<b>\$120,552,199.51</b>	<b>\$2,907,691.19</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 09/23/2019  
TIME CHARGES BEGIN: 09/23/2019  
BID DAYS: 1,500  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 1,500  
DAYS CHARGED TO DATE: 1,408  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$2,590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2024	1	
10/02/2024	1	
10/03/2024	1	
10/04/2024	1	
10/05/2024	1	
10/06/2024		1 SUNDAY
10/07/2024	1	
10/08/2024	1	
10/09/2024	1	
10/10/2024	1	
10/11/2024	1	
10/12/2024	1	
10/13/2024		1 SUNDAY
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024	1	
10/19/2024	1	
10/20/2024		1 SUNDAY
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024	1	
10/27/2024		1 SUNDAY
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT NH 1902(105) CONTROL 050004105  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0160	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	1,880.000	\$2,820.00	561,594.00	243,458.56
0165	02606012	000	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	170.000	26.150	\$4,445.50	7,611.00	3,388.91
0193	03716013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	218.000	845.890	\$184,404.02	845.89	845.89
ITEMS WITH NO CATEGORY									
SUPP DESCR CO 69 ADDS ITEM FOR PAVEMENT REPAIRS SB MAILANES @ NH 1902(105) CONTROL 050004105									
0260	04066005	000	CEM STABIL BKFL	SY	36.850	2,215.637	\$81,646.22	38,065.11	28,248.92
0265	04066009	000	CEMENT STAR BACKFILL (INLET OR MH)	CY	36.850	77.750	\$2,643.99		
0278	04026004	000	TRENCH EXCAVATION PROTECTION	LF	1.850	1,477.340	\$2,733.08		
0295	04166008	000	DRILL SHAFT (60 IN)	LF	350.000	388.000	\$135,800.00	2,670.00	1,834.00
2528	96086027	000	UNIQUE CHANGE ORDER ITEM 27	DOL	1,288.630	2.000	\$2,577.26	3.00	5.00
0340	04166098	000	DRILL SHAFT (NON-REINFORCED) (36 IN)	LF	50.000	11,700.000	\$585,000.00	339,440.00	229,390.00
0360	04206037	000	CL C CONC (COLUMN)	CY	800.000	185.000	\$148,000.00	1,028.80	770.50
0623	04656141	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	5,894.280	1.000	\$5,894.28	1.00	1.00
0485	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	250.600	148.270	\$37,156.46	1,822.00	1,398.88
0490	04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	260.150	142.730	\$37,131.21	2,231.00	590.57
0530	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	516.700	35.000	\$18,084.50	2,029.00	1,043.00
0535	04626016	000	CONC BOX CULV (7 FT X 5 FT)	LF	637.300	762.400	\$485,877.52	998.00	762.40
0540	04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	689.500	493.990	\$340,606.11	469.00	493.99
0545	04626025	000	CONC BOX CULV (9 FT X 6 FT)	LF	853.850	129.000	\$110,146.65	1,281.00	1,263.00
0555	04646003	000	RC PIPE (CL III)(18 IN)	LF	82.350	270.000	\$22,234.50	16,713.00	9,289.85
0560	04646005	000	RC PIPE (CL III)(24 IN)	LF	88.650	360.680	\$31,974.28	15,443.00	11,464.38
0565	04646007	000	RC PIPE (CL III)(30 IN)	LF	102.500	84.600	\$8,671.50	5,778.00	3,158.50
0570	04646008	000	RC PIPE (CL III)(36 IN)	LF	130.500	81.350	\$10,616.18	5,161.00	3,835.97
0625	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	2,811.000	1.000	\$2,811.00	1.00	1.00
0640	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	14,249.000	1.000	\$14,249.00	7.00	3.00
0650	04656167	001	INLET (COMPL)(TY AD)	EA	2,817.000	1.000	\$2,817.00	35.00	8.00
0665	04656176	001	INLET (COMPL)(CURB)(TY C1)	EA	5,135.000	6.000	\$30,810.00	210.00	137.00
0680	04656341	001	INLET (COMPL) (EXT) (TY CI)	EA	816.000	4.000	\$3,264.00	98.00	63.00
0705	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	44,673.000	1.000	\$44,673.00	3.00	3.00
0735	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	721.000	1.000	\$721.00	2.00	4.00
0740	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	885.000	1.000	\$885.00	6.00	2.00
0745	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,140.000	3.000	\$3,420.00	43.00	29.00
0780	04966002	000	REMOV STR (INLET)	EA	247.000	1.000	\$247.00	59.00	37.00
0785	04966003	000	REMOV STR (MANHOLE)	EA	262.000	3.000	\$786.00	66.00	14.00
0790	04966004	000	REMOV STR (SET)	EA	139.000	6.000	\$834.00	47.00	25.00
0795	04966007	000	REMOV STR (PIPE)	LF	16.050	293.000	\$4,702.65	24,636.00	11,016.60
0800	04966008	000	REMOV STR (BOX CULVERT)	LF	89.050	129.000	\$11,487.45	4,388.00	3,791.00
2410	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	14,091.350	\$14,091.35	1.00	593,197.40
2450	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	-184,404.020	-\$184,404.02	20,000.00	0.00
2490	96016001	000	MATERIAL ON HAND	DOL	1.000	220,277.370	\$220,277.37	1.00	4,926,270.07
2495	96066001	000	FORCE ACCOUNT ID 1	DOL	1.000	14,728.470	\$14,728.47	750,000.00	282,298.72
SUPP DESCR CRASH CUSHION ATTENUATORS									
2523	96086022	000	UNIQUE CHANGE ORDER ITEM 22	DOL	120,388.930	1.000	\$120,388.93	2.00	2.00
SUPP DESCR Added by CO 29									

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2577	96086075		UNIQUE CHANGE ORDER ITEM 75	DOL	3,110.440	1.000	\$3,110.44	1.00	1.00
		SUPP DESCR	CO 8 ADDS ITEM FOR P1S2 COVERING & REMOV OVERH SIGNS BY LS						
2578	96086076		UNIQUE CHANGE ORDER ITEM 76	DOL	2,019.000	3.000	\$6,057.00	3.00	3.00
		SUPP DESCR	CO 8 ADDS ITEM FOR LANE CLOSURES FOR OVERH SIGN WORK BY EA						

PROJECT ROW 500-4-137 CONTROL 050004137  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2075	04006006	000	CUT & RESTORING PAV	SY	257.000	416.222	\$106,969.05	94.00	3,101.13
2085	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.850	420.000	\$777.00	2,664.00	1,811.00
2095	70176007	003	SANITARY SEWER (12IN) (PVC) (C900)	LF	123.150	380.000	\$46,797.00	168.00	380.00
2100	70176009	003	SANITARY SEWER (18 IN) (PVC) (C900)	LF	213.150	40.000	\$8,526.00	572.00	525.00
2110	70176047	003	MANHOLES (SAN SEWER) (TY 1)	EA	6,671.000	2.000	\$13,342.00	8.00	6.00
2501	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	20.740	513.000	\$10,639.62	513.00	513.00
		SUPP DESCR	CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 16IN ST CA BY LF						
2502	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	29.820	508.000	\$15,148.56	508.00	508.00
		SUPP DESCR	CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 18IN ST CA BY LF						
2503	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	28.690	923.000	\$26,480.87	923.00	923.00
		SUPP DESCR	CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 24IN ST CA BY LF						
2504	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	37.510	282.000	\$10,577.82	282.00	282.00
		SUPP DESCR	CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 30IN ST CA BY LF						
2505	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	10,445.930	9.000	\$94,013.37	9.00	9.00
		SUPP DESCR	CO 3 ADDS ITEM FOR SPLIT CASING SECTIONS BY EA						

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$2,907,691.19**

CONTRACT LINE ITEMS

PROJECT NH 1902(105) CONTROL 050004105  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	92,000.000	179.300	0.000	179.30	16,495,600.00
0065	01046001	000	REMOVING CONC (PAV)	SY	5.000	329,429.000	80,006.870	208,054.65	1,040,273.31
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	7.000	1,437.000	0.000	1,974.08	13,818.55
0075	01046023	000	REMOVING CONC (CTB)	LF	10.000	18,006.000	0.000	19,001.00	190,010.00
0080	01046031	000	REMOVING CONC (HEADWALL)	CY	500.000	94.500	0.000	64.84	32,418.50
0085	01056049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	3.000	456,177.000	0.000	256,201.31	768,603.92
0090	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	231,805.000	0.000	208,951.85	2,089,518.49
0095	01106003	000	EXCAVATION (SPECIAL)	CY	7.000	61,286.000	0.000	33,254.00	232,778.00
0100	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.000	438,208.000	0.000	247,468.29	1,732,277.99
0110	01326033	001	EMB(FNL)(DC)(TYC)(CSBE)(RWALL FND IMPR)	CY	35.000	2,999.950	0.000	4,461.32	156,146.11
0115	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	77,284.510	0.000	39,099.72	1,368,490.21
0135	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	93,183.500	0.000	38,999.00	5,849.85
0145	01666001	000	FERTILIZER	AC	850.000	75.677	0.000	8.06	6,849.30
0160	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	561,594.000	0.000	243,458.56	365,187.87
0165	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	170.000	7,611.000	0.000	3,388.91	576,114.70
0170	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	554,886.000	0.000	251,788.10	1,007,152.42
0180	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	69.000	30,545.000	0.000	12,842.69	886,145.61
0185	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	3.000	437,257.000	0.000	315,408.86	946,226.59
0190	03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	95.000	1,082.000	0.000	731.38	69,480.91
0193	03516013		FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	218.000	0.000	845.890	845.89	184,404.02
CO 69 ADDS ITEM FOR PAVEMENT REPAIRS SB MAILANES @ I-45									
0195	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	20.000	207,049.000	0.000	107,072.03	2,141,440.66
0215	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	40.000	300,043.000	0.000	137,226.85	5,489,073.80
0235	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	81.000	25,125.000	0.000	15,291.78	1,238,634.11
0255	04006001	000	STRUCT EXCAV	CY	7.000	2,999.950	0.000	4,461.32	31,229.22
0260	04006005	000	CEM STABIL BKFL	CY	36.850	37,708.000	357.109	28,248.92	1,040,972.54
0261	04006006		CUT & RESTORING PAV	SY	257.000	0.000	66.000	1,760.22	452,376.55
CO 29									
0265	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	36.850	3,520.000	69.080	2,475.53	91,223.23
0266	04016001		FLOWABLE BACKFILL	CY	258.950	0.000	270.000	1.57	407.33
QTY Added By CO 50									
0270	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.850	45,312.000	0.000	22,080.12	40,848.22
0275	04036001	000	TEMPORARY SPL SHORING	SF	15.000	52,257.090	18,115.000	85,608.49	1,284,127.40
0280	04166003	000	DRILL SHAFT (30 IN)	LF	150.000	1,400.000	0.000	1,400.00	210,000.00
0285	04166004	000	DRILL SHAFT (36 IN)	LF	200.000	8,908.000	0.000	4,944.00	988,800.00
0290	04166005	000	DRILL SHAFT (42 IN)	LF	250.000	16,442.000	0.000	14,376.00	3,594,000.00
0295	04166008	000	DRILL SHAFT (60 IN)	LF	350.000	2,670.000	0.000	1,834.00	641,900.00
0300	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	228.000	0.000	228.00	148,200.00
0325	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	223.000	140.000	0.000	142.00	31,666.00
0330	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	442.000	220.000	0.000	66.00	29,172.00
0340	04166098	000	DRILL SHAFT (NON-REINFORCED) (36 IN)	LF	50.000	339,440.000	0.000	229,390.00	11,469,500.00
0345	04206013	000	CL C CONC (ABUT)	CY	900.000	759.800	0.000	374.90	337,410.00
0350	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,900.000	20.600	0.000	20.60	39,140.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0355	04206029	000	CL C CONC (CAP)	CY	1,300.000	20.400	0.000	20.40	26,520.00
0360	04206037	000	CL C CONC (COLUMN)	CY	800.000	1,028.800	0.000	770.50	616,400.00
0365	04206043	000	CL C CONC (FOOTING)	CY	600.000	1,376.600	0.000	1,188.26	712,957.20
0370	04206045	000	CL C CONC (FOOTING)(MASS)	CY	800.000	232.800	0.000	116.40	93,120.00
0380	04206082	000	CL F CONC (CAP)	CY	600.000	2,568.400	0.000	1,266.20	759,720.00
0395	04226001	000	REINF CONC SLAB	SF	10.000	243,857.000	0.000	120,451.16	1,204,511.60
0400	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	25.000	5,787.000	0.000	5,787.00	144,675.00
0401	04226035		APPROACH SLAB (EXTEND)	CY	611.320	0.000	38.889	38.89	23,773.62
CO 16 ADDS ITEM FOR APPROACH SLAB EXTEND									
0405	04236003	004	RETAINING WALL (TEMP WALL)	SF	10.000	56,463.000	13,263.000	78,281.50	782,815.00
0410	04236012	004	RETAINING WALL (MSE) (WAVE SCHEME)	SF	30.000	246,016.890	0.000	138,301.89	4,149,056.70
0415	04256038	000	PRESTR CONC GIRDER (TX46)	LF	90.000	925.500	0.000	925.50	83,295.00
0420	04256039	000	PRESTR CONC GIRDER (TX54)	LF	100.000	19,493.000	0.000	9,746.50	974,650.00
0425	04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	12,294.820	0.000	6,147.46	799,169.80
0430	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	224.400	0.000	180.93	81,417.60
0435	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	1,118.000	0.000	197.86	89,036.10
0445	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	1,009.000	0.000	51.08	22,987.35
0453	04386004		CLEANING AND SEALING EXIST JOINTS(CL7)	LF	51.964	0.000	284.000	284.00	14,757.92
CO 66 ADDS ITEM FOR CLEAN & SEAL EXIST JOINTS									
0455	04506023	000	RAIL (TY SSTR)	LF	35.000	20,411.000	0.000	9,605.00	336,175.00
0460	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	35.000	15,774.000	0.000	698.00	24,430.00
0470	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,680.000	0.000	832.00	83,200.00
0475	04546004	000	ARMOR JOINT (SEALED)	LF	50.000	72.000	0.000	72.00	3,600.00
0485	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	250.600	1,822.000	0.000	1,398.88	350,559.33
0490	04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	260.150	2,201.000	30.000	590.57	153,636.79
0495	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	260.700	2,759.000	0.000	2,746.46	716,002.11
0500	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	289.550	3,814.000	0.000	4,131.89	1,196,388.75
0505	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	367.650	1,595.000	0.000	1,324.83	487,073.75
0510	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	354.350	1,579.000	246.000	1,575.59	558,310.31
0515	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	387.550	40.000	0.000	32.00	12,401.60
0520	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	432.750	755.000	-73.000	683.89	295,953.40
0525	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	478.750	1,800.000	77.000	1,456.73	697,409.50
0530	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	516.700	2,029.000	0.000	1,043.00	538,918.10
0535	04626016	000	CONC BOX CULV (7 FT X 5 FT)	LF	637.300	998.000	0.000	762.40	485,877.52
0540	04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	689.500	469.000	0.000	493.99	340,606.11
0545	04626025	000	CONC BOX CULV (9 FT X 6 FT)	LF	853.850	1,281.000	0.000	1,263.00	1,078,412.55
0550	04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	1,107.600	864.000	0.000	864.00	956,966.40
0555	04646003	000	RC PIPE (CL III)(18 IN)	LF	82.350	15,780.000	933.000	9,289.85	765,019.16
0560	04646005	000	RC PIPE (CL III)(24 IN)	LF	88.650	15,595.000	-152.000	11,464.38	1,016,317.30
0565	04646007	000	RC PIPE (CL III)(30 IN)	LF	102.500	5,871.000	-93.000	3,158.50	323,746.28
0570	04646008	000	RC PIPE (CL III)(36 IN)	LF	130.500	5,161.000	0.000	3,835.97	500,594.12
0580	04646010	000	RC PIPE (CL III)(48 IN)	LF	195.050	274.000	0.000	289.00	56,369.45
0585	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	3,522.000	11.000	0.000	7.00	24,654.00
0590	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	3,975.000	12.000	0.000	9.00	35,775.00
0595	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,846.000	9.000	0.000	7.00	33,922.00
0600	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,395.000	5.000	0.000	1.00	2,395.00
0605	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,840.000	3.000	0.000	1.00	2,840.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0609	04656010		JCTBOX(COMPL)(PJB)(5FTX6FT) CO 47 ADDS ITEM MISSED IN PLANS	EA	8,212.800	0.000	1.000	1.00	8,212.80
0610	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	7,594.000	9.000	0.000	7.50	56,955.00
0615	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,138.000	6.000	1.000	5.00	55,690.00
0616	04656030		INLET (COMPL)(PCU)(3FT)(LEFT) Item Added By CO 55	EA	6,014.010	0.000	1.000	1.00	6,014.01
0621	04656130		INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT) ADDED BY CO 13	EA	6,259.410	0.000	2.000	2.00	12,518.82
0622	04656041		INLET (COMPL)(PCU)(6FT)(NONE)	EA	4,154.370	0.000	1.000	3.00	12,463.11
0625	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	2,811.000	1.000	0.000	1.00	2,811.00
0626	04656070		INLET (COMPL)(PSL)(RC)(3FTX3FT) CO 74 ADDS ITEM FOR ADDITIONAL TEMP DRAINAGE	EA	6,995.070	0.000	7.000	7.00	48,965.49
0630	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,499.000	6.000	0.000	3.00	10,497.00
0635	04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	4,903.000	2.000	0.000	2.00	9,806.00
0640	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	14,249.000	7.000	0.000	3.00	42,747.00
0641	04656144		INLET (COMPL)(PSL)(FG)(8FTX8FT-4FTX4FT) Item Added By CO 50	EA	18,665.650	0.000	2.000	2.00	37,331.30
0645	04656166	001	INLET (COMPL)(TY AAD)	EA	4,624.000	33.000	0.000	22.00	101,728.00
0650	04656167	001	INLET (COMPL)(TY AD)	EA	2,817.000	39.000	-4.000	8.00	22,536.00
0655	04656170	001	INLET (COMPL)(TY AZ)	EA	4,555.000	9.000	0.000	5.00	22,775.00
0660	04656172	001	INLET (COMPL)(TY AZR2G)	EA	9,252.000	46.000	0.000	25.50	235,926.00
0665	04656176	001	INLET (COMPL)(CURB)(TY C1)	EA	5,135.000	213.000	-3.000	137.00	703,495.00
0670	04656177	001	INLET (COMPL)(TY AZ2G)	EA	7,253.000	132.000	0.000	79.00	572,987.00
0675	04656225	001	JCT BOX (COMPL)(SPL)	EA	23,321.000	3.000	0.000	1.00	23,321.00
0680	04656341	001	INLET (COMPL) (EXT) (TY CI)	EA	816.000	99.000	-1.000	63.00	51,408.00
0685	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	11,944.000	2.000	0.000	1.00	11,944.00
0690	04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	60,241.000	2.000	0.000	1.00	60,241.00
0695	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	25,019.000	2.000	0.000	2.00	50,038.00
0705	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	44,673.000	3.000	0.000	3.00	134,019.00
0710	04666207	000	WINGWALL (SW - 0) (HW=4 FT)	EA	15,830.000	2.000	0.000	2.00	31,660.00
0715	04666209	000	WINGWALL (SW - 0) (HW=6 FT)	EA	30,326.000	1.000	0.000	1.00	30,326.00
0720	04676133	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(4:1) (P)	EA	5,804.000	2.000	0.000	2.00	11,608.00
0725	04676213	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (P)	EA	10,908.000	3.000	0.000	2.00	21,816.00
0735	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	721.000	2.000	0.000	4.00	2,884.00
0740	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	885.000	6.000	0.000	2.00	1,770.00
0745	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,140.000	43.000	0.000	29.00	33,060.00
0750	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	1,406.000	4.000	0.000	3.00	4,218.00
0755	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	1,711.000	1.000	0.000	1.00	1,711.00
0765	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,659.000	24.000	0.000	21.00	76,839.00
0770	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,500.000	2.000	0.000	1.00	3,500.00
0774	04796002		ADJUSTING INLETS	EA	896.090	0.000	4.000	7.00	6,272.63
0780	04966002	000	REMOV STR (INLET)	EA	247.000	58.000	1.000	37.00	9,139.00
0785	04966003	000	REMOV STR (MANHOLE)	EA	262.000	66.000	0.000	14.00	3,668.00
0790	04966004	000	REMOV STR (SET)	EA	139.000	47.000	0.000	25.00	3,475.00
0795	04966007	000	REMOV STR (PIPE)	LF	16.050	24,445.000	191.000	11,016.60	176,816.43
0800	04966008	000	REMOV STR (BOX CULVERT)	LF	89.050	4,388.000	0.000	3,791.00	337,588.55
0805	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	3.000	0.000	3.00	75,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0810	04966040	000	REMOV STR (RET WALL)	LF	50.000	2,430.000	0.000	2,414.00	120,700.00
0815	05006001	000	MOBILIZATION	LS	17,989,879.000	1.000	0.000	0.90	16,190,891.10
0820	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	59.000	0.000	59.00	885,000.00
0823	05066001		ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.130	0.000	400.000	77.00	1,858.01
CO 52 ADDS ITEM FOR ENHANCING EROSION CONTROL									
0825	05066021	004	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	29.000	2,798.000	0.000	2,070.89	60,055.82
0835	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	44,404.000	0.000	3,466.00	10,398.00
0840	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	44,404.000	0.000	733.00	733.00
0845	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.000	20,525.000	0.000	1,010.00	4,040.00
0855	05086001	000	CONSTRUCTING DETOURS	SY	70.000	56,467.000	0.000	102,648.60	7,185,402.28
0860	05126001	001	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	35.000	29,432.000	0.000	29,490.00	1,032,150.00
0865	05126009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	5,265.000	0.000	2,195.00	76,825.00
0870	05126010	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	140.000	0.000	220.00	7,700.00
0875	05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	5.000	20,000.000	0.000	54,390.00	271,950.00
0880	05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	72,622.000	0.000	54,960.00	164,880.00
0885	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	71,790.000	-22,940.000	78,040.00	234,120.00
0890	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	1,540.000	-160.000	3,380.00	10,140.00
0895	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	49,432.000	0.000	29,430.00	117,720.00
0900	05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	5,265.000	32,585.000	3,240.00	12,960.00
0905	05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	140.000	360.000	180.00	720.00
0930	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	86,507.000	0.000	43,286.00	216,430.00
0940	05306004	000	DRIVEWAYS (CONC)	SY	70.000	10,049.000	0.000	5,617.86	393,250.48
0975	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	12,629.000	0.000	11,978.00	53,901.00
0980	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,990.000	10.000	8.000	28.00	55,720.00
0985	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	760.000	10.000	3.000	11.00	8,360.00
0990	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	25,100.000	18.000	7.000	19.00	476,900.00
1005	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	363.000	28.000	0.000	28.00	10,164.00
1010	06106010	000	REMOVE RD IL ASM (U/P)	EA	244.000	12.000	0.000	12.00	2,928.00
1030	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.550	14,508.000	0.000	2,537.00	16,617.35
1035	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.550	6,938.000	0.000	335.00	3,534.25
1040	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	8.100	1,235.000	0.000	345.00	2,794.50
1045	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	18.400	17,495.000	0.000	355.00	6,532.00
1050	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	9.350	920.000	0.000	345.00	3,225.75
1055	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	24.700	505.000	0.000	355.00	8,768.50
1065	06186070	000	CONDT (RM) (2")	LF	20.100	966.000	0.000	180.00	3,618.00
1075	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	38,280.000	0.000	3,815.00	2,861.25
1100	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.450	6,785.000	0.000	2,205.00	3,197.25
1110	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.050	3,160.000	0.000	1,515.00	3,105.75
1115	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.200	4,150.000	0.000	1,535.00	3,377.00
1135	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.200	12,745.000	0.000	2,150.00	4,730.00
1140	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.050	8,590.000	0.000	2,880.00	5,904.00
1150	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	955.650	154.000	0.000	31.00	29,625.15
1160	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.200	540.000	0.000	13,950.00	44,640.00
1165	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,581.250	12.000	4.000	90.00	142,312.50
1170	06286002	000	REMOVE ELECTRICAL SERVICES	EA	788.750	5.000	1.000	1.00	788.75
1175	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,577.250	6.000	0.000	1.00	5,577.25
1180	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	5,378.680	3.000	0.000	2.00	10,757.36
1185	06286146	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(U)	EA	5,610.600	2.000	0.000	2.00	11,221.20



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1270	06476003	000	REMOVE LRSA	EA	1,500.000	12.000	0.000	5.00	7,500.00
1290	06506204	000	REMOVE OVERHD SIGN SUP	EA	10,414.000	6.000	0.000	6.00	62,484.00
1305	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.250	84,256.000	0.000	35,670.00	8,917.50
1315	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	77,545.000	0.000	82,230.00	16,446.00
1316	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	2.120	0.000	6.000	941.00	1,994.92
1317	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	42.420	0.000	2.000	40.00	1,696.80
1318	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	63.630	0.000	2.000	17.00	1,081.71
1319	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	53.030	0.000	2.000	23.00	1,219.69
1320	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.250	81,582.000	0.000	39,862.00	9,965.50
1330	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.850	89,325.000	0.000	92,647.00	78,749.95
1335	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	3.000	1,511.000	0.000	1,393.00	4,179.00
1340	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	88,560.000	0.000	271,460.00	217,168.00
1345	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.400	412.000	0.000	22,992.00	32,188.80
1350	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	83,535.000	0.000	283,564.00	226,851.20
1370	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	400.000	39.000	0.000	8.00	3,200.00
1385	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	350.000	6.000	0.000	12.00	4,200.00
1390	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	45.000	0.000	13.00	3,250.00
1405	06726010	001	REFL PAV MRKR TY II-C-R	EA	4.000	3,965.000	0.000	2,075.00	8,300.00
1406	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.420	0.000	340.000	2,736.00	1,149.12
1407	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.530	0.000	53.000	1,592.00	843.76
1408	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.060	0.000	780.000	413.00	437.78
1409	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	2.120	0.000	70.000	362.00	767.44
1410	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	211,439.000	0.000	91,124.00	22,781.00
1411	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	42.420	0.000	2.000	7.00	296.94
1413	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	53.030	0.000	1.000	9.00	477.27
1415	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	506,677.000	0.000	66,207.25	662.07
1425	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	29,988.000	0.000	4,143.60	165.74
1450	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	39.000	0.000	8.00	40.00
1470	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	7.000	45.000	0.000	1.00	7.00
1480	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	31,373.000	5.000	0.000	2.00	62,746.00
1485	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,943.000	3.000	0.000	2.20	10,874.60
1490	06816001	000	TEMP TRAF SIGNALS	EA	40,106.000	3.000	0.000	3.00	120,318.00
1495	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	224.250	56.000	0.000	27.00	6,054.75
1500	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	224.250	17.000	0.000	6.00	1,345.50
1505	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	224.250	56.000	0.000	27.00	6,054.75
1510	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	224.250	17.000	0.000	6.00	1,345.50
1515	06826005	000	VEH SIG SEC (12")LED(RED)	EA	224.250	56.000	0.000	27.00	6,054.75
1520	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	224.250	34.000	0.000	12.00	2,691.00
1530	06826023	000	BACK PLATE (12")(3 SEC)	EA	43.700	56.000	0.000	28.00	1,223.60
1535	06826024	000	BACK PLATE (12")(4 SEC)	EA	50.600	17.000	0.000	4.00	202.40
1540	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.450	14,145.000	0.000	4,780.00	6,931.00
1545	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.600	14,405.000	0.000	4,990.00	7,984.00
1550	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.250	14,300.000	0.000	4,355.00	9,798.75
1555	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,277.000	2.000	0.000	2.00	16,554.00
1560	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,653.000	2.000	0.000	2.00	19,306.00
1565	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	10,624.000	2.000	0.000	2.00	21,248.00
1570	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,021.000	4.000	0.000	3.00	33,063.00
1605	06866211	000	INS TRF SIG PL AM(S)2 ARM(55-32')LUM	EA	24,369.000	1.000	0.000	1.00	24,369.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1610	06866239	000	INS TRF SIG PL AM(S)2 ARM(60-32')LUM	EA	23,977.000	1.000	0.000	1.00	23,977.00
1620	06866267	000	INS TRF SIG PL AM(S)2 ARM(65-32')LUM	EA	23,647.000	1.000	0.000	1.00	23,647.00
1640	07306107	003	FULL - WIDTH MOWING	CYC	2,400.000	15.000	0.000	2.00	4,800.00
1650	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,000.000	59.000	0.000	28.00	84,000.00
1655	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,000.000	59.000	0.000	45.00	180,000.00
1665	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	1,034.000	0.000	478.00	95,600.00
1670	40066025	000	SOUND WALL (WAVE SCHEME)(14 FT)	LF	350.000	638.000	0.000	638.00	223,300.00
1675	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	187.000	120.000	0.000	191.00	35,717.00
1680	60026001	000	VIVDS PROCESSOR SYSTEM	EA	11,408.000	3.000	0.000	3.00	34,224.00
1690	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.850	27,980.000	0.000	24,730.00	70,480.50
1720	60166010	000	ITS MULTI-DUCT CND (PVC-80)	LF	17.550	18,200.000	0.000	3,308.00	58,055.40
1725	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	53.850	21,380.000	0.000	946.00	50,942.10
1740	60336001	000	CTMS RELOCATION (CCTV)	EA	4,743.000	4.000	0.000	3.00	14,229.00
1745	60336002	000	CTMS RELOCATION (HUB BLDG)	EA	6,929.000	6.000	0.000	1.00	6,929.00
1810	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,049.000	5.000	0.000	2.00	12,098.00
1840	61856002	000	TMA (STATIONARY)	DAY	353.000	176.000	0.000	15.00	5,295.00
1845	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,113.000	141.000	0.000	18.00	56,034.00
1850	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	162.000	24.000	0.000	9.00	1,458.00
1855	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	183.000	16.000	0.000	6.00	1,098.00
2410	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	593,197.40	593,197.40
2415	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	50,326.98	-50,326.98
2435	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500,000.000	0.000	310,486.98	310,486.98
2490	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	4,926,270.07	4,926,270.07
2495	96066001		FORCE ACCOUNT ID 1	DOL	1.000	750,000.000	0.000	282,298.72	282,298.72
			CRASH CUSHION ATTENUATORS						
2507	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	2,868.650	0.000	1.000	1.00	2,868.65
			CO 4 ADDS ITEM FOR REVISIONS FOR RW OFFSET BY LS						
2508	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1,420.400	0.000	1.000	1.00	1,420.40
			CO 5 ADDS ITEM FOR ADD'L STRIPING MINIMUM CALL-OUT BY LS						
2509	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	4,626.260	0.000	1.000	1.00	4,626.26
			GROUND BOX REMOV/SS CONFLICT						
2511	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	14,581.470	0.000	3.000	3.00	43,744.41
			CO 12 - 10" INSERTA VALVE						
2512	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	17,895.530	0.000	1.000	1.00	17,895.53
			CO 12 - 12" INSERTA VALVE						
2513	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.000	20,000.000	18,305.37	18,305.37
			CTB-MBGF Connectors & Attenuators Repairs added by CO 19						
2514	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	3,230.030	0.000	1.000	1.00	3,230.03
			EXCAVATING FOR PHONOSCOPE						
2515	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	10,263.240	0.000	1.000	1.00	10,263.24
			CO 12 - 8" LINESSTOP						
2517	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	12,048.590	0.000	1.000	1.00	12,048.59
			CO 12 - 12" LINESSTOP						
2518	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	2,477.660	0.000	4.000	4.00	9,910.64
			Convert Inlet TY AD to TY AZ						
2519	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	691.020	0.000	4.000	4.00	2,764.08
			Inlet Aprons						

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2520	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 12 - 8" LINESTOP DAILY RENTAL RATE	DOL	530.250	0.000	2.000	8.00	4,242.00
2522	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 12 - 12" LINESTOP DAILY RENTAL RATE	DOL	689.330	0.000	2.000	8.00	5,514.64
2523	96086022		UNIQUE CHANGE ORDER ITEM 22 Added by CO 29	DOL	120,388.930	0.000	2.000	2.00	240,777.86
2524	96086023		UNIQUE CHANGE ORDER ITEM 23 Added by CO 29	DOL	1,962.120	0.000	2.000	2.00	3,924.24
2525	96086024		UNIQUE CHANGE ORDER ITEM 24 Added by CO 29	DOL	15,548.720	0.000	1.000	1.00	15,548.72
2529	96086028		UNIQUE CHANGE ORDER ITEM 28 Relocation of CTMS and Electrical Service at Sound Wall	DOL	36,243.890	0.000	1.000	1.00	36,243.89
2533	96086032		UNIQUE CHANGE ORDER ITEM 32 Adjust Temporary Signals	DOL	7,843.380	0.000	1.000	1.00	7,843.38
2534	96086033		UNIQUE CHANGE ORDER ITEM 33 Adjust Temporary CTMS for C1+C2 Headwall	DOL	3,043.580	0.000	1.000	1.00	3,043.58
2535	96086034		UNIQUE CHANGE ORDER ITEM 34 CO 39 ADDS ITEM FOR EXTENSION OF EAST C1 CULVERT BY LS	DOL	17,212.060	0.000	1.000	1.00	17,212.06
2537	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 42 ADDS CAP INLETS WITH STEEL PLATE BY EA	DOL	3,127.570	0.000	13.000	13.00	40,658.41
2538	96086037		UNIQUE CHANGE ORDER ITEM 37 CO 43 ADDS ITEM FOR CTMS RELOCATION AT DELPAPA BY LS	DOL	9,488.450	0.000	1.000	1.00	9,488.45
2541	96086040		UNIQUE CHANGE ORDER ITEM 40 CO 44 ADDS ITEM FOR ADDED SIGNS AT NBML EXIT- FM-1765 BY LS	DOL	1,522.000	0.000	1.000	1.00	1,522.00
2542	96086041		UNIQUE CHANGE ORDER ITEM 41 CO 53 ADD'L TEMPORARY SPEED LIMIT SIGNS BY LS	DOL	4,747.000	0.000	1.000	1.00	4,747.00
2543	96086042		UNIQUE CHANGE ORDER ITEM 42 CO 54 ADDS ITEM TO RELOCATE TIMBER POLES BY LS	DOL	6,870.140	0.000	1.000	1.00	6,870.14
2544	96086043		UNIQUE CHANGE ORDER ITEM 43 CO 55 ADDS TO REALIGN CTB BY LS	DOL	8,323.500	0.000	1.000	1.00	8,323.50
2545	96086044		UNIQUE CHANGE ORDER ITEM 44 CO 56 ADDS ITEM FOR REPLACE CTB BY LS	DOL	6,984.590	0.000	1.000	1.00	6,984.59
2546	96086045		UNIQUE CHANGE ORDER ITEM 45 CO 56 ADDS ITEM FOR REPLACE CTB TRAFFIC CONTROL BY LS	DOL	4,969.000	0.000	1.000	1.00	4,969.00
2547	96086046		UNIQUE CHANGE ORDER ITEM 46 CO 46 ADDS ITEM TO REPAIR DAMGED RCB AT SKYLINE ADDED BY LS	DOL	6,788.800	0.000	1.000	1.00	6,788.80
2548	96086047		UNIQUE CHANGE ORDER ITEM 47 CO 57 ADDS ITEM FOR OFFSET 6IN FORCE MAIN AT CULVERT D BY LS	DOL	26,978.530	0.000	1.000	1.00	26,978.53
2549	96086048		UNIQUE CHANGE ORDER ITEM 48 CO 58 ADDS ITEM FOR CLEAN & SEAL JOINTS ADDED BY LS	DOL	13,065.360	0.000	1.000	1.00	13,065.36
2550	96086049		UNIQUE CHANGE ORDER ITEM 49 CO 58 ADDS ITEM FOR TRAFFIC CONTROL FOR CLEAN & SEAL J BY EA	DOL	2,654.000	0.000	1.000	1.00	2,654.00
2551	96086050		UNIQUE CHANGE ORDER ITEM 50 CO 14 ADDS ITEM FOR VAUTHIER BRIDGE-DEMO TRAFF-CONT BY LS	DOL	5,278.000	0.000	1.000	1.00	5,278.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2552	96086051		UNIQUE CHANGE ORDER ITEM 51 CO 14 ADDS ITEM FOR VAUTH BRIDG-DEMO EQUIP EXTRA COSTS BY LS	DOL	8,396.000	0.000	1.000	1.00	8,396.00
2553	96086052		UNIQUE CHANGE ORDER ITEM 52 CO 48 ADDS ITEM FOR REMOVE CIP BOX CULVERT BY LS	DOL	7,865.120	0.000	1.000	1.00	7,865.12
2554	96086053		UNIQUE CHANGE ORDER ITEM 53 CO 59 ADDS ITEM FOR MODIFICATIONS TO INLET F2591J BY LS	DOL	8,947.370	0.000	1.000	1.00	8,947.37
2555	96086054		UNIQUE CHANGE ORDER ITEM 54 CO 60 ADDS ITEM FOR BRACE TIMBER POLE BY EA	DOL	1,957.230	0.000	1.000	1.00	1,957.23
2556	96086055		UNIQUE CHANGE ORDER ITEM 55 CO 61 ADDS REALIGN CTB 2 BY LS	DOL	6,000.520	0.000	1.000	1.00	6,000.52
2557	96086056		UNIQUE CHANGE ORDER ITEM 56 CO 61 ADDS TRAFFIC CONTROL FOR REALIGN CTB 2 BY LS	DOL	5,952.000	0.000	1.000	1.00	5,952.00
2558	96086057		UNIQUE CHANGE ORDER ITEM 57 CO 62 ADDS ITEM TO TIE IN EXISTING DRAINAGE @ MAGNOLIA BY LS	DOL	6,063.450	0.000	1.000	1.00	6,063.45
2559	96086058		UNIQUE CHANGE ORDER ITEM 58 CO 63 ADDS ADDITIONAL SIGNS FOR RAMPS BY LS	DOL	17,119.770	0.000	1.000	1.00	17,119.77
2561	96086060		UNIQUE CHANGE ORDER ITEM 60 CO 18 ADDS MODIFY OVERLAPPED CTB BY LS	DOL	2,040.120	0.000	1.000	1.00	2,040.12
2562	96086061		UNIQUE CHANGE ORDER ITEM 61 CO 18 ADDS MBGF CONNECTORS BY LS	DOL	2,447.140	0.000	1.000	1.00	2,447.14
2563	96086062		UNIQUE CHANGE ORDER ITEM 62 CO 18 ADDS CORE AND PIN CTB BY LS	DOL	13,031.420	0.000	1.000	1.00	13,031.42
2564	96086063		UNIQUE CHANGE ORDER ITEM 63 CO 06 ADDS ITEM FOR TCP MODIF PHASE 1-1 BARRICADES BY LS	DOL	3,036.000	0.000	1.000	1.00	3,036.00
2565	96086064		UNIQUE CHANGE ORDER ITEM 64 CO 06 ADDS ITEM FOR TCP MODIF PHASE 1 STEEP 5A BARRICADES BY	DOL	886.000	0.000	1.000	1.00	886.00
2571	96086069		UNIQUE CHANGE ORDER ITEM 69 CO 66 ADDS ITEM FOR MOB-SUBC TO CLEAN/SEAL FM1765 BY LS	DOL	5,302.500	0.000	1.000	1.00	5,302.50
2572	96086070		UNIQUE CHANGE ORDER ITEM 70 CO 66 ADDS ITEM FOR TRAFFIC CONTROL LANE CLOSURES BY EA	DOL	4,534.000	0.000	2.000	2.00	9,068.00
2573	96086071		UNIQUE CHANGE ORDER ITEM 71 CO 70 ADDS ITEM FOR ADDITIONAL EXIT CLOSED PLAQUES BY LS	DOL	812.160	0.000	1.000	1.00	812.16
2574	96086072		UNIQUE CHANGE ORDER ITEM 72 CO 75 ADDS ITEM FOR ADDITIONAL METAL CONDUIT REMOVAL BY LS	DOL	3,789.230	0.000	1.000	1.00	3,789.23
2576	96086074		UNIQUE CHANGE ORDER ITEM 74 CO 68 ADDS ITEM FOR MINIMUM STRIPING CALLOUT CHARGE BY LS	DOL	2,864.540	0.000	1.000	1.00	2,864.54
2577	96086075		UNIQUE CHANGE ORDER ITEM 75 CO 8 ADDS ITEM FOR P1S2 COVERING & REMOV OVERH SIGNS BY LS	DOL	3,110.440	0.000	1.000	1.00	3,110.44
2578	96086076		UNIQUE CHANGE ORDER ITEM 76 CO 8 ADDS ITEM FOR LANE CLOSURES FOR OVERH SIGN WORK BY EA	DOL	2,019.000	0.000	3.000	3.00	6,057.00
2579	96086077		UNIQUE CHANGE ORDER ITEM 77 CO 25 ADDS ITEM FOR REMOVAL OF 6" PVC DRAINAGE PIPE BY LS	DOL	32,093.170	0.000	1.000	1.00	32,093.17
2580	96086078		UNIQUE CHANGE ORDER ITEM 78 CO 74 ADDS ITEM FOR TEMP SIGNS FOR SBML RAMPS BY LS	DOL	21,198.560	0.000	1.000	1.00	21,198.56

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2581	96086079		UNIQUE CHANGE ORDER ITEM 79 CO 74 ADDS ITEM FOR RELOCATING TEMP LARGE SIGNS BY LS	DOL	8,329.170	0.000	1.000	1.00	8,329.17
876	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1) Added via CO 41	LF	7.210	0.000	33,665.000	800.00	5,768.00

Category Subtotal \$119,069,635.71

PROJECT ROW 500-4-137 CONTROL 050004137

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2070	04006005	000	CEM STABIL BKFL	CY	36.850	214.000	0.000	34.00	1,252.90
2075	04006006	000	CUT & RESTORING PAV	SY	257.000	94.000	0.000	3,101.13	796,991.18
2080	04016001	000	FLOWABLE BACKFILL	CY	258.950	65.000	6.000	11.00	2,848.45
2085	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.850	1,674.000	990.000	1,811.00	3,350.35
2095	70176007	003	SANITARY SEWER (12IN) (PVC) (C900)	LF	123.150	168.000	0.000	380.00	46,797.00
2100	70176009	003	SANITARY SEWER (18 IN) (PVC) (C900)	LF	213.150	572.000	0.000	525.00	111,903.75
2105	70176046	003	CASING (STEEL) (SANITARY SEWER) (30 IN)	LF	479.500	70.000	0.000	70.00	33,565.00
2110	70176047	003	MANHOLES (SAN SEWER) (TY 1)	EA	6,671.000	8.000	0.000	6.00	40,026.00
2115	70176049	003	MANHOLE (SAN SEWER) (TY IV)	EA	13,106.000	1.000	0.000	1.00	13,106.00
2125	70176071	003	JCK BOR OR TUN CSNG(STL)(SAN SWR)(30IN)	LF	787.700	282.000	0.000	282.00	222,131.40
2130	70176094	003	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	317.000	8.000	0.000	5.00	1,585.00
2145	70176113	003	REMOVE EXIST SAN SWR PIPE (10")	LF	26.500	40.000	0.000	180.00	4,770.00
2155	70176134	003	ABAND/FILL EXIST SAN SWR PIPE (10IN)	LF	5.200	457.000	0.000	352.00	1,830.40
2170	70496017	002	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	118.400	1,903.000	423.000	2,333.00	276,227.20
2173	70496048		CASING STEEL (24IN) Added via CO 09	LF	398.850	0.000	56.000	56.00	22,335.60
2175	70496052	002	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	100.000	32.000	0.000	26.00	2,600.00
2183	70496064		ADJUST WATER VALVE BOX	EA	294.550	0.000	3.000	2.00	589.10
2185	70496068	002	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	644.700	513.000	0.000	529.21	341,181.69
2190	70496069	002	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	649.200	508.000	0.000	508.00	329,793.60
2195	70496071	002	JCK TUN BOR OR AUG CSG (STL) (24IN)	LF	729.200	923.000	102.000	1,019.50	743,419.40
2215	70496088	002	TAPPING SLEEVE AND VALVE (12IN X 8IN)	EA	6,905.000	1.000	0.000	1.00	6,905.00
2220	70496090	002	TAPPING SLEEVE AND VALVE (12IN X 12IN)	EA	7,654.000	1.000	1.000	2.00	15,308.00
2225	70496104	002	FIRE HYDRANT ASSEMBLY	EA	7,259.000	6.000	0.000	6.00	43,554.00
2230	70496114	002	REMOVING FIRE HYDRANT	EA	310.000	6.000	0.000	6.00	1,860.00
2235	70496115	002	REMOVING WATER VALVE AND BOX	EA	155.000	13.000	0.000	10.00	1,550.00
2240	70496126	002	CUT AND PLUG WATER MAIN (6IN)	EA	985.000	7.000	0.000	4.00	3,940.00
2245	70496127	002	CUT AND PLUG WATER MAIN (8IN)	EA	1,058.000	4.000	0.000	4.00	4,232.00
2255	70496129	002	CUT AND PLUG WATER MAIN (12IN)	EA	1,972.000	8.000	2.000	7.00	13,804.00
2260	70496139	002	WET CONNECTION (6IN)	EA	2,680.000	6.000	0.000	5.00	13,400.00
2265	70496140	002	WET CONNECTION (8IN)	EA	2,774.000	3.000	0.000	3.00	8,322.00
2270	70496141	002	WET CONNECTION (10IN)	EA	3,714.000	5.000	-2.000	3.00	11,142.00
2275	70496142	002	WET CONNECTION (12IN)	EA	3,910.000	7.000	1.000	8.00	31,280.00
2280	70496179	002	ASBESTOS ABATEMENT SUPT & COORDINATION	LS	50,000.000	1.000	0.000	0.50	25,000.00
2290	70496200	002	WTR MAIN PIPE(PVC)(6 IN)(DR 18) (C900)	LF	72.700	843.000	0.000	824.00	59,904.80
2295	70496201	002	WTR MAIN PIPE(PVC)(8 IN)(DR 18) (C900)	LF	75.850	603.000	0.000	603.00	45,737.56

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2300	70496202	002	WTR MAIN PIPE(PVC)(10 IN)(DR 18) (C900)	LF	135.650	129.000	2,078.000	2,190.00	297,073.50
2307	72826001		TAPPING SLEEVE AND VALVE (6IN X 6IN) CO 45 ADDS ITEM IN LIEU OF TAPPING SLEEV&VALV 10X6IN	EA	5,285.770	0.000	1.000	1.00	5,285.77
2501	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 16IN ST CA BY LF	DOL	20.740	0.000	513.000	513.00	10,639.62
2502	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 18IN ST CA BY LF	DOL	29.820	0.000	508.000	508.00	15,148.56
2503	96086003		UNIQUE CHANGE ORDER ITEM 3 CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 24IN ST CA BY LF	DOL	28.690	0.000	923.000	923.00	26,480.87
2504	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 30IN ST CA BY LF	DOL	37.510	0.000	282.000	282.00	10,577.82
2505	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 3 ADDS ITEM FOR SPLIT CASING SECTIONS BY EA	DOL	10,445.930	0.000	9.000	9.00	94,013.37
2536	96086035		UNIQUE CHANGE ORDER ITEM 35 Waterline and Water Valve Locate	DOL	1.000	0.000	9,871.920	9,871.92	9,871.92
<b>Category Subtotal</b>									<b>\$3,751,334.81</b>

PROJECT NH 1902(105) CONTROL 050004105

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0105	01326007	001	EMBANKMENT (FINAL)(ORD COMP)(TY D)	CY	10.000	5,554.000	0.000	0.000	0.00
0120	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	146,195.000	0.000	0.000	0.00
0125	01626002	000	BLOCK SODDING	SY	3.500	94,093.000	0.000	0.000	0.00
0130	01626003	000	STRAW OR HAY MULCH	SY	0.200	239,378.500	0.000	0.000	0.00
0140	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.150	146,195.000	0.000	0.000	0.00
0150	01686001	000	VEGETATIVE WATERING	MG	20.000	9,039.300	0.000	0.000	0.00
0155	01706002	000	IRRIGATION SYSTEM (TY I)	LS	20,000.000	1.000	0.000	0.000	0.00
0175	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	80.000	4,417.000	0.000	0.000	0.00
0186	03056008		SALV, HAUL & STKPL RCL APH PV (0"TO 4") CO 65 ADDS ITEM FOR MILLING & REMOVAL	SY	6.000	0.000	7,778.000	0.000	0.00
0187	03406106		D-GR HMA(SQ) TY-D PG64-22 CO 72 ADDS ITEM FOR MILL&OVERLAY	TON	161.140	0.000	1,228.000	0.000	0.00
0191	03406120	900	D-GR HMA(SQ) TY-D SAC-B PG70-22 CO 65 ADDS ITEM FOR WORK AT NBML	TON	133.453	0.000	855.580	0.000	0.00
0192	03406272		TACK COAT CO 72 ADDS ITEM FOR ASPHALT REPAIRS	GAL	9.570	0.000	1,250.000	0.000	0.00
0194	03546048		PLANE ASPH CONC PAV (3") CO 72 ADDS ITEM FOR ASPHALT REPAIRS	SY	4.580	0.000	11,161.000	0.000	0.00
0276	04036001	900	TEMPORARY SPL SHORING CO 83 ADDS ITEM FOR RW9 & RW10- ABUT 1765 TEMP SOIL NAILS	SF	60.927	0.000	0.000	0.000	0.00
0305	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	52.000	35.000	-35.000	0.000	0.00
0310	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	115.000	67.000	0.000	0.000	0.00
0315	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	300.000	1,872.000	0.000	0.000	0.00

0320	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	558.000	702.000	0.000	0.000	0.00
0335	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	350.000	320.000	0.000	0.000	0.00
0375	04206068	000	CL C CONC (SIGN COLUMN)	CY	800.000	618.450	0.000	0.000	0.00
0385	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	174.800	0.000	0.000	0.00
0390	04206153	000	CL A CONC (DITCH INTERCEPTOR STRUCTURE)	EA	3,317.000	41.000	0.000	0.000	0.00
0440	04326003	000	RIPRAP (CONC)(6 IN)	CY	450.000	110.000	0.000	0.000	0.00
0450	04326011	000	RIPRAP (CONC) (CL B) (6")	CY	450.000	116.800	0.000	0.000	0.00
0451	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	770.080	0.000	315.500	0.000	0.00
			CO 64 ADDS ITEM FOR ML'S MOWSTRIP						
0452	04386001		CLEANING AND SEALING EXISTING JOINTS	LF	6.630	0.000	1,250.000	0.000	0.00
			CO 72 ADDS ITEM						
0465	04506103	000	RAIL (TY PR11)	LF	100.000	576.000	0.000	0.000	0.00
0480	04606003	000	CMP (GAL STL 24 IN)	LF	82.600	229.000	0.000	0.000	0.00
0575	04646009	000	RC PIPE (CL III)(42 IN)	LF	161.000	462.000	0.000	0.000	0.00
0620	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	5,063.000	2.000	-2.000	0.000	0.00
0700	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	24,208.000	1.000	0.000	0.000	0.00
0730	04676219	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1) (C)	EA	11,418.000	1.000	0.000	0.000	0.00
0760	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,712.000	1.000	0.000	0.000	0.00
0775	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	55.000	100.000	0.000	0.000	0.00
0824	05066011		ROCK FILTER DAMS (REMOVE)	LF	12.130	0.000	400.000	0.000	0.00
			CO 52 ADDS ITEM FOR ENHANCING EROSION CONTROL						
0830	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	2,798.000	0.000	0.000	0.00
0850	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	20,525.000	0.000	0.000	0.00
0856	05086001		CONSTRUCTING DETOURS	SY	70.000	0.000	824.000	0.000	0.00
			Added by CO 29						
0886	05126033		PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	0.000	1,250.000	0.000	0.00
			Added by CO 29						
0891	05126034		PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	0.000	40.000	0.000	0.00
			Added by CO 29						
0901	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	0.000	1,250.000	0.000	0.00
			Added by CO 29						
0906	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	0.000	40.000	0.000	0.00
			Added by CO 29						
0910	05126080	001	PORT CTB CONNECT HARDWARE	EA	50.000	1,920.000	0.000	0.000	0.00
0915	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	40.000	767.000	0.000	0.000	0.00
0920	05146002	000	PERM CTB (SGL SLOPE) (TY 2) (42 )	LF	40.000	16,516.000	0.000	0.000	0.00
0925	05286004	000	LANDSCAPE PAVERS	SY	55.000	12,430.000	0.000	0.000	0.00
0935	05296010	000	CONC CURB (U-TURN)	LF	35.000	2,503.000	0.000	0.000	0.00
0945	05316002	000	CONC SIDEWALKS (5")	SY	60.000	17,428.000	0.000	0.000	0.00
0950	05316004	000	CURB RAMPS (TY 1)	EA	1,600.000	15.000	0.000	0.000	0.00
0955	05316010	000	CURB RAMPS (TY 7)	EA	1,600.000	56.000	0.000	0.000	0.00
0960	05316016	000	CURB RAMPS (TY 21)	EA	1,600.000	8.000	0.000	0.000	0.00
0965	05316017	000	CURB RAMPS (TY 22)	EA	3,100.000	4.000	0.000	0.000	0.00
0970	05366002	000	CONC MEDIAN	SY	70.000	8,572.000	0.000	0.000	0.00
0995	05456008	000	CRASH CUSH ATTEN (INSTL)(L)(N)(70)	EA	25,100.000	10.000	-10.000	0.000	0.00
1000	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	165.000	6.000	0.000	0.000	0.00
1015	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	2,392.000	36.000	0.000	0.000	0.00
1020	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	30,767.000	18.000	0.000	0.000	0.00
1021	96086083		UNIQUE CHANGE ORDER ITEM 83	DOL	17,838.000	0.000	0.000	0.000	0.00
			HI MST IL POLE (150 FT) (100 MPH)						
1025	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.750	23,160.000	0.000	0.000	0.00
1026	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	4.720	0.000	0.000	0.000	0.00

			CONDT (PVC) (SCH 40) (3") (CONC ENCSE)						
1031	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	4.290	0.000	0.000	0.000	0.00
			CONDT (PVC) (SCH 80) (2")						
1036	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	6.100	0.000	0.000	0.000	0.00
			CONDT (PVC) (SCH 80) (2") (BORE)						
1041	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	6.480	0.000	0.000	0.000	0.00
			CONDT (PVC) (SCH 80) (3")						
1046	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	13.850	0.000	0.000	0.000	0.00
			CONDT (PVC) (SCH 80) (3") (BORE)						
1051	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	10.210	0.000	0.000	0.000	0.00
			CONDT (PVC) (SCH 80) (4")						
1056	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	10.150	0.000	0.000	0.000	0.00
			CONDT (PVC) (SCH 80) (4") (BORE)						
1060	06186062	000	CONDT (RM) (3/4")	LF	16.650	1,446.000	0.000	0.000	0.00
1061	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.320	0.000	0.000	0.000	0.00
			CONDT (RM) (3/4")						
1066	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	6.840	0.000	0.000	0.000	0.00
			CONDT (RM) (2")						
1070	06186074	000	CONDT (RM) (3")	LF	19.600	4,450.000	0.000	0.000	0.00
1071	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	13.750	0.000	0.000	0.000	0.00
			CONDT (RM) (3")						
1076	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	0.030	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 14) INSULATED						
1080	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.850	1,497.000	0.000	0.000	0.00
1081	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	0.040	0.000	0.000	0.000	0.00
			ELEC CONDR (NO.12) BARE						
1085	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.850	2,994.000	0.000	0.000	0.00
1086	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	0.080	0.000	0.000	0.000	0.00
			ELEC CONDR (NO.12) INSULATED						
1090	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.050	11,262.000	0.000	0.000	0.00
1091	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	0.140	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 8) BARE						
1095	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	26,700.000	0.000	0.000	0.00
1096	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	0.270	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 8) INSULATED						
1101	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	0.430	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 6) BARE						
1105	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	320.000	0.000	0.000	0.00
1106	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	0.360	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 6) INSULATED						
1111	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	0.370	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 4) BARE						
1116	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	0.620	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 4) INSULATED						
1120	06206013	000	ELEC CONDR (NO.3) BARE	LF	2.750	160.000	0.000	0.000	0.00
1121	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	0.400	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 3) BARE						
1125	06206014	000	ELEC CONDR (NO.3) INSULATED	LF	2.250	320.000	0.000	0.000	0.00
1126	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	1.040	0.000	0.000	0.000	0.00
			ELEC CONDR (NO. 3) INSULATED						
1130	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.150	4,720.000	0.000	0.000	0.00
1131	96086026		UNIQUE CHANGE ORDER ITEM 26	DOL	0.460	0.000	0.000	0.000	0.00



			ELEC CONDR (NO. 2) BARE						
1136	96086027		UNIQUE CHANGE ORDER ITEM 27	DOL	1.040	0.000	0.000	0.000	0.00
			ELEC CONDR (NO.2) INSULATED						
1141	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	0.340	0.000	0.000	0.000	0.00
			TRAY CABLE (4 CONDR) (12 AWG)						
1145	06246001	000	GROUND BOX TY A (122311)	EA	701.000	9.000	0.000	0.000	0.00
1146	96086032		UNIQUE CHANGE ORDER ITEM 32	DOL	143.100	0.000	0.000	0.000	0.00
			GROUND BOX TY A						
1151	96086033		UNIQUE CHANGE ORDER ITEM 33	DOL	224.230	0.000	0.000	0.000	0.00
			GROUND BOX TY D W/ APRON						
1155	06246028	000	REMOVE GROUND BOX	EA	245.000	12.000	0.000	0.000	0.00
1190	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	4,541.100	7.000	0.000	0.000	0.00
1195	06366002	001	ALUMINUM SIGNS (TY G)	SF	21.000	679.250	-225.000	0.000	0.00
1200	06366003	001	ALUMINUM SIGNS (TY O)	SF	22.400	2,801.250	0.000	0.000	0.00
1205	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	430.000	77.000	0.000	0.000	0.00
1210	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	465.000	20.000	0.000	0.000	0.00
1215	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	545.000	96.000	0.000	0.000	0.00
1220	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	660.000	10.000	0.000	0.000	0.00
1225	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	600.000	7.000	0.000	0.000	0.00
1230	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	675.000	12.000	0.000	0.000	0.00
1235	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	780.000	9.000	0.000	0.000	0.00
1240	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	825.000	7.000	0.000	0.000	0.00
1245	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	790.000	5.000	0.000	0.000	0.00
1250	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	735.000	2.000	0.000	0.000	0.00
1251	06446054		IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	2,391.230	0.000	6.000	0.000	0.00
			Added via CO 33						
1255	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,460.000	8.000	0.000	0.000	0.00
1260	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,500.000	4.000	0.000	0.000	0.00
1265	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.850	4,406.170	-1,993.200	0.000	0.00
1275	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	14,194.000	12.000	0.000	0.000	0.00
1276	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	4,707.000	0.000	0.000	0.000	0.00
			CO 88 -INS OH SUP (35 FT CANT) (SPAN ONLY) BY EA						
1280	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	18,378.000	2.000	0.000	0.000	0.00
1281	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	5,960.000	0.000	0.000	0.000	0.00
			CO 88 INS OH SUP (40 FT CANT) (SPAN ONLY) BY EA						
1285	06506182	000	INS OH SN SUP(190 FT BRDG)(SPAN ONLY)	EA	142,819.000	1.000	0.000	0.000	0.00
1286	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	64,365.000	0.000	0.000	0.000	0.00
			CO 88 -INS OH SUP (190 FT BRDG) (SPAN ONLY) BY EA						
1295	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.000	480.000	0.000	0.000	0.00
1300	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.500	225.000	0.000	0.000	0.00
1310	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.800	400.000	0.000	0.000	0.00
1325	06626049	000	WK ZN PAV MRK REMOV (REFL) TY I-C	LF	1.600	174,516.000	0.000	0.000	0.00
1344	06626069		WK ZN PAV MRK REMOV (W)8"(DOT)	LF	6.360	0.000	402.000	0.000	0.00
1355	06626099	000	WK ZN PAV MRK REMOV (Y)8"(SLD)	LF	1.300	565.000	0.000	0.000	0.00
1360	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	1.000	2,367.000	0.000	0.000	0.00
1365	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	41.000	0.000	0.000	0.00
1375	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	350.000	4.000	0.000	0.000	0.00
1380	06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	450.000	7.000	0.000	0.000	0.00
1395	06686092	000	PREFAB PAV MRK TY C (W) (36" )(YLD TRI)	EA	45.000	99.000	0.000	0.000	0.00
1400	06726009	001	REFL PAV MRKR TY II-A-A	EA	4.000	323.000	0.000	0.000	0.00
1412	06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	53.030	0.000	2.000	0.000	0.00
1414	06776036		ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	53.030	0.000	2.000	0.000	0.00

1420	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	120,955.000	0.000	0.000	0.00
1430	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.100	26,894.000	0.000	0.000	0.00
1435	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.120	16,195.000	0.000	0.000	0.00
1440	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	1,671.000	0.000	0.000	0.00
1445	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	41.000	0.000	0.000	0.00
1455	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	5.000	4.000	0.000	0.000	0.00
1460	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	5.000	7.000	0.000	0.000	0.00
1465	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	5.000	6.000	0.000	0.000	0.00
1475	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	1.000	99.000	0.000	0.000	0.00
1525	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	403.950	48.000	0.000	0.000	0.00
1531	06826060		BACKPLATE W/REFL BRDR(3 SEC)	EA	280.870	0.000	0.000	0.000	0.00
			CO 82 ADDS QUANTITY						
1536	06826049		BACKPLATE W/REFL BRDR(4 SEC)	EA	320.640	0.000	0.000	0.000	0.00
			CO 82 ADDS QUANTITY						
1537	06826050		BACKPLATE W/REFL BRDR(5 SEC)	EA	303.410	0.000	0.000	0.000	0.00
			CO 82 ADDS QUANTITY						
1541	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	0.100	0.000	0.000	0.000	0.00
			TRF SIG CBL (TY A) (12 AWG) (2 CONDR)						
1546	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	0.600	0.000	0.000	0.000	0.00
			TRF SIG CBL (TY A) (12 AWG) (4 CONDR)						
1551	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	0.820	0.000	0.000	0.000	0.00
			TRF SIG CBL (TY A) (12 AWG) (7 CONDR)						
1556	96086086		UNIQUE CHANGE ORDER ITEM 86	DOL	748.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 32 FT) BLACK POWDER COAT						
1561	96086087		UNIQUE CHANGE ORDER ITEM 87	DOL	1,791.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 36 FT) BLACK POWDER COAT						
1566	96086088		UNIQUE CHANGE ORDER ITEM 88	DOL	1,761.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 40 FT) BLACK POWDER COAT						
1571	96086089		UNIQUE CHANGE ORDER ITEM 89	DOL	1,961.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 44 FT) BLACK POWDER COAT						
1575	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	17,266.000	1.000	0.000	0.000	0.00
1576	96086090		UNIQUE CHANGE ORDER ITEM 90	DOL	9,136.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 50 FT) BLACK POWDER COAT						
1580	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	19,389.000	1.000	0.000	0.000	0.00
1581	96086091		UNIQUE CHANGE ORDER ITEM 91	DOL	9,823.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 50 FT) (LUM) BLACK POWDER COAT						
1585	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	18,230.000	1.000	0.000	0.000	0.00
1586	96086092		UNIQUE CHANGE ORDER ITEM 92	DOL	9,300.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 55 FT) BLACK POWDER COAT						
1590	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	20,242.000	1.000	0.000	0.000	0.00
1591	96086093		UNIQUE CHANGE ORDER ITEM 93	DOL	10,082.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 55 FT) (LUM) BLACK POWDER COAT						
1595	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	20,815.000	1.000	0.000	0.000	0.00
1596	96086094		UNIQUE CHANGE ORDER ITEM 94	DOL	9,900.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 60 FT) BLACK POWDER COAT						
1600	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	21,298.000	1.000	0.000	0.000	0.00
1601	96086095		UNIQUE CHANGE ORDER ITEM 95	DOL	9,720.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (1ARM 65 FT) (LUM) BLACK POWDER COAT						
1606	96086096		UNIQUE CHANGE ORDER ITEM 96	DOL	11,085.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (2ARM 55FT-32FT) (LUM) BLACK POWDER COAT						
1611	96086097		UNIQUE CHANGE ORDER ITEM 97	DOL	10,906.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (2ARM 60FT-32FT) (LUM) BLACK POWDER COAT						

CONTRACT ID	050004105	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE				Page 19 of 32	
1615	06866263	000	INS TRF SIG PL AM(S)2 ARM(65-28')LUM	EA	24,275.000	1.000	0.000	0.000	0.00
1616	96086098		UNIQUE CHANGE ORDER ITEM 98	DOL	11,167.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (2ARM 65FT-28FT) (LUM) BLACK POWDER COAT						
1621	96086099		UNIQUE CHANGE ORDER ITEM 99	DOL	11,419.000	0.000	0.000	0.000	0.00
			TRF SIG PL (AM) S (2ARM 65FT-32FT) (LUM) BLACK POWDER COAT						
1625	06876001	000	PED POLE ASSEMBLY	EA	1,421.000	48.000	0.000	0.000	0.00
1630	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	620.000	48.000	0.000	0.000	0.00
1635	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,529.000	9.000	0.000	0.000	0.00
1645	07346002	000	LITTER REMOVAL	CYC	2,000.000	59.000	0.000	0.000	0.00
1653	07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	5,689.580	0.000	5.000	0.000	0.00
			CO 90 ADDS ITEM FOR MAINLANE SWEEPING BY CYC						
1654	07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	1,422.400	0.000	5.000	0.000	0.00
			CO 90 ADDS ITEM FOR MAINLANE SWEEPING BY CYC						
1656	07386007		CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,662.760	0.000	5.000	0.000	0.00
			CO 90 ADDS ITEM FOR RAMP SWEEPING BY CYC						
1660	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	100.000	884.000	0.000	0.000	0.00
1685	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.250	12,940.000	0.000	0.000	0.00
1695	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.950	19,590.000	0.000	0.000	0.00
1700	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	725.000	6.000	0.000	0.000	0.00
1705	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,271.000	5.000	0.000	0.000	0.00
1710	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,466.000	1.000	0.000	0.000	0.00
1715	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	10.900	23,940.000	0.000	0.000	0.00
1716	96086034		UNIQUE CHANGE ORDER ITEM 34	DOL	7.010	0.000	0.000	0.000	0.00
			ITS MULTI-DUCT CND (PVC-40) (CONC ENCSE)						
1721	96086035		UNIQUE CHANGE ORDER ITEM 35	DOL	6.930	0.000	0.000	0.000	0.00
			ITS MULTI-DUCT CND (PVC-80)						
1726	96086036		UNIQUE CHANGE ORDER ITEM 36	DOL	8.710	0.000	0.000	0.000	0.00
			ITS MULTI-DUCT CND (PVC-80) (BORE)						
1730	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	9.250	26,894.000	0.000	0.000	0.00
1735	60276003	000	CONDUIT (PREPARE)	LF	1.350	4,610.000	0.000	0.000	0.00
1750	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,370.000	6.000	0.000	0.000	0.00
1755	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,347.000	7.000	0.000	0.000	0.00
1760	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.600	42,310.000	0.000	0.000	0.00
1765	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.650	14,053.000	0.000	0.000	0.00
1770	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	671.000	0.000	0.000	0.00
1775	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	29,988.000	0.000	0.000	0.00
1780	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.600	11,478.000	0.000	0.000	0.00
1785	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.000	1,988.000	0.000	0.000	0.00
1790	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	2,946.000	0.000	0.000	0.00
1795	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	49,867.000	0.000	0.000	0.00
1800	60386021	000	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	3.500	362.000	0.000	0.000	0.00
1805	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.700	14,053.000	0.000	0.000	0.00
1815	60616001	000	GPS COMMUNICATIONS UNIT	EA	977.000	5.000	0.000	0.000	0.00
1820	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,691.000	1.000	0.000	0.000	0.00
1825	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	23,722.000	5.000	0.000	0.000	0.00
1826	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	9,029.000	0.000	0.000	0.000	0.00
			CO 89 ADDS ITEM FOR PRICE ESC ITS POLE (55 FT-110 MPH) BY EA						
1830	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,767.000	2.000	0.000	0.000	0.00
1835	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	24,331.000	18.000	0.000	0.000	0.00
1836	61566002	900	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	23,048.000	0.000	0.000	0.000	0.00
			ADDED BY CO 96						
1846	96086037		UNIQUE CHANGE ORDER ITEM 37	DOL	1,728.330	0.000	0.000	0.000	0.00

CONTRACT ID	ESTIMATE	DESCRIPTION	UNIT	QUANTITY	RATE	TOTAL	AMOUNT	AMOUNT	AMOUNT
		ITS GND BOC (PCAST) TY 1 (243636) W/APRON							
2283	72826001	TAPPING SLEEVE AND VALVE (6IN X 6IN)	EA	5,634.580	0.000	0.000	0.000	0.000	0.00
		ADDED VIA CO 45							
2400	05856001	RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	10,000.000	0.000	0.000	0.000	0.00
2405	05856006	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	100,000.000	0.000	0.000	0.000	0.00
2420	96036001	CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	50,000.000	0.000	0.000	0.000	0.00
2425	96046001	CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.000	0.00
2430	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.000	0.00
2440	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.000	0.00
2445	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	15,000.000	0.000	0.000	0.000	0.00
2450	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	20,000.000	0.000	0.000	0.000	0.00
2455	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.000	0.00
2460	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.000	0.00
2465	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.000	0.00
2470	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.000	0.00
2475	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.000	0.00
2480	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.000	0.00
2485	96106001	ON THE JOB TRAINING	DOL	1.000	10,000.000	0.000	0.000	0.000	0.00
2500	96066002	FORCE ACCOUNT ID 2	DOL	1.000	300,000.000	0.000	0.000	0.000	0.00
		RVDS (EQPT & MAT'L)							
2510	96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	12,221.860	0.000	1.000	0.000	0.000	0.00
		CO 12 - 8" INSERTA VALVE							
2516	96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	11,247.910	0.000	1.000	0.000	0.000	0.00
		CO 12 - 10" LINESTOP							
2521	96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	636.300	0.000	2.000	0.000	0.000	0.00
		CO 12 - 10" LINESTOP DAILY RENTAL RATE							
2560	96086059	UNIQUE CHANGE ORDER ITEM 59	DOL	1,651.000	0.000	30.000	0.000	0.000	0.00
		CO 64 ADDS TRAFFIC CONTROL FOR ML MOW STRIP BY EA							
2566	96086065	UNIQUE CHANGE ORDER ITEM 65	DOL	11,115.600	0.000	1.000	0.000	0.000	0.00
		CO 65 ADDS ITEM FOR MOBILIZ FOR NBML MILL & OVERLAY BY LS							
2567	96086066	UNIQUE CHANGE ORDER ITEM 66	DOL	7,960.000	0.000	1.000	0.000	0.000	0.00
		CO 65 ADDS ITEM FOR TRAFFIC CONTR. NBML MILL & OVERLAY BY LS							
2568	96086067	UNIQUE CHANGE ORDER ITEM 67	DOL	1,590.750	0.000	2.000	0.000	0.000	0.00
		CO 72 ADDS ITEM SUB MOBILIZAT FOR CLEAN & SEAL JOINTS BY EA							
2569	96086068	UNIQUE CHANGE ORDER ITEM 68	DOL	11,499.250	0.000	1.000	0.000	0.000	0.00
		CO 72 ADDS ITEM SUB MOBILIZAT FOR MILL AND OVERLAY BY LS							
2582	96086080	UNIQUE CHANGE ORDER ITEM 80	DOL	14,602.000	0.000	1.000	0.000	0.000	0.00
		CO 74 ADDS ITEM TO REMOVE TEMP LARGE SIGNS BY LS							
2583	96086071	UNIQUE CHANGE ORDER ITEM 71	DOL	180.732	0.000	0.000	0.000	0.000	0.00
		CO 71 CRCP REPAIRS (4")							
2584	96086078	UNIQUE CHANGE ORDER ITEM 78	DOL	119,339.340	0.000	1.000	0.000	0.000	0.00
		CO 78 ADDS ITEM FOR PHASE 1 TEMP. CTMS TO AERIAL BY LS							
2586	96086084	UNIQUE CHANGE ORDER ITEM 84	DOL	4,181.000	0.000	0.000	0.000	0.000	0.00
		WIDE LOAD VEHICLE PASS THROUGH							
2587	96086085	UNIQUE CHANGE ORDER ITEM 85	DOL	12,472.900	0.000	0.000	0.000	0.000	0.00
		TEMP STORM SEWER CONNECTION NBFR SOUTH PROJECT LIMIT							

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2575	96086073		UNIQUE CHANGE ORDER ITEM 73 CO 73 Adds Minimum Striping Callout NBFR	DOL	1,608.000	0.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT ROW 500-4-137 CONTROL 050004137  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2090	70176005	003	SANITARY SEWER (8IN) (PVC) (C900)	LF	77.700	148.000	0.000	0.000	0.00
2120	70176055	003	ADJUSTING MANHOLE (SANITARY SEWER)	EA	2,096.000	8.000	0.000	0.000	0.00
2135	70176106	003	ABAND/FILL EXIST SAN SEWER PIPE (6")	LF	5.100	148.000	0.000	0.000	0.00
2140	70176108	003	SANITARY SEWER LATERAL (6")(PVC)	LF	63.500	20.000	0.000	0.000	0.00
2150	70176114	003	REMOVE EXIST SAN SWR PIPE (12")	LF	26.500	170.000	0.000	0.000	0.00
2160	70176137	003	ABAND/FILL EXIST SAN SWR PIPE (18IN)	LF	12.350	352.000	0.000	0.000	0.00
2165	70176161	003	JCK BOR OR TUN SAN SWR (DI) (12 IN)	LF	240.050	244.000	0.000	0.000	0.00
2180	70496061	002	JCK TUN BOR OR AUG WTR MAIN (DI) (12IN)	LF	317.200	216.000	-216.000	0.000	0.00
2200	70496074	002	SERVICE LINE (SHORT SIDE) (5/8" TO 1")	EA	1,234.200	3.000	0.000	0.000	0.00
2205	70496075	002	SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	2,704.750	3.000	0.000	0.000	0.00
2210	70496076	002	SERVICE LINE (SHORT SIDE) (1-1/2"TO 2")	EA	1,716.100	3.000	0.000	0.000	0.00
2250	70496128	002	CUT AND PLUG WATER MAIN (10IN)	EA	1,890.000	5.000	-2.000	0.000	0.00
2285	70496199	002	TAPPING SLEEVE & VALVE (10 IN X 6 IN)	EA	5,958.000	1.000	-1.000	0.000	0.00
2305	70496203	002	JCK TUN BOR OR AUG WTR MAIN(DI) (10 IN)	LF	182.700	1,604.000	-1,604.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT NH 1902(105) CONTROL 050004105

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0623	04656141		INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT) Paid by EA	EA	5,894.280	0.000	1.000	1.00	5,894.28
2526	96086025		UNIQUE CHANGE ORDER ITEM 25 CTMS Timber Pole Bracing	DOL	2,027.060	0.000	1.000	1.00	2,027.06
2527	96086026		UNIQUE CHANGE ORDER ITEM 26 Modification of RCB for PCU Inlet Top	DOL	1,818.800	0.000	2.000	2.00	3,637.60
2528	96086027		UNIQUE CHANGE ORDER ITEM 27 RCP Collar Paid by EA	DOL	1,288.630	0.000	3.000	5.00	6,443.15
2530	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 31 ADDS ENGINEERING FOR RW LOGO PANELS BY LS	DOL	4,454.100	0.000	1.000	1.00	4,454.10
877	05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	3.000	0.000	500.000	40.00	120.00

Category Subtotal 22,576.19

PROJECT ROW 500-4-137 CONTROL 050004137

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2310	71966040		GATE VALVE AND BOX (COMPLETE) (12") Added via CO 09	EA	5,130.030	0.000	1.000	1.00	5,130.03
2531	96086030		UNIQUE CHANGE ORDER ITEM 30 Added via CO 09	DOL	2,013.490	0.000	4.000	4.00	8,053.96

Category Subtotal 13,183.99

PROJECT NH 1902(105) CONTROL 050004105

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0466	04506103		RAIL (TY PR11) Price Increase for Additional Rail Quantity	LF	210.130	0.000	294.300	0.000	0.00
2532	96086031		UNIQUE CHANGE ORDER ITEM 31 Stud Surplus for Sign Posts	DOL	1,691.630	0.000	1.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$122,856,730.70

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	92,000.000	179.30	179.300	16,495,600.00
01046001	000	REMOVING CONC (PAV)	SY	5.000	329,429.00	208,054.649	1,040,273.31
01046009	000	REMOVING CONC (RIPRAP)	SY	7.000	1,437.00	1,974.078	13,818.55
01046023	000	REMOVING CONC (CTB)	LF	10.000	18,006.00	19,001.000	190,010.00
01046031	000	REMOVING CONC (HEADWALL)	CY	500.000	94.50	64.837	32,418.50
01056049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	3.000	456,177.00	256,201.312	768,603.92
01106001	000	EXCAVATION (ROADWAY)	CY	10.000	231,805.00	208,951.849	2,089,518.49
01106003	000	EXCAVATION (SPECIAL)	CY	7.000	61,286.00	33,254.000	232,778.00
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.000	438,208.00	247,468.286	1,732,277.99
01326033	001	EMB(FNL)(DC)(TYC)(CSBE)(RWALL FND IMPR)	CY	35.000	2,999.95	4,461.317	156,146.11
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	77,284.51	39,099.720	1,368,490.21
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	93,183.50	38,999.000	5,849.85
01666001	000	FERTILIZER	AC	850.000	75.68	8.058	6,849.30
02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	561,594.00	243,458.559	365,187.87
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	170.000	7,611.00	3,388.910	576,114.70
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	554,886.00	251,788.099	1,007,152.42
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	69.000	30,545.00	12,842.690	886,145.61
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	3.000	437,257.00	315,408.862	946,226.59
03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	95.000	1,082.00	731.378	69,480.91
03516013		FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	218.000	0.00	845.890	184,404.02
		CO 69 ADDS ITEM FOR PAVEMENT REPAIRS SB MAILANES @ I-45					
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	20.000	207,049.00	107,072.033	2,141,440.66
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	40.000	300,043.00	137,226.845	5,489,073.80
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	81.000	25,125.00	15,291.779	1,238,634.11
04006001	000	STRUCT EXCAV	CY	7.000	2,999.95	4,461.317	31,229.22
04006005	000	CEM STABIL BKFL	CY	36.850	37,922.00	28,282.915	1,042,225.44
04006006	000	CUT & RESTORING PAV	SY	257.000	94.00	4,861.353	1,249,367.73
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	36.850	3,520.00	2,475.528	91,223.23
04016001	000	FLOWABLE BACKFILL	CY	258.950	65.00	12.573	3,255.78
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.850	46,986.00	23,891.115	44,198.57
04036001	000	TEMPORARY SPL SHORING	SF	15.000	52,257.09	85,608.493	1,284,127.40
04166003	000	DRILL SHAFT (30 IN)	LF	150.000	1,400.00	1,400.000	210,000.00
04166004	000	DRILL SHAFT (36 IN)	LF	200.000	8,908.00	4,944.000	988,800.00
04166005	000	DRILL SHAFT (42 IN)	LF	250.000	16,442.00	14,376.000	3,594,000.00
04166008	000	DRILL SHAFT (60 IN)	LF	350.000	2,670.00	1,834.000	641,900.00
04166012	000	DRILL SHAFT (84 IN)	LF	650.000	228.00	228.000	148,200.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	223.000	140.00	142.000	31,666.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	442.000	220.00	66.000	29,172.00
04166098	000	DRILL SHAFT (NON-REINFORCED) (36 IN)	LF	50.000	339,440.00	229,390.000	11,469,500.00
04206013	000	CL C CONC (ABUT)	CY	900.000	759.80	374.900	337,410.00
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,900.000	20.60	20.600	39,140.00
04206029	000	CL C CONC (CAP)	CY	1,300.000	20.40	20.400	26,520.00

04206037	000	CL C CONC (COLUMN)	CY	800.000	1,028.80	770.500	616,400.00
04206043	000	CL C CONC (FOOTING)	CY	600.000	1,376.60	1,188.262	712,957.20
04206045	000	CL C CONC (FOOTING)(MASS)	CY	800.000	232.80	116.400	93,120.00
04206082	000	CL F CONC (CAP)	CY	600.000	2,568.40	1,266.200	759,720.00
04226001	000	REINF CONC SLAB	SF	10.000	243,857.00	120,451.160	1,204,511.60
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	25.000	5,787.00	5,787.000	144,675.00
04226035		APPROACH SLAB (EXTEND)	CY	611.320	0.00	38.889	23,773.62
		CO 16 ADDS ITEM FOR APPROACH SLAB EXTEND					
04236003	004	RETAINING WALL (TEMP WALL)	SF	10.000	56,463.00	78,281.500	782,815.00
04236012	004	RETAINING WALL (MSE) (WAVE SCHEME)	SF	30.000	246,016.89	138,301.890	4,149,056.70
04256038	000	PRESTR CONC GIRDER (TX46)	LF	90.000	925.50	925.500	83,295.00
04256039	000	PRESTR CONC GIRDER (TX54)	LF	100.000	19,493.00	9,746.500	974,650.00
04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	12,294.82	6,147.460	799,169.80
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	224.40	180.928	81,417.60
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	1,118.00	197.858	89,036.10
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	1,009.00	51.083	22,987.35
04386004		CLEANING AND SEALING EXIST JOINTS(CL7)	LF	51.960	0.00	284.000	14,757.92
		CO 66 ADDS ITEM FOR CLEAN & SEAL EXIST JOINTS					
04506023	000	RAIL (TY SSTR)	LF	35.000	20,411.00	9,605.000	336,175.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	35.000	15,774.00	698.000	24,430.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,680.00	832.000	83,200.00
04546004	000	ARMOR JOINT (SEALED)	LF	50.000	72.00	72.000	3,600.00
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	250.600	1,822.00	1,398.880	350,559.33
04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	260.150	2,201.00	590.570	153,636.79
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	260.700	2,759.00	2,746.460	716,002.11
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	289.550	3,814.00	4,131.890	1,196,388.75
04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	367.650	1,595.00	1,324.830	487,073.75
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	354.350	1,579.00	1,575.590	558,310.31
04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	387.550	40.00	32.000	12,401.60
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	432.750	755.00	683.890	295,953.40
04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	478.750	1,800.00	1,456.730	697,409.50
04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	516.700	2,029.00	1,043.000	538,918.10
04626016	000	CONC BOX CULV (7 FT X 5 FT)	LF	637.300	998.00	762.400	485,877.52
04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	689.500	469.00	493.990	340,606.11
04626025	000	CONC BOX CULV (9 FT X 6 FT)	LF	853.850	1,281.00	1,263.000	1,078,412.55
04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	1,107.600	864.00	864.000	956,966.40
04646003	000	RC PIPE (CL III)(18 IN)	LF	82.350	15,780.00	9,289.850	765,019.16
04646005	000	RC PIPE (CL III)(24 IN)	LF	88.650	15,595.00	11,464.380	1,016,317.30
04646007	000	RC PIPE (CL III)(30 IN)	LF	102.500	5,871.00	3,158.500	323,746.28
04646008	000	RC PIPE (CL III)(36 IN)	LF	130.500	5,161.00	3,835.970	500,594.12
04646010	000	RC PIPE (CL III)(48 IN)	LF	195.050	274.00	289.000	56,369.45
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	3,522.000	11.00	7.000	24,654.00
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	3,975.000	12.00	9.000	35,775.00
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,846.000	9.00	7.000	33,922.00
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,395.000	5.00	1.000	2,395.00
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,840.000	3.00	1.000	2,840.00
04656010		JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	8,212.800	0.00	1.000	8,212.80
		CO 47 ADDS ITEM MISSED IN PLANS					
04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	7,594.000	9.00	7.500	56,955.00



04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,138.000	6.00	5.000	55,690.00
04656030		INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,014.010	0.00	1.000	6,014.01
		Item Added By CO 55					
04656041		INLET (COMPL)(PCU)(6FT)(NONE)	EA	4,154.370	0.00	3.000	12,463.11
04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	2,811.000	1.00	1.000	2,811.00
04656070		INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	6,995.070	1.00	7.000	48,965.49
		CO 74 ADDS ITEM FOR ADDITIONAL TEMP DRAINAGE					
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,499.000	6.00	3.000	10,497.00
04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	4,903.000	2.00	2.000	9,806.00
04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	14,249.000	7.00	3.000	42,747.00
04656130		INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	6,259.410	0.00	2.000	12,518.82
		ADDED BY CO 13					
04656141		INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	5,894.280	0.00	1.000	5,894.28
		Paid by EA					
04656144		INLET (COMPL)(PSL)(FG)(8FTX8FT-4FTX4FT)	EA	18,665.650	0.00	2.000	37,331.30
		Item Added By CO 50					
04656166	001	INLET (COMPL)(TY AAD)	EA	4,624.000	33.00	22.000	101,728.00
04656167	001	INLET (COMPL)(TY AD)	EA	2,817.000	39.00	8.000	22,536.00
04656170	001	INLET (COMPL)(TY AZ)	EA	4,555.000	9.00	5.000	22,775.00
04656172	001	INLET (COMPL)(TY AZR2G)	EA	9,252.000	46.00	25.500	235,926.00
04656176	001	INLET (COMPL)(CURB)(TY C1)	EA	5,135.000	213.00	137.000	703,495.00
04656177	001	INLET (COMPL)(TY AZ2G)	EA	7,253.000	132.00	79.000	572,987.00
04656225	001	JCT BOX (COMPL)(SPL)	EA	23,321.000	3.00	1.000	23,321.00
04656341	001	INLET (COMPL) (EXT) (TY CI)	EA	816.000	99.00	63.000	51,408.00
04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	11,944.000	2.00	1.000	11,944.00
04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	60,241.000	2.00	1.000	60,241.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	25,019.000	2.00	2.000	50,038.00
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	44,673.000	3.00	3.000	134,019.00
04666207	000	WINGWALL (SW - 0) (HW=4 FT)	EA	15,830.000	2.00	2.000	31,660.00
04666209	000	WINGWALL (SW - 0) (HW=6 FT)	EA	30,326.000	1.00	1.000	30,326.00
04676133	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(4:1) (P)	EA	5,804.000	2.00	2.000	11,608.00
04676213	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (P)	EA	10,908.000	3.00	2.000	21,816.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	721.000	2.00	4.000	2,884.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	885.000	6.00	2.000	1,770.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,140.000	43.00	29.000	33,060.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	1,406.000	4.00	3.000	4,218.00
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	1,711.000	1.00	1.000	1,711.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,659.000	24.00	21.000	76,839.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,500.000	2.00	1.000	3,500.00
04796002		ADJUSTING INLETS	EA	896.090	0.00	7.000	6,272.63
04966002	000	REMOV STR (INLET)	EA	247.000	58.00	37.000	9,139.00
04966003	000	REMOV STR (MANHOLE)	EA	262.000	66.00	14.000	3,668.00
04966004	000	REMOV STR (SET)	EA	139.000	47.00	25.000	3,475.00
04966007	000	REMOV STR (PIPE)	LF	16.050	24,445.00	11,016.600	176,816.43
04966008	000	REMOV STR (BOX CULVERT)	LF	89.050	4,388.00	3,791.000	337,588.55
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	3.00	3.000	75,000.00
04966040	000	REMOV STR (RET WALL)	LF	50.000	2,430.00	2,414.000	120,700.00
05006001	000	MOBILIZATION	LS	17,989,879.000	1.00	0.900	16,190,891.10
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	59.00	59.000	885,000.00

05066001		ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.130	0.00	77.000	1,858.01
		CO 52 ADDS ITEM FOR ENHANCING EROSION CONTROL					
05066021	004	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	29.000	2,798.00	2,070.890	60,055.82
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	44,404.00	3,466.000	10,398.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	44,404.00	733.000	733.00
05066040	004	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	4.000	20,525.00	1,010.000	4,040.00
05086001	000	CONSTRUCTING DETOURS	SY	70.000	56,467.00	102,648.604	7,185,402.28
05126001	001	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	35.000	29,432.00	29,490.000	1,032,150.00
05126009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	5,265.00	2,195.000	76,825.00
05126010	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	140.00	220.000	7,700.00
05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	5.000	20,000.00	54,390.000	271,950.00
05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	7.210	0.00	800.000	5,768.00
		Added via CO 41					
05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	3.000	0.00	40.000	120.00
05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	72,622.00	54,960.000	164,880.00
05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	71,790.00	78,040.000	234,120.00
05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	1,540.00	3,380.000	10,140.00
05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	49,432.00	29,430.000	117,720.00
05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	5,265.00	3,240.000	12,960.00
05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	140.00	180.000	720.00
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	86,507.00	43,286.000	216,430.00
05306004	000	DRIVEWAYS (CONC)	SY	70.000	10,049.00	5,617.864	393,250.48
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	12,629.00	11,978.000	53,901.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,990.000	10.00	28.000	55,720.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	760.000	10.00	11.000	8,360.00
05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	25,100.000	18.00	19.000	476,900.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	363.000	28.00	28.000	10,164.00
06106010	000	REMOVE RD IL ASM (U/P)	EA	244.000	12.00	12.000	2,928.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.550	14,508.00	2,537.000	16,617.35
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.550	6,938.00	335.000	3,534.25
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	8.100	1,235.00	345.000	2,794.50
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	18.400	17,495.00	355.000	6,532.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	9.350	920.00	345.000	3,225.75
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	24.700	505.00	355.000	8,768.50
06186070	000	CONDT (RM) (2")	LF	20.100	966.00	180.000	3,618.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	38,280.00	3,815.000	2,861.25
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.450	6,785.00	2,205.000	3,197.25
06206011	000	ELEC CONDR (NO.4) BARE	LF	2.050	3,160.00	1,515.000	3,105.75
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.200	4,150.00	1,535.000	3,377.00
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.200	12,745.00	2,150.000	4,730.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.050	8,590.00	2,880.000	5,904.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	955.650	154.00	31.000	29,625.15
06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.200	540.00	13,950.000	44,640.00
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,581.250	12.00	90.000	142,312.50
06286002	000	REMOVE ELECTRICAL SERVICES	EA	788.750	5.00	1.000	788.75
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,577.250	6.00	1.000	5,577.25
06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	5,378.680	3.00	2.000	10,757.36
06286146	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(U)	EA	5,610.600	2.00	2.000	11,221.20
06476003	000	REMOVE LRSA	EA	1,500.000	12.00	5.000	7,500.00

CONTRACT ID	050004105	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE			
06506204	000	REMOVE OVERHD SIGN SUP	EA	10,414.000	6.00	6.000	62,484.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.250	84,256.00	35,670.000	8,917.50
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	77,545.00	82,230.000	16,446.00
06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	2.120	0.00	941.000	1,994.92
06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	42.420	0.00	40.000	1,696.80
06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	63.630	0.00	17.000	1,081.71
06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	53.030	0.00	23.000	1,219.69
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.250	81,582.00	39,862.000	9,965.50
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.850	89,325.00	92,647.000	78,749.95
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	3.000	1,511.00	1,393.000	4,179.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	88,560.00	271,460.000	217,168.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.400	412.00	22,992.000	32,188.80
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	83,535.00	283,564.000	226,851.20
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	400.000	39.00	8.000	3,200.00
06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	350.000	6.00	12.000	4,200.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	45.00	13.000	3,250.00
06726010	001	REFL PAV MRKR TY II-C-R	EA	4.000	3,965.00	2,075.000	8,300.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	211,439.00	91,124.000	22,781.00
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.420	0.00	2,736.000	1,149.12
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.530	0.00	1,592.000	843.76
06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.060	0.00	413.000	437.78
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	2.120	0.00	362.000	767.44
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	42.420	0.00	7.000	296.94
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	53.030	0.00	9.000	477.27
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	506,677.00	66,207.250	662.07
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	29,988.00	4,143.600	165.74
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	39.00	8.000	40.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	7.000	45.00	1.000	7.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	31,373.000	5.00	2.000	62,746.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,943.000	3.00	2.200	10,874.60
06816001	000	TEMP TRAF SIGNALS	EA	40,106.000	3.00	3.000	120,318.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	224.250	56.00	27.000	6,054.75
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	224.250	17.00	6.000	1,345.50
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	224.250	56.00	27.000	6,054.75
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	224.250	17.00	6.000	1,345.50
06826005	000	VEH SIG SEC (12")LED(RED)	EA	224.250	56.00	27.000	6,054.75
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	224.250	34.00	12.000	2,691.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	43.700	56.00	28.000	1,223.60
06826024	000	BACK PLATE (12")(4 SEC)	EA	50.600	17.00	4.000	202.40
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.450	14,145.00	4,780.000	6,931.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.600	14,405.00	4,990.000	7,984.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.250	14,300.00	4,355.000	9,798.75
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,277.000	2.00	2.000	16,554.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,653.000	2.00	2.000	19,306.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	10,624.000	2.00	2.000	21,248.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,021.000	4.00	3.000	33,063.00
06866211	000	INS TRF SIG PL AM(S)2 ARM(55-32')LUM	EA	24,369.000	1.00	1.000	24,369.00
06866239	000	INS TRF SIG PL AM(S)2 ARM(60-32')LUM	EA	23,977.000	1.00	1.000	23,977.00
06866267	000	INS TRF SIG PL AM(S)2 ARM(65-32')LUM	EA	23,647.000	1.00	1.000	23,647.00

CONTRACT ID	050004105	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE				
07306107	003	FULL - WIDTH MOWING		CYC	2,400.000	15.00	2,000	4,800.00
07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)		CYC	3,000.000	59.00	28.000	84,000.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)		CYC	4,000.000	59.00	45.000	180,000.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS		LF	200.000	1,034.00	478.000	95,600.00
40066025	000	SOUND WALL (WAVE SCHEME)(14 FT)		LF	350.000	638.00	638.000	223,300.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN		DAY	187.000	120.00	191.000	35,717.00
60026001	000	VIVDS PROCESSOR SYSTEM		EA	11,408.000	3.00	3.000	34,224.00
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)		LF	2.850	27,980.00	24,730.000	70,480.50
60166010	000	ITS MULTI-DUCT CND (PVC-80)		LF	17.550	18,200.00	3,308.000	58,055.40
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)		LF	53.850	21,380.00	946.000	50,942.10
60336001	000	CTMS RELOCATION (CCTV)		EA	4,743.000	4.00	3.000	14,229.00
60336002	000	CTMS RELOCATION (HUB BLDG)		EA	6,929.000	6.00	1.000	6,929.00
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)		EA	6,049.000	5.00	2.000	12,098.00
61856002	000	TMA (STATIONARY)		DAY	353.000	176.00	15.000	5,295.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN		EA	3,113.000	141.00	18.000	56,034.00
62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)		EA	162.000	24.00	9.000	1,458.00
62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)		EA	183.000	16.00	6.000	1,098.00
70176007	003	SANITARY SEWER (12IN) (PVC) (C900)		LF	123.150	168.00	380.000	46,797.00
70176009	003	SANITARY SEWER (18 IN) (PVC) (C900)		LF	213.150	572.00	525.000	111,903.75
70176046	003	CASING (STEEL) (SANITARY SEWER) (30 IN)		LF	479.500	70.00	70.000	33,565.00
70176047	003	MANHOLES (SAN SEWER) (TY 1)		EA	6,671.000	8.00	6.000	40,026.00
70176049	003	MANHOLE (SAN SEWER) (TY IV)		EA	13,106.000	1.00	1.000	13,106.00
70176071	003	JCK BOR OR TUN CSNG(STL)(SAN SWR)(30IN)		LF	787.700	282.00	282.000	222,131.40
70176094	003	REMOVE EXISTING MANHOLE(SANITARY SEWER)		EA	317.000	8.00	5.000	1,585.00
70176113	003	REMOVE EXIST SAN SWR PIPE (10")		LF	26.500	40.00	180.000	4,770.00
70176134	003	ABAND/FILL EXIST SAN SWR PIPE (10IN)		LF	5.200	457.00	352.000	1,830.40
70496017	002	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)		LF	118.400	1,903.00	2,333.000	276,227.20
70496048		CASING STEEL (24IN)		LF	398.850	0.00	56.000	22,335.60
		Added via CO 09						
70496052	002	FIRE HYDRANT BRANCH (LEAD) (6IN)		LF	100.000	32.00	26.000	2,600.00
70496064		ADJUST WATER VALVE BOX		EA	294.550	0.00	2.000	589.10
70496068	002	JCK TUN BOR OR AUG CSG (STL) (16IN)		LF	644.700	513.00	529.210	341,181.69
70496069	002	JCK TUN BOR OR AUG CSG (STL) (18IN)		LF	649.200	508.00	508.000	329,793.60
70496071	002	JCK TUN BOR OR AUG CSG (STL) (24IN)		LF	729.200	923.00	1,019.500	743,419.40
70496088	002	TAPPING SLEEVE AND VALVE (12IN X 8IN)		EA	6,905.000	1.00	1.000	6,905.00
70496090	002	TAPPING SLEEVE AND VALVE (12IN X 12IN)		EA	7,654.000	1.00	2.000	15,308.00
70496104	002	FIRE HYDRANT ASSEMBLY		EA	7,259.000	6.00	6.000	43,554.00
70496114	002	REMOVING FIRE HYDRANT		EA	310.000	6.00	6.000	1,860.00
70496115	002	REMOVING WATER VALVE AND BOX		EA	155.000	13.00	10.000	1,550.00
70496126	002	CUT AND PLUG WATER MAIN (6IN)		EA	985.000	7.00	4.000	3,940.00
70496127	002	CUT AND PLUG WATER MAIN (8IN)		EA	1,058.000	4.00	4.000	4,232.00
70496129	002	CUT AND PLUG WATER MAIN (12IN)		EA	1,972.000	8.00	7.000	13,804.00
70496139	002	WET CONNECTION (6IN)		EA	2,680.000	6.00	5.000	13,400.00
70496140	002	WET CONNECTION (8IN)		EA	2,774.000	3.00	3.000	8,322.00
70496141	002	WET CONNECTION (10IN)		EA	3,714.000	5.00	3.000	11,142.00
70496142	002	WET CONNECTION (12IN)		EA	3,910.000	7.00	8.000	31,280.00
70496179	002	ASBESTOS ABATEMENT SUPT & COORDINATION		LS	50,000.000	1.00	0.500	25,000.00
70496200	002	WTR MAIN PIPE(PVC)(6 IN)(DR 18) (C900)		LF	72.700	843.00	824.000	59,904.80
70496201	002	WTR MAIN PIPE(PVC)(8 IN)(DR 18) (C900)		LF	75.850	603.00	603.000	45,737.56

70496202	002	WTR MAIN PIPE(PVC)(10 IN)(DR 18) (C900)	LF	135.650	129.00	2,190.000	297,073.50
71966040		GATE VALVE AND BOX (COMPLETE) (12")	EA	5,130.030	0.00	1.000	5,130.03
		Added via CO 09					
72826001		TAPPING SLEEVE AND VALVE (6IN X 6IN)	EA	5,285.770	0.00	1.000	5,285.77
		CO 45 ADDS ITEM IN LIEU OF TAPPING SLEEV&VALV 10X6IN					
96016001		MATERIAL ON HAND	DOL	1.000	1.00	4,926,270.070	4,926,270.07
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	593,197.403	593,197.40
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.00	50,326.980	-50,326.98
96066001		FORCE ACCOUNT ID 1	DOL	1.000	750,000.00	282,298.720	282,298.72
		CRASH CUSHION ATTENUATORS					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500,000.00	310,486.980	310,486.98
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	20.740	0.00	513.000	10,639.62
		CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 16IN ST CA BY LF					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	29.820	0.00	508.000	15,148.56
		CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 18IN ST CA BY LF					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	28.690	0.00	923.000	26,480.87
		CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 24IN ST CA BY LF					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	37.510	0.00	282.000	10,577.82
		CO 3 ADDS ITEM FOR ADDED COST 10-F SECT OF 30IN ST CA BY LF					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	10,445.930	0.00	9.000	94,013.37
		CO 3 ADDS ITEM FOR SPLIT CASING SECTIONS BY EA					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	2,868.650	0.00	1.000	2,868.65
		CO 4 ADDS ITEM FOR REVISIONS FOR RW OFFSET BY LS					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1,420.400	0.00	1.000	1,420.40
		CO 5 ADDS ITEM FOR ADD'L STRIPING MINIMUM CALL-OUT BY LS					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	4,626.260	0.00	1.000	4,626.26
		GROUND BOX REMOV/SS CONFLICT					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	14,581.470	0.00	3.000	43,744.41
		CO 12 - 10" INSERTA VALVE					
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	17,895.530	0.00	1.000	17,895.53
		CO 12 - 12" INSERTA VALVE					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.00	18,305.370	18,305.37
		CTB-MBGF Connectors & Attenuators Repairs added by CO 19					
96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	3,230.030	0.00	1.000	3,230.03
		EXCAVATING FOR PHONOSCOPE					
96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	10,263.240	0.00	1.000	10,263.24
		CO 12 - 8" LINESTOP					
96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	12,048.590	0.00	1.000	12,048.59
		CO 12 - 12" LINESTOP					
96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	2,477.660	0.00	4.000	9,910.64
		Convert Inlet TY AD to TY AZ					
96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	691.020	0.00	4.000	2,764.08
		Inlet Aprons					
96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	530.250	0.00	8.000	4,242.00
		CO 12 - 8" LINESTOP DAILY RENTAL RATE					
96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	689.330	0.00	8.000	5,514.64

CONTRACT ID	050004105	ESTIMATE	0064	CONTRACTOR'S ESTIMATE PACKAGE			
96086022	CO 12 - 12" LINESTOP DAILY RENTAL RATE						
	UNIQUE CHANGE ORDER ITEM 22		DOL	120,388.930	0.00	2.000	240,777.86
	Added by CO 29						
96086023	UNIQUE CHANGE ORDER ITEM 23		DOL	1,962.120	0.00	2.000	3,924.24
	Added by CO 29						
96086024	UNIQUE CHANGE ORDER ITEM 24		DOL	15,548.720	0.00	1.000	15,548.72
	Added by CO 29						
96086025	UNIQUE CHANGE ORDER ITEM 25		DOL	2,027.060	0.00	1.000	2,027.06
	CTMS Timber Pole Bracing						
96086026	UNIQUE CHANGE ORDER ITEM 26		DOL	1,818.800	0.00	2.000	3,637.60
	Modification of RCB for PCU Inlet Top						
96086027	UNIQUE CHANGE ORDER ITEM 27		DOL	1,288.630	0.00	5.000	6,443.15
	RCP Collar Paid by EA						
96086028	UNIQUE CHANGE ORDER ITEM 28		DOL	36,243.890	0.00	1.000	36,243.89
	Relocation of CTMS and Electrical Service at Sound Wall						
96086029	UNIQUE CHANGE ORDER ITEM 29		DOL	4,454.100	0.00	1.000	4,454.10
	CO 31 ADDS ENGINEERING FOR RW LOGO PANELS BY LS						
96086030	UNIQUE CHANGE ORDER ITEM 30		DOL	2,013.490	0.00	4.000	8,053.96
	Added via CO 09						
96086032	UNIQUE CHANGE ORDER ITEM 32		DOL	7,843.380	0.00	1.000	7,843.38
	Adjust Temporary Signals						
96086033	UNIQUE CHANGE ORDER ITEM 33		DOL	3,043.580	0.00	1.000	3,043.58
	Adjust Temporary CTMS for C1+C2 Headwall						
96086034	UNIQUE CHANGE ORDER ITEM 34		DOL	17,212.060	0.00	1.000	17,212.06
	CO 39 ADDS ITEM FOR EXTENSION OF EAST C1 CULVERT BY LS						
96086035	UNIQUE CHANGE ORDER ITEM 35		DOL	1.000	0.00	9,871.920	9,871.92
	Waterline and Water Valve Locate						
96086036	UNIQUE CHANGE ORDER ITEM 36		DOL	3,127.570	0.00	13.000	40,658.41
	CO 42 ADDS CAP INLETS WITH STEEL PLATE BY EA						
96086037	UNIQUE CHANGE ORDER ITEM 37		DOL	9,488.450	0.00	1.000	9,488.45
	CO 43 ADDS ITEM FOR CTMS RELOCATION AT DELPAPA BY LS						
96086040	UNIQUE CHANGE ORDER ITEM 40		DOL	1,522.000	0.00	1.000	1,522.00
	CO 44 ADDS ITEM FOR ADDED SIGNS AT NBML EXIT- FM-1765 BY LS						
96086041	UNIQUE CHANGE ORDER ITEM 41		DOL	4,747.000	0.00	1.000	4,747.00
	CO 53 ADD'L TEMPORARY SPEED LIMIT SIGNS BY LS						
96086042	UNIQUE CHANGE ORDER ITEM 42		DOL	6,870.140	0.00	1.000	6,870.14
	CO 54 ADDS ITEM TO RELOCATE TIMBER POLES BY LS						
96086043	UNIQUE CHANGE ORDER ITEM 43		DOL	8,323.500	0.00	1.000	8,323.50
	CO 55 ADDS TO REALIGN CTB BY LS						
96086044	UNIQUE CHANGE ORDER ITEM 44		DOL	6,984.590	0.00	1.000	6,984.59
	CO 56 ADDS ITEM FOR REPLACE CTB BY LS						
96086045	UNIQUE CHANGE ORDER ITEM 45		DOL	4,969.000	0.00	1.000	4,969.00
	CO 56 ADDS ITEM FOR REPLACE CTB TRAFFIC CONTROL BY LS						
96086046	UNIQUE CHANGE ORDER ITEM 46		DOL	6,788.800	0.00	1.000	6,788.80
	CO 46 ADDS ITEM TO REPAIR DAMGED RCB AT SKYLINE ADDED BY LS						
96086047	UNIQUE CHANGE ORDER ITEM 47		DOL	26,978.530	0.00	1.000	26,978.53

	CO 57 ADDS ITEM FOR OFFSET 6IN FORCE MAIN AT CULVERT D BY LS						
96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	13,065.360	0.00	1.000	13,065.36	
	CO 58 ADDS ITEM FOR CLEAN & SEAL JOINTS ADDED BY LS						
96086049	UNIQUE CHANGE ORDER ITEM 49	DOL	2,654.000	0.00	1.000	2,654.00	
	CO 58 ADDS ITEM FOR TRAFFIC CONTROL FOR CLEAN & SEAL J BY EA						
96086050	UNIQUE CHANGE ORDER ITEM 50	DOL	5,278.000	0.00	1.000	5,278.00	
	CO 14 ADDS ITEM FOR VAUTHIER BRIDGE-DEMO TRAFF- CONT BY LS						
96086051	UNIQUE CHANGE ORDER ITEM 51	DOL	8,396.000	0.00	1.000	8,396.00	
	CO 14 ADDS ITEM FOR VAUTH BRIDG-DEMO EQUIP EXTRA COSTS BY LS						
96086052	UNIQUE CHANGE ORDER ITEM 52	DOL	7,865.120	0.00	1.000	7,865.12	
	CO 48 ADDS ITEM FOR REMOVE CIP BOX CULVERT BY LS						
96086053	UNIQUE CHANGE ORDER ITEM 53	DOL	8,947.370	0.00	1.000	8,947.37	
	CO 59 ADDS ITEM FOR MODIFICATIONS TO INLET F2591J BY LS						
96086054	UNIQUE CHANGE ORDER ITEM 54	DOL	1,957.230	0.00	1.000	1,957.23	
	CO 60 ADDS ITEM FOR BRACE TIMBER POLE BY EA						
96086055	UNIQUE CHANGE ORDER ITEM 55	DOL	6,000.520	0.00	1.000	6,000.52	
	CO 61 ADDS REALIGN CTB 2 BY LS						
96086056	UNIQUE CHANGE ORDER ITEM 56	DOL	5,952.000	0.00	1.000	5,952.00	
	CO 61 ADDS TRAFFIC CONTROL FOR REALIGN CTB 2 BY LS						
96086057	UNIQUE CHANGE ORDER ITEM 57	DOL	6,063.450	0.00	1.000	6,063.45	
	CO 62 ADDS ITEM TO TIE IN EXISTING DRAINAGE @ MAGNOLIA BY LS						
96086058	UNIQUE CHANGE ORDER ITEM 58	DOL	17,119.770	0.00	1.000	17,119.77	
	CO 63 ADDS ADDITIONAL SIGNS FOR RAMPS BY LS						
96086060	UNIQUE CHANGE ORDER ITEM 60	DOL	2,040.120	0.00	1.000	2,040.12	
	CO 18 ADDS MODIFY OVERLAPPED CTB BY LS						
96086061	UNIQUE CHANGE ORDER ITEM 61	DOL	2,447.140	0.00	1.000	2,447.14	
	CO 18 ADDS MBGF CONNECTORS BY LS						
96086062	UNIQUE CHANGE ORDER ITEM 62	DOL	13,031.420	0.00	1.000	13,031.42	
	CO 18 ADDS CORE AND PIN CTB BY LS						
96086063	UNIQUE CHANGE ORDER ITEM 63	DOL	3,036.000	0.00	1.000	3,036.00	
	CO 06 ADDS ITEM FOR TCP MODIF PHASE 1-1 BARRICADES BY LS						
96086064	UNIQUE CHANGE ORDER ITEM 64	DOL	886.000	0.00	1.000	886.00	
	CO 06 ADDS ITEM FOR TCP MODIF PHASE 1 STEEP 5A BARRICADES BY						
96086069	UNIQUE CHANGE ORDER ITEM 69	DOL	5,302.500	0.00	1.000	5,302.50	
	CO 66 ADDS ITEM FOR MOB-SUBC TO CLEAN/SEAL FM1765 BY LS						
96086070	UNIQUE CHANGE ORDER ITEM 70	DOL	4,534.000	0.00	2.000	9,068.00	
	CO 66 ADDS ITEM FOR TRAFFIC CONTROL LANE CLOSURES BY EA						
96086071	UNIQUE CHANGE ORDER ITEM 71	DOL	812.160	0.00	1.000	812.16	
	CO 70 ADDS ITEM FOR ADDITIONAL EXIT CLOSED PLAQUES BY LS						
96086072	UNIQUE CHANGE ORDER ITEM 72	DOL	3,789.230	0.00	1.000	3,789.23	

	CO 75 ADDS ITEM FOR ADDITIONAL METAL CONDUIT REMOVAL BY LS						
96086074	UNIQUE CHANGE ORDER ITEM 74	DOL	2,864.540	0.00	1.000	2,864.54	
	CO 68 ADDS ITEM FOR MINIMUM STRIPING CALLOUT CHARGE BY LS						
96086075	UNIQUE CHANGE ORDER ITEM 75	DOL	3,110.440	0.00	1.000	3,110.44	
	CO 8 ADDS ITEM FOR P1S2 COVERING & REMOV OVERH SIGNS BY LS						
96086076	UNIQUE CHANGE ORDER ITEM 76	DOL	2,019.000	0.00	3.000	6,057.00	
	CO 8 ADDS ITEM FOR LANE CLOSURES FOR OVERH SIGN WORK BY EA						
96086077	UNIQUE CHANGE ORDER ITEM 77	DOL	32,093.170	0.00	1.000	32,093.17	
	CO 25 ADDS ITEM FOR REMOVAL OF 6" PVC DRAINAGE PIPE BY LS						
96086078	UNIQUE CHANGE ORDER ITEM 78	DOL	21,198.560	0.00	1.000	21,198.56	
	CO 74 ADDS ITEM FOR TEMP SIGNS FOR SBML RAMPS BY LS						
96086079	UNIQUE CHANGE ORDER ITEM 79	DOL	8,329.170	0.00	1.000	8,329.17	
	CO 74 ADDS ITEM FOR RELOCATING TEMP LARGE SIGNS BY LS						

TOTAL ITEM EARNINGS TO DATE

\$122,856,730.70