



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **057003019**  
 PROJECT: **BR 2023(333)**  
 CONTRACT: **01233211**  
 AWARD AMOUNT: **\$7,845,445.00**  
 PROJECTED AMOUNT: **\$7,924,245.00**  
 ADJ. PROJECTED AMOUNT: **\$7,969,395.00**  
 CONTRACTOR: **INDUS ROAD & BRIDGE, INC.**

HIGHWAY: **FM 701**  
 DISTRICT NAME: **WICHITA FALLS**  
 COUNTY: **YOUNG**  
 AREA ENGINEER: **Zachary Husen, P.E.**  
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0021**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2024** to **10/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **99.41**  
 % TIME USED: **90.18**  
 % RETAINAGE: **0.00**

LETTING DATE: **01/06/2023**  
 AWARD DATE: **01/26/2023**  
 NOTICE TO PROCEED DATE: **02/27/2023**  
 WORK BEGIN DATE: **05/01/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$7,922,212.81	\$7,922,212.81	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$7,922,212.81	\$7,922,212.81	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$7,922,212.81</b>	<b>\$7,922,212.81</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>05/01/2023</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>00/00/0000</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$1,317.00</b>
<u>BID DAYS:</u>	<b>336</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>336</b>	<b>PER DAY</b>	<b>\$1,317.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>303</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
10/01/2024		1	VEG ESTABLISHMENT
10/02/2024		1	VEG ESTABLISHMENT
10/03/2024		1	VEG ESTABLISHMENT
10/04/2024		1	VEG ESTABLISHMENT
10/05/2024		1	SATURDAY
10/06/2024		1	SUNDAY
10/07/2024		1	VEG ESTABLISHMENT
10/08/2024		1	VEG ESTABLISHMENT
10/09/2024		1	VEG ESTABLISHMENT
10/10/2024		1	VEG ESTABLISHMENT
10/11/2024		1	VEG ESTABLISHMENT
10/12/2024		1	SATURDAY
10/13/2024		1	SUNDAY
10/14/2024		1	VEG ESTABLISHMENT
10/15/2024		1	VEG ESTABLISHMENT
10/16/2024		1	VEG ESTABLISHMENT
10/17/2024		1	VEG ESTABLISHMENT
10/18/2024		1	VEG ESTABLISHMENT
10/19/2024		1	SATURDAY
10/20/2024		1	SUNDAY
10/21/2024		1	VEG ESTABLISHMENT
10/22/2024		1	VEG ESTABLISHMENT
10/23/2024		1	VEG ESTABLISHMENT
10/24/2024		1	VEG ESTABLISHMENT
10/25/2024		1	VEG ESTABLISHMENT
10/26/2024		1	SATURDAY
10/27/2024		1	SUNDAY
10/28/2024		1	VEG ESTABLISHMENT
10/29/2024		1	VEG ESTABLISHMENT
10/30/2024		1	VEG ESTABLISHMENT

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	0	30
SATURDAY		4
SUNDAY		4
VEG ESTABLISHMENT		22

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT BR 2023(333) CONTROL 057003019  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	8,072.020	13.000	0.000	13.00	104,936.26
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	25.000	1,267.000	0.000	1,267.00	31,675.00
0070	01106001	000	EXCAVATION (ROADWAY)	CY	22.000	885.000	0.000	885.00	19,470.00
0075	01106002	000	EXCAVATION (CHANNEL)	CY	36.000	100.000	0.000	100.00	3,600.00
0080	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	40.000	933.000	0.000	933.00	37,320.00
0090	01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	5,000.000	0.300	0.000	0.57	2,850.00
0095	01686001	000	VEGETATIVE WATERING	MG	255.000	12.000	0.000	32.00	8,160.00
0105	02756001	000	CEMENT	TON	300.000	38.000	0.000	40.06	12,018.00
0110	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	5.000	3,506.000	0.000	3,674.78	18,373.90
0115	03106009	000	PRIME COAT (MC-30)	GAL	8.000	877.000	0.000	641.00	5,128.00
0120	04226016	000	APPROACH SLAB (HPC)	CY	700.000	87.700	0.000	87.70	61,390.00
0125	04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	174.000	476.000	0.000	739.00	128,586.00
0130	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	65.000	0.000	74.00	37,000.00
0135	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	84,000.000	1.000	0.000	1.00	84,000.00
0140	05006001	000	MOBILIZATION	LS	780,000.000	1.000	0.000	0.90	702,000.00
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	6.000	0.000	6.00	72,000.00
0180	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	32.000	1,200.000	0.000	1,200.00	38,400.00
0185	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	4.000	0.000	4.00	9,600.00
0190	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	250.000	0.000	250.00	1,250.00
0195	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	4.000	0.000	4.00	800.00
0200	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,700.000	4.000	0.000	4.00	14,800.00
0205	06446056	000	IN SM RD SN SUP&AM TYTWT(1)UA(P)	EA	776.000	5.000	0.000	5.00	3,880.00
0210	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	29.000	8.000	0.000	8.00	232.00
0215	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	38.000	4.000	0.000	4.00	152.00
0220	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	89.000	12.000	0.000	12.00	1,068.00
0225	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.000	2,582.000	0.000	2,582.00	2,582.00
0230	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.000	2,582.000	0.000	2,582.00	2,582.00
0235	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	33.000	0.000	33.00	264.00
0240	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.740	1,360.000	0.000	1,360.00	1,006.40
0245	30766001	000	D-GR HMA TY-B PG64-22	TON	180.000	1,157.000	0.000	1,219.57	219,522.60
0250	30766037	000	D-GR HMA TY-D SAC-B PG64-22	TON	180.000	386.000	0.000	359.53	64,715.40
0255	51296001	000	INSTALL FTB	LF	80.000	220.000	0.000	220.00	17,600.00
0260	51296002	000	REMOVE FTB	LF	20.000	220.000	0.000	220.00	4,400.00
0265	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	45,000.000	1.000	0.000	1.00	45,000.00
0285	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	11,584.82	11,584.82
0305	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	-2,090.09	-2,090.09

Category Subtotal \$1,765,856.29

CATEGORY 002 DESCRIPTION BRIDGE: 032520057003154 [FM 701 @ CLEAR FORK OF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0315	04006005	000	CEM STABIL BKFL	CY	200.000	244.000	0.000	234.00	46,800.00
0320	04166001	000	DRILL SHAFT (18 IN)	LF	155.000	174.000	0.000	174.00	26,970.00

CATEGORY 002 DESCRIPTION BRIDGE: 032520057003154 [FM 701 @ CLEAR FORK OF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0325	04166004	000	DRILL SHAFT (36 IN)	LF	280.000	348.000	0.000	348.00	97,440.00
0330	04166006	000	DRILL SHAFT (48 IN)	LF	500.000	156.000	0.000	156.00	78,000.00
0335	04206014	001	CL C CONC (ABUT)(HPC)	CY	800.000	75.000	0.000	75.00	60,000.00
0340	04206030	001	CL C CONC (CAP)(HPC)	CY	1,300.000	38.200	0.000	38.20	49,660.00
0345	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,100.000	44.000	0.000	44.00	48,400.00
0350	04226002	000	REINF CONC SLAB (HPC)	SF	24.000	10,800.000	0.000	10,800.00	259,200.00
0355	04256039	001	PRESTR CONC GIRDER (TX54)	LF	265.000	1,193.680	0.000	1,193.68	316,325.20
0360	04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	30.000	80.400	0.000	80.40	2,412.00
0365	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	122.000	1,030.000	0.000	1,036.00	126,392.00
0370	04506007	001	RAIL (TY T223)(HPC)	LF	165.000	688.000	0.000	688.00	113,520.00
0375	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	190.000	82.000	0.000	82.00	15,580.00
0380	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	2.00	1,000.00

Category Subtotal \$1,241,699.20

PROJECT BR 1802(482) CONTROL 057003020

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0535	01006002	000	PREPARING ROW	STA	8,072.020	15.600	0.000	15.60	125,923.51
0540	01046009	000	REMOVING CONC (RIPRAP)	SY	25.000	620.000	0.000	620.00	15,500.00
0545	01106001	000	EXCAVATION (ROADWAY)	CY	22.000	555.000	0.000	555.00	12,210.00
0550	01106002	000	EXCAVATION (CHANNEL)	CY	36.000	269.000	0.000	269.00	9,684.00
0555	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	40.000	3,170.000	0.000	3,170.00	126,800.00
0565	01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	5,000.000	0.952	0.000	1.51	7,550.00
0570	01686001	000	VEGETATIVE WATERING	MG	255.000	38.000	0.000	32.00	8,160.00
0575	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.500	4,610.000	0.000	100.00	150.00
0580	02756001	000	CEMENT	TON	300.000	54.000	0.000	54.92	16,476.00
0585	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	5.000	4,937.000	0.000	5,118.90	25,594.50
0590	03106009	000	PRIME COAT (MC-30)	GAL	8.000	1,234.000	0.000	907.00	7,256.00
0595	04036001	000	TEMPORARY SPL SHORING	SF	40.000	1,125.000	0.000	1,092.00	43,680.00
0600	04206054	001	CL C CONC (HEADWALL)	CY	1,000.000	44.000	0.000	44.00	44,000.00
0605	04226016	000	APPROACH SLAB (HPC)	CY	700.000	54.600	0.000	54.60	38,220.00
0610	04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	174.000	345.000	0.000	568.36	98,894.64
0615	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	35.000	0.000	43.00	21,500.00
0620	04596009	000	GABIONS (3' X 3')(GALV)	CY	365.000	20.000	0.000	20.00	7,300.00
0625	04646005	001	RC PIPE (CL III)(24 IN)	LF	155.000	40.000	0.000	70.00	10,850.00
0630	04666102	000	HEADWALL (CH - PW - 0) (DIA= 42 IN)	EA	10,500.000	1.000	0.000	1.00	10,500.00
0635	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,000.000	2.000	0.000	4.00	12,000.00
0640	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	84,000.000	1.000	0.000	1.00	84,000.00
0645	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	6.000	0.000	4.00	48,000.00
0660	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	3,160.000	0.000	1,835.00	9,175.00
0665	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	3,160.000	0.000	1,635.00	1,635.00
0680	05306016	000	DRIVEWAYS (BASE)	SY	150.000	265.000	0.000	264.00	39,600.00
0685	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	32.000	563.000	0.000	563.00	18,016.00
0690	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	3.000	0.000	3.00	7,200.00
0695	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,100.000	1.000	0.000	1.00	2,100.00
0700	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,200.000	1.000	0.000	1.00	1,200.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0705	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	275.000	0.000	275.00	1,375.00
0710	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	4.000	0.000	4.00	800.00
0715	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,700.000	3.000	0.000	3.00	11,100.00
0725	06446057	000	IN SM RD SN SUP&AM TYTWT(1)UA(T)	EA	900.000	4.000	0.000	4.00	3,600.00
0730	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	29.000	8.000	0.000	8.00	232.00
0735	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	38.000	4.000	0.000	4.00	152.00
0740	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	89.000	13.000	0.000	13.00	1,157.00
0745	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.000	3,310.000	0.000	3,310.00	3,310.00
0750	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.000	3,310.000	0.000	3,310.00	3,310.00
0755	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	42.000	0.000	42.00	336.00
0760	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.740	1,360.000	0.000	1,360.00	1,006.40
0765	30766001	000	D-GR HMA TY-B PG64-22	TON	180.000	1,629.000	0.000	1,664.09	299,536.20
0770	30766037	000	D-GR HMA TY-D SAC-B PG64-22	TON	180.000	543.000	0.000	537.83	96,809.40
0775	51296001	000	INSTALL FTB	LF	80.000	250.000	0.000	250.00	20,000.00
0780	51296002	000	REMOVE FTB	LF	20.000	250.000	0.000	250.00	5,000.00
0785	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	45,000.000	1.000	0.000	1.00	45,000.00
0800	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	-4,406.21	-4,406.21

Category Subtotal \$1,341,492.44

CATEGORY 002 DESCRIPTION BRIDGE: 032520057003155 [FM 701 @ CLEAR FORK BR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0835	04006005	000	CEM STABIL BKFL	CY	200.000	132.000	0.000	156.00	31,200.00
0840	04166004	000	DRILL SHAFT (36 IN)	LF	280.000	440.000	0.000	440.00	123,200.00
0845	04166006	000	DRILL SHAFT (48 IN)	LF	500.000	168.000	0.000	168.00	84,000.00
0850	04206014	001	CL C CONC (ABUT)(HPC)	CY	800.000	57.200	0.000	57.20	45,760.00
0855	04206030	001	CL C CONC (CAP)(HPC)	CY	1,300.000	32.000	0.000	32.00	41,600.00
0860	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,100.000	53.400	0.000	53.40	58,740.00
0865	04226002	000	REINF CONC SLAB (HPC)	SF	24.000	10,800.000	0.000	10,800.00	259,200.00
0870	04256039	001	PRESTR CONC GIRDER (TX54)	LF	265.000	1,193.680	0.000	1,193.68	316,325.20
0875	04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	30.000	68.000	0.000	68.00	2,040.00
0880	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	122.000	953.000	0.000	953.90	116,375.80
0885	04506007	001	RAIL (TY T223)(HPC)	LF	165.000	648.000	0.000	648.00	106,920.00
0890	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	190.000	72.000	0.000	72.00	13,680.00
0895	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	2.00	1,000.00
0931	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	7,050.000	0.000	1.000	1.00	7,050.00

Bridge deck removal

Category Subtotal \$1,207,091.00

PROJECT BR 2023(334) CONTROL 221701015

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0995	01006002	000	PREPARING ROW	STA	8,072.020	8.400	0.000	8.40	67,804.97
1000	01046009	000	REMOVING CONC (RIPRAP)	SY	25.000	1,018.000	0.000	1,018.00	25,450.00
1005	01106001	000	EXCAVATION (ROADWAY)	CY	22.000	155.000	0.000	155.00	3,410.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1010	01106002	000	EXCAVATION (CHANNEL)	CY	36.000	100.000	0.000	100.00	3,600.00
1015	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	40.000	90.000	0.000	90.00	3,600.00
1020	01646034	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	AC	5,000.000	0.100	0.000	0.20	1,000.00
1025	01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	5,000.000	0.100	0.000	0.36	1,800.00
1030	01686001	000	VEGETATIVE WATERING	MG	255.000	4.000	0.000	34.00	8,670.00
1035	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.500	228.000	0.000	630.00	945.00
1040	02756001	000	CEMENT	TON	300.000	16.000	0.000	17.83	5,349.00
1045	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	5.000	1,393.000	0.000	1,522.95	7,614.75
1050	03106009	000	PRIME COAT (MC-30)	GAL	8.000	349.000	0.000	350.00	2,800.00
1055	04226016	000	APPROACH SLAB (HPC)	CY	700.000	61.000	0.000	61.00	42,700.00
1060	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	34.000	0.000	38.14	19,070.00
1075	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	84,000.000	1.000	0.000	1.00	84,000.00
1080	04966014	000	REMOV STR (RAILROAD CROSSING)	EA	10,000.000	1.000	0.000	1.00	10,000.00
1085	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	7.000	0.000	7.00	84,000.00
1120	05306016	000	DRIVEWAYS (BASE)	SY	150.000	149.000	0.000	150.00	22,500.00
1125	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	32.000	63.000	0.000	63.00	2,016.00
1130	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	1.000	0.000	1.00	2,400.00
1135	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,100.000	1.000	0.000	1.00	2,100.00
1140	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,200.000	2.000	0.000	2.00	2,400.00
1145	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	250.000	0.000	250.00	1,250.00
1150	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	4.000	0.000	4.00	800.00
1155	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,700.000	2.000	0.000	2.00	7,400.00
1160	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,300.100	1.000	0.000	1.00	9,300.10
1165	06446056	000	IN SM RD SN SUP&AM TYTWT(1)UA(P)	EA	776.000	4.000	0.000	4.00	3,104.00
1170	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	29.000	8.000	0.000	8.00	232.00
1175	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	38.000	4.000	0.000	4.00	152.00
1180	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	89.000	9.000	0.000	9.00	801.00
1185	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.000	1,680.000	0.000	1,693.00	1,693.00
1190	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.000	1,680.000	0.000	1,693.00	1,693.00
1195	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	21.000	0.000	21.00	168.00
1200	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.740	1,604.000	0.000	1,604.00	1,186.96
1205	30766001	000	D-GR HMA TY-B PG64-22	TON	180.000	460.000	0.000	509.95	91,791.00
1210	30766037	000	D-GR HMA TY-D SAC-B PG64-22	TON	180.000	154.000	0.000	167.57	30,162.60
1215	51296001	000	INSTALL FTB	LF	80.000	265.000	0.000	265.00	21,200.00
1220	51296002	000	REMOVE FTB	LF	20.000	265.000	0.000	265.00	5,300.00
1225	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	45,000.000	2.000	0.000	2.00	90,000.00

Category Subtotal \$669,463.38

CATEGORY 002 DESCRIPTION BRIDGE: 032520221701003 [FM 1974 @ CLEAR FORK B

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1275	04006005	000	CEM STABIL BKFL	CY	200.000	214.000	0.000	214.00	42,800.00
1280	04166001	000	DRILL SHAFT (18 IN)	LF	155.000	218.000	0.000	218.00	33,790.00
1285	04166004	000	DRILL SHAFT (36 IN)	LF	280.000	436.000	0.000	436.00	122,080.00
1290	04166006	000	DRILL SHAFT (48 IN)	LF	500.000	141.000	0.000	141.00	70,500.00
1295	04206014	001	CL C CONC (ABUT)(HPC)	CY	800.000	67.400	0.000	67.40	53,920.00
1300	04206030	001	CL C CONC (CAP)(HPC)	CY	1,300.000	35.300	0.000	35.30	45,890.00

CATEGORY 002 DESCRIPTION BRIDGE: 032520221701003 [FM 1974 @ CLEAR FORK B

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1305	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,100.000	56.600	0.000	56.60	62,260.00
1310	04226002	000	REINF CONC SLAB (HPC)	SF	24.000	14,440.000	0.000	14,440.00	346,560.00
1315	04226014	000	BRIDGE SIDEWALK (HPC)	SF	12.000	3,249.000	0.000	3,249.00	38,988.00
1320	04256039	001	PRESTR CONC GIRDER (TX54)	LF	265.000	1,922.300	0.000	1,922.30	509,409.50
1325	04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	30.000	78.000	0.000	78.00	2,340.00
1330	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	122.000	960.000	0.000	1,264.00	154,208.00
1335	04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	30.000	168.000	0.000	224.00	6,720.00
1340	04506007	001	RAIL (TY T223)(HPC)	LF	165.000	397.000	0.000	397.00	65,505.00
1345	04506033	001	RAIL (TY C223)(HPC)	LF	220.000	397.000	0.000	397.00	87,340.00
1350	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	190.000	80.000	0.000	80.00	15,200.00
1355	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	2.00	1,000.00
1356	50886001		BIRD EXCLUSION METHOD	SF	1.270	0.000	30,000.000	30,000.00	38,100.00
			CO #1						

Category Subtotal \$1,696,610.50

PROJECT BR 2023(333) CONTROL 057003019

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	01646034	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	AC	5,000.000	0.300	0.000	0.000	0.00
0100	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.500	1,193.000	0.000	0.000	0.00
0150	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	20.000	0.000	0.000	0.00
0155	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	17.000	20.000	0.000	0.000	0.00
0160	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	2,362.000	0.000	0.000	0.00
0165	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	2,362.000	0.000	0.000	0.00
0170	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	20.000	0.000	0.000	0.00
0175	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	20.000	0.000	0.000	0.00
0270	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0275	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0280	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	3,000.000	0.000	0.000	0.00
0290	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
0295	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
0300	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	1,000.000	0.000	0.000	0.00
0310	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 032520057003154 [FM 701 @ CLEAR FORK OF BRA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0390	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18" Drill Shaft	DOL	178.250	10.000	0.000	0.000	0.00
0395	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36" Drill Shaft	DOL	322.000	10.000	0.000	0.000	0.00
0400	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	575.000	10.000	0.000	0.000	0.00



0405	96026602	48" Drill Shaft EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	193.750	10.000	0.000	0.000	0.00
0410	96026602	18" Drill Shaft EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	350.000	10.000	0.000	0.000	0.00
0415	96026602	36" Drill Shaft EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	625.000	10.000	0.000	0.000	0.00
0420	96026603	48" Drill Shaft DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1405	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	2,000.000	0.000	0.000	0.00
1410	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00	

PROJECT BR 1802(482) CONTROL 057003020

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0560	01646034	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	AC	5,000.000	0.952	0.000	0.000	0.00
0650	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	40.000	0.000	0.000	0.00
0655	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	17.000	40.000	0.000	0.000	0.00
0670	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	120.000	0.000	0.000	0.00
0675	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	120.000	0.000	0.000	0.00
0720	05526003	000	WIRE FENCE (TY C)	LF	30.000	155.000	0.000	0.000	0.00
0795	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	1,000.000	0.000	0.000	0.00
0805	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00	

CATEGORY 002 DESCRIPTION BRIDGE: 032520057003155 [FM 701 @ CLEAR FORK BRAZOS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0900	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	322.000	10.000	0.000	0.000	0.00
			36" Drill Shaft						
0905	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	575.000	10.000	0.000	0.000	0.00
			48" Drill Shaft						
0915	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	350.000	10.000	0.000	0.000	0.00
			36" Drill Shaft						
0920	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	625.000	10.000	0.000	0.000	0.00
			48" Drill Shaft						
0930	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00	

PROJECT BR 2023(334) CONTROL 221701015  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1065	04646005	001	RC PIPE (CL III)(24 IN)	LF	155.000	5.000	0.000	0.000	0.00
1070	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,500.000	1.000	0.000	0.000	0.00
1090	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	20.000	0.000	0.000	0.00
1095	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	17.000	20.000	0.000	0.000	0.00
1100	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	1,247.000	0.000	0.000	0.00
1105	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	1,247.000	0.000	0.000	0.00
1110	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	20.000	0.000	0.000	0.00
1115	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	20.000	0.000	0.000	0.00
1235	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	1,000.000	0.000	0.000	0.00
1240	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
1245	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00

**Category Subtotal** 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 032520221701003 [FM 1974 @ CLEAR FORK BRAZO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1365	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18" Drill Shaft	DOL	178.250	10.000	0.000	0.000	0.00
1370	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36" Drill Shaft	DOL	322.000	10.000	0.000	0.000	0.00
1375	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48" Drill Shaft	DOL	575.000	10.000	0.000	0.000	0.00
1380	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18" Drill Shaft	DOL	193.750	10.000	0.000	0.000	0.00
1385	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36" Drill Shaft	DOL	350.000	10.000	0.000	0.000	0.00
1390	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48" Drill Shaft	DOL	625.000	10.000	0.000	0.000	0.00
1395	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$7,922,212.81

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	8,072.020	37.00	37.000	298,664.74
01046009	000	REMOVING CONC (RIPRAP)	SY	25.000	2,905.00	2,905.000	72,625.00
01106001	000	EXCAVATION (ROADWAY)	CY	22.000	1,595.00	1,595.000	35,090.00
01106002	000	EXCAVATION (CHANNEL)	CY	36.000	469.00	469.000	16,884.00
01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	40.000	4,193.00	4,193.000	167,720.00
01646034	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	AC	5,000.000	0.10	0.200	1,000.00
01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	5,000.000	1.35	2.440	12,200.00
01686001	000	VEGETATIVE WATERING	MG	255.000	54.00	98.000	24,990.00
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.500	4,838.00	730.000	1,095.00
02756001	000	CEMENT	TON	300.000	108.00	112.810	33,843.00
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	5.000	9,836.00	10,316.630	51,583.15
03106009	000	PRIME COAT (MC-30)	GAL	8.000	2,460.00	1,898.000	15,184.00
04006005	000	CEM STABIL BKFL	CY	200.000	590.00	604.000	120,800.00
04036001	000	TEMPORARY SPL SHORING	SF	40.000	1,125.00	1,092.000	43,680.00
04166001	000	DRILL SHAFT (18 IN)	LF	155.000	392.00	392.000	60,760.00
04166004	000	DRILL SHAFT (36 IN)	LF	280.000	1,224.00	1,224.000	342,720.00
04166006	000	DRILL SHAFT (48 IN)	LF	500.000	465.00	465.000	232,500.00
04206014	001	CL C CONC (ABUT)(HPC)	CY	800.000	199.60	199.600	159,680.00
04206030	001	CL C CONC (CAP)(HPC)	CY	1,300.000	105.50	105.500	137,150.00
04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,100.000	154.00	154.000	169,400.00
04206054	001	CL C CONC (HEADWALL)	CY	1,000.000	44.00	44.000	44,000.00
04226002	000	REINF CONC SLAB (HPC)	SF	24.000	36,040.00	36,040.000	864,960.00
04226014	000	BRIDGE SIDEWALK (HPC)	SF	12.000	3,249.00	3,249.000	38,988.00
04226016	000	APPROACH SLAB (HPC)	CY	700.000	203.30	203.300	142,310.00
04256039	001	PRESTR CONC GIRDER (TX54)	LF	265.000	4,309.66	4,309.660	1,142,059.90
04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	30.000	226.40	226.400	6,792.00
04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	174.000	821.00	1,307.360	227,480.64
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	122.000	2,943.00	3,253.900	396,975.80
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	134.00	155.140	77,570.00
04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	30.000	168.00	224.000	6,720.00
04506007	001	RAIL (TY T223)(HPC)	LF	165.000	1,733.00	1,733.000	285,945.00
04506033	001	RAIL (TY C223)(HPC)	LF	220.000	397.00	397.000	87,340.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	190.000	234.00	234.000	44,460.00
04596009	000	GABIONS (3' X 3')(GALV)	CY	365.000	20.00	20.000	7,300.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	155.000	40.00	70.000	10,850.00
04666102	000	HEADWALL (CH - PW - 0) (DIA= 42 IN)	EA	10,500.000	1.00	1.000	10,500.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,000.000	2.00	4.000	12,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	84,000.000	3.00	3.000	252,000.00
04966014	000	REMOV STR (RAILROAD CROSSING)	EA	10,000.000	1.00	1.000	10,000.00
05006001	000	MOBILIZATION	LS	780,000.000	1.00	0.900	702,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	19.00	17.000	204,000.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	3,160.00	1,835.000	9,175.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	3,160.00	1,635.000	1,635.00

05306016	000	DRIVEWAYS (BASE)	SY	150.000	414.00	414.000	62,100.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	32.000	1,826.00	1,826.000	58,432.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	8.00	8.000	19,200.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,100.000	2.00	2.000	4,200.00
05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,200.000	3.00	3.000	3,600.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	775.00	775.000	3,875.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	12.00	12.000	2,400.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,700.000	9.00	9.000	33,300.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,300.100	1.00	1.000	9,300.10
06446056	000	IN SM RD SN SUP&AM TYTWT(1)UA(P)	EA	776.000	9.00	9.000	6,984.00
06446057	000	IN SM RD SN SUP&AM TYTWT(1)UA(T)	EA	900.000	4.00	4.000	3,600.00
06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	29.000	24.00	24.000	696.00
06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	38.000	12.00	12.000	456.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	89.000	34.00	34.000	3,026.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.000	7,572.00	7,585.000	7,585.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.000	7,572.00	7,585.000	7,585.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	96.00	96.000	768.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.740	4,324.00	4,324.000	3,199.76
30766001	000	D-GR HMA TY-B PG64-22	TON	180.000	3,246.00	3,393.610	610,849.80
30766037	000	D-GR HMA TY-D SAC-B PG64-22	TON	180.000	1,083.00	1,064.930	191,687.40
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	-6,496.300	-6,496.30
41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	6.00	6.000	3,000.00
50886001		BIRD EXCLUSION METHOD	SF	1.270	0.00	30,000.000	38,100.00
51296001	000	INSTALL FTB	LF	80.000	735.00	735.000	58,800.00
51296002	000	REMOVE FTB	LF	20.000	735.00	735.000	14,700.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	45,000.000	4.00	4.000	180,000.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	11,584.820	11,584.82
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	7,050.000	0.00	1.000	7,050.00

TOTAL ITEM EARNINGS TO DATE

**\$7,922,212.81**