



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/11/21**

CONTRACT ID: **635351001**
 PROJECT: **RMC - 635351001**
 CONTRACT: **07201104**
 AWARD AMOUNT: **\$117,997.65**
 PROJECTED AMOUNT: **\$117,997.65**
 ADJ. PROJECTED AMOUNT: **\$117,997.65**
 CONTRACTOR: **D & M CONTRACTORS, LLC**

HIGHWAY: **US0287**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **HOUSTON**
 AREA ENGINEER: **Jesse Sisco, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/05/2021** to **04/01/2021**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **68.53**
 % TIME USED: **10.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/22/2020**
 AWARD DATE: **07/22/2020**
 NOTICE TO PROCEED DATE: **08/14/2020**
 WORK BEGIN DATE: **10/14/2020**
 ACCEPTED DATE: **01/04/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$80,866.40	\$80,866.40	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$80,866.40	\$80,866.40	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$31,208.20	\$0.00	\$31,208.20
	\$112,074.60	\$80,866.40	\$31,208.20
PAID TO CONTRACTOR	\$112,074.60	\$80,866.40	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/14/2020
TIME CHARGES BEGIN: 10/14/2020
BID DAYS: 40
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 40
DAYS CHARGED TO DATE: 4
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$590.00
TOTAL: \$0.00

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 635351001 CONTROL 635351001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0055	05006001	000	MOBILIZATION	LS	5,000.000	1.000	0.000	1.00	5,000.00
0060	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	100.000	4.000	0.000	4.00	400.00
0065	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	577.000	194.450	0.000	130.69	75,406.40
0070	61856002	002	TMA (STATIONARY)	DAY	10.000	40.000	0.000	6.00	60.00
Category Subtotal									\$80,866.40

PROJECT RMC - 635351001 CONTROL 635351001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
075	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
085	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
80	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$80,866.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	5,000.000	1.00	1.000	5,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	100.000	4.00	4.000	400.00
07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	577.000	194.45	130.687	75,406.40
61856002	002	TMA (STATIONARY)	DAY	10.000	40.00	6.000	60.00
TOTAL ITEM EARNINGS TO DATE							\$80,866.40