



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/07/21**

CONTRACT ID: **636487001**
 PROJECT: **RMC - 636487001**
 CONTRACT: **09200106**
 AWARD AMOUNT: **\$168,610.77**
 PROJECTED AMOUNT: **\$168,612.77**
 ADJ. PROJECTED AMOUNT: **\$168,612.77**
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **FM2573**
 DISTRICT NAME: **PARIS**
 COUNTY: **RED RIVER**
 AREA ENGINEER: **Daniel Taylor, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2020** to **01/11/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **50.00**
 % RETAINAGE: **0.00**

LETTING DATE: **09/17/2020**
 AWARD DATE: **09/18/2020**
 NOTICE TO PROCEED DATE: **10/01/2020**
 WORK BEGIN DATE: **11/06/2020**
 ACCEPTED DATE: **11/30/2020**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$168,610.65	\$168,610.65	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$168,610.65	\$168,610.65	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$168,610.65	\$168,610.65	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	11/06/2020	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$590.00	
<u>BID DAYS:</u>	28	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	28		PER DAY	\$590.00
<u>DAYS CHARGED TO DATE:</u>	14	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 636487001 CONTROL 636487001
 CATEGORY 001 DESCRIPTION CRACK SEAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1,500.000	1.000	0.000	1.00	1,500.00
0065	07126012	000	JT / CRCK SEAL (HOT - POURED RUBBER)	LMI	615.000	271.723	0.000	271.72	167,109.65
0070	61856002	002	TMA (STATIONARY)	DAY	0.040	28.000	0.000	25.00	1.00
								Category Subtotal	\$168,610.65

PROJECT RMC - 636487001 CONTROL 636487001
 CATEGORY 001 DESCRIPTION CRACK SEAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$168,610.65

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,500.000	1.00	1.000	1,500.00
07126012	000	JT / CRCK SEAL (HOT - POURED RUBBER)	LMI	615.000	271.72	271.723	167,109.65
61856002	002	TMA (STATIONARY)	DAY	0.040	28.00	25.000	1.00
TOTAL ITEM EARNINGS TO DATE							\$168,610.65