



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **638898001**  
 PROJECT: **RMC - 638898001**  
 CONTRACT: **11214226**  
 AWARD AMOUNT: **\$776,042.00**  
 PROJECTED AMOUNT: **\$776,822.00**  
 ADJ. PROJECTED AMOUNT: **\$776,822.00**  
 CONTRACTOR: **ELITE CASTLE RESOURCES LLC**

HIGHWAY: **SH0317**  
 DISTRICT NAME: **WACO**  
 COUNTY: **BELL**  
 AREA ENGINEER:  
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0013**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **02/26/2023** to **07/06/2023**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **11/04/2021**  
 AWARD DATE: **11/30/2021**  
 NOTICE TO PROCEED DATE: **12/16/2021**  
 WORK BEGIN DATE: **03/01/2022**  
 ACCEPTED DATE: **03/02/2023**  
 PHYSICAL WORK COMPLETION DATE: **03/01/2023**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$713,414.00	\$713,414.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$713,414.00	\$713,414.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$713,414.00</b>	<b>\$713,414.00</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 03/01/2022  
TIME CHARGES BEGIN: 03/01/2022  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 365  
DAYS CHARGED TO DATE: 365  
PHYSICAL WORK COMPLETE: 03/01/2023

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$610.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$610.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/26/2023	1		
02/27/2023	1		
02/28/2023	1		
03/01/2023		1	WORK COMPLETED
03/02/2023		1	WORK ACCEPTED
07/06/2023		1	Created for payment purposes only

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
6	3	3
		<hr/>
		1
		1
		1

OTHER - SEE RMRKS  
 WORK ACCEPTED  
 WORK COMPLETED

WORK PERFORMED THIS PERIOD

PROJECT RMC - 638898001 CONTROL 638898001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0375	07766014	000	REP METAL POST W/ BASE PLATE (T6 RAIL)	EA	150.000	-4.000	-\$600.00
0505	96086001	000	UNIQUE CHANGE ORDER ITEM 1	DOL	600.000	1.000	\$600.00
	SUPP DESCR		LOW FILL CULVERT POST				

Total Bid Quantity	QTY Paid To Date
0.00	0.00
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT RMC - 638898001 CONTROL 638898001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	250.000	50.000	0.000	59.10	14,775.00
0080	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	12.000	0.000	25.00	25.00
0085	05006034	000	MOBILIZATION (EMERGENCY)	EA	10.000	60.000	0.000	17.00	170.00
0100	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	30.000	5,000.000	0.000	3,855.00	115,650.00
0110	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,800.000	3.000	0.000	2.00	3,600.00
0125	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	1,500.000	0.000	150.00	150.00
0135	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	2.000	0.000	2.00	200.00
0140	05446007	000	GDRAIL END TRT(INSTALL)(HBA POST)	EA	1.000	50.000	0.000	4.00	4.00
0155	05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	15,000.000	2.000	0.000	1.00	15,000.00
0160	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	15,000.000	2.000	0.000	1.00	15,000.00
0165	61856002	002	TMA (STATIONARY)	DAY	500.000	120.000	0.000	59.00	29,500.00
0170	06586046	000	INSTL OM ASSM (OM-2X)(WC)GND	EA	50.000	5.000	0.000	1.00	50.00
0175	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	30.000	20.000	0.000	3.00	90.00
0180	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	40.000	20.000	0.000	16.00	640.00
0185	07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	29.000	3,000.000	0.000	2,475.00	71,775.00
0205	07706010	000	REM / REPL TIMBER/STL POST W/O CONC FND	EA	309.000	75.000	0.000	300.00	92,700.00
0210	07706011	000	REM / REPL TIMBER / STL POST W/CONC FND	EA	309.000	25.000	0.000	193.00	59,637.00
0215	07706017	000	REALIGN POSTS	EA	1.000	200.000	0.000	71.00	71.00
0220	07706019	000	REMOVE & REPLACE BLOCKOUT	EA	97.000	100.000	0.000	522.00	50,634.00
0225	07706021	000	REPLACE SINGLE GDRAIL TERMINAL RAIL	LF	25.000	400.000	0.000	225.00	5,625.00
0230	07706022	000	REPLACE SINGLE GDRAIL TERMINAL POST	EA	250.000	10.000	0.000	3.00	750.00
0240	07706027	000	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	4,500.000	35.000	0.000	71.00	319,500.00
0245	07706028	000	REPL SINGLE GDRAIL TERM IMPACT HEAD	EA	600.000	10.000	0.000	3.00	1,800.00
0250	07706029	000	REM & RESET SGT IMPACT HEAD	EA	1.000	10.000	0.000	18.00	18.00
0310	07716014	000	REPLACE POSTS (TL-4)(FURN)	EA	30.000	100.000	0.000	43.00	1,290.00
0350	07746057	000	REPAIR (FASTRACC) (W) (BAY)	EA	100.000	10.000	0.000	15.00	1,500.00
0400	07766031	000	REPAIR (ALUMINUM RAIL)	LF	220.000	10.000	0.000	30.00	6,600.00
0503	96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-610.000	2.000	0.000	154.00	-93,940.00
0505	96086001	000	UNIQUE CHANGE ORDER ITEM 1 LOW FILL CULVERT POST	DOL	600.000	0.000	1.000	1.00	600.00

Category Subtotal \$713,414.00

PROJECT RMC - 638898001 CONTROL 638898001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01326019	000	EMBANKMENT (VEHICLE)(ORD COMP)(TY B)	CY	18.000	75.000	0.000	0.000	0.00
0065	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	80.000	25.000	0.000	0.000	0.00
0075	04506084	000	RAIL (HANDRAIL)(DECORATIVE)	LF	80.000	30.000	0.000	0.000	0.00
0090	05296002	000	CONC CURB (TY II)	LF	15.000	100.000	0.000	0.000	0.00
0095	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	25.000	0.000	0.000	0.00

0105	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,500.000	3.000	0.000	0.000	0.00
0115	05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	25.000	100.000	0.000	0.000	0.00
0120	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	100.000	20.000	0.000	0.000	0.00
0130	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	10.000	0.000	0.000	0.00
0145	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	500.000	2.000	0.000	0.000	0.00
0150	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	2.000	0.000	0.000	0.00
0190	07706002	000	REPAIR RAIL ELEMENT (THRIE - BEAM)	LF	40.000	25.000	0.000	0.000	0.00
0195	07706003	000	REP RAIL ELMNT(THRIE-BM TRANS TO W -BM)	LF	40.000	25.000	0.000	0.000	0.00
0200	07706006	000	RAISE RAIL ELEMENT	LF	4.000	150.000	0.000	0.000	0.00
0235	07706025	000	REPLACE HINGED TOP SGT STEEL POST	EA	50.000	50.000	0.000	0.000	0.00
0255	07706030	000	REPLACE SGT CABLE ASSEMBLY	EA	10.000	10.000	0.000	0.000	0.00
0260	07706031	000	REPLACE SGT CABLE ANCHOR	EA	10.000	10.000	0.000	0.000	0.00
0265	07706032	000	REPLACE SGT STRUT	EA	10.000	2.000	0.000	0.000	0.00
0270	07706033	000	REPLACE SGT OBJECT MARKER	EA	80.000	1.000	0.000	0.000	0.00
0275	07706034	000	REPAIR RAIL ELEMENT(W - BEAM FURNISHED)	LF	15.000	500.000	0.000	0.000	0.00
0280	07716002	000	REPLACE POSTS (TL-4)	EA	100.000	310.000	0.000	0.000	0.00
0285	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	200.000	2.000	0.000	0.000	0.00
0290	07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	300.000	1.000	0.000	0.000	0.00
0295	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	500.000	5.000	0.000	0.000	0.00
0300	07716010	000	REPLACE CABLE (TL-4)	LF	3.000	500.000	0.000	0.000	0.00
0305	07716011	000	CHECK / RE-TENSION CABLE	EA	1.000	20.000	0.000	0.000	0.00
0315	07726001	000	POST AND CABLE FENCE (REMOVAL)	LF	1.000	100.000	0.000	0.000	0.00
0320	07726003	000	POST AND CABLE FENCE (NEW INSTALLATION)	LF	10.000	400.000	0.000	0.000	0.00
0325	07726004	000	POST AND CABLE FENCE (NEW CONC ANCHOR)	EA	50.000	5.000	0.000	0.000	0.00
0330	07726005	000	POST AND CABLE FENCE(REMV / REPL POSTS)	EA	25.000	10.000	0.000	0.000	0.00
0335	07726007	000	POST AND CABLE FENCE (REMV/ REPL CABLE)	LF	2.000	250.000	0.000	0.000	0.00
0340	07746051	000	REMOVE AND REPLACE (FASTRACC) (W)	EA	26,000.000	2.000	0.000	0.000	0.00
0345	07746054	000	REPAIR (FASTRACC) (W)	LF	100.000	50.000	0.000	0.000	0.00
0355	07746060	000	REPAIR (WIDE TRACC) (BAY)	EA	100.000	10.000	0.000	0.000	0.00
0360	07746079	000	REMOVE & REPLACE TRACC (TXDOT FURNISHD)	EA	3,000.000	10.000	0.000	0.000	0.00
0365	07766004	000	REPAIR (STL POST W/ DOUBLED W-BEAMS-T6)	LF	50.000	20.000	0.000	0.000	0.00
0370	07766013	000	REP METAL POST W/ BASE PLATE(T4(A)RAIL	EA	30.000	20.000	0.000	0.000	0.00
0375	07766014	000	REP METAL POST W/ BASE PLATE (T6 RAIL)	EA	150.000	4.000	-4.000	0.000	0.00
0380	07766020	000	REPAIR (TY T101RC)	LF	50.000	20.000	0.000	0.000	0.00
0385	07766021	000	REPAIR (TY T1 - 101R)	LF	50.000	40.000	0.000	0.000	0.00
0390	07766024	000	REP METAL PST W/ BASE PLATE (TY T101RC)	EA	200.000	2.000	0.000	0.000	0.00
0395	07766025	000	REP METAL PST W/ BASE PLATE(TY T1-101R)	EA	200.000	2.000	0.000	0.000	0.00
0405	07766032	000	REPAIR(STEEL POST W/ CHANNEL IRON RAIL)	LF	100.000	50.000	0.000	0.000	0.00
0410	07766035	000	REPAIR (W-BEAM - T101 RAIL)	LF	200.000	2.000	0.000	0.000	0.00
0501	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0504	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$713,414.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	250.000	50.00	59.100	14,775.00
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	12.00	25.000	25.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	10.000	60.00	17.000	170.00
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	30.000	5,000.00	3,855.000	115,650.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,800.000	3.00	2.000	3,600.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	1,500.00	150.000	150.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	2.00	2.000	200.00
05446007	000	GDRAIL END TRT(INSTALL)(HBA POST)	EA	1.000	50.00	4.000	4.00
05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	15,000.000	2.00	1.000	15,000.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	15,000.000	2.00	1.000	15,000.00
06586046	000	INSTL OM ASSM (OM-2X)(WC)GND	EA	50.000	5.00	1.000	50.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	30.000	20.00	3.000	90.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	40.000	20.00	16.000	640.00
07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	29.000	3,000.00	2,475.000	71,775.00
07706010	000	REM / REPL TIMBER/STL POST W/O CONC FND	EA	309.000	75.00	300.000	92,700.00
07706011	000	REM / REPL TIMBER / STL POST W/CONC FND	EA	309.000	25.00	193.000	59,637.00
07706017	000	REALIGN POSTS	EA	1.000	200.00	71.000	71.00
07706019	000	REMOVE & REPLACE BLOCKOUT	EA	97.000	100.00	522.000	50,634.00
07706021	000	REPLACE SINGLE GDRAIL TERMINAL RAIL	LF	25.000	400.00	225.000	5,625.00
07706022	000	REPLACE SINGLE GDRAIL TERMINAL POST	EA	250.000	10.00	3.000	750.00
07706027	000	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	4,500.000	35.00	71.000	319,500.00
07706028	000	REPL SINGLE GDRAIL TERM IMPACT HEAD	EA	600.000	10.00	3.000	1,800.00
07706029	000	REM & RESET SGT IMPACT HEAD	EA	1.000	10.00	18.000	18.00
07716014	000	REPLACE POSTS (TL-4)(FURN)	EA	30.000	100.00	43.000	1,290.00
07746057	000	REPAIR (FASTRACC) (W) (BAY)	EA	100.000	10.00	15.000	1,500.00
07766031	000	REPAIR (ALUMINUM RAIL)	LF	220.000	10.00	30.000	6,600.00
61856002	002	TMA (STATIONARY)	DAY	500.000	120.00	59.000	29,500.00
96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-610.000	2.00	154.000	-93,940.00
96086001	000	UNIQUE CHANGE ORDER ITEM 1 LOW FILL CULVERT POST	DOL	600.000	0.00	1.000	600.00

TOTAL ITEM EARNINGS TO DATE

**\$713,414.00**