



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/09/23**

CONTRACT ID: **641052001**
 PROJECT: **MMC - 641052001**
 CONTRACT: **07221709**
 AWARD AMOUNT: **\$238,000.00**
 PROJECTED AMOUNT: **\$237,410.00**
 ADJ. PROJECTED AMOUNT: **\$320,673.80**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **SH0036**
 DISTRICT NAME: **BRYAN**
 COUNTY: **BURLESON**
 AREA ENGINEER: **James Kreamer, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2022** to **01/23/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **91.67**
 % RETAINAGE: **0.00**

LETTING DATE: **07/13/2022**
 AWARD DATE: **07/13/2022**
 NOTICE TO PROCEED DATE: **08/03/2022**
 WORK BEGIN DATE: **09/03/2020**
 ACCEPTED DATE: **12/22/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$321,263.80	\$321,263.80	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$321,263.80	\$321,263.80	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$321,263.80	\$321,263.80	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/03/2020
TIME CHARGES BEGIN: 09/03/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 120
DAYS CHARGED TO DATE: 110
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/01/2022	1		
12/02/2022	1		
12/03/2022	1		
12/04/2022	1		
12/05/2022	1		
12/06/2022	1		
12/07/2022	1		
12/08/2022	1		
12/09/2022	1		
12/10/2022	1		
12/11/2022	1		
12/12/2022	1		
12/13/2022	1		
12/14/2022	1		
12/15/2022	1		
12/16/2022	1		
12/17/2022	1		
12/18/2022	1		
12/19/2022	1		
12/20/2022	1		
12/21/2022	1		
12/22/2022			1 WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
22	21	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 641052001 CONTROL 641052001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	110.000	2,000.000	920.580	2,920.58	321,263.80
Category Subtotal									\$321,263.80

PROJECT MMC - 641052001 CONTROL 641052001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	90.000	200.000	-200.000	0.000	0.00
0070	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0075	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0080	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-590.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$321,263.80

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	110.000	2,000.00	2,920.580	321,263.80
TOTAL ITEM EARNINGS TO DATE							\$321,263.80