



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **645002001**
 PROJECT: **RMC - 645002001**
 CONTRACT: **12234208**
 AWARD AMOUNT: **\$766,120.00**
 PROJECTED AMOUNT: **\$763,649.00**
 ADJ. PROJECTED AMOUNT: **\$763,649.00**
 CONTRACTOR: **OPTERRA SOLUTIONS, INC.**

HIGHWAY: **IH0020**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DALLAS**
 AREA ENGINEER: **Donnie Wyatt**
 AREA NUMBER: **003**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/11/2024** to **03/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **7.09**
 % TIME USED: **4.11**
 % RETAINAGE: **0.00**

LETTING DATE: **12/06/2023**
 AWARD DATE: **12/12/2023**
 NOTICE TO PROCEED DATE: **01/11/2024**
 WORK BEGIN DATE: **03/11/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$54,165.00	\$0.00	\$54,165.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$54,165.00	\$0.00	\$54,165.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	\$54,165.00
PAID TO CONTRACTOR	\$54,165.00	\$0.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/11/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 15
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/30/2024		1	TIME NOT STARTED
03/06/2024		1	TIME NOT STARTED
03/11/2024	1		
03/12/2024	1		
03/13/2024	1		
03/14/2024	1		
03/15/2024	1		
03/16/2024	1		
03/17/2024	1		
03/18/2024	1		
03/19/2024	1		
03/20/2024	1		
03/21/2024	1		
03/22/2024	1		
03/23/2024	1		
03/24/2024	1		
03/25/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
17	15	2
TIME NOT STARTED		2

WORK PERFORMED THIS PERIOD

PROJECT RMC - 645002001 CONTROL 645002001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006001	000	MOBILIZATION	LS	2,500.000	0.750	\$1,875.00	1.00	0.75
0065	07316007	000	PAVEMENT EDGES, STRUCTURES & FIXTURES	MI	1,320.000	23.250	\$30,690.00	364.00	23.25
0075	61856005	002	TMA (MOBILE OPERATION)	DAY	1,800.000	12.000	\$21,600.00	55.00	12.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$54,165.00		

CONTRACT LINE ITEMS

PROJECT RMC - 645002001 CONTROL 645002001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	2,500.000	1.000	0.000	0.75	1,875.00
0065	07316007	000	PAVEMENT EDGES, STRUCTURES & FIXTURES	MI	1,320.000	364.000	0.000	23.25	30,690.00
0075	61856005	002	TMA (MOBILE OPERATION)	DAY	1,800.000	55.000	0.000	12.00	21,600.00
Category Subtotal									\$54,165.00

PROJECT RMC - 645002001 CONTROL 645002001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	07316011	000	BROADCAST APPLICATION	AC	99.000	1,860.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND Materials Received	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Materials Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment, Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment, Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to Complete Within Days Allowed	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to Mobilize COWR	DOL	-618.000	1.000	0.000	0.000	0.00
1060	96056008		ROAD USER COST - DISINCENTIVE Land Closure Assessment Fee	DOL	-1.000	1.000	0.000	0.000	0.00
1070	96066053		LAW ENFORCEMENT PERSONNEL Law Enforcement Personnel	DOL	1.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$54,165.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	2,500.000	1.00	0.750	1,875.00
07316007	000	PAVEMENT EDGES, STRUCTURES & FIXTURES	MI	1,320.000	364.00	23.250	30,690.00
61856005	002	TMA (MOBILE OPERATION)	DAY	1,800.000	55.00	12.000	21,600.00
TOTAL ITEM EARNINGS TO DATE							\$54,165.00