



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **639150001**
 PROJECT: **RMC - 639150001**
 CONTRACT: **03224015**
 AWARD AMOUNT: **\$797,727.44**
 PROJECTED AMOUNT: **\$797,729.44**
 ADJ. PROJECTED AMOUNT: **\$797,729.44**
 CONTRACTOR: **RELIANT SAND AND CONSTRUCTION, INC.**

HIGHWAY: **IH0045**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **MONTGOMERY**
 AREA ENGINEER: **Abraham Guzman, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0016**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/26/2024** to **03/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **85.37**
 % TIME USED: **93.00**
 % RETAINAGE: **0.00**

LETTING DATE: **03/03/2022**
 AWARD DATE: **03/31/2022**
 NOTICE TO PROCEED DATE: **04/19/2022**
 WORK BEGIN DATE: **12/01/2022**
 ACCEPTED DATE: **02/25/2024**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$681,020.24	\$681,020.24	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$681,020.24	\$681,020.24	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$681,020.24	\$681,020.24	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	12/01/2022	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	12/01/2022	<u>LIQ DAMAGE RATE:</u>	\$610.00
<u>BID DAYS:</u>	486	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	486	PER DAY	\$610.00
<u>DAYS CHARGED TO DATE:</u>	452	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
02/26/2024		1	AWAITING FINAL DOCUMENTATION	29	0	29
02/27/2024		1	AWAITING FINAL DOCUMENTATION			
02/28/2024		1	AWAITING FINAL DOCUMENTATION			
02/29/2024		1	AWAITING FINAL DOCUMENTATION			
03/01/2024		1	AWAITING FINAL DOCUMENTATION			
03/02/2024		1	AWAITING FINAL DOCUMENTATION			
03/03/2024		1	AWAITING FINAL DOCUMENTATION			
03/04/2024		1	AWAITING FINAL DOCUMENTATION			
03/05/2024		1	AWAITING FINAL DOCUMENTATION			
03/06/2024		1	AWAITING FINAL DOCUMENTATION			
03/07/2024		1	AWAITING FINAL DOCUMENTATION			
03/08/2024		1	AWAITING FINAL DOCUMENTATION			
03/09/2024		1	AWAITING FINAL DOCUMENTATION			
03/10/2024		1	AWAITING FINAL DOCUMENTATION			
03/11/2024		1	AWAITING FINAL DOCUMENTATION			
03/12/2024		1	AWAITING FINAL DOCUMENTATION			
03/13/2024		1	AWAITING FINAL DOCUMENTATION			
03/14/2024		1	AWAITING FINAL DOCUMENTATION			
03/15/2024		1	AWAITING FINAL DOCUMENTATION			
03/16/2024		1	AWAITING FINAL DOCUMENTATION			
03/17/2024		1	AWAITING FINAL DOCUMENTATION			
03/18/2024		1	AWAITING FINAL DOCUMENTATION			
03/19/2024		1	Final Evaluation completed and sent to DMO			
03/20/2024		1	AWAITING FINAL DOCUMENTATION			
03/21/2024		1	AWAITING FINAL DOCUMENTATION			
03/22/2024		1	AWAITING FINAL DOCUMENTATION			
03/23/2024		1	AWAITING FINAL DOCUMENTATION			
03/24/2024		1	AWAITING FINAL DOCUMENTATION			
03/25/2024		1	AWAITING FINAL DOCUMENTATION			
						28
						1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 639150001 CONTROL 639150001
 CATEGORY 001 DESCRIPTION DITCH CLEANING AND RESHAPING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	99.990	12.000	0.000	3.00	299.97
0070	61856002	002	TMA (STATIONARY)	DAY	9.990	243.000	0.000	109.00	1,088.91
0075	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.310	600,000.000	0.000	506,656.00	663,719.36
0080	07606003	000	DITCH CLEAN/RESHAPING(CU YD IN VEHICLE)	CY	4.000	2,000.000	0.000	3,978.00	15,912.00
Category Subtotal									\$681,020.24

PROJECT RMC - 639150001 CONTROL 639150001
 CATEGORY 001 DESCRIPTION DITCH CLEANING AND RESHAPING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	99.990	1.000	0.000	0.000	0.00
9000	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
9001	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
9002	96046001		CONTRACTOR FORCE ACCOUNT 1 LANE ASSESSMENT FEES	DOL	-1.000	1.000	0.000	0.000	0.00
9003	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
9004	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9005	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9006	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
9007	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$681,020.24

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	99.990	12.00	3.000	299.97
07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.310	600,000.00	506,656.000	663,719.36
07606003	000	DITCH CLEAN/RESHAPING(CU YD IN VEHICLE)	CY	4.000	2,000.00	3,978.000	15,912.00
61856002	002	TMA (STATIONARY)	DAY	9.990	243.00	109.000	1,088.91
TOTAL ITEM EARNINGS TO DATE							\$681,020.24