



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **640106001**
PROJECT: **RMC - 640106001**
CONTRACT: **06220902**
AWARD AMOUNT: **\$185,095.00**
PROJECTED AMOUNT: **\$185,095.00**
ADJ. PROJECTED AMOUNT: **\$399,440.00**
CONTRACTOR: **BUSHWACKERS CONTRACTING, LLC**

HIGHWAY: **FM1113**
DISTRICT NAME: **WACO**
COUNTY: **CORYELL**
AREA ENGINEER:
AREA NUMBER: **000**

ESTIMATE NUMBER: **0019**
ESTIMATE PAID:
ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
ESTIMATE TYPE: **PROG**
% COMPLETE: **59.84**
% TIME USED: **78.49**
% RETAINAGE: **0.00**

LETTING DATE: **06/28/2022**
AWARD DATE: **07/07/2022**
NOTICE TO PROCEED DATE: **07/27/2022**
WORK BEGIN DATE: **09/06/2022**
ACCEPTED DATE: **00/00/0000**
PHYSICAL WORK COMPLETION DATE: **00/00/0000**

Estimate Number 0019

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$239,017.35	\$239,017.35	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$239,017.35	\$239,017.35	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<u>\$239,017.35</u>	<u>\$239,017.35</u>	<u>\$0.00</u>
OWED TO CONTRACTOR			<u>(\$590.00)</u>
PREVIOUS ACCOUNT BALANCE			
CURRENT BALANCE			<u>-\$590.00</u>
PAID TO CONTRACTOR			<u>\$0.00</u>

Estimate Number 0018

RECAPITULATION

		THIS ESTIMATE
ITEM EARNINGS		(\$590.00)
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	(\$590.00)
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
OWED TO CONTRACTOR		<u>(\$590.00)</u>

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/06/2022
TIME CHARGES BEGIN: 07/30/2022
BID DAYS: 365
C. O. ADJUSTED DAYS: 365
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 573
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

Estimate Number 0018

PROJECT RMC - 640106001 CONTROL 640106001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0503	96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	590.000	-\$590.00
TOTAL ITEM EARNINGS THIS ESTIMATE							-\$590.00

Total Bid Quantity	QTY Paid To Date
1,000.00	590.00

CONTRACT LINE ITEMS

PROJECT RMC - 640106001 CONTROL 640106001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	500.000	5.000	3.000	4.00	2,000.00
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	500.000	5.000	3.000	1.00	500.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,950.000	44.000	82.000	94.40	184,080.00
0075	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	1,800.000	7.000	3.000	4.00	7,200.00
0080	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	50.000	88.000	160.000	140.00	7,000.00
0085	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	90.000	38.000	47.000	33.00	2,970.00
0090	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	180.000	23.000	66.000	64.00	11,520.00
0095	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	300.000	16.000	23.000	25.00	7,500.00
0100	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	415.000	9.000	9.000	12.00	4,980.00
0105	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	700.000	7.000	7.000	6.00	4,200.00
0110	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	1,000.000	3.000	3.000	2.00	2,000.00
0115	07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	1,100.000	2.000	2.000	3.00	3,300.00
0125	07526018	000	STUMP REMOVAL (GREATER THAN 12")	EA	50.000	1.000	4.000	4.00	200.00
0130	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	65.000	770.000	0.000	33.19	2,157.35
0503	96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1,000.000	0.000	590.00	-590.00
								Category Subtotal	\$239,017.35

PROJECT RMC - 640106001 CONTROL 640106001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0120	07526013	000	TREE REMOVAL (60" - 72" DIA)	EA	1,000.000	1.000	1.000	0.000	0.00
0501	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0504	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$239,017.35**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	500.000	5.00	4.000	2,000.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	500.000	5.00	1.000	500.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,950.000	44.00	94.400	184,080.00
07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	1,800.000	7.00	4.000	7,200.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	50.000	88.00	140.000	7,000.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	90.000	38.00	33.000	2,970.00
07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	180.000	23.00	64.000	11,520.00
07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	300.000	16.00	25.000	7,500.00
07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	415.000	9.00	12.000	4,980.00
07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	700.000	7.00	6.000	4,200.00
07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	1,000.000	3.00	2.000	2,000.00
07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	1,100.000	2.00	3.000	3,300.00
07526018	000	STUMP REMOVAL (GREATER THAN 12")	EA	50.000	1.00	4.000	200.00
70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	65.000	770.00	33.190	2,157.35
96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1,000.00	590.000	-590.00
TOTAL ITEM EARNINGS TO DATE							\$239,017.35