



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **640532001**
 PROJECT: **RMC - 640532001**
 CONTRACT: **12224205**
 AWARD AMOUNT: **\$413,256.45**
 PROJECTED AMOUNT: **\$413,257.45**
 ADJ. PROJECTED AMOUNT: **\$413,257.45**
 CONTRACTOR: **P-VILLE, INCORPORATED**

HIGHWAY: **US0079**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **WILLIAMSON**
 AREA ENGINEER: **John Peters, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **49.05**
 % TIME USED: **16.36**
 % RETAINAGE: **0.00**

LETTING DATE: **12/02/2022**
 AWARD DATE: **12/15/2022**
 NOTICE TO PROCEED DATE: **01/20/2023**
 WORK BEGIN DATE: **06/17/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$202,693.98	\$101,346.99	\$101,346.99
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$202,693.98	\$101,346.99	\$101,346.99
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$202,693.98	\$101,346.99	\$101,346.99

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/17/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 110
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 110
DAYS CHARGED TO DATE: 18
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
11/01/2023		1	TIME NOT STARTED
11/02/2023		1	BETWEEN CYCLES
11/03/2023		1	BETWEEN CYCLES
11/04/2023		1	BETWEEN CYCLES
11/05/2023		1	BETWEEN CYCLES
11/06/2023		1	BETWEEN CYCLES
11/07/2023		1	BETWEEN CYCLES
11/08/2023	1		
11/09/2023	1		
11/10/2023		1	RAIN
11/11/2023		1	RAIN
11/12/2023		1	SUNDAY
11/13/2023	1		
11/14/2023	1		
11/15/2023	1		
11/16/2023	1		
11/17/2023		1	BETWEEN CYCLES
11/18/2023		1	BETWEEN CYCLES
11/19/2023		1	BETWEEN CYCLES
11/20/2023		1	BETWEEN CYCLES
11/21/2023		1	BETWEEN CYCLES
11/22/2023		1	BETWEEN CYCLES
11/23/2023		1	BETWEEN CYCLES
11/24/2023		1	BETWEEN CYCLES
11/25/2023		1	BETWEEN CYCLES
11/26/2023		1	BETWEEN CYCLES
11/27/2023		1	BETWEEN CYCLES
11/28/2023		1	BETWEEN CYCLES
11/29/2023		1	BETWEEN CYCLES
11/30/2023		1	BETWEEN CYCLES

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	6	24
BETWEEN CYCLES		20
RAIN		2
SUNDAY		1
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640532001 CONTROL 640532001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	1.000	\$1.00
0065	07306002	000	FULL - WIDTH MOWING	AC	52.450	1,932.240	\$101,345.99

Total Bid Quantity	QTY Paid To Date
5.00	2.00
7,728.96	3,864.48

TOTAL ITEM EARNINGS THIS ESTIMATE

\$101,346.99

CONTRACT LINE ITEMS

PROJECT RMC - 640532001 CONTROL 640532001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	5.000	0.000	2.00	2.00
0065	07306002	000	FULL - WIDTH MOWING	AC	52.450	7,728.960	0.000	3,864.48	202,691.98
Category Subtotal									\$202,693.98

PROJECT RMC - 640532001 CONTROL 640532001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	07306003	000	SPOT MOWING	AC	52.450	150.000	0.000	0.000	0.00
9000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9002	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
9003	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
9004	96066061		INSURANCE AND BOND-CALL OUT WORK-RMC	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$202,693.98

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	5.00	2.000	2.00
07306002	000	FULL - WIDTH MOWING	AC	52.450	7,728.96	3,864.480	202,691.98
TOTAL ITEM EARNINGS TO DATE							\$202,693.98