



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/24**

CONTRACT ID: **640566001**
 PROJECT: **RMC - 640566001**
 CONTRACT: **04234205**
 AWARD AMOUNT: **\$544,613.28**
 PROJECTED AMOUNT: **\$544,614.28**
 ADJ. PROJECTED AMOUNT: **\$544,614.28**
 CONTRACTOR: **USA DT SERVICES, INC.**

HIGHWAY: **US0183**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **CALDWELL**
 AREA ENGINEER: **Diana Schulze, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **49.91**
 % TIME USED: **29.38**
 % RETAINAGE: **0.00**

LETTING DATE: **04/05/2023**
 AWARD DATE: **04/27/2023**
 NOTICE TO PROCEED DATE: **05/25/2023**
 WORK BEGIN DATE: **07/07/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$271,832.44	\$197,660.56	\$74,171.88
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$271,832.44	\$197,660.56	\$74,171.88
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$271,832.44	\$197,660.56	\$74,171.88

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/07/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 194
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 194
DAYS CHARGED TO DATE: 57
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/01/2024		1	BETWEEN CYCLES
05/07/2024	1		
05/08/2024	1		
05/09/2024	1		
05/10/2024		1	TOO WET
05/11/2024		1	SATURDAY
05/12/2024		1	SUNDAY
05/13/2024		1	RAIN
05/14/2024	1		
05/15/2024	1		
05/16/2024	1		
05/17/2024		1	RAIN
05/18/2024		1	SATURDAY
05/19/2024		1	SUNDAY
05/20/2024	1		
05/21/2024	1		
05/22/2024	1		
05/23/2024	1		
05/24/2024		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
19	10	9
		<hr/>
		BETWEEN CYCLES 1
		RAIN 2
		SATURDAY 2
		SUNDAY 2
		TOO WET 1
		WORK COMPL & ACCE 1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640566001 CONTROL 640566001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	52,287.550	1.000	\$52,287.55
0065	07306001	000	STRIP MOWING	AC	23.710	923.000	\$21,884.33

Total Bid Quantity	QTY Paid To Date
6.00	3.00
1,846.00	923.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$74,171.88

CONTRACT LINE ITEMS

PROJECT RMC - 640566001 CONTROL 640566001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	52,287.550	6.000	0.000	3.00	156,862.65
0065	07306001	000	STRIP MOWING	AC	23.710	1,846.000	0.000	923.00	21,884.33
0070	07306002	000	FULL - WIDTH MOWING	AC	23.710	7,892.000	0.000	3,926.00	93,085.46
Category Subtotal									\$271,832.44

PROJECT RMC - 640566001 CONTROL 640566001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9000	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
9001	96066061		INSURANCE AND BOND-CALL OUT WORK-RMC	DOL	1.000	1.000	0.000	0.000	0.00
9002	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9003	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9004	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$271,832.44

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	52,287.550	6.00	3.000	156,862.65
07306001	000	STRIP MOWING	AC	23.710	1,846.00	923.000	21,884.33
07306002	000	FULL - WIDTH MOWING	AC	23.710	7,892.00	3,926.000	93,085.46
TOTAL ITEM EARNINGS TO DATE							\$271,832.44