



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **642305001**
 PROJECT: **RMC - 642305001**
 CONTRACT: **02234020**
 AWARD AMOUNT: **\$385,634.00**
 PROJECTED AMOUNT: **\$385,631.00**
 ADJ. PROJECTED AMOUNT: **\$385,631.00**
 CONTRACTOR: **FIREMAN EXCAVATING, INC.**

HIGHWAY: **FM3041**
 DISTRICT NAME: **DALLAS**
 COUNTY: **NAVARRO**
 AREA ENGINEER: **Joseph Lanoue**
 AREA NUMBER: **001**

ESTIMATE NUMBER: **0016**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/26/2024** to **06/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **29.03**
 % TIME USED: **59.18**
 % RETAINAGE: **0.00**

LETTING DATE: **02/01/2023**
 AWARD DATE: **02/23/2023**
 NOTICE TO PROCEED DATE: **03/29/2023**
 WORK BEGIN DATE: **04/21/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$111,937.22	\$103,369.22	\$8,568.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$111,937.22	\$103,369.22	\$8,568.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$111,937.22	\$103,369.22	\$8,568.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/21/2023
TIME CHARGES BEGIN: 04/21/2023
BID DAYS: 730
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 432
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/26/2024	1	
05/27/2024	1	
05/28/2024	1	
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	
06/01/2024	1	
06/02/2024	1	
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024	1	
06/09/2024	1	
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024	1	
06/16/2024	1	
06/17/2024	1	
06/18/2024	1	
06/19/2024	1	
06/20/2024	1	
06/21/2024	1	
06/22/2024	1	
06/23/2024	1	
06/24/2024	1	
06/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 642305001 CONTROL 642305001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1,000.000	1.000	\$1,000.00
0070	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	43.000	176.000	\$7,568.00

Total Bid Quantity	QTY Paid To Date
12.00	6.00
8,688.00	2,463.54

TOTAL ITEM EARNINGS THIS ESTIMATE

\$8,568.00

CONTRACT LINE ITEMS

PROJECT RMC - 642305001 CONTROL 642305001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1,000.000	12.000	0.000	6.00	6,000.00
0065	61856002	002	TMA (STATIONARY)	DAY	1.000	50.000	0.000	5.00	5.00
0070	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	43.000	8,688.000	0.000	2,463.54	105,932.22
Category Subtotal									\$111,937.22

PROJECT RMC - 642305001 CONTROL 642305001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1000	96016001		MATERIAL ON HAND Material on Hand - Received	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Material on Hand - Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LD's	DOL	-1.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LD's	DOL	-1.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-1.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Compliance/Discontinuance	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$111,937.22

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1,000.000	12.00	6.000	6,000.00
61856002	002	TMA (STATIONARY)	DAY	1.000	50.00	5.000	5.00
70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	43.000	8,688.00	2,463.540	105,932.22
TOTAL ITEM EARNINGS TO DATE							\$111,937.22