



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **03/08/24**

CONTRACT ID: **642699001**  
 PROJECT: **RMC - 642699001**  
 CONTRACT: **03234016**  
 AWARD AMOUNT: **\$712,950.00**  
 PROJECTED AMOUNT: **\$710,479.00**  
 ADJ. PROJECTED AMOUNT: **\$710,479.00**  
 CONTRACTOR: **GIBSON & ASSOCIATES, INC.**

HIGHWAY: **SL0012**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **DALLAS**  
 AREA ENGINEER: **Phillip Hancock**  
 AREA NUMBER: **002**

ESTIMATE NUMBER: **0011**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **01/26/2024** to **02/23/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **39.97**  
 % TIME USED: **39.59**  
 % RETAINAGE: **0.00**

LETTING DATE: **03/07/2023**  
 AWARD DATE: **03/30/2023**  
 NOTICE TO PROCEED DATE: **04/17/2023**  
 WORK BEGIN DATE: **05/11/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$283,983.45	\$283,983.45	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$283,983.45	\$283,983.45	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$283,983.45</b>	<b>\$283,983.45</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 05/11/2023  
TIME CHARGES BEGIN: 05/11/2023  
BID DAYS: 730  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 730  
DAYS CHARGED TO DATE: 289  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
01/26/2024	1	
01/27/2024	1	
01/28/2024	1	
01/29/2024	1	
01/30/2024	1	
01/31/2024	1	
02/01/2024	1	
02/02/2024	1	
02/03/2024	1	
02/04/2024	1	
02/05/2024	1	
02/06/2024	1	
02/07/2024	1	
02/08/2024	1	
02/09/2024	1	
02/10/2024	1	
02/11/2024	1	
02/12/2024	1	
02/13/2024	1	
02/14/2024	1	
02/15/2024	1	
02/16/2024	1	
02/17/2024	1	
02/18/2024	1	
02/19/2024	1	
02/20/2024	1	
02/21/2024	1	
02/22/2024	1	
02/23/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	29	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 642699001 CONTROL 642699001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	2,300.000	0.000	1,046.12	209,224.00
0065	05006033	000	MOBILIZATION (CALLOUT)	EA	1,250.000	12.000	0.000	8.00	10,000.00
0070	05006034	000	MOBILIZATION (EMERGENCY)	EA	500.000	18.000	0.000	2.00	1,000.00
0080	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	90.000	300.000	0.000	60.00	5,400.00
0090	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	16.500	300.000	0.000	60.00	990.00
0100	07766002	000	REP (CONC PARAPETW/STL POST/RAIL-T4(S))	LF	70.000	1,000.000	0.000	280.00	19,600.00
0110	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	57.500	300.000	0.000	180.00	10,350.00
0115	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	60.000	0.000	9.00	900.00
0120	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	24.950	1,000.000	0.000	611.00	15,244.45
0125	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	1.000	1,000.000	0.000	583.00	583.00
0130	61856002	002	TMA (STATIONARY)	DAY	150.000	60.000	0.000	57.00	8,550.00
1070	96066053		LAW ENFORCEMENT PERSONNEL LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	2,142.00	2,142.00
								<b>Category Subtotal</b>	<b>\$283,983.45</b>

PROJECT RMC - 642699001 CONTROL 642699001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	138.000	300.000	0.000	0.000	0.00
0085	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	16.500	300.000	0.000	0.000	0.00
0095	05126087	000	PORT CTB (ALIGNING)	LF	6.650	3,000.000	0.000	0.000	0.00
0105	07786002	000	CONCRETE RAIL REPAIR (MISC)	LF	5.000	500.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND MATERIAL ON HAND - MATERIAL RECEIVED	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND MATERIAL ON HAND - MATERIAL USED	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS PAYMENT ADJUSTMENT, POSTIVE	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG PAYMENT ADJUSTMENT, NEGATIVE	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES WORK ORDER LD'S - FAILURE TO COMPLETE IN THE # OF DAYS ALLOW	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES WORK ORDER LD'S - FAILURE TO MOBILIZE COWR	DOL	-618.000	1.000	0.000	0.000	0.00
1060	96056008		ROAD USER COST - DISINCENTIVE LANE CLOSURE ASSESSMENT FEE	DOL	-1.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION LIQUIDATED DAMAGES	DOL	-618.000	1.000	0.000	0.000	0.00

CONTRACT ID 642699001

ESTIMATE 0011

CONTRACTOR'S ESTIMATE PACKAGE

Page 5 of 6

1100 96066058

SPECIAL DEDUCTION  
NON COMPLIANCE/DISCONTINUANCE

DOL -618.000

1.000

0.000

0.000

0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$283,983.45

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	2,300.00	1,046.120	209,224.00
05006033	000	MOBILIZATION (CALLOUT)	EA	1,250.000	12.00	8.000	10,000.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	500.000	18.00	2.000	1,000.00
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	90.000	300.00	60.000	5,400.00
05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	16.500	300.00	60.000	990.00
07766002	000	REP (CONC PARAPETW/STL POST/RAIL-T4(S))	LF	70.000	1,000.00	280.000	19,600.00
07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	57.500	300.00	180.000	10,350.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	60.00	9.000	900.00
60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	24.950	1,000.00	611.000	15,244.45
60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	1.000	1,000.00	583.000	583.00
61856002	002	TMA (STATIONARY)	DAY	150.000	60.00	57.000	8,550.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	2,142.000	2,142.00
		LAW ENFORCEMENT PERSONNEL					
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$283,983.45</b>