



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **07/08/24**

CONTRACT ID: **642972001**  
 PROJECT: **RMC - 642972001**  
 CONTRACT: **04234207**  
 AWARD AMOUNT: **\$944,492.00**  
 PROJECTED AMOUNT: **\$942,021.00**  
 ADJ. PROJECTED AMOUNT: **\$942,021.00**  
 CONTRACTOR: **FIREMAN EXCAVATING, INC.**

HIGHWAY: **SL0012**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **DALLAS**  
 AREA ENGINEER: **Donnie Wyatt**  
 AREA NUMBER: **003**

ESTIMATE NUMBER: **0012**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/26/2024** to **05/20/2024**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **46.58**  
 % RETAINAGE: **0.00**

LETTING DATE: **04/05/2023**  
 AWARD DATE: **04/27/2023**  
 NOTICE TO PROCEED DATE: **05/12/2023**  
 WORK BEGIN DATE: **06/15/2023**  
 ACCEPTED DATE: **05/20/2024**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$229,055.00	\$229,055.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$229,055.00	\$229,055.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$229,055.00</b>	<b>\$229,055.00</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 06/15/2023  
TIME CHARGES BEGIN: 06/15/2023  
BID DAYS: 730  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 730  
DAYS CHARGED TO DATE: 340  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/26/2024	1		
04/27/2024	1		
04/28/2024	1		
04/29/2024	1		
04/30/2024	1		
05/01/2024	1		
05/02/2024	1		
05/03/2024	1		
05/04/2024	1		
05/05/2024	1		
05/06/2024	1		
05/07/2024	1		
05/08/2024	1		
05/09/2024	1		
05/10/2024	1		
05/11/2024	1		
05/12/2024	1		
05/13/2024	1		
05/14/2024	1		
05/15/2024	1		
05/16/2024	1		
05/17/2024	1		
05/18/2024	1		
05/19/2024	1		
05/20/2024		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
25	24	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 642972001 CONTROL 642972001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	104.000	0.000	19.00	19.00
0085	07746044	000	REMOVE AND REPLACE (SMTC) (N)	EA	3,000.000	5.000	0.000	2.00	6,000.00
0090	07746046	000	REMOVE AND REPLACE (SMTC) (W)	EA	70,000.000	5.000	0.000	2.00	140,000.00
0095	07746059	000	REPAIR (TRACC) (BAY)	EA	600.000	25.000	0.000	16.00	9,600.00
0100	07746068	000	REPAIR (SMTC) (N)	LF	10.000	2,000.000	0.000	62.00	620.00
0105	07746112	000	REPAIR (SMTC) (W)	LF	475.000	1,000.000	0.000	148.00	70,300.00
0125	07746123	000	REPAIR (TAU)(MASH)(N)(BAY)	EA	500.000	10.000	0.000	5.00	2,500.00
0135	61856002	002	TMA (STATIONARY)	DAY	1.000	520.000	0.000	16.00	16.00
<b>Category Subtotal</b>									<b>\$229,055.00</b>

PROJECT RMC - 642972001 CONTROL 642972001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	07746010	000	REPAIR (REACT)	EA	100.000	2.000	0.000	0.000	0.00
0070	07746029	000	REPAIR (QUAD) (W) (BAY)	EA	4,000.000	5.000	0.000	0.000	0.00
0075	07746039	000	REPAIR (QUAD - ELITE) NARROW (BAY)	EA	500.000	3.000	0.000	0.000	0.00
0080	07746040	000	REPAIR (QUAD - ELITE) WIDE (BAY)	EA	500.000	10.000	0.000	0.000	0.00
0110	07746117	000	REMOVE AND REPLACE (QUADGUARD)(MASH)(N)	EA	3,500.000	5.000	0.000	0.000	0.00
0115	07746119	000	REPAIR (QUADGUARD)(MASH)(N)(BAY)	EA	200.000	10.000	0.000	0.000	0.00
0120	07746121	000	REMOVE AND REPLACE (TAU)(MASH)(N)	EA	3,500.000	5.000	0.000	0.000	0.00
0130	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1.000	168.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
			Material on Hand - Material Received						
1010	96016001		MATERIAL ON HAND	DOL	-1.000	1.000	0.000	0.000	0.00
			Material on Hand - Material Used						
1020	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
			Payment Adjustment - Positive						
1030	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
			Payment Adjustment - Negative						
1040	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-618.000	1.000	0.000	0.000	0.00
			Failure to Complete in the Number of Days Allowed						
1050	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-618.000	1.000	0.000	0.000	0.00
			Failure to Mobilize						
1060	96056008		ROAD USER COST - DISINCENTIVE	DOL	-1.000	1.000	0.000	0.000	0.00
			Lane Closure Assessment Fee						
1070	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
			Law Enforcement Personnel						
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
			Safety Contingency						
1090	96066058		SPECIAL DEDUCTION	DOL	-618.000	1.000	0.000	0.000	0.00

1100	96066058	Liquidated Damages SPECIAL DEDUCTION Non Compliance/ Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
							<b>Category Subtotal</b>	<u>0.00</u>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$229,055.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	104.00	19.000	19.00
07746044	000	REMOVE AND REPLACE (SMTC) (N)	EA	3,000.000	5.00	2.000	6,000.00
07746046	000	REMOVE AND REPLACE (SMTC) (W)	EA	70,000.000	5.00	2.000	140,000.00
07746059	000	REPAIR (TRACC) (BAY)	EA	600.000	25.00	16.000	9,600.00
07746068	000	REPAIR (SMTC) (N)	LF	10.000	2,000.00	62.000	620.00
07746112	000	REPAIR (SMTC) (W)	LF	475.000	1,000.00	148.000	70,300.00
07746123	000	REPAIR (TAU)(MASH)(N)(BAY)	EA	500.000	10.00	5.000	2,500.00
61856002	002	TMA (STATIONARY)	DAY	1.000	520.00	16.000	16.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$229,055.00</b>