



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **644037001**
 PROJECT: **RMC - 644037001**
 CONTRACT: **06230702**
 AWARD AMOUNT: **\$233,435.52**
 PROJECTED AMOUNT: **\$233,435.52**
 ADJ. PROJECTED AMOUNT: **\$233,435.52**
 CONTRACTOR: **CM COMPANY**

HIGHWAY: **US0087**
 DISTRICT NAME: **SAN ANGELO**
 COUNTY: **CONCHO**
 AREA ENGINEER: **Jesus Garcia, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **9.93**
 % TIME USED: **15.79**
 % RETAINAGE: **0.00**

LETTING DATE: **06/13/2023**
 AWARD DATE: **06/13/2023**
 NOTICE TO PROCEED DATE: **06/30/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$23,177.34	\$0.00	\$23,177.34
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$23,177.34	\$0.00	\$23,177.34
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$23,177.34	\$0.00	\$23,177.34

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 76
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 76
DAYS CHARGED TO DATE: 12
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
11/01/2023		1	TIME NOT STARTED
11/02/2023		1	TIME NOT STARTED
11/03/2023		1	TIME NOT STARTED
11/04/2023		1	TIME NOT STARTED
11/05/2023		1	TIME NOT STARTED
11/06/2023	1		
11/07/2023	1		
11/08/2023	1		
11/09/2023		1	RAIN
11/10/2023		1	TOO WET
11/11/2023		1	SATURDAY
11/12/2023		1	SUNDAY
11/13/2023		1	TOO WET
11/14/2023		1	TOO WET
11/15/2023	1		
11/16/2023	1		
11/17/2023	1		
11/18/2023		1	SATURDAY
11/19/2023		1	SUNDAY
11/20/2023	1		
11/21/2023	1		
11/22/2023		1	HOLIDAY
11/23/2023		1	HOLIDAY
11/24/2023		1	HOLIDAY
11/25/2023		1	SATURDAY
11/26/2023		1	SUNDAY
11/27/2023	1		
11/28/2023	1		
11/29/2023	1		
11/30/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	12	18
HOLIDAY		3
RAIN		1
SATURDAY		3
SUNDAY		3
TIME NOT STARTED		5
TOO WET		3

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644037001 CONTROL 644037001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	07306002	000	FULL - WIDTH MOWING	AC	30.780	753.000	\$23,177.34

Total Bid Quantity	QTY Paid To Date
7,584.00	753.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$23,177.34

CONTRACT LINE ITEMS

PROJECT RMC - 644037001 CONTROL 644037001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	07306002	000	FULL - WIDTH MOWING	AC	30.780	7,584.000	0.000	753.00	23,177.34
Category Subtotal									<u>23,177.34</u>

PROJECT RMC - 644037001 CONTROL 644037001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0070	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$23,177.34

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
07306002	000	FULL - WIDTH MOWING	AC	30.780	7,584.00	753.000	23,177.34
TOTAL ITEM EARNINGS TO DATE							\$23,177.34