



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **08/08/24**

CONTRACT ID: **645685001**  
 PROJECT: **MMC - 645685001**  
 CONTRACT: **10232501**  
 AWARD AMOUNT: **\$231,100.00**  
 PROJECTED AMOUNT: **\$231,100.00**  
 ADJ. PROJECTED AMOUNT: **\$382,812.50**  
 CONTRACTOR: **ZACK BURKETT CO.**

HIGHWAY: **FM1033**  
 DISTRICT NAME: **CHILDRESS**  
 COUNTY: **CHILDRESS**  
 AREA ENGINEER: **Matthew Herbstritt P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0010**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/01/2024** to **07/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **77.50**  
 % RETAINAGE: **0.00**

LETTING DATE: **10/16/2023**  
 AWARD DATE: **10/17/2023**  
 NOTICE TO PROCEED DATE: **10/23/2023**  
 WORK BEGIN DATE: **10/27/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$438,847.01	\$431,748.55	\$7,098.46
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$438,847.01	\$431,748.55	\$7,098.46
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$438,847.01</b>	<b>\$431,748.55</b>	<b>\$7,098.46</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/27/2023  
TIME CHARGES BEGIN: 10/27/2023  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 180  
CURRENT DAYS: 360  
DAYS CHARGED TO DATE: 279  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
07/01/2024	1	
07/02/2024	1	
07/03/2024	1	
07/04/2024	1	
07/05/2024	1	
07/06/2024	1	
07/07/2024	1	
07/08/2024	1	
07/09/2024	1	
07/10/2024	1	
07/11/2024	1	
07/12/2024	1	
07/13/2024	1	
07/14/2024	1	
07/15/2024	1	
07/16/2024	1	
07/17/2024	1	
07/18/2024	1	
07/19/2024	1	
07/20/2024	1	
07/21/2024	1	
07/22/2024	1	
07/23/2024	1	
07/24/2024	1	
07/25/2024	1	
07/26/2024	1	
07/27/2024	1	
07/28/2024	1	
07/29/2024	1	
07/30/2024	1	
07/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 645685001 CONTROL 645685001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0108	80206089		RIPRAP (TYPE R)(SITE 1)	TON	51.400	118.650	\$6,098.61	200.00	317.74
		SUPP DESCR	Delivered to the Munday maintenance yard - site 5						
0200	80116001		D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	92.750	10.780	\$999.85	500.00	84.30
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$7,098.46</b>		

CONTRACT LINE ITEMS

PROJECT MMC - 645685001 CONTROL 645685001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116011	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 1	TON	115.550	2,000.000	0.000	2,706.81	312,771.89
0095	80206089		RIPRAP (TYPE R)(SITE 1) 36" rip rap delivered to the Clarendon maint. yard	TON	98.500	0.000	150.000	150.46	14,820.31
0100	80206025		RIPRAP (TYPE R) (SITE 3) 4-8 " Rip Rap delivered to the Dickens maintenance yard	TON	70.100	0.000	100.000	99.17	6,951.82
0105	80206025		RIPRAP (TYPE R) (SITE 3) 8-12 " Rip Rap delivered to the Dickens maintenance yard	TON	72.100	0.000	100.000	99.66	7,185.49
0108	80206089		RIPRAP (TYPE R)(SITE 1) Delivered to the Munday maintenance yard - site 5	TON	51.400	0.000	200.000	317.74	16,331.84
0115	80206089		RIPRAP (TYPE R)(SITE 1) Delivered to the Shamrock maintenance yard	TON	94.000	0.000	250.000	236.31	22,213.14
0120	80206025		RIPRAP (TYPE R) (SITE 3) Delivered on FM 1041 in Hall County	TON	88.550	0.000	250.000	239.26	21,186.47
0200	80116001		D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	92.750	0.000	500.000	84.30	7,818.83
0215	80196025		ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3) Delivered to the future Dickens yard on SL 120	TON	162.200	0.000	75.000	79.39	12,877.06
0220	80196026		ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 4)	TON	165.200	0.000	50.000	101.03	16,690.16
								<b>Category Subtotal</b>	<u>\$438,847.01</u>

PROJECT MMC - 645685001 CONTROL 645685001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0061	80116011		D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 1 Delivered to FM 2875, 0.39 miles from US 287	TON	120.000	0.000	500.000	0.000	0.00
1005	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
1010	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<u>0.00</u>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$438,847.01

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001		D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	92.750	0.00	84.300	7,818.83
80116011	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 1	TON	115.550	2,000.00	2,706.810	312,771.89
80196025		ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3) Delivered to the future Dickens yard on SL 120	TON	162.200	0.00	79.390	12,877.06
80196026		ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 4)	TON	165.200	0.00	101.030	16,690.16
80206025		RIPRAP (TYPE R) (SITE 3)	TON	70.100	0.00	99.170	6,951.82
80206025		4-8 " Rip Rap delivered to the Dickens maintenance yard RIPRAP (TYPE R) (SITE 3)	TON	72.100	0.00	99.660	7,185.49
80206025		8-12 " Rip Rap delivered to the Dickens maintenance yard RIPRAP (TYPE R) (SITE 3)	TON	88.550	0.00	239.260	21,186.47
80206089		Delivered on FM 1041 in Hall County RIPRAP (TYPE R)(SITE 1)	TON	51.400	0.00	317.740	16,331.84
80206089		Delivered to the Munday maintenance yard - site 5 RIPRAP (TYPE R)(SITE 1)	TON	94.000	0.00	236.310	22,213.14
80206089		Delivered to the Shamrock maintenance yard RIPRAP (TYPE R)(SITE 1)	TON	98.500	0.00	150.460	14,820.31
		36" rip rap delivered to the Clarendon maint. yard					
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$438,847.01</b>