



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/24**

CONTRACT ID: **644523001**
 PROJECT: **RMC - 644523001**
 CONTRACT: **09234207**
 AWARD AMOUNT: **\$1,253,756.00**
 PROJECTED AMOUNT: **\$1,250,429.00**
 ADJ. PROJECTED AMOUNT: **\$1,250,429.00**
 CONTRACTOR: **ROSS SA ENTERPRISE LLC**

HIGHWAY: **SL0012**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DALLAS**
 AREA ENGINEER: **Phillip Hancock**
 AREA NUMBER: **002**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/26/2023** to **12/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **23.07**
 % TIME USED: **13.15**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2023**
 AWARD DATE: **09/28/2023**
 NOTICE TO PROCEED DATE: **10/12/2023**
 WORK BEGIN DATE: **11/08/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$288,533.00	\$62,706.00	\$225,827.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$288,533.00	\$62,706.00	\$225,827.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$288,533.00	\$62,706.00	\$225,827.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/08/2023
TIME CHARGES BEGIN: 11/08/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 48
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
11/26/2023	1	
11/27/2023	1	
11/28/2023	1	
11/29/2023	1	
11/30/2023	1	
12/01/2023	1	
12/02/2023	1	
12/03/2023	1	
12/04/2023	1	
12/05/2023	1	
12/06/2023	1	
12/07/2023	1	
12/08/2023	1	
12/09/2023	1	
12/10/2023	1	
12/11/2023	1	
12/12/2023	1	
12/13/2023	1	
12/14/2023	1	
12/15/2023	1	
12/16/2023	1	
12/17/2023	1	
12/18/2023	1	
12/19/2023	1	
12/20/2023	1	
12/21/2023	1	
12/22/2023	1	
12/23/2023	1	
12/24/2023	1	
12/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644523001 CONTROL 644523001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	0.500	18.000	\$9.00	730.00	24.00
0075	07746010	000	REPAIR (REACT)	EA	1.000	18.000	\$18.00	25.00	18.00
0105	07746044	000	REMOVE AND REPLACE (SMTC) (N)	EA	20,000.000	1.000	\$20,000.00	15.00	1.00
0115	07746059	000	REPAIR (TRACC) (BAY)	EA	1.000	13.000	\$13.00	225.00	13.00
0120	07746060	000	REPAIR (WIDE TRACC) (BAY)	EA	1,987.000	52.000	\$103,324.00	47.00	52.00
0125	07746068	000	REPAIR (SMTC) (N)	LF	570.000	134.000	\$76,380.00	1,062.00	244.00
0130	07746112	000	REPAIR (SMTC) (W)	LF	1,534.000	17.000	\$26,078.00	36.00	17.00
0170	61856002	002	TMA (STATIONARY)	DAY	1.000	5.000	\$5.00	730.00	8.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$225,827.00		

CONTRACT LINE ITEMS

PROJECT RMC - 644523001 CONTROL 644523001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	0.500	730.000	0.000	24.00	12.00
0075	07746010	000	REPAIR (REACT)	EA	1.000	25.000	0.000	18.00	18.00
0105	07746044	000	REMOVE AND REPLACE (SMTC) (N)	EA	20,000.000	15.000	0.000	1.00	20,000.00
0115	07746059	000	REPAIR (TRACC) (BAY)	EA	1.000	225.000	0.000	13.00	13.00
0120	07746060	000	REPAIR (WIDE TRACC) (BAY)	EA	1,987.000	47.000	0.000	52.00	103,324.00
0125	07746068	000	REPAIR (SMTC) (N)	LF	570.000	1,062.000	0.000	244.00	139,080.00
0130	07746112	000	REPAIR (SMTC) (W)	LF	1,534.000	36.000	0.000	17.00	26,078.00
0170	61856002	002	TMA (STATIONARY)	DAY	1.000	730.000	0.000	8.00	8.00
Category Subtotal									\$288,533.00

PROJECT RMC - 644523001 CONTROL 644523001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	5.000	1,200.000	0.000	0.000	0.00
0070	07746005	000	RMV/REPL(VIA-SAND FILL PLASTIC BARRELS)	EA	10.000	25.000	0.000	0.000	0.00
0080	07746028	000	REPAIR (QUAD) (N) (BAY)	EA	2,000.000	15.000	0.000	0.000	0.00
0085	07746029	000	REPAIR (QUAD) (W) (BAY)	EA	3,000.000	10.000	0.000	0.000	0.00
0090	07746039	000	REPAIR (QUAD - ELITE) NARROW (BAY)	EA	60.000	2.000	0.000	0.000	0.00
0095	07746040	000	REPAIR (QUAD - ELITE) WIDE (BAY)	EA	60.000	5.000	0.000	0.000	0.00
0100	07746042	000	REMOVE / REPLACE (QUAD - ELITE) WIDE	EA	100.000	2.000	0.000	0.000	0.00
0110	07746046	000	REMOVE AND REPLACE (SMTC) (W)	EA	16,500.000	6.000	0.000	0.000	0.00
0135	07746117	000	REMOVE AND REPLACE (QUADGUARD)(MASH)(N)	EA	100.000	8.000	0.000	0.000	0.00
0140	07746119	000	REPAIR (QUADGUARD)(MASH)(N)(BAY)	EA	1.000	10.000	0.000	0.000	0.00
0145	07746121	000	REMOVE AND REPLACE (TAU)(MASH)(N)	EA	1.000	10.000	0.000	0.000	0.00
0150	07746123	000	REPAIR (TAU)(MASH)(N)(BAY)	EA	100.000	10.000	0.000	0.000	0.00
0155	07746125	000	REMOVE AND REPLACE (QUADGUARD)(M10)(W)	EA	5,000.000	6.000	0.000	0.000	0.00
0160	07746126	000	REMOVE AND REPLACE (REACT)(M)(NARROW)	EA	100.000	6.000	0.000	0.000	0.00
0165	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1.000	168.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND Materials Received	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Materials Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment, Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment, Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to complete in days allowed	DOL	-832.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to Mobilize COWR	DOL	-832.000	1.000	0.000	0.000	0.00

CONTRACT ID	644523001	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 5 of 6	
1060	96056008	ROAD USER COST - DISINCENTIVE		DOL	-1.000	1.000	0.000	0.000	0.00
		Lane Closure Assessment Fee							
1070	96066053	LAW ENFORCEMENT PERSONNEL		DOL	1.000	1.000	0.000	0.000	0.00
		Law Enforcement Personnel							
1080	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY		DOL	1.000	1.000	0.000	0.000	0.00
		Safety Contingency							
1090	96066058	SPECIAL DEDUCTION		DOL	-832.000	1.000	0.000	0.000	0.00
		Liquidated Damages							
1100	96066058	SPECIAL DEDUCTION		DOL	-832.000	1.000	0.000	0.000	0.00
		Non Compliance/Discontinuance							

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$288,533.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	0.500	730.00	24.000	12.00
07746010	000	REPAIR (REACT)	EA	1.000	25.00	18.000	18.00
07746044	000	REMOVE AND REPLACE (SMTC) (N)	EA	20,000.000	15.00	1.000	20,000.00
07746059	000	REPAIR (TRACC) (BAY)	EA	1.000	225.00	13.000	13.00
07746060	000	REPAIR (WIDE TRACC) (BAY)	EA	1,987.000	47.00	52.000	103,324.00
07746068	000	REPAIR (SMTC) (N)	LF	570.000	1,062.00	244.000	139,080.00
07746112	000	REPAIR (SMTC) (W)	LF	1,534.000	36.00	17.000	26,078.00
61856002	002	TMA (STATIONARY)	DAY	1.000	730.00	8.000	8.00
TOTAL ITEM EARNINGS TO DATE							\$288,533.00