



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/24**

CONTRACT ID: **644600001**
 PROJECT: **RMC - 644600001**
 CONTRACT: **09232301**
 AWARD AMOUNT: **\$176,502.56**
 PROJECTED AMOUNT: **\$176,502.56**
 ADJ. PROJECTED AMOUNT: **\$176,502.56**
 CONTRACTOR: **ALLIES LAND CLEARING**

HIGHWAY: **US0084**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **MILLS**
 AREA ENGINEER: **Casey L. McGee, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2023** to **12/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **56.20**
 % TIME USED: **24.00**
 % RETAINAGE: **0.00**

LETTING DATE: **09/28/2023**
 AWARD DATE: **10/02/2023**
 NOTICE TO PROCEED DATE: **10/16/2023**
 WORK BEGIN DATE: **11/27/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$99,192.04	\$34,660.01	\$64,532.03
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$99,192.04	\$34,660.01	\$64,532.03
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$99,192.04	\$34,660.01	\$64,532.03

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/27/2023
TIME CHARGES BEGIN: 12/31/2028
BID DAYS: 100
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 100
DAYS CHARGED TO DATE: 24
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/01/2023	1		
12/02/2023	1		
12/03/2023		1	SUNDAY
12/04/2023	1		
12/05/2023	1		
12/06/2023	1		
12/07/2023	1		
12/08/2023	1		
12/09/2023		1	SATURDAY
12/10/2023		1	SUNDAY
12/11/2023	1		
12/12/2023	1		
12/13/2023	1		
12/14/2023	1		
12/15/2023		1	RAIN
12/16/2023	1		
12/17/2023		1	SUNDAY
12/18/2023	1		
12/19/2023	1		
12/20/2023	1		
12/21/2023		1	RAIN
12/22/2023	1		
12/23/2023	1		
12/24/2023		1	SUNDAY
12/25/2023		1	HOLIDAY
12/26/2023		1	HOLIDAY TRAFFIC
12/27/2023	1		
12/28/2023	1		
12/29/2023	1		
12/30/2023	1		
12/31/2023		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	21	10
		<hr/>
		1
		1
		2
		1
		5

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644600001 CONTROL 644600001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	1.000	\$0.01	6.00	2.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,700.000	37.960	\$64,532.00	92.06	47.96
0075	61856002	002	TMA (STATIONARY)	DAY	0.010	2.000	\$0.02	50.00	2.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$64,532.03		

CONTRACT LINE ITEMS

PROJECT RMC - 644600001 CONTROL 644600001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	20,000.000	1.000	0.000	0.88	17,660.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	6.000	0.000	2.00	0.02
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,700.000	92.060	0.000	47.96	81,532.00
0075	61856002	002	TMA (STATIONARY)	DAY	0.010	50.000	0.000	2.00	0.02
Category Subtotal									\$99,192.04

PROJECT RMC - 644600001 CONTROL 644600001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0090	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$99,192.04

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	20,000.000	1.00	0.883	17,660.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	6.00	2.000	0.02
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,700.000	92.06	47.960	81,532.00
61856002	002	TMA (STATIONARY)	DAY	0.010	50.00	2.000	0.02
TOTAL ITEM EARNINGS TO DATE							\$99,192.04