



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **07/08/24**

CONTRACT ID: **642747001**  
 PROJECT: **RMC - 642747001**  
 CONTRACT: **11234001**  
 AWARD AMOUNT: **\$710,250.00**  
 PROJECTED AMOUNT: **\$710,250.00**  
 ADJ. PROJECTED AMOUNT: **\$710,250.00**  
 CONTRACTOR: **STX CIVIL**

HIGHWAY: **IH0020**  
 DISTRICT NAME: **ABILENE**  
 COUNTY: **TAYLOR**  
 AREA ENGINEER: **Bryce Turentine, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0006**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **06/01/2024** to **06/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **34.41**  
 % TIME USED: **40.52**  
 % RETAINAGE: **0.00**

LETTING DATE: **11/01/2023**  
 AWARD DATE: **11/16/2023**  
 NOTICE TO PROCEED DATE: **12/13/2023**  
 WORK BEGIN DATE: **02/20/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$244,411.60	\$203,211.60	\$41,200.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$244,411.60	\$203,211.60	\$41,200.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$41,200.00</b>
PAID TO CONTRACTOR	<b>\$244,411.60</b>	<b>\$203,211.60</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 02/20/2024  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 153  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 153  
DAYS CHARGED TO DATE: 62  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited	Diary Adjustment
06/01/2024		1	SATURDAY
06/02/2024		1	SUNDAY
06/03/2024	1		
06/04/2024	1		
06/05/2024	1		
06/06/2024	1		
06/07/2024	1		
06/08/2024		1	SATURDAY
06/09/2024		1	SUNDAY
06/10/2024	1		
06/11/2024	1		
06/12/2024	1		
06/13/2024	1		
06/14/2024	1		
06/15/2024		1	SATURDAY
06/16/2024		1	SUNDAY
06/17/2024	1		
06/18/2024	1		
06/19/2024	1		
06/20/2024		1	TOO WET
06/21/2024		1	TOO WET
06/22/2024		1	SATURDAY
06/23/2024		1	SUNDAY
06/24/2024	1		
06/25/2024	1		
06/26/2024	1		
06/27/2024	1		
06/28/2024	1		
06/29/2024		1	SATURDAY
06/30/2024		1	SUNDAY

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
30	18	12
SATURDAY		5
SUNDAY		5
TOO WET		2

WORK PERFORMED THIS PERIOD

PROJECT RMC - 642747001 CONTROL 642747001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	04806001	000	CLEAN EXIST CULVERTS	EA	7,350.000	4.000	\$29,400.00	72.00	18.50
0070	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	1.000	\$5,500.00	9.00	5.00
0080	61856002	002	TMA (STATIONARY)	DAY	175.000	36.000	\$6,300.00	306.00	109.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$41,200.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 642747001 CONTROL 642747001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	04806001	000	CLEAN EXIST CULVERTS	EA	7,350.000	72.000	0.000	18.50	135,975.00
0065	05006001	008	MOBILIZATION	LS	64,000.000	1.000	0.000	0.90	57,600.00
0070	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	9.000	0.000	5.00	27,500.00
0075	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	3,500.000	4.000	0.000	1.00	3,500.00
0080	61856002	002	TMA (STATIONARY)	DAY	175.000	306.000	0.000	109.00	19,075.00
0105	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	20,000.000	0.000	761.60	761.60
<b>Category Subtotal</b>									<b>\$244,411.60</b>

PROJECT RMC - 642747001 CONTROL 642747001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	23,000.000	0.000	0.000	0.00
0110	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$244,411.60

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04806001	000	CLEAN EXIST CULVERTS	EA	7,350.000	72.00	18.500	135,975.00
05006001	008	MOBILIZATION	LS	64,000.000	1.00	0.900	57,600.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	9.00	5.000	27,500.00
07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	3,500.000	4.00	1.000	3,500.00
61856002	002	TMA (STATIONARY)	DAY	175.000	306.00	109.000	19,075.00
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	20,000.00	761.600	761.60
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$244,411.60</b>