



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **08/08/24**

CONTRACT ID: **645105001**  
 PROJECT: **RMC - 645105001**  
 CONTRACT: **09231008**  
 AWARD AMOUNT: **\$220,372.00**  
 PROJECTED AMOUNT: **\$220,380.00**  
 ADJ. PROJECTED AMOUNT: **\$220,380.00**  
 CONTRACTOR: **ALLIES LAND CLEARING**

HIGHWAY: **US0069**  
 DISTRICT NAME: **TYLER**  
 COUNTY: **SMITH**  
 AREA ENGINEER:  
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0006**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **06/30/2024** to **07/29/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **36.92**  
 % TIME USED: **44.14**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/12/2023**  
 AWARD DATE: **09/12/2023**  
 NOTICE TO PROCEED DATE: **09/26/2023**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$81,372.50	\$60,647.75	\$20,724.75
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$81,372.50	\$60,647.75	\$20,724.75
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$81,372.50</b>	<b>\$60,647.75</b>	<b>\$20,724.75</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 145  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 145  
DAYS CHARGED TO DATE: 64  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/30/2024		1 SUNDAY
07/01/2024	1	
07/02/2024	1	
07/03/2024	1	
07/04/2024		1 HOLIDAY
07/05/2024		1 HOLIDAY TRAFFIC
07/06/2024		1 SATURDAY
07/07/2024		1 SUNDAY
07/08/2024		1 RAIN
07/09/2024		1 TOO WET
07/10/2024		1 TOO WET
07/11/2024		1 TOO WET
07/12/2024		1 TOO WET
07/13/2024		1 SATURDAY
07/14/2024		1 SUNDAY
07/15/2024	1	
07/16/2024	1	
07/17/2024		1 TOO WET
07/18/2024		1 TOO WET
07/19/2024		1 TOO WET
07/20/2024		1 SATURDAY
07/21/2024		1 SUNDAY
07/22/2024		1 TOO WET
07/23/2024		1 TOO WET
07/24/2024		1 TOO WET
07/25/2024		1 TOO WET
07/26/2024		1 TOO WET
07/27/2024		1 SATURDAY
07/28/2024		1 SUNDAY
07/29/2024	1	

Diary Adjustment

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	6	24
HOLIDAY		1
HOLIDAY TRAFFIC		1
RAIN		1
SATURDAY		4
SUNDAY		5
TOO WET		12

WORK PERFORMED THIS PERIOD

PROJECT RMC - 645105001 CONTROL 645105001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,525.000	13.590	\$20,724.75

Total Bid Quantity	QTY Paid To Date
144.44	53.30

TOTAL ITEM EARNINGS THIS ESTIMATE

\$20,724.75

CONTRACT LINE ITEMS

PROJECT RMC - 645105001 CONTROL 645105001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	100.000	1.000	0.000	0.90	90.00
0065	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,525.000	144.440	0.000	53.30	81,282.50
<b>Category Subtotal</b>									<b>\$81,372.50</b>

PROJECT RMC - 645105001 CONTROL 645105001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	61856002	002	TMA (STATIONARY)	DAY	0.100	10.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

CATEGORY 002 DESCRIPTION FORCE ACCTS & INCIDENTALS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0110	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0115	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0120	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
0125	96066052		FORCE ACCOUNT	DOL	1.000	1.000	0.000	0.000	0.00
0130	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0135	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0140	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0145	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$81,372.50

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	100.000	1.00	0.900	90.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,525.000	144.44	53.300	81,282.50
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$81,372.50</b>