



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/10/23**

CONTRACT ID: **050003606**
 PROJECT: **CM 2013(984)**
 CONTRACT: **08163201**
 AWARD AMOUNT: **\$66,590,610.25**
 PROJECTED AMOUNT: **\$67,018,251.26**
 ADJ. PROJECTED AMOUNT: **\$72,766,075.75**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Jamal Elahi, P.E.**
 AREA NUMBER: **064**

ESTIMATE NUMBER: **0079**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2022** to **09/16/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **99.79**
 % RETAINAGE: **0.00**

LETTING DATE: **08/10/2016**
 AWARD DATE: **08/25/2016**
 NOTICE TO PROCEED DATE: **09/13/2016**
 WORK BEGIN DATE: **09/20/2016**
 ACCEPTED DATE: **06/27/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$74,407,044.22	\$74,538,031.47	(\$130,987.25)
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$74,407,044.22	\$74,538,031.47	(\$130,987.25)
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$838,300.00	\$838,300.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$275,100.00	\$0.00	\$275,100.00
PAID TO CONTRACTOR	\$75,520,444.22	\$75,376,331.47	\$144,112.75

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION: **OTHER**
 ADJUSTMENT AMOUNT: **275,100.00**
 REMARKS: **Bonus for Milestones #8 (\$132,000), #10 (\$67,500), and #11 (\$75,600) total \$275,100. These milestone time charges were not tracked in SiteManager, but were tracked on paper. These tracking sheets for each of the milestones are attached to Tim Wilhelm's DWR on 9/15/2022 as well as in the project files.**

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:
*****There are no Line Item Adjustments for this estimate*****

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	09/20/2016	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	09/20/2016	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	1,237	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	194	DAYS AT	
<u>CURRENT DAYS:</u>	1,431	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,428	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/01/2022		1	AWAITING FINAL DOCUMENTATION
09/02/2022		1	AWAITING FINAL DOCUMENTATION
09/03/2022		1	AWAITING FINAL DOCUMENTATION
09/04/2022		1	AWAITING FINAL DOCUMENTATION
09/05/2022		1	AWAITING FINAL DOCUMENTATION
09/06/2022		1	AWAITING FINAL DOCUMENTATION
09/07/2022		1	AWAITING FINAL DOCUMENTATION
09/08/2022		1	AWAITING FINAL DOCUMENTATION
09/09/2022		1	AWAITING FINAL DOCUMENTATION
09/10/2022		1	AWAITING FINAL DOCUMENTATION
09/11/2022		1	AWAITING FINAL DOCUMENTATION
09/12/2022		1	AWAITING FINAL DOCUMENTATION
09/13/2022		1	AWAITING FINAL DOCUMENTATION
09/14/2022		1	AWAITING FINAL DOCUMENTATION
09/15/2022		1	AWAITING FINAL DOCUMENTATION
09/16/2022		1	Final Estimate

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
16	0	16
		<hr/>
		15
		1

AWAITING FINAL DOCU
OTHER - SEE RMRKS

WORK PERFORMED THIS PERIOD

PROJECT CM 2013(984) CONTROL 050003606
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1070	05002001	011	MOBILIZATION	LS	7,310,000.000	0.030	\$219,300.00
2530	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	-350,287.250	-\$350,287.25

Total Bid Quantity	QTY Paid To Date
1.00	1.00
1.00	0.00

TOTAL ITEM EARNINGS THIS ESTIMATE

-\$130,987.25

CONTRACT LINE ITEMS

PROJECT CM 2013(984) CONTROL 050003606
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0075	01002002	002	PREPARING ROW	STA	44,100.000	150.980	0.000	150.98	6,658,218.00
0080	01002004	002	PREPARING ROW(TREE)(12" TO 24" DIA)	EA	1,000.000	46.000	0.000	46.00	46,000.00
0085	01042001	000	REMOVING CONC (PAV)	SY	4.000	53,485.000	728.570	54,213.57	216,854.29
0090	01042009	000	REMOVING CONC (RIPRAP)	SY	4.000	12,464.000	10.000	12,474.00	49,896.00
0092	01042009		REMOVING CONC (RIPRAP)	SY	10.000	0.000	300.000	300.00	3,000.00
CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS									
0095	01042015	000	REMOVING CONC (SIDEWALKS)	SY	6.000	2,767.000	0.000	2,767.00	16,602.00
0100	01042021	000	REMOVING CONC (CURB)	LF	2.000	20,025.000	39.000	20,064.00	40,128.00
0105	01042023	000	REMOVING CONC (CTB)	LF	13.000	293.000	0.000	293.00	3,809.00
0110	01042024	000	REMOVING CONC (RETAINING WALLS)	SY	35.000	1,422.000	0.000	1,422.00	49,770.00
0115	01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	2.000	6,596.000	0.000	6,596.00	13,192.00
0120	01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	10.000	11.000	0.000	11.00	110.00
0125	01042037	000	REMOVE CONC (RAIL)	LF	13.000	7,257.000	0.000	7,257.00	94,341.00
0130	01042040	000	REMOVING CONC (PAVERS)	SY	9.000	101.000	0.000	101.00	909.00
0133	01046022		REMOVING CONC (CURB AND GUTTER)	LF	2.240	0.000	465.000	465.00	1,041.60
CO85 ADDS 0104-6022 BY LF									
0135	01052011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.000	859.000	0.000	862.50	2,587.50
0140	01052061	000	REMOV STAB BASE & ASPH PAV (8"-20")	SY	8.000	6,773.000	1,164.440	9,661.50	77,292.00
0145	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	28,682.000	12,751.130	41,433.13	414,331.30
0147	01102001		EXCAVATION (ROADWAY)	CY	20.000	0.000	11,006.000	11,006.00	220,120.00
CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS									
0150	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	40,965.000	0.000	40,965.00	409,650.00
0152	01322006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	20.000	0.000	11,006.000	11,006.00	220,120.00
CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS									
0155	01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	768.000	0.000	768.53	30,741.08
0160	01622002	000	BLOCK SODDING	SY	2.500	71,402.000	-54,233.722	17,168.28	42,920.70
0165	01622003	000	STRAW OR HAY MULCH	SY	0.150	136,715.000	0.000	49,186.05	7,377.91
0170	01642039	002	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.140	22,479.000	0.000	46,143.83	6,460.13
0185	01662001	001	FERTILIZER	AC	500.000	24.680	0.000	9.53	4,767.00
0190	01682001	000	VEGETATIVE WATERING	MG	25.000	2,961.500	0.000	568.00	14,200.00
0200	02602006	003	LIME TRT (EXST MATL) (6")	SY	2.000	62,032.000	-24,708.240	37,323.76	74,647.52
0210	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	850.000	-316.280	533.72	85,395.20
0215	02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	62,902.000	23,841.768	86,743.77	346,975.07
0220	02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	42.000	1,151.000	769.000	1,913.68	80,374.56
0225	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	72.000	2,662.000	864.520	3,526.52	253,909.44
0230	03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	6.000	6,773.000	0.000	6,841.11	41,046.67
0235	03602001	013	CONC PVMT (CONT REINF-CRCP)(8")	SY	40.000	782.000	0.000	723.61	28,944.40
0255	03602003	013	CONC PVMT (CONT REINF-CRCP)(10")	SY	30.000	32,290.000	0.000	30,755.49	922,664.70
0275	03602005	013	CONC PVMT (CONT REINF-CRCP)(12")	SY	30.000	25,876.000	0.000	26,337.14	790,114.20
0295	03602021	013	CONC PVMT (CONT REINF-CRCP)(6")	SY	70.000	112.000	0.000	1,050.66	73,546.20
0297	03606004		CONC PVMT (CONT REINF - CRCP) (10")	SY	31.570	0.000	310.000	310.00	9,786.70
CO 92 ADDS ITEM 0360-6004 BY SY FOR SH 225 SHOULDER RAMP									

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0300	03606054		CONC PVMT (CONT REINF-CRCP) (HES) (9") CO85 ADDS 0360-6054 BY SY	SY	135.920	0.000	84.370	84.37	11,467.57
0315	03612003	014	FULL-DEPTH REPAIR CRCP (10")	SY	400.000	56.000	0.000	50.44	20,176.00
0320	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	326.000	0.000	326.00	65,200.00
0323	04002001	004	STRUCT EXCAV CO 53 ADDS 400-2001 BY CY TO CORRECT ELEVATIONS/DRIVEWAYS	CY	7.370	0.000	287.000	287.00	2,115.19
0325	04002005	004	CEM STABIL BKFL	CY	40.400	11,179.400	173.030	11,352.43	458,638.19
0330	04002009	004	CUT & RESTORING PAV (CONC)	SY	393.350	1,583.000	77.670	1,660.67	653,224.54
0335	04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.400	617.750	56.000	1,005.20	40,610.08
0340	04012001	000	FLOWABLE BACKFILL	CY	428.400	34.000	0.000	119.00	50,979.60
0345	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.250	10,770.000	-5.000	10,765.00	13,456.25
0350	04032001	000	TEMPORARY SPL SHORING	SF	1.000	66,032.000	-1,320.000	66,048.34	66,048.34
0354	04072001		SHEET PILING (PZ-27) CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	SF	50.000	0.000	20,700.000	20,700.00	1,035,000.00
0355	04162001	005	DRILL SHAFT (18 IN)	LF	100.000	195.000	0.000	225.00	22,500.00
0360	04162003	005	DRILL SHAFT (30 IN)	LF	125.000	1,501.000	0.000	1,501.00	187,625.00
0365	04162004	005	DRILL SHAFT (36 IN)	LF	150.000	1,028.000	0.000	1,013.00	151,950.00
0370	04162005	005	DRILL SHAFT (42 IN)	LF	175.000	84.000	240.000	324.00	56,700.00
0375	04162006	005	DRILL SHAFT (48 IN)	LF	185.000	2,360.000	0.000	2,100.00	388,500.00
0380	04162007	005	DRILL SHAFT (54 IN)	LF	200.000	6,804.000	-190.000	6,614.00	1,322,800.00
0385	04162008	005	DRILL SHAFT (60 IN)	LF	250.000	308.000	0.000	308.00	77,000.00
0390	04162009	005	DRILL SHAFT (66 IN)	LF	300.000	1,065.000	0.000	1,215.00	364,500.00
0395	04162010	005	DRILL SHAFT (72 IN)	LF	350.000	3,160.000	-288.000	2,534.00	886,900.00
0400	04162012	005	DRILL SHAFT (84 IN)	LF	450.000	2,873.000	0.000	2,889.00	1,300,050.00
0405	04162020	005	DRILL SHAFT (SIGN MTS)(36 IN)	LF	350.000	102.000	0.000	296.00	103,600.00
0410	04162021	005	DRILL SHAFT (SIGN MTS)(42 IN)	LF	400.000	136.000	0.000	40.00	16,000.00
0415	04162022	005	DRILL SHAFT (SIGN MTS)(48 IN)	LF	525.000	148.000	0.000	193.00	101,325.00
0420	04162023	005	DRILL SHAFT (SIGN MTS)(54 IN)	LF	575.000	52.000	0.000	123.00	70,725.00
0426	04162027	900	DRILL SHAFT (HIGH MAST POLE)(66 IN) CO 67 ADDS 416-2027 AS NON-PART AT SAME UNIT PRICE	LF	675.000	0.000	38.000	38.00	25,650.00
0430	04162032	005	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	225.000	43.000	0.000	86.00	19,350.00
0435	04162033	005	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	250.000	17.000	0.000	17.00	4,250.00
0440	04162047	005	DRILL SHAFT (96 IN)	LF	650.000	2,223.000	0.000	2,223.00	1,444,950.00
0445	04162051	005	DRILL SHAFT (120 IN)	LF	950.000	1,172.000	165.000	1,437.00	1,365,150.00
0450	04162089	005	0416 2010 CASING (72")(REMAIN IN PLACE)	LF	200.000	125.000	0.000	125.00	25,000.00
0455	04162091	005	0416 2010 CASING(120")(REMAIN IN PLACE)	LF	500.000	25.000	0.000	20.00	10,000.00
0465	04162095	005	CASING (60")(REMAIN IN PLACE)	LF	175.000	140.000	0.000	140.00	24,500.00
0480	04162098	005	DRILL SHFT(HIGH MAST)(66IN)(TXDOT PROV)	LF	600.000	480.000	0.000	480.00	288,000.00
0485	04202003	002	CL C CONC (ABUT)	CY	800.000	116.600	0.000	116.60	93,280.00
0490	04202005	002	CL C CONC (FOOTING)	CY	350.000	649.300	0.000	603.80	211,330.00
0495	04202006	002	CL C CONC (RAIL FOUNDATION)	CY	200.000	635.000	-181.700	453.30	90,660.00
0500	04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	400.000	3,288.800	27.400	2,942.97	1,177,188.00
0505	04202019	002	CL C CONC (CAP)	CY	650.000	1,108.400	0.000	1,297.02	843,063.00
0510	04202024	002	CL F CONC (BENT)(MASS PLACEMENT)	CY	700.000	1,001.800	-17.000	782.30	547,610.00
0515	04202025	002	CL F CONC (FOOTING)(MASS PLACEMENT)	CY	450.000	226.700	0.000	226.70	102,015.00
0520	04202027	002	CL F CONC (BENT)	CY	700.000	4,204.400	0.000	4,204.40	2,943,080.00
0525	04202029	002	CL S CONC (SLAB)	CY	450.000	117.000	0.000	77.81	35,014.50

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0530	04202033	002	CL S CONC (APPR SLAB)	CY	200.000	16.300	0.000	85.57	17,114.00
0535	04202051	002	CL C CONC (COLUMN)	CY	850.000	510.000	0.000	580.34	493,289.00
0540	04202055	002	CL C CONC (COLUMN)(MASS PLACEMENT)	CY	331.350	7,079.700	-31.800	7,047.90	2,335,321.73
0545	04202059	002	CL C CONC (CAP)(MASS PLACEMENT)	CY	800.000	595.000	0.000	595.00	476,000.00
0550	04202072	002	CL H CONC (BENT)(MASS PLACEMENT)	CY	650.000	114.900	0.000	114.90	74,685.00
0555	04202115	002	CL F CONC (COLUMN)(MASS PLACEMENT)	CY	650.000	98.200	210.800	644.02	418,613.00
0558	04206066		CL C CONC (RAIL FOUNDATION)	CY	323.570	0.000	83.000	83.00	26,856.31
CO85 ADDS 0420-6066 BY CY									
0560	04222001	000	REINF CONC SLAB	SF	5.000	484,328.000	0.000	484,328.00	2,421,640.00
0565	04222002	000	REINF CONC SLAB (EXT SLAB)	SF	25.000	223.500	0.000	223.50	5,587.50
0575	04232018	002	RETAINING WALL (MSE)(WAVE SCHEME)	SF	30.000	1,220.000	0.000	1,220.00	36,600.00
0580	04232055	002	RET WALL(MSE)(WAVE SCHEME)(TXDOT PROV)	SF	20.000	30,600.000	0.000	30,600.00	612,000.00
0585	04252017	001	PRESTR CONC SLAB BEAM (5SB15)	LF	100.000	1,540.820	0.000	1,540.82	154,082.00
0590	04252064	001	PRESTR CONC GIRDER (TX28)	LF	75.000	992.600	0.000	992.60	74,445.00
0595	04252065	001	PRESTR CONC GIRDER (TX34)	LF	80.000	1,220.240	0.000	1,220.24	97,619.20
0600	04252066	001	PRESTR CONC GIRDER (TX40)	LF	90.000	10,800.220	0.000	10,800.22	972,019.80
0605	04252067	001	PRESTR CONC GIRDER (TX46)	LF	105.000	23,815.070	0.000	23,815.07	2,500,582.35
0610	04252068	001	PRESTR CONC GIRDER (TX54)	LF	110.000	14,227.900	0.000	14,227.90	1,565,069.00
0615	04262001	000	POST-TENSIONING (GROUTED)	MKF	200.000	1,704.900	-389.000	1,315.30	263,060.00
0620	04302002	000	CL C CONC FOR EXT STR (ABUT)	CY	1,200.000	72.500	0.000	72.50	87,000.00
0625	04302004	000	CL S CONC FOR EXT STR (SLAB)	CY	1,200.000	206.000	0.000	206.00	247,200.00
0630	04302055	000	CL S CONC FOR EXT STR (APPR SLAB)	CY	1,200.000	7.400	0.000	7.40	8,880.00
0635	04302158	000	CL S CONC FOR EXT STR (SLAB)	SF	20.000	16,753.840	0.000	16,753.84	335,076.80
0640	04302175	000	CL C CONC FOR EXT STR (CAP)	CY	1,700.000	27.700	0.000	27.70	47,090.00
0645	04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	828.400	-14.300	788.76	276,066.00
0647	04322001		RIPRAP (CONC)(4 IN)	CY	550.000	0.000	75.000	75.00	41,250.00
CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS									
0650	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	400.000	200.000	0.000	169.07	67,626.80
0655	04322050	000	RIPRAP (CONC)(CL B)(5 IN)	CY	350.000	699.000	278.239	977.24	342,033.65
0658	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	471.020	0.000	6.970	6.97	3,283.01
CO85 ADDS 0432-6045 BY CY									
0660	04342007	005	ELASTOMERIC BEAR (IE 7)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0665	04342008	005	ELASTOMERIC BEAR (IE 8)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0670	04342026	005	ELASTOMERIC BEAR (IE 9)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0675	04342027	005	ELASTOMERIC BEAR (IF 9)	EA	3,000.000	12.000	0.000	12.00	36,000.00
0680	04342046	005	ELASTOMERIC BEAR (EE1)	EA	3,000.000	16.000	0.000	16.00	48,000.00
0685	04342050	005	ELASTOMERIC BEAR (EE6)	EA	3,000.000	12.000	0.000	12.00	36,000.00
0690	04342051	005	ELASTOMERIC BEAR (EE7)	EA	3,000.000	3.000	0.000	3.00	9,000.00
0695	04342052	005	ELASTOMERIC BEAR (EE8)	EA	3,000.000	1.000	0.000	1.00	3,000.00
0700	04342054	005	ELASTOMERIC BEAR (EF1)	EA	3,000.000	8.000	0.000	8.00	24,000.00
0705	04342058	005	ELASTOMERIC BEAR (EF6)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0710	04342059	005	ELASTOMERIC BEAR (EF7)	EA	3,000.000	3.000	0.000	3.00	9,000.00
0715	04342060	005	ELASTOMERIC BEAR (EF8)	EA	3,000.000	1.000	0.000	1.00	3,000.00
0720	04342062	005	ELASTOMERIC BEAR (E1)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0725	04342068	005	ELASTOMERIC BEAR (F1)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0730	04342073	005	ELASTOMERIC BEAR (F8)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0735	04342078	005	SLIDING ELASTOMERIC BEAR (ES 6)	EA	3,000.000	4.000	0.000	4.00	12,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0740	04342081	005	SLIDING ELASTOMERIC BEAR (ES 9)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0745	04342102	005	ELASTOMERIC BEAR (SB 1)	EA	3,000.000	24.000	0.000	48.00	144,000.00
0750	04342103	005	ELASTOMERIC BEAR (SB 2)	EA	3,000.000	8.000	0.000	8.00	24,000.00
0755	04342128	005	ELASTOMERIC BEAR (SB 3)	EA	3,000.000	4.000	0.000	8.00	24,000.00
0760	04342130	005	SLIDING ELASTO BEAR(ES9)(TXDOT PROVIDE)	EA	100.000	16.000	0.000	16.00	1,600.00
0765	04392006	003	CONC OVERLAY (3 IN)	SY	100.000	165.200	0.000	165.20	16,520.00
0770	04392008	003	DENSE CONC OVERLAY (2 IN)	SY	100.000	676.000	0.000	676.00	67,600.00
0775	04422002	019	STR STL (PLATE GIRDER)	LB	0.900	4,221,199.000	0.000	4,484,630.00	4,036,167.00
0785	04422048	019	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	2.000	1,698.000	0.000	4,450.00	8,900.00
0790	04422055	019	STR STL(PLATE GIRDER) (TXDOT PROVIDED)	LB	0.900	4,140,379.000	0.000	4,140,379.00	3,726,341.10
0795	04422056	019	STR STEEL (ROLLED BEAM)(TXDOT PROV)	LB	0.900	163,148.000	0.000	163,148.00	146,833.20
0800	04502013	001	RAIL (TY SSTR)	LF	30.000	36,156.550	0.000	39,640.69	1,189,220.70
0810	04502039	001	RAIL (TY SSTR)(MOD)	LF	60.000	527.000	0.000	30.00	1,800.00
0818	04502075	001	RAIL (HANDRAIL)(TY D)	LF	125.000	0.000	759.720	798.78	99,847.50
CO 53 ADDS 450-2075 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS									
0825	04502109	001	RAIL (TY SSTR) W/DRAIN SLOTS	LF	25.000	8,833.700	0.000	8,833.70	220,842.50
0840	04502179	001	RAIL (SPECIAL RAIL 1)	LF	110.000	90.000	0.000	90.00	9,900.00
0845	04502180	001	RAIL (SPECIAL RAIL 2)	LF	140.000	30.000	0.000	30.00	4,200.00
0850	04502181	001	RAIL (SPECIAL RAIL 3)	LF	124.000	120.000	0.000	120.00	14,880.00
0858	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.220	0.000	460.000	460.00	13,901.20
CO85 ADDS 0450-6054 BY LF									
0860	04522003	000	REMOV RAIL (CONC POST & MTL ELEMENTS)	LF	15.000	159.400	0.000	579.40	8,691.00
0865	04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	75.000	1,579.400	0.000	1,579.40	118,455.01
0870	04542004	003	ARMOR JOINT	LF	50.000	226.000	0.000	226.00	11,300.00
0875	04542005	003	ARMOR JOINT (WITH SEAL)	LF	60.000	48.200	0.000	48.20	2,892.00
0880	04542009	003	SEALED EXPANSION JOINT (5 IN)(SEJ-A)	LF	75.000	244.200	0.000	244.20	18,315.01
0885	04642005	006	RC PIPE (CL III)(24 IN)	LF	42.350	3,543.000	276.000	3,819.00	161,734.65
0890	04642007	006	RC PIPE (CL III)(30 IN)	LF	64.550	890.000	15.000	959.00	61,903.45
0895	04642009	006	RC PIPE (CL III)(36 IN)	LF	75.850	721.000	0.000	721.00	54,687.85
0900	04642010	006	RC PIPE (CL III)(42 IN)	LF	120.100	193.000	48.000	269.00	32,306.90
0905	04642011	006	RC PIPE (CL III)(48 IN)	LF	119.700	982.000	0.000	982.00	117,545.40
0910	04642012	006	RC PIPE (CL III)(54 IN)	LF	137.850	674.000	0.000	674.00	92,910.90
0915	04642013	006	RC PIPE (CL III)(60 IN)	LF	167.200	285.000	0.000	285.00	47,652.00
0920	04642014	006	RC PIPE (CL III)(66 IN)	LF	211.250	1,363.000	34.000	1,397.00	295,116.25
0925	04642015	006	RC PIPE (CL III)(72 IN)	LF	250.500	1,059.000	-8.000	968.00	242,484.00
0930	04642031	006	RC PIPE (CL IV)(66 IN)	LF	242.100	195.000	0.000	195.00	47,209.50
0935	04652001	002	INLET (COMPL)(TY C)	EA	3,200.000	11.000	0.000	7.00	22,400.00
0940	04652010	002	INLET (COMPL)(TY AAD)	EA	5,592.000	1.000	0.000	1.00	5,592.00
0945	04652011	002	INLET (COMPL)(TY AD)	EA	4,119.000	8.000	0.000	9.00	37,071.00
0950	04652012	002	INLET (COMPL)(TY A)	EA	3,282.000	4.000	0.000	5.00	16,410.00
0955	04652013	002	MANH (COMPL)(TY A)	EA	5,050.000	41.000	2.000	39.00	196,950.00
0960	04652098	002	INLET (COMPL)(TY C1)	EA	4,050.000	14.000	1.000	10.00	40,500.00
0965	04652104	002	INLET EXT	EA	829.000	6.000	0.000	6.00	4,974.00
0970	04652120	002	INLET (COMPL)(TY AZR)	EA	4,399.000	2.000	0.000	6.00	26,394.00
0975	04652121	002	MANH (COMPL)(TY B)	EA	8,495.000	8.000	2.000	9.00	76,455.00
0980	04652180	002	INLET (COMPL)(TY AZR) 2 GRATES	EA	5,734.000	5.000	2.000	9.00	51,606.00
0985	04652255	002	INLET (COMP)(TY AZ2G)	EA	6,214.000	15.000	0.000	21.00	130,494.00
0990	04652589	002	INLET (COMPL) (BRIDGE DECK DRAIN))	EA	4,000.000	7.000	0.000	7.00	28,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0995	04712003	000	GRATE & FRAME	EA	4,000.000	75.000	0.000	77.00	308,000.00
0997	04762029	003	JACK BOR OR TUN PIPE(66 IN)(RC)(CL V) CO 20 ADDS 0476-2029-003 BY LF	LF	6,781.700	0.000	57.000	57.00	386,556.89
1000	04792007	000	ADJ MANH (CAP)	EA	883.000	1.000	0.000	3.00	2,649.00
1005	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	60.000	3,609.000	185.000	3,794.00	227,640.00
1010	04812014	000	PVC PIPE (SCH 40)(10 IN)	LF	60.000	6,534.000	0.000	6,534.00	392,040.00
1015	04832001	000	SCARIFY CONC BRIDGE SLAB	SY	50.000	165.200	0.000	165.20	8,260.00
1020	04962002	000	REMOV STR (INLET)	EA	789.000	31.000	0.000	31.00	24,459.00
1025	04962003	000	REMOV STR (MANHOLE)	EA	789.000	15.000	0.000	15.00	11,835.00
1030	04962005	000	REMOV STR (WINGWALL)	EA	1,577.000	2.000	0.000	2.00	3,154.00
1035	04962007	000	REMOV STR (PIPE)	LF	23.300	2,026.000	46.000	2,893.00	67,406.90
1040	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	79,471.290	4.000	0.000	4.00	317,885.15
1045	04962013	000	REMOV STR (BRIDGE SLAB)	EA	17,975.110	1.000	0.000	1.00	17,975.11
1050	04962018	000	REMOVE STR (CONC)	EA	851.430	7.000	0.000	7.00	5,960.01
1055	04962030	000	REMOVE STR (BOLLARD)	EA	350.000	6.000	0.000	6.00	2,100.00
1060	04962040	000	REMOV STR (RET WALL)	LF	73.600	595.000	0.000	595.00	43,792.00
1065	04962072	000	REMOV STR (LIGHT BRACKET)	EA	250.000	24.000	0.000	24.00	6,000.00
1070	05002001	011	MOBILIZATION	LS	7,310,000.000	1.000	0.000	1.00	7,310,000.00
1072	05002001		MOBILIZATION CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	LS	25,000.000	0.000	1.000	1.00	25,000.00
1075	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	42.000	7.000	49.00	735,000.00
1077	05022011	033	FREEWAY 1 LANE CLOSURE CO 2 ADDS ITEM 502-2011 BY EACH	EA	1,854.000	0.000	5.000	19.00	35,226.00
1078	05022012	033	FREEWAY 2 LANE CLOSURE CO 6 ADDS ITEM 502-2012 BY EA FOR FREEWAY 2-LANE CLOSURE	EA	3,766.000	0.000	1.000	1.00	3,766.00
1079	05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	MO	25,000.000	0.000	1.000	1.00	25,000.00
1080	05082002	000	CONSTRUCTING DETOURS	SY	60.000	548.000	0.000	1,866.67	112,000.20
1085	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	12,960.000	0.000	10,720.00	42,880.00
1090	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	720.000	0.000	740.00	2,960.00
1095	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	11,110.000	0.000	7,571.00	30,284.00
1100	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	540.000	0.000	520.00	2,080.00
1105	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	12,220.000	0.000	10,720.00	42,880.00
1110	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	700.000	0.000	700.00	2,800.00
1114	05122058	002	PORT CTB (FUR & INST)(SNGL SLP)(TY J-J) CO 27 ADDS 512-2058 BY LF FOR 7200 LF SNGL SLP J-J CTB	LF	48.620	0.000	7,200.000	7,200.00	350,064.00
1115	05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	21,190.000	-7,200.000	18,780.00	75,120.00
1120	05122060	002	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	4.000	11,720.000	0.000	26,700.00	106,800.00
1125	05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	14,640.000	0.000	14,640.00	58,560.00
1128	05142017		PERM CONC TRF BARR (F-SHAPE)(TY 3) CO 78 ADDS ITEM 0514-2017 BY LF	LF	325.000	0.000	265.500	265.50	86,287.50
1130	05142053	002	PERM CONC TRF BARR (F-SHAPE)(BRIDGE)	LF	40.000	180.000	0.000	180.00	7,200.00
1135	05282004	001	LANDSCAPE PAVERS	SY	60.000	91.000	0.000	736.89	44,213.46
1140	05292002	000	CONC CURB (TY II)	LF	5.000	1,218.000	0.000	1,661.00	8,305.00
1145	05292006	000	CONC CURB (MONO) (TY II)	LF	5.000	13,656.000	0.000	19,592.50	97,962.50
1146	05292061		CONC CURB (TY C1) CO 53 ADDS 529-2061 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS	LF	61.040	0.000	185.170	185.17	11,302.78

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1147	05292062		CONC CURB (TY C2) CO 53 ADDS 529-2062 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS	LF	61.040	0.000	318.250	318.25	19,425.98
1148	05292064		CONC CURB (TY F1) CO 53 ADDS 529-2064 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS	LF	86.870	0.000	205.000	205.00	17,808.35
1149	05292065		CONC CURB (TY F2) CO 53 ADDS 529-2064 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS	LF	102.000	0.000	99.250	99.25	10,123.50
1150	05292070	000	CONCRETE CURB (TYPE U-TURN)(SPECIAL)	LF	35.000	1,296.000	0.000	1,296.00	45,360.00
1155	05302010	006	DRIVEWAYS (CONC)	SY	60.000	1,530.000	0.000	1,873.94	112,436.40
1160	05312005	000	CURB RAMPS (TY 1)	EA	1,800.000	5.000	0.000	7.00	12,600.00
1165	05312010	000	CURB RAMPS (TY 7)	EA	1,800.000	8.000	0.000	11.00	19,800.00
1170	05312017	000	CURB RAMPS (TY 21)	EA	1,900.000	2.000	0.000	1.00	1,900.00
1175	05312024	000	CONC SIDEWALK (5")	SY	70.000	2,310.000	0.000	2,575.59	180,291.44
1182	05362004		CONC DIRECTIONAL ISLAND CO 75 ADDS 0536-2004 BY SY FOR GULFGATE MALL DIR. ISLANDS	SY	80.960	0.000	114.000	114.00	9,229.44
1185	05402001	031	MTL W-BEAM GD FEN (TIM POST)	LF	20.000	1,995.000	0.000	2,028.50	40,570.00
1190	05402005	031	TERMINAL ANCHOR SECTION	EA	1,100.000	1.000	0.000	1.00	1,100.00
1195	05402011	031	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	11.000	0.000	15.00	24,000.00
1205	05402044	031	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,000.000	9.000	0.000	8.00	8,000.00
1210	05402046	031	MTL BM GD FEN TRANS (NON-SYM)	EA	650.000	1.000	0.000	1.00	650.00
1215	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.500	3,234.000	0.000	3,810.53	9,526.33
1220	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	200.000	2.000	0.000	2.00	400.00
1225	05422003	000	RM MTL BM GD FEN TRANS (THRIE-BEAM)	EA	200.000	3.000	0.000	3.00	600.00
1230	05442001	001	GUARDRAIL END TREATMENT (INSTALL)	EA	2,250.000	21.000	-8.000	13.00	29,250.00
1232	05446001		GUARDRAIL END TREATMENT (INSTALL) CO 82 ADDS 0544-6001 BY EA MASH COMPLIANCE	EA	2,746.980	0.000	8.000	8.00	21,975.84
1235	05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	4.000	0.000	11.00	2,750.00
1240	05452001	002	CRASH CUSH ATTEN (INSTL)	EA	20,000.000	12.000	4.000	16.00	320,000.00
1245	05452002	002	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,500.000	6.000	1.000	14.00	35,000.00
1250	05452003	002	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	22.000	0.000	21.00	21,000.00
1255	05452102	002	CRASH CUSHION ATTENUATOR (TXDOT PROV)	EA	3,500.000	14.000	0.000	8.00	28,000.00
1260	05502003	000	CHAIN LINK FENCE (REMOVE)	LF	5.000	505.000	0.000	505.00	2,525.00
1265	05502006	000	GATE (REMOVE)	EA	250.000	1.000	0.000	1.00	250.00
1270	06102060	017	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	2,200.000	14.000	0.000	14.00	30,800.00
1275	06102066	017	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	500.000	2.000	0.000	2.00	1,000.00
1280	06102067	017	REMOVE RD IL ASM (SHOE-BASE)	EA	500.000	3.000	0.000	3.00	1,500.00
1285	06102118	017	IN RD IL AM(U/P)(TY1)(.15KW)S(TXDT PRO)	EA	500.000	18.000	0.000	21.00	10,500.00
1290	06102119	017	IN RD IL AM(U/P)(TY2)(.15KW)S(TXDT PRO)	EA	500.000	5.000	0.000	7.00	3,500.00
1295	06132010	003	HI MST IL POLE(175')(100MPH)(TXDT PROV)	EA	5,000.000	13.000	0.000	13.00	65,000.00
1300	06142013	002	HI MST IL AS(12-400WT)ASYM(TY A)(TX PR)	EA	2,000.000	10.000	0.000	10.00	20,000.00
1305	06142014	002	HI MST IL AS(12-400WT)SYM(TX PROV)	EA	2,000.000	2.000	0.000	2.00	4,000.00
1310	06142015	002	HI MT IL AS(12-400WT)ASYM(TYA)SHLD TXPR	EA	2,000.000	1.000	0.000	1.00	2,000.00
1315	06182016	000	CONDT (PVC) (SCHD 40) (1 1/2")	LF	10.000	195.000	0.000	38.00	380.00
1320	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	9.000	655.000	0.000	982.00	8,838.00
1330	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	15.000	40.000	0.000	290.00	4,350.00
1335	06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	15.000	455.000	0.000	335.00	5,025.00
1345	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	8.000	6,825.000	690.000	6,919.00	55,352.00
1350	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	20.000	2,279.000	500.000	3,266.00	65,320.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1355	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	15.000	9,047.000	0.000	9,612.00	144,180.00
1360	06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	20.000	5,364.000	-2,367.000	2,997.00	59,940.00
1365	06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	17.000	30.000	0.000	1,398.00	23,766.00
1366	06182041		CONDT (PVC) (SCHD 80) (4") (BORE)	LF	19.550	0.000	1,270.000	1,270.00	24,828.50
			CO 19 ADDS 0618-2041 BY LF						
1375	06182046	000	CONDT (RM) (1")	LF	19.000	30.000	0.000	20.00	380.00
1380	06182048	000	CONDT (RM) (1 1/4")	LF	22.000	850.000	0.000	510.00	11,220.00
1385	06182050	000	CONDT (RM) (1 1/2")	LF	25.000	2,840.000	0.000	1,240.00	31,000.00
1390	06182052	000	CONDT (RM) (2")	LF	28.000	5.000	40.000	105.00	2,940.00
1400	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.500	4,582.000	0.000	780.00	1,950.00
1405	06202007	001	ELEC CONDR (NO. 4) BARE	LF	2.500	1,494.000	0.000	5,330.00	13,325.00
1410	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	2.500	3,843.000	0.000	13,320.00	33,300.00
1415	06202009	001	ELEC CONDR (NO. 6) BARE	LF	1.500	9,316.000	0.000	6,441.00	9,661.50
1420	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.750	14,816.000	0.000	14,816.00	25,928.00
1425	06202011	001	ELEC CONDR (NO. 8) BARE	LF	1.250	5,661.000	0.000	6,700.00	8,375.00
1430	06202013	001	ELEC CONDR (NO.10) BARE	LF	1.250	3,750.000	0.000	4,040.00	5,050.00
1435	06202014	001	ELEC CONDR (NO.10) INSULATED	LF	1.500	7,500.000	0.000	8,280.00	12,420.00
1440	06202015	001	ELEC CONDR (NO.12) BARE	LF	1.250	815.000	0.000	450.00	562.50
1445	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	1.500	1,630.000	0.000	1,840.00	2,760.00
1455	06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	2,700.000	9.000	0.000	9.00	24,300.00
1460	06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	3,700.000	35.000	-19.000	16.00	59,200.00
1470	06242013	014	GROUND BOX TY D (162922)	EA	650.000	14.000	0.000	10.00	6,500.00
1475	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	850.000	31.000	0.000	53.00	45,050.00
1480	06242034	014	REMOVE EXISTING GROUND BOXES	EA	150.000	3.000	0.000	4.00	600.00
1483	06252003		ZINC-COAT STL WIRE STRAND (1/4 IN)	LF	1.250	0.000	6,000.000	6,000.00	7,500.00
			CO 10 ADDS ITEM 625-2003 BY LF FOR 6,000 LF 1/4" SPAN WIRE						
1485	06282022	005	ELC SRV TY A 240/480 060 (SS)SS(E)GC(U)	EA	5,000.000	2.000	0.000	2.00	10,000.00
1490	06282039	005	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	5,100.000	3.000	0.000	4.00	20,400.00
1495	06282063	005	ELC SRV TY D 120/240 060 (NS)GS(N)SP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
1500	06282158	005	REMOVE ELECTRICAL SERVICES	EA	850.000	6.000	0.000	2.00	1,700.00
1505	06282382	005	ELSV(TYA)(240/480)100(SS)SS(E)GC(U)(PR)	EA	5,000.000	3.000	0.000	3.00	15,000.00
1510	06362001	014	ALUMINUM SIGNS (TY A)	SF	25.000	168.000	0.000	1,135.75	28,393.75
1515	06362002	014	ALUMINUM SIGNS (TY G)	SF	25.000	120.000	0.000	120.00	3,000.00
1520	06362003	014	ALUMINUM SIGNS (TY O)	SF	25.000	4,840.630	0.000	4,588.00	114,700.00
1525	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	11.000	0.000	13.00	5,850.00
1530	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	40.000	2.000	36.00	19,800.00
1535	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	7.000	-2.000	4.00	2,800.00
1540	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	2.000	0.000	2.00	1,600.00
1545	06442028	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	850.000	3.000	0.000	3.00	2,550.00
1550	06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	950.000	2.000	0.000	2.00	1,900.00
1555	06442056	000	RELOCATE SM RD SN SUP & AM TY 10BWG	EA	400.000	6.000	0.000	3.00	1,200.00
1560	06442060	000	REMOVE SM RD SN SUP & AM	EA	80.000	47.000	0.000	3.00	240.00
1561	06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	2,866.780	0.000	1.000	1.00	2,866.78
			CO 81 ADDS 0644-2063 RAIL MOUNT W4-3R AT SBWB DC						
1562	06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	2,902.450	0.000	1.000	1.00	2,902.45
			CO 77 ADDS 0644-2063 BY EA TO INSTALL RAIL AT CURB (40MPH)						

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1563	06442063		INS SM RD SN SUP&AM (RAIL MOUNT) CO 63 ADDS 0644-2063 BY EA TO INSTALL RAIL MOUNTED SIGNS	EA	2,226.300	0.000	5.000	5.00	11,131.50	
1564	06442063		INS SM RD SN SUP&AM (RAIL MOUNT) CO 63 ADDS 0644-2063 BY EA TO INSTALL RAIL MOUNTED CHEVRONS	EA	1,977.920	0.000	25.000	25.00	49,448.00	
1571	06446050		IN SM RD SN SUP&AM TYS80(2)SA(P) CO 83 ADDS 0644-6050 BY EA	EA	1,944.190	0.000	1.000	1.00	1,944.19	
1573	06472003		REMOVE LRSA CO 68 ADDS 647-2003 FOR REMOV OF LRG RDSD SIGN ASSEMBLY	EA	912.490	0.000	1.000	1.00	912.49	
1575	06502028	004	INS OH SN SUP(30 FT CANT)	EA	23,000.000	2.000	0.000	2.00	46,000.00	
1580	06502034	004	INS OH SN SUP(35 FT CANT)	EA	20,000.000	1.000	0.000	1.00	20,000.00	
1585	06502040	004	INS OH SN SUP(40 FT CANT)	EA	28,000.000	1.000	0.000	1.00	28,000.00	
1590	06502068	004	INS OH SN SUP(65 FT BRDG)	EA	35,000.000	1.000	0.000	1.00	35,000.00	
1595	06502167	004	INS OH SN SUP(180 FT BRDG)	EA	200,000.000	1.000	0.000	1.00	200,000.00	
1600	06502172	004	RELOCATE EXISTING OVERHD SIGN SUP	EA	10,000.000	1.000	0.000	2.00	20,000.00	
1605	06502173	004	REMOVE OVERHD SIGN SUP	EA	5,500.000	9.000	0.000	8.00	44,000.00	
1610	06502404	004	INS OH SN SUP(25' BAL TEE)(TXDOT PROV)	EA	5,000.000	1.000	0.000	1.00	5,000.00	
1615	06502405	004	INS OH SN SUP(30' CANT)(TXDOT PROV)	EA	5,000.000	1.000	0.000	1.00	5,000.00	
1620	06502406	004	INS OH SN SUP(35' CANT)(TXDOT PROV)	EA	5,000.000	1.000	0.000	1.00	5,000.00	
1625	06502407	004	INS OH SN SUP(40' CANT)(TXDOT PROV)	EA	5,000.000	1.000	0.000	1.00	5,000.00	
1630	06502408	004	INS OH SN SUP(65' BRDG)(TXDOT PROV)	EA	7,500.000	1.000	0.000	1.00	7,500.00	
1635	06502409	004	INS OH SN SUP(110' BRDG)(TXDOT PROV)	EA	10,000.000	1.000	0.000	1.00	10,000.00	
1665	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	538.000	0.000	37.00	148.00	
1670	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	1.750	6,786.000	0.000	28,276.00	49,483.00	
1675	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.250	128.000	0.000	300.00	375.00	
1680	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.750	39,575.000	0.000	120,665.00	90,498.75	
1685	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.500	2,675.000	0.000	14,150.00	21,225.00	
1687	06622077		WK ZN PAV MRK REMOV (W) 12" (SLD) CO 40 ADDS 662-2077 BY LF	LF	3.150	0.000	120.000	7,423.00	23,382.45	
1690	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	5.500	108.000	0.000	1,459.50	8,027.25	
1695	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	100.000	10.000	0.000	25.00	2,500.00	
1697	06622085		WK ZN PAV MRK REMOV (W) (DBL ARROW) CO 40 ADDS ITEM 662-2085 BY EA	EA	530.250	0.000	1.000	1.00	530.25	
1700	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	300.000	8.000	0.000	18.00	5,400.00	
1705	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	300.000	6.000	0.000	9.50	2,850.00	
1710	06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	175.000	5.000	0.000	12.00	2,100.00	
1715	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.850	45,965.000	0.000	83,508.00	70,981.80	
1720	06662183	014	REF PAV MRK TY II (Y) 12" (SLD)	LF	1.000	275.000	0.000	275.00	275.00	
1725	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	29.000	5.000	36.00	7,200.00	
1730	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	300.000	7.000	0.000	15.00	4,500.00	
1735	06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	375.000	2.000	0.000	1.00	375.00	
1740	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	225.000	29.000	5.000	37.00	8,325.00	
1745	06682136	000	PREFAB PAV MRK (TY C)(MULTI)(SHIELD)	EA	2,100.000	15.000	0.000	12.00	25,200.00	
1750	06682145	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	300.000	3.000	0.000	8.00	2,400.00	
1755	06722012	034	REFL PAV MRKR TY I-C	EA	3.500	21.000	5.000	42.00	147.00	
1760	06722015	034	REFL PAV MRKR TY II-A-A	EA	3.000	5.000	0.000	53.00	159.00	
1765	06722017	034	REFL PAV MRKR TY II-C-R	EA	3.500	2,166.000	51.000	3,368.00	11,788.00	
1775	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	48,687.000	0.000	22,477.00	11,238.50	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1780	06772002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.500	19,054.000	0.000	78,813.00	39,406.50
1785	06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	12,377.000	0.000	13,676.42	13,676.42
1790	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.750	1,507.000	0.000	3,557.00	6,224.75
1795	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	86.000	0.000	962.00	2,886.00
1800	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	9.000	0.000	21.00	1,155.00
1805	06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	525.000	1.000	0.000	2.00	1,050.00
1810	06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	7.000	0.000	7.00	385.00
1815	06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.050	47,747.000	0.000	29,086.00	1,454.30
1820	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	37,402.000	1,982.000	29,653.00	2,965.30
1825	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.200	3,882.000	106.000	6,388.42	1,277.68
1830	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.500	6,173.000	217.000	10,252.00	5,126.00
1835	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	31.000	5.000	36.00	540.00
1840	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	25.000	7.000	0.000	12.00	300.00
1845	06782009	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	60.000	8.000	0.000	1.00	60.00
1850	06782010	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	60.000	6.000	0.000	1.00	60.00
1855	06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	20.000	2.000	0.000	1.00	20.00
1860	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	20.000	27.000	5.000	37.00	740.00
1865	06782025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	150.000	15.000	0.000	15.00	2,250.00
1870	06782044	000	PAV SURF PREP FOR MRK (NUMBER)	EA	25.000	3.000	0.000	8.00	200.00
1875	06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	20,000.000	5.000	3.000	8.00	160,000.00
1880	06812001	002	TEMP TRAF SIGNALS	EA	35,000.000	1.000	0.000	1.00	35,000.00
1885	06822001	004	BACK PLATE (12 IN) (3 SEC)	EA	65.000	28.000	0.000	28.00	1,820.00
1890	06822002	004	BACK PLATE (12 IN) (4 SEC)	EA	75.000	4.000	0.000	4.00	300.00
1895	06822022	004	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
1900	06822023	004	VEH SIG SEC (12 IN) LED (GRN)	EA	225.000	35.000	0.000	35.00	7,875.00
1905	06822024	004	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	250.000	5.000	0.000	5.00	1,250.00
1910	06822025	004	VEH SIG SEC (12 IN) LED (YEL)	EA	225.000	35.000	0.000	35.00	7,875.00
1915	06822026	004	VEH SIG SEC (12 IN) LED (RED ARW)	EA	225.000	9.000	0.000	9.00	2,025.00
1920	06822027	004	VEH SIG SEC (12 IN) LED (RED)	EA	225.000	35.000	0.000	35.00	7,875.00
1925	06822066	004	PED SIG SEC (12 IN) LED (COUNTDOWN)	EA	300.000	4.000	0.000	4.00	1,200.00
1930	06822068	004	PED SIG SEC(12")LED(CNTDWN)(TXDOT PROV)	EA	250.000	16.000	0.000	17.00	4,250.00
1955	06842029	001	TRF SIG CBL (TY A) (14 AWG) (3 CONDR)	LF	1.000	6,776.000	0.000	6,776.00	6,776.00
1965	06842031	001	TRF SIG CBL (TY A) (14 AWG) (5 CONDR)	LF	1.500	4,259.000	0.000	8,280.00	12,420.00
1970	06842033	001	TRF SIG CBL (TY A) (14 AWG) (7 CONDR)	LF	1.750	9,012.000	0.000	10,370.00	18,147.50
1975	06842080	001	TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	1.000	12,424.000	5,046.000	13,100.00	13,100.00
1982	06862005		INS TRF SIG PL AM(S) STR (TY B)	EA	3,569.370	0.000	3.000	3.00	10,708.12
			CO 19 ADDS 0686-2005 BY EA						
1984	06862031		INS TRF SIG PL AM(S) 1 ARM (32')	EA	5,990.480	0.000	2.000	3.00	17,971.44
			CO 19 ADDS 0686-2031 BY EA						
1985	06862043	015	INS TRF SIG PL AM(S) 1 ARM (44')	EA	6,000.000	2.000	0.000	2.00	12,000.00
1990	06862143	015	INS TRF SIG PL AM(S) 2 ARM (40-36')	EA	7,500.000	1.000	0.000	1.00	7,500.00
1995	06862316	015	INS TRF SIG PL(S)1 ARM(40')(TXDOT PROV)	EA	2,000.000	1.000	0.000	1.00	2,000.00
2000	06862317	015	INS TR SIG PL(S)2ARM(40'-24')(TXDT PRV)	EA	2,000.000	1.000	0.000	1.00	2,000.00
2005	06872001	005	PED POLE ASSEMBLY	EA	1,600.000	23.000	0.000	23.00	36,800.00
2010	06882002	000	VEH LP DETECT (SAWCUT)	LF	12.000	3,393.000	0.000	5,942.00	71,304.00
2015	06902001	000	REMOVAL OF CONDUIT	LF	10.000	385.000	0.000	385.00	3,850.00
2020	07302113	009	FULL-WIDTH MOWING	CYC	1,149.680	16.000	0.000	3.00	3,449.04
2025	07342002	002	LITTER REMOVAL	CYC	1,909.400	30.000	0.000	7.00	13,365.80

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2030	07352132	001	DEBRIS REMOVAL (STREET)	CYC	2,661.250	30.000	0.000	1.00	2,661.25
2035	07382224	001	CLEANING/SWEEPING (STREET)	CYC	1,965.370	40.000	0.000	17.00	33,411.29
2040	07522022	001	TREE REMOVAL (4"-12" DIA)	EA	604.550	11.000	0.000	24.00	14,509.20
2045	10182002	000	TREE PROTECTION	AC	4,117.650	0.850	0.000	0.85	3,504.12
2050	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	33.540	822.000	0.000	1,753.89	58,825.48
2055	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	12.480	822.000	0.000	822.66	10,266.80
2060	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.330	576.000	0.000	3,452.00	8,043.16
2065	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	4.880	2,808.000	0.000	180.00	878.40
2070	11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	6.750	1,026.000	0.000	923.00	6,230.25
2075	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.930	2,900.000	0.000	2,900.00	2,697.00
2080	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.890	576.000	0.000	576.00	512.64
2085	11332001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,500.000	1.000	0.000	1.00	1,500.00
2090	11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,500.000	1.000	0.000	1.00	1,500.00
2095	30612004	000	FAST TRK CONC(CONT REINF HY STL)(13")	SY	50.000	7,349.000	0.000	7,447.96	372,398.00
2100	32672135	000	D-GR HMA(SQ) TY-D SAC-A PG76-22	TON	97.000	114.000	128.000	1,366.89	132,588.33
2105	32672138	000	D-GR HMA(SQ) TY-D PG76-22	TON	97.000	32.000	0.000	32.00	3,104.00
2110	41162001	000	SOIL NAIL ANCHORS	LF	100.000	1,200.000	0.000	1,225.00	122,500.00
2115	50502002	000	CTB CONNECT HDWARE	EA	100.000	770.000	0.000	770.00	77,000.00
2120	58932006	000	MANHOLES (SANITARY SEWER)(TY 1)	EA	6,107.872	9.000	-1.000	10.00	61,078.71
2140	58932040	000	SAN SWR (PVC)(C900)(48 IN)	LF	336.753	120.000	60.000	152.00	51,186.46
2150	58932042	000	SAN SWR(PVC)(C900)(36IN)	LF	74.543	194.000	99.000	240.00	17,890.32
2155	59692002	000	WATER MAIN PIPE (PVC)(6IN)	LF	95.339	35.000	10.000	10.00	953.39
2160	59692005	000	WATER MAIN PIPE (PVC)(8IN)	LF	90.230	540.000	0.000	565.00	50,979.95
2165	59692006	000	WATER MAIN PIPE (PVC)(12IN)	LF	83.147	372.000	0.000	339.00	28,186.83
2170	59692011	000	WATER MAIN PIPE (STL)(12IN)	LF	306.891	94.000	38.000	131.00	40,202.72
2172	59692021		WATER MAIN PIPE (STL)(24IN)	LF	934.420	0.000	14.000	18.00	16,819.56
CO 17 ADDS 5969-2021 TO INSTL 24" WL W/ 30"CASNG PER SS 5969									
2175	59692025	000	WATER MAIN PIPE (DI)(24IN)	LF	214.078	160.000	0.000	108.00	23,120.42
2180	59692040	000	CUT AND PLUG WATER MAIN (6IN)	EA	1,215.950	1.000	1.000	1.00	1,215.95
2185	59692041	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,758.265	2.000	0.000	3.00	5,274.80
2190	59692043	000	CUT AND PLUG WATER MAIN (12IN)	EA	3,492.520	2.000	0.000	4.00	13,970.08
2195	59692048	000	CUT AND PLUG WATER MAIN (24IN)	EA	8,121.700	2.000	0.000	2.00	16,243.40
2200	59692074	000	WET CONNECTION (6IN)	EA	1,176.950	1.000	1.000	1.00	1,176.95
2205	59692075	000	WET CONNECTION (12IN)	EA	8,277.050	2.000	2.000	8.00	66,216.40
2210	59692079	000	WET CONNECTION (24IN)	EA	24,635.355	2.000	0.000	2.00	49,270.71
2215	59692085	000	FIRE HYDRANT	EA	4,511.260	4.000	0.000	3.00	13,533.78
2220	59692086	000	FIRE HYDRANT LEAD (6IN)(PVC)	LF	68.770	24.000	0.000	26.00	1,788.02
2225	59692087	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	3,451.525	4.000	0.000	3.00	10,354.58
2230	59692134	000	WET CONNECTION (8IN)	EA	3,622.530	1.000	0.000	3.00	10,867.59
2233	59692140		SPLIT STEEL CASING (20")	LF	123.570	0.000	40.000	40.00	4,942.80
CO 45 ADDS 5969-2140 BY LF FOR 40.00 LF									
2240	60072001	000	REMOVING TRAFFIC SIGNALS	EA	3,500.000	5.000	0.000	4.00	14,000.00
2245	60082002	000	REMOVE OVERHEAD SIGN PANELS	EA	1,000.000	17.000	0.000	18.00	18,000.00
2250	60142010	043	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.500	2,664.000	0.000	6,700.00	16,750.00
2255	60142064	043	FIB OP CBL(SGL MODE)(144FBR)(TXDOT PRV)	LF	1.000	13,417.000	0.000	15,700.00	15,700.00
2256	60442001		VIVDS PROCESSOR SYSTEM	EA	3,844.810	0.000	4.000	4.00	15,379.24
CO 19 ADDS 6044-2001 BY EA									

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2257	60442002		VIVDS CAMERA ASSEMBLY CO 19 ADDS 6044-2002 BY EA	EA	1,253.910	0.000	10.000	10.00	12,539.10
2258	60442003		VIVDS SET-UP SYSTEM CO 19 ADDS 6044-2003 BY EA	EA	515.560	0.000	1.000	1.00	515.56
2259	60442005		VIVDS COMMUNICATION CABLE (COAXIAL) CO 19 ADDS 6044-2005 BY LF	LF	2.100	0.000	2,600.000	2,600.00	5,460.00
2260	62782001	000	FIBER OPTIC RS-232 DATA MODEM (S/M)	EA	1,100.000	2.000	0.000	1.00	1,100.00
2270	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.550	37,576.000	1,392.000	53,350.00	29,342.50
2275	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	19,415.000	296.000	24,759.00	13,617.45
2280	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.000	265.000	0.000	286.00	286.00
2285	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.250	14,199.000	106.000	14,305.00	17,881.25
2290	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.750	6,172.000	217.000	7,354.00	20,223.50
2295	64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.000	1,749.000	0.000	2,292.00	6,876.00
2300	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.750	35,965.000	340.000	50,283.42	37,712.57
2305	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.750	12,999.000	296.000	31,144.00	23,358.00
2310	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.000	207.000	0.000	532.00	3,724.00
2315	66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	18.000	7,081.000	2,646.000	9,727.00	175,086.00
2320	66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	45.000	4,288.000	0.000	3,327.00	149,715.00
2325	68342001	002	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	1,541.000	0.000	955.60	9,556.00
2330	69202001	000	CCTV FIELD EQUIPMENT	EA	15,000.000	1.000	0.000	1.00	15,000.00
2333	82602002		LED COUNTDOWN PED SIGNAL MOD W/HOUSING CO 19 ADDS 8260-2002 BY EA	EA	451.120	0.000	14.000	14.00	6,315.68
2335	83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,500.000	2.000	0.000	4.00	26,000.00
2340	83682003	000	CONDUIT (PREPARE)	LF	1.000	6,857.000	0.000	13,853.00	13,853.00
2345	87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	15,000.000	1.000	0.000	1.00	15,000.00
2350	88302001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	2,000.000	7.000	0.000	7.00	14,000.00
2355	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	1,000.000	41.000	0.000	43.00	43,000.00
2360	88612001	000	CTMS RELOCATION (CCTV)	EA	5,000.000	1.000	0.000	2.00	10,000.00
2365	88612005	000	CTMS RELOCATION (COMMUNICATION CABLE)	LF	2.500	1,957.000	0.000	1,678.00	4,195.00
2380	89472001	000	REMOVE HIGH MAST ILLUMINATION	EA	7,500.000	16.000	0.000	16.00	120,000.00
2691	96066053		LAW ENFORCEMENT PERSONNEL CO 5 ADDS 9606-6053 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI	DOL	1.000	0.000	375,000.000	1,151,825.43	1,151,825.43
2721	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY CO 5 ADDS 9606-6056 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI	DOL	1.000	0.000	15,625.000	2,313.63	2,313.63
2761	96066062		FORCE ACCOUNT - RAILROAD - KCS CO 5 ADDS 9606-6062 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI	DOL	1.000	0.000	30,000.000	78,869.19	78,869.19
2815	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120055-CNTRCT_MNT	DOL	1.000	0.000	27,784.000	27,784.00	27,784.00
2900	96082001		UNIQUE CHANGE ORDER ITEM 1 CO 4 ADDS ITEM 9608-2001 BY LS TO PROVID MISSING TRACC HRDWR	DOL	11,070.270	0.000	1.000	1.00	11,070.27
2905	96082002		UNIQUE CHANGE ORDER ITEM 2 CO 6 ADDS ITEM 9608-2002 BY EA FOR HOT MIX CREW MOBILIZATION	DOL	3,994.000	0.000	1.000	1.00	3,994.00
2910	96082003		UNIQUE CHANGE ORDER ITEM 3 CO 6 ADDS ITEM 9608-2002 BY EA FOR MILLING CREW MOBILIZATION	DOL	3,594.000	0.000	1.000	1.00	3,594.00
2915	96082004		UNIQUE CHANGE ORDER ITEM 4 CO 2 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRY MOTORIST	DOL	1.000	0.000	40,000.000	247,472.66	247,472.66

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2925	96082006		UNIQUE CHANGE ORDER ITEM 6 CO 8 ADDS 9608-2006 BY LS FOR HYDROEXCAVATION OF GAS LINE	DOL	2,651.250	0.000	1.000	1.00	2,651.25
2930	96082007		UNIQUE CHANGE ORDER ITEM 7 CO 9 ADDS 9608-2007 BY LS TO RELOC HOV LANE POWER CABLE	DOL	2,050.420	0.000	1.000	1.00	2,050.42
2935	96082006		UNIQUE CHANGE ORDER ITEM 6 CO 10 ADDS 9608-2006 BY EA TO FURNISH & INSTALL TIMBER POLES	DOL	1,103.510	0.000	28.000	28.00	30,898.28
2940	96082007		UNIQUE CHANGE ORDER ITEM 7 CO 10 ADDS 9608-2007 BY LF TO FURNISH & LASH TEMP FIBER CABL	DOL	2.390	0.000	6,500.000	6,500.00	15,535.00
2945	96082008		UNIQUE CHANGE ORDER ITEM 8 CO 10 ADDS 9608-2008 BY LS TO TEST SPLICE TERMIN TEMP FIBER	DOL	3,187.610	0.000	1.000	1.00	3,187.61
2950	96082009		UNIQUE CHANGE ORDER ITEM 9 CO 10 ADDS 9608-2009 BY EA FOR FRT RD SINGLE LANE CLOSURES	DOL	1,321.000	0.000	5.000	9.00	11,889.00
2955	96082010		UNIQUE CHANGE ORDER ITEM 10 CO 11 ADD 9608-2010 BY LS 3 CCA REPLACEMENTS SWRS WO 2,4 & 5	DOL	59,254.560	0.000	1.000	1.00	59,254.56
2960	96082011		UNIQUE CHANGE ORDER ITEM 11 CO 12 ADDS 9608-2011 BY LF TO PLACE 54" STL CASING	DOL	2,030.430	0.000	76.000	76.00	154,312.68
2965	96082012		UNIQUE CHANGE ORDER ITEM 12 CO 13 ADDS 9608-2012 BY LS FOR ADDITIONAL FIRE LINE FITTINGS	DOL	2,751.940	0.000	1.000	1.00	2,751.94
2970	96082013		UNIQUE CHANGE ORDER ITEM 13 CO 14 ADDS 9608-2013 TO FURNISH 610-2118 BRACKETS BY EA	DOL	200.840	0.000	18.000	18.00	3,615.12
2975	96082014		UNIQUE CHANGE ORDER ITEM 14 CO 14 ADDS 9608-2014 TO FURNISH 614-2013 WHEEL BY EA	DOL	1,265.160	0.000	1.000	1.00	1,265.16
2980	96082015		UNIQUE CHANGE ORDER ITEM 15 CO 14 ADDS 9608-2015 TO FURNISH 48" DS REBAR CAGE BY EA	DOL	2,435.230	0.000	1.000	1.00	2,435.23
2985	96082016		UNIQUE CHANGE ORDER ITEM 16 CO 14 ADDS 9608-2016 TO FURNISH 54" DS REBAR CAGE BY EA	DOL	3,475.210	0.000	2.000	2.00	6,950.42
2990	96082017		UNIQUE CHANGE ORDER ITEM 17 CO 14 ADDS 9608-2016 TO FURNISH 66" DS REBAR CAGE BY EA	DOL	7,526.480	0.000	10.000	10.00	75,264.80
2995	96082018		UNIQUE CHANGE ORDER ITEM 18 CO 7 ADDS ITEM 9608-2018 BY LS FOR BEARING PAD PLAN ERROR	DOL	16,922.550	0.000	1.000	1.00	16,922.55
3000	96082019		UNIQUE CHANGE ORDER ITEM 19 CO 16 ADDS 9608-2019 BY LS FOR ADDL REINF STL & COUPLERS	DOL	6,316.700	0.000	1.000	1.00	6,316.70
3005	96082020		UNIQUE CHANGE ORDER ITEM 20 CO 17 ADDS 9608-2020 BY EA TO FURN & INSTL 8"x12" TS&V	DOL	5,836.220	0.000	1.000	1.00	5,836.22
3015	96082022		UNIQUE CHANGE ORDER ITEM 22 CO 20 ADDS 9608-2022 BY EA FOR JTC BX COMPL 8' X 8'	DOL	24,292.510	0.000	2.000	2.00	48,585.02
3020	96082023		UNIQUE CHANGE ORDER ITEM 23 CO 21 ADDS 9608-2023 BY LS FOR LANE CLOSURES	DOL	9,653.830	0.000	1.000	1.00	9,653.83
3025	96082024		UNIQUE CHANGE ORDER ITEM 24 CO 23 ADDS 9608-2024 BY LS FOR SEWER LINE SEARCH	DOL	8,722.920	0.000	1.000	1.00	8,722.92
3030	96082025		UNIQUE CHANGE ORDER ITEM 25 CO 26 ADDS 9608-2025 BY LS TO ADD SP 007-1087	DOL	6,102.120	0.000	1.000	1.00	6,102.12
3035	96082026		UNIQUE CHANGE ORDER ITEM 26 CO 25 ADDS 9608-2026 BY LS FOR DEL CHARGES & CO 24 MARKUPS	DOL	4,644.590	0.000	1.000	1.00	4,644.59

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3040	96082027		UNIQUE CHANGE ORDER ITEM 27 CO 28 ADDS 9608-2027 BY LS FOR HURRICANE HARVEY	DOL	3,551.350	0.000	1.000	1.00	3,551.35
3045	96082028		UNIQUE CHANGE ORDER ITEM 28 CO 29 FOR ADDL REINF STL & CPLRS BTS2-7 AT EBNB BY LB	DOL	0.474	0.000	24,679.000	24,679.00	11,702.78
3050	96082029		UNIQUE CHANGE ORDER ITEM 29 CO 30 ADDS 9608-2029 FOR COVER PLATES WITH SHEAR CONNECTORS	DOL	3.600	0.000	8,744.000	8,744.00	31,478.40
3054	96082030		UNIQUE CHANGE ORDER ITEM 30 CO 38 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	DOL	10,000.000	0.000	1.000	1.00	10,000.00
3056	96082031		UNIQUE CHANGE ORDER ITEM 31 CO 32 ADDS 9608-2031 BY LS FOR ADDL ROW CLEARING	DOL	15,310.950	0.000	1.000	1.00	15,310.95
3060	96082032		UNIQUE CHANGE ORDER ITEM 32 CO 35 ADDS 9608-2032 BY LS FOR ADDL CHAN DIAPHRAGMS BNT 22	DOL	3,895.250	0.000	1.000	1.00	3,895.25
3065	96082033		UNIQUE CHANGE ORDER ITEM 33 CO 37 ADDS 9608-2033 BY LS FOR SPECIAL JUNCTION BOX	DOL	38,539.020	0.000	1.000	1.00	38,539.02
3070	96082034		UNIQUE CHANGE ORDER ITEM 34 CO 40 ADDS 9608-2034 BY LS FOR SHOTCRETE STABIL RW610-2	DOL	10,301.870	0.000	1.000	1.00	10,301.87
3071	96082035		UNIQUE CHANGE ORDER ITEM 35 CO 41 ADDS GRIGGS RD RETROFIT EBNB BENT 79. PAID BY LS	DOL	20,215.800	0.000	1.000	1.00	20,215.80
3075	96082036		UNIQUE CHANGE ORDER ITEM 36 CO 43 ADDS 9608-2036 FOR DRILL SHAFT UTILITY DELAY @ BENT22	DOL	15,418.090	0.000	1.000	1.00	15,418.09
3080	96082037		UNIQUE CHANGE ORDER ITEM 37 CO 43 ADDS 9608-2037 FOR DRILL SHAFT DEMOB/REMOB @ BENT 22	DOL	12,960.720	0.000	1.000	1.00	12,960.72
3085	96082038		UNIQUE CHANGE ORDER ITEM 38 CO 44 ADDS 9608-2038 BY LS TO PAINT WEATHERING STEEL	DOL	259,822.500	0.000	1.000	1.00	259,822.50
3090	96082039		UNIQUE CHANGE ORDER ITEM 39 CO 47 ADDS 9608-2039 BY LS FOR DRIP PAN CANCELLATION COSTS	DOL	28,879.050	0.000	1.000	1.00	28,879.05
3095	96082040		UNIQUE CHANGE ORDER ITEM 40 CO 48 ADDS 9608-2040 BY LS TO INSTALL 2 TEMP LRG RDSO SIGNS	DOL	10,330.100	0.000	1.000	1.00	10,330.10
3100	96082041		UNIQUE CHANGE ORDER ITEM 41 CO 46 ADDS 9608-2041 BY LS TO INSTALL TEMP SECURITY FENCE	DOL	1,943.620	0.000	1.000	1.00	1,943.62
3105	96082042		UNIQUE CHANGE ORDER ITEM 42 CO 49 ADDS 9608-2042 BY LS TO RELOCATE CONDUIT & FIBER	DOL	4,859.920	0.000	1.000	1.00	4,859.92
3115	96082043		UNIQUE CHANGE ORDER ITEM 43 CO 49 ADDS 9608-2043 BY LS INSTL TEMP TRAF SIG & REROUTE PWR	DOL	18,291.280	0.000	1.000	1.00	18,291.28
3120	96082044		UNIQUE CHANGE ORDER ITEM 44 CO 50 ADDS 9608-2044 BY LS TO RELOCATE UNDERGROUND POWER TO	DOL	9,124.100	0.000	1.000	1.00	9,124.10
3125	96082045		UNIQUE CHANGE ORDER ITEM 45 CO 51, REIMBURSE WBCC FOR PAYING DESIGN CONSULTANT FEES	DOL	1.000	0.000	163,147.320	156,471.47	156,471.47
3130	96082046		UNIQUE CHANGE ORDER ITEM 46 CO 52, REIMBURSE CONTRACTOR FOR GRAFFITI REMOVAL	DOL	1.000	0.000	15,000.000	15,000.00	15,000.00
3135	96082047		UNIQUE CHANGE ORDER ITEM 47 CO 40 ADDS 9608-2047 BY LS TO REPLACE MISSING ANCHOR BOLTS	DOL	2,657.610	0.000	1.000	1.00	2,657.61
3140	96082048		UNIQUE CHANGE ORDER ITEM 48 CO 55 ADDS 9608-2048 BY LS TO REM CONC ENCASE FRM SEWERLINE1	DOL	26,521.850	0.000	1.000	1.00	26,521.85

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3145	96082049		UNIQUE CHANGE ORDER ITEM 49 CO 55 ADDS 9608-2048 BY LS TO REM CONC ENCASE FRM SEWERLINE2	DOL	15,678.790	0.000	1.000	1.00	15,678.79
3150	96082050		UNIQUE CHANGE ORDER ITEM 50 CO 54 ADDS 9608-2050 BY LS FOR REPLACEMNT BOLTS FOR ES9 BEAR	DOL	3,510.260	0.000	1.000	1.00	3,510.26
3155	96082051		UNIQUE CHANGE ORDER ITEM 51 CO 056 ADDS 9608-2051 BY LS FOR REMOVAL OF SHEET PILING	DOL	18,047.460	0.000	1.000	1.00	18,047.46
3160	96082052		UNIQUE CHANGE ORDER ITEM 52 CO 58 ADDS 9608-2052 BY LS FOR RE-ERECT SPAN 22 GIRDERS 3-4	DOL	150,760.430	0.000	1.000	1.00	150,760.43
3165	96082053		UNIQUE CHANGE ORDER ITEM 53 CO 59 ADDS 9608-2053 BY LS FOR EBNB UNIT 11 RETROFIT	DOL	133,437.230	0.000	1.000	1.00	133,437.23
3170	96082054		UNIQUE CHANGE ORDER ITEM 54 CO 59 ADDS 9608-2054 BY LS FOR SURVEY FOR UNIT 11 RETROFIT	DOL	3,821.830	0.000	1.000	1.00	3,821.83
3175	96082055		UNIQUE CHANGE ORDER ITEM 55 CO 59 ADDS 9608-2055 BY EA FOR TRAFF CONTR UNIT 11 RETROFIT	DOL	3,794.270	0.000	4.000	4.00	15,177.08
3180	96082056		UNIQUE CHANGE ORDER ITEM 56 CO 53 ADDS 9608-2056 BY LS FOR ADDL CONSTR SURVEYING	DOL	7,864.850	0.000	1.000	1.00	7,864.85
3185	96082057		UNIQUE CHANGE ORDER ITEM 57 CO 61 ADDS 9608-2057 BY LS TO RELOCATE 1.5 IN WATER METER	DOL	4,127.700	0.000	1.000	1.00	4,127.70
3195	96082059		UNIQUE CHANGE ORDER ITEM 59 CO 64 ADDS 9608-2059 BY LS FOR CANCELED WORK AT EBNB B22 CAP	DOL	86,526.660	0.000	1.000	1.00	86,526.66
3200	96082060		UNIQUE CHANGE ORDER ITEM 60 CO 65 ADDS 9608-2060 BY LS TO RELOC HOV PWR CABLES	DOL	12,994.040	0.000	1.000	1.00	12,994.04
3205	96082061		UNIQUE CHANGE ORDER ITEM 61 CO 66 ADDS 9608-2061 BY LS TO REMOV OBSTRUCTION TO DRILLING	DOL	3,456.220	0.000	1.000	1.00	3,456.22
3210	96082062		UNIQUE CHANGE ORDER ITEM 62 CO 67 ADDS 9608-2062 BY LS TO RELOCATE EXIST HIGH MAST POLE	DOL	8,860.190	0.000	1.000	1.00	8,860.19
3215	96082063		UNIQUE CHANGE ORDER ITEM 63 CO 69 ADDS 9608-2063 LOCATE EXIST COH WATER LINE BY LS	DOL	1,308.300	0.000	1.000	1.00	1,308.30
3220	96082064		UNIQUE CHANGE ORDER ITEM 64 CO 69 ADDS 9608-2064 TAP & VERIFY EXIST COH WATER LINE BY LS	DOL	419.230	0.000	1.000	1.00	419.23
3225	96082065		UNIQUE CHANGE ORDER ITEM 65 CO 69 ADDS 9608-2065 REMOVE REINF CONC FROM SEWER LINE BY LS	DOL	57,983.320	0.000	1.000	1.00	57,983.32
3230	96082066		UNIQUE CHANGE ORDER ITEM 66 CO 73 ADDS ITEM 9608-2066 BY LS TO REPAIR 1 1/2 IN WTR LINE	DOL	3,705.120	0.000	1.000	1.00	3,705.12
3235	96082067		UNIQUE CHANGE ORDER ITEM 67 CO 74 ADDS 9608-2067 BY EA TO CORE & PIN CTB	DOL	101.810	0.000	228.000	228.00	23,212.68
3240	96082068		UNIQUE CHANGE ORDER ITEM 68 CO 75 ADDS 9608-2068 BY LF FOR HORIZONTAL SAWCUT AT GULFGATE	DOL	22.910	0.000	20.000	20.00	458.20
3245	96082069		UNIQUE CHANGE ORDER ITEM 69 CO 072 ADDS 9608-2069 BY LS FOR CRASH CUSH ATTEN TL-3 60" WI	DOL	52,233.720	0.000	1.000	1.00	52,233.72
3250	06106002		RELOCATE RD IL ASM (SHOE-BASE) CO 76 ADDS 610-6002 BY EA FOR CNTRPNT TO RELOC RD IL ASM	EA	1,734.980	0.000	1.000	1.00	1,734.98
3255	96082070		UNIQUE CHANGE ORDER ITEM 70 CO 77 ADDS ITEM 9608-2070 BY LS FOR TRAFFIC CONTROL	DOL	1,977.560	0.000	1.000	1.00	1,977.56

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3260	96082071		UNIQUE CHANGE ORDER ITEM 71 CO 79 ADDS 96082071 FOR REINF STEEL SPANS 22-24 & SH35 BY LS	DOL	69,851.960	0.000	1.000	1.00	69,851.96
3265	96082072		UNIQUE CHANGE ORDER ITEM 72 CO 80 ADDS 9608-2072 BY LS DRILL/GROUT COL DWLS BNTS 28 & 30	DOL	20,626.740	0.000	1.000	1.00	20,626.74
3270	96082073		UNIQUE CHANGE ORDER ITEM 73 CO 80 ADDS 9608-2073 BY LS FOR CONSTRUCTION LAYOUT	DOL	2,019.070	0.000	1.000	1.00	2,019.07
3275	96082074		UNIQUE CHANGE ORDER ITEM 74 CO 71 ADDS 9608-2074 BY LS FOR CANCELED ADDL GIRDER BRACING	DOL	109,603.770	0.000	1.000	1.00	109,603.77
3280	96086075		UNIQUE CHANGE ORDER ITEM 75 CO70 ADDS9608-6075BY LS FOR WINDBEAMS ON RAILMOUNTED CHEVRON	DOL	3,492.230	0.000	1.000	1.00	3,492.23
3285	96086076		UNIQUE CHANGE ORDER ITEM 76 CO 84 ADDS 9608-6076 REPLACE SIGNAL CONTROLLER CABINET BY LS	DOL	26,412.470	0.000	1.000	1.00	26,412.47
3286	96086077		UNIQUE CHANGE ORDER ITEM 77 CO85 ADDS 9608-6077 FOR DAILY LANE CLOSURE FRONTAGE RD BY EA	DOL	1,394.000	0.000	7.000	7.00	9,758.00
3287	96086078		UNIQUE CHANGE ORDER ITEM 78 CO85 ADDS 9608-6078 FOR SAW CUT& REMOVAL PAVEMENT BY LF	DOL	8.480	0.000	943.000	943.00	7,996.64
3288	96086079		UNIQUE CHANGE ORDER ITEM 79 CO85 ADDS 9608-6079 FOR CONSTRUCTION SURVEYING BY LS	DOL	2,017.900	0.000	1.000	1.00	2,017.90
3289	96082080		UNIQUE CHANGE ORDER ITEM 80 CO 29 FOR CASING- DRILL SHAFT EXTENION SH35 NB BY LF	DOL	425.000	0.000	10.000	10.00	4,250.00
3290	96082081		UNIQUE CHANGE ORDER ITEM 81 CO85 ADDS 9608-2081 FOR SSTR MOB BY EA	DOL	4,990.520	0.000	2.000	2.00	9,981.04
3291	96082082		UNIQUE CHANGE ORDER ITEM 82 CO 87 ADDS 9608-2082 TO REPLACE RING AT HIGH MAST 13 BY LS	DOL	21,317.830	0.000	1.000	1.00	21,317.83
3292	96082083		UNIQUE CHANGE ORDER ITEM 83 CO 88 TO REPLACE SIGNAL BRACKETS AT WOODRIDGE & IH4513 BY EA	DOL	890.340	0.000	3.000	3.00	2,671.02
3293	96082084		UNIQUE CHANGE ORDER ITEM 84 CO 89 ADDS ITEM TO PURCH. DETOUR BARRICA SH 225&IH 610 BY LS	DOL	2,609.000	0.000	1.000	1.00	2,609.00
3294	96082085		UNIQUE CHANGE ORDER ITEM 85 CO 89 ADDS ITEM TO FURN&INSTALL DETOUR SIGNS BY LS	DOL	1,303.850	0.000	1.000	1.00	1,303.85
3295	96082086		UNIQUE CHANGE ORDER ITEM 86 CO 89 ADDS ITEM TO SETUP-MANINT-REMOVE BARR-DETOUR BY LS	DOL	7,952.000	0.000	1.000	1.00	7,952.00
3296	96082087		UNIQUE CHANGE ORDER ITEM 87 CO90 ADDS ITEM TO PURCHASE SURPLUS MBGF,SIGNS, POST BY LS	DOL	15,712.010	0.000	1.000	1.00	15,712.01
3297	96082088		UNIQUE CHANGE ORDER ITEM 88 CO 91 ADDS 9608-2088 FOR SCRAPPING MBGF,SIGNS, POST BY LS	DOL	1,372.170	0.000	-1.000	-1.00	-1,372.17
3298	96082089		UNIQUE CHANGE ORDER ITEM 89 CO 91 ITEM FOR CONTRACTOR ALLOWABLE MARKUP ON CO 90 BY LS	DOL	1,783.710	0.000	1.000	1.00	1,783.71
3299	96066001		FORCE ACCOUNT ID 1 CO93 ADDS9606-6001 FOR RELOCATING POWER CABLE BY LS	DOL	5,269.350	0.000	1.000	1.00	5,269.35
3300	96082090		UNIQUE CHANGE ORDER ITEM 90 CO 94 ADDS 9608-2090 FOR REPAIR RMC AT IH-610 BY LS	DOL	1,656.610	0.000	1.000	1.00	1,656.61
3301	96082091		UNIQUE CHANGE ORDER ITEM 91 CO 94 ADDS 9608-2091 FOR REPAIR CONDUIT&FIBER AT IH-45 BY LS	DOL	6,376.170	0.000	1.000	1.00	6,376.17

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3302	96082092		UNIQUE CHANGE ORDER ITEM 92 CO 95 ADDS 9608-2092 FOR ENGINEERING SERVICES BY LS	DOL	3,282.500	0.000	1.000	1.00	3,282.50
3303	96082093		UNIQUE CHANGE ORDER ITEM 93 CO 96 ADDS 9608-2093 FOR REINFORCING STEEL AT BENT 9 BY LB	DOL	0.436	0.000	6,931.000	6,931.00	3,019.84
3304	96082094		UNIQUE CHANGE ORDER ITEM 94 CO 97 ADDS 9608-2094 FOR SAW CUTTING 10" PAV BY LF	DOL	8.480	0.000	2,971.820	2,971.82	25,201.03
3305	96082095		UNIQUE CHANGE ORDER ITEM 95 CO 98 ADDS ITEM FOR POSTENSION SURPLUS MATERIAL BY LS	DOL	15,114.290	0.000	1.000	1.00	15,114.29
Category Subtotal									\$74,407,044.22

PROJECT CM 2013(984) CONTROL 050003606

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0091	01042009		REMOVING CONC (RIPRAP) CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	SY	10.000	0.000	0.000	0.000	0.00
0146	01102001		EXCAVATION (ROADWAY) CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	CY	20.000	0.000	0.000	0.000	0.00
0151	01322006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	CY	20.000	0.000	0.000	0.000	0.00
0175	01642041	002	DRILL SEEDING (TEMP) (WARM)	SY	0.140	36,951.000	0.000	0.000	0.00
0180	01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.140	30,259.000	0.000	0.000	0.00
0195	01702003	001	IRRIGATION SYSTEM (TY II)	LS	40,000.000	1.000	0.000	0.000	0.00
0205	02602011	003	LIME TRT (EXST MATL) (12")	SY	2.000	813.000	0.000	0.000	0.00
0353	04072001		SHEET PILING (PZ-27) CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	SF	50.000	0.000	0.000	0.000	0.00
0425	04162027	005	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	675.000	144.000	0.000	0.000	0.00
0460	04162093	005	0416 2010 CASING (54")(REMAIN IN PLACE)	LF	150.000	320.000	0.000	0.000	0.00
0470	04162096	005	DRILL SHAFT(SIGN MTS)(48IN)(TXDOT PROV)	LF	325.000	45.000	0.000	0.000	0.00
0475	04162097	005	DRILL SHAFT(SIGN MTS)(54IN)(TXDOT PROV)	LF	375.000	64.000	0.000	0.000	0.00
0570	04232009	002	RETAINING WALL (SOIL NAILED)(FACIA)	SF	40.000	511.000	0.000	0.000	0.00
0646	04322001		RIPRAP (CONC)(4 IN) CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	CY	550.000	0.000	0.000	0.000	0.00
0780	04422047	019	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	2.000	1,287.000	0.000	0.000	0.00
0781	04422047		STRUCTURAL STEEL(MISCELLANEOUS BRIDGE) CO 42 ADDS 442-2047 BY LB FOR 27 STAINLESS STEEL DRIP PANS	LB	9.260	0.000	0.000	0.000	0.00
0805	04502025	000	RAIL (TY PR1)	LF	130.000	48.000	0.000	0.000	0.00
0815	04502063	001	RAIL TYPE (TY T401)	LF	100.000	261.000	0.000	0.000	0.00
0820	04502105	001	RAIL (TY SSTR)(MOD 1)	LF	80.000	90.000	0.000	0.000	0.00
0830	04502143	001	RAILING (TY T551)	LF	30.000	60.000	0.000	0.000	0.00
0835	04502146	001	RAIL (TY T552)	LF	30.000	150.000	0.000	0.000	0.00
0855	04502607	001	RAIL (TY T80SS) (MOD) (HPC)	LF	60.000	780.000	0.000	0.000	0.00
1071	05002001		MOBILIZATION CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	LS	25,000.000	0.000	0.000	0.000	0.00
1076	05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	0.000	0.000	0.000	0.00

CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS

1180	05362004	000	CONC DIRECTIONAL ISLAND	SY	70.000	9.000	0.000	0.000	0.00
1200	05402012	031	MTL BEAM GD FEN TRANS (TL2)	EA	1,000.000	2.000	0.000	0.000	0.00
1325	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	25.000	60.000	0.000	0.000	0.00
1340	06182025	000	CONDT (PVC) (SCHD 40) (4") (BORE)	LF	25.000	1,020.000	0.000	0.000	0.00
1370	06182044	000	CONDT (RM) (3/4")	LF	14.000	490.000	0.000	0.000	0.00
1395	06182056	000	CONDT (RM) (3")	LF	32.000	20.000	0.000	0.000	0.00
1450	06212002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.000	750.000	0.000	0.000	0.00
1465	06242008	014	GROUND BOX TY A (122311) W/APRON	EA	750.000	4.000	0.000	0.000	0.00
1565	06442077	000	REMOVE SM RD SN SUP & AM (SIGN ONLY)	EA	175.000	2.000	0.000	0.000	0.00
1570	06442085	000	RELOCATE SM RD SN SUP & AM (SIGN ONLY)	EA	300.000	1.000	0.000	0.000	0.00
1572	06446060		IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	876.380	0.000	2.000	0.000	0.00

CO 86 ADDS 0644-6060 BY EA

1640	06502410	004	INS OH SN SUP(155' BRDG)(TXDOT PROV)	EA	15,000.000	1.000	0.000	0.000	0.00
1645	06582258	000	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	30.000	112.000	0.000	0.000	0.00
1650	06582277	000	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	30.000	47.000	0.000	0.000	0.00
1655	06582292	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	120.000	15.000	0.000	0.000	0.00
1660	06582329	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	125.000	12.000	0.000	0.000	0.00
1770	06722024	034	TRAFFIC BUTTON TY W	EA	3.500	56.000	0.000	0.000	0.00
1935	06822069	004	BACK PLATE(12IN)(3SEC)(TXDOT PROVIDE)	EA	20.000	10.000	0.000	0.000	0.00
1940	06842008	001	TRF SIG CBL (TY A) (12 AWG) (3 CONDR)	LF	1.750	105.000	0.000	0.000	0.00
1945	06842009	001	TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	LF	2.250	285.000	0.000	0.000	0.00
1950	06842028	001	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	3.500	6,835.000	0.000	0.000	0.00
1960	06842030	001	TRF SIG CBL (TY A) (14 AWG) (4 CONDR)	LF	1.000	2,620.000	0.000	0.000	0.00
1980	06842091	001	TR SG CBL(TYC)(14AWG)(2CON)(TXDOT PROV)	LF	0.500	5,046.000	-5,046.000	0.000	0.00
2125	58932007	000	ADJUST MANHOLE (SANITARY SEWER)	EA	1,102.078	4.000	0.000	0.000	0.00
2130	58932011	000	SANITARY SEWER (8 IN)(PVC)(SDR-26)	LF	56.271	128.500	-128.500	0.000	0.00
2135	58932014	000	JACK BOR OR TUN SAN SWR(PVC)(C900)(8IN)	LF	218.590	74.000	-38.000	0.000	0.00
2145	58932041	000	JK BOR OR TUN SAN SWR(PVC)(C900)(24IN)	LF	598.300	118.000	0.000	0.000	0.00
2235	59692152	000	WATER MAIN PIPE (STL)(8 IN)	LF	37.687	106.000	0.000	0.000	0.00
2265	64732002	001	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.500	140.000	0.000	0.000	0.00
2370	88612006	000	CTMS RELOCATION (MVD)	EA	3,500.000	1.000	0.000	0.000	0.00
2375	88612007	000	CTMS RELOCATION (RAMP METER)	EA	2,500.000	1.000	0.000	0.000	0.00
2500	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
2510	05856007		RIDE PAYMENT ADJUSTMENT (ITEM 3000)	DOL	1.000	1.000	0.000	0.000	0.00
2520	05856008		RIDE PAYMENT ADJUSTMENT (ITEM 3004)	DOL	1.000	1.000	0.000	0.000	0.00
2530	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
2540	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
2550	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
2560	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
2570	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
2580	96036001		CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	1.000	0.000	0.000	0.00
2590	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
2600	96036004		CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	1.000	1.000	0.000	0.000	0.00
2610	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00
2620	96056001		A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
2630	96056002		RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
2640	96056003		RUC DAMAGE ONLY	DOL	1.000	1.000	0.000	0.000	0.00
2650	96056004		RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00
2660	96056005		CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1.000	0.000	0.000	0.00
2670	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
2680	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00

2690	96066053	LAW ENFORCEMENT PERSONNEL	DOL	375,000.000	1.000	-1.000	0.000	0.00	
2700	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00	
2710	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	7,000.000	1.000	-1.000	0.000	0.00	
2711	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	0.000	7,000.000	0.000	0.00	
		CO 5 ADDS 9606-6055 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI							
2720	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	15,625.000	1.000	-1.000	0.000	0.00	
2730	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00	
2740	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00	
2750	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00	
2760	96066062	FORCE ACCOUNT - RAILROAD - KCS	DOL	30,000.000	1.000	-1.000	0.000	0.00	
2770	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00	
2780	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00	
2790	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00	
2800	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00	
2810	96016001	MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00	
2920	96082005	UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	40,000.000	0.000	0.00	
		CO 3 REPAIR FACILITY DAMAGES FROM KNOWN 3RD PRY MOTORIST							
3010	96082021	UNIQUE CHANGE ORDER ITEM 21	DOL	19,709.050	0.000	0.000	0.000	0.00	
		CO 18 ADD 9608-2021 BY LS FOR CCA REPLACEMENT SWRS WO 6							
3055	96082030	UNIQUE CHANGE ORDER ITEM 30	DOL	10,000.000	0.000	0.000	0.000	0.00	
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS							
3190	96082058	UNIQUE CHANGE ORDER ITEM 58	DOL	595.000	0.000	0.000	0.000	0.00	
		CO 62 ADDS 9608-2058 BY LS TO REMOVE LIGHT POLE							

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$74,407,044.22**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	002	PREPARING ROW	STA	44,100.000	150.98	150.980	6,658,218.00
01002004	002	PREPARING ROW(TREE)(12" TO 24" DIA)	EA	1,000.000	46.00	46.000	46,000.00
01042001	000	REMOVING CONC (PAV)	SY	4.000	53,485.00	54,213.570	216,854.29
01042009	000	REMOVING CONC (RIPRAP)	SY	4.000	12,464.00	12,474.000	49,896.00
01042009		REMOVING CONC (RIPRAP)	SY	10.000	12,464.00	300.000	3,000.00
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS					
01042015	000	REMOVING CONC (SIDEWALKS)	SY	6.000	2,767.00	2,767.000	16,602.00
01042021	000	REMOVING CONC (CURB)	LF	2.000	20,025.00	20,064.000	40,128.00
01042023	000	REMOVING CONC (CTB)	LF	13.000	293.00	293.000	3,809.00
01042024	000	REMOVING CONC (RETAINING WALLS)	SY	35.000	1,422.00	1,422.000	49,770.00
01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	2.000	6,596.00	6,596.000	13,192.00
01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	10.000	11.00	11.000	110.00
01042037	000	REMOVE CONC (RAIL)	LF	13.000	7,257.00	7,257.000	94,341.00
01042040	000	REMOVING CONC (PAVERS)	SY	9.000	101.00	101.000	909.00
01046022		REMOVING CONC (CURB AND GUTTER)	LF	2.240	0.00	465.000	1,041.60
		CO85 ADDS 0104-6022 BY LF					
01052011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.000	859.00	862.500	2,587.50
01052061	000	REMOV STAB BASE & ASPH PAV (8"-20")	SY	8.000	6,773.00	9,661.500	77,292.00
01102001	000	EXCAVATION (ROADWAY)	CY	10.000	28,682.00	41,433.130	414,331.30
01102001		EXCAVATION (ROADWAY)	CY	20.000	28,682.00	11,006.000	220,120.00
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS					
01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	40,965.00	40,965.000	409,650.00
01322006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	20.000	40,965.00	11,006.000	220,120.00
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS					
01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	768.00	768.527	30,741.08
01622002	000	BLOCK SODDING	SY	2.500	71,402.00	17,168.278	42,920.70
01622003	000	STRAW OR HAY MULCH	SY	0.150	136,715.00	49,186.053	7,377.91
01642039	002	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.140	22,479.00	46,143.831	6,460.13
01662001	001	FERTILIZER	AC	500.000	24.68	9.534	4,767.00
01682001	000	VEGETATIVE WATERING	MG	25.000	2,961.50	568.000	14,200.00
02602006	003	LIME TRT (EXST MATL) (6")	SY	2.000	62,032.00	37,323.760	74,647.52
02602012	003	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	850.00	533.720	85,395.20
02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	62,902.00	86,743.768	346,975.07
02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	42.000	1,151.00	1,913.680	80,374.56
02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	72.000	2,662.00	3,526.520	253,909.44
03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	6.000	6,773.00	6,841.111	41,046.67
03602001	013	CONC PVMT (CONT REINF-CRCP)(8")	SY	40.000	782.00	723.610	28,944.40
03602003	013	CONC PVMT (CONT REINF-CRCP)(10")	SY	30.000	32,290.00	30,755.490	922,664.70
03602005	013	CONC PVMT (CONT REINF-CRCP)(12")	SY	30.000	25,876.00	26,337.140	790,114.20
03602021	013	CONC PVMT (CONT REINF-CRCP)(6")	SY	70.000	112.00	1,050.660	73,546.20
03606004		CONC PVMT (CONT REINF - CRCP) (10")	SY	31.570	0.00	310.000	9,786.70

CONTRACT ID	ESTIMATE	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	TOTAL PRICE	CUMULATIVE TOTAL
CO 92 ADDS ITEM 0360-6004 BY SY FOR SH 225 SHOULDER RAMP							
03606054		CONC PVMT (CONT REINF-CRCP) (HES) (9")	SY	135.920	0.00	84.370	11,467.57
CO85 ADDS 0360-6054 BY SY							
03612003	014	FULL-DEPTH REPAIR CRCP (10")	SY	400.000	56.00	50.440	20,176.00
03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	326.00	326.000	65,200.00
04002001	004	STRUCT EXCAV	CY	7.370	0.00	287.000	2,115.19
CO 53 ADDS 400-2001 BY CY TO CORRECT ELEVATIONS/DRIVEWAYS							
04002005	004	CEM STABIL BKFL	CY	40.400	11,179.40	11,352.430	458,638.19
04002009	004	CUT & RESTORING PAV (CONC)	SY	393.350	1,583.00	1,660.670	653,224.54
04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.400	617.75	1,005.200	40,610.08
04012001	000	FLOWABLE BACKFILL	CY	428.400	34.00	119.000	50,979.60
04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.250	10,770.00	10,765.000	13,456.25
04032001	000	TEMPORARY SPL SHORING	SF	1.000	66,032.00	66,048.340	66,048.34
04072001		SHEET PILING (PZ-27)	SF	50.000	0.00	20,700.000	1,035,000.00
CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS							
04162001	005	DRILL SHAFT (18 IN)	LF	100.000	195.00	225.000	22,500.00
04162003	005	DRILL SHAFT (30 IN)	LF	125.000	1,501.00	1,501.000	187,625.00
04162004	005	DRILL SHAFT (36 IN)	LF	150.000	1,028.00	1,013.000	151,950.00
04162005	005	DRILL SHAFT (42 IN)	LF	175.000	84.00	324.000	56,700.00
04162006	005	DRILL SHAFT (48 IN)	LF	185.000	2,360.00	2,100.000	388,500.00
04162007	005	DRILL SHAFT (54 IN)	LF	200.000	6,804.00	6,614.000	1,322,800.00
04162008	005	DRILL SHAFT (60 IN)	LF	250.000	308.00	308.000	77,000.00
04162009	005	DRILL SHAFT (66 IN)	LF	300.000	1,065.00	1,215.000	364,500.00
04162010	005	DRILL SHAFT (72 IN)	LF	350.000	3,160.00	2,534.000	886,900.00
04162012	005	DRILL SHAFT (84 IN)	LF	450.000	2,873.00	2,889.000	1,300,050.00
04162020	005	DRILL SHAFT (SIGN MTS)(36 IN)	LF	350.000	102.00	296.000	103,600.00
04162021	005	DRILL SHAFT (SIGN MTS)(42 IN)	LF	400.000	136.00	40.000	16,000.00
04162022	005	DRILL SHAFT (SIGN MTS)(48 IN)	LF	525.000	148.00	193.000	101,325.00
04162023	005	DRILL SHAFT (SIGN MTS)(54 IN)	LF	575.000	52.00	123.000	70,725.00
04162027	005	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	675.000	0.00	38.000	25,650.00
04162032	005	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	225.000	43.00	86.000	19,350.00
04162033	005	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	250.000	17.00	17.000	4,250.00
04162047	005	DRILL SHAFT (96 IN)	LF	650.000	2,223.00	2,223.000	1,444,950.00
04162051	005	DRILL SHAFT (120 IN)	LF	950.000	1,172.00	1,437.000	1,365,150.00
04162089	005	0416 2010 CASING (72")(REMAIN IN PLACE)	LF	200.000	125.00	125.000	25,000.00
04162091	005	0416 2010 CASING(120")(REMAIN IN PLACE)	LF	500.000	25.00	20.000	10,000.00
04162095	005	CASING (60")(REMAIN IN PLACE)	LF	175.000	140.00	140.000	24,500.00
04162098	005	DRILL SHFT(HIGH MAST)(66IN)(TXDOT PROV)	LF	600.000	480.00	480.000	288,000.00
04202003	002	CL C CONC (ABUT)	CY	800.000	116.60	116.600	93,280.00
04202005	002	CL C CONC (FOOTING)	CY	350.000	649.30	603.800	211,330.00
04202006	002	CL C CONC (RAIL FOUNDATION)	CY	200.000	635.00	453.300	90,660.00
04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	400.000	3,288.80	2,942.970	1,177,188.00
04202019	002	CL C CONC (CAP)	CY	650.000	1,108.40	1,297.020	843,063.00
04202024	002	CL F CONC (BENT)(MASS PLACEMENT)	CY	700.000	1,001.80	782.300	547,610.00
04202025	002	CL F CONC (FOOTING)(MASS PLACEMENT)	CY	450.000	226.70	226.700	102,015.00
04202027	002	CL F CONC (BENT)	CY	700.000	4,204.40	4,204.400	2,943,080.00

04202029	002	CL S CONC (SLAB)	CY	450.000	117.00	77.810	35,014.50
04202033	002	CL S CONC (APPR SLAB)	CY	200.000	16.30	85.570	17,114.00
04202051	002	CL C CONC (COLUMN)	CY	850.000	510.00	580.340	493,289.00
04202055	002	CL C CONC (COLUMN)(MASS PLACEMENT)	CY	331.350	7,079.70	7,047.900	2,335,321.73
04202059	002	CL C CONC (CAP)(MASS PLACEMENT)	CY	800.000	595.00	595.000	476,000.00
04202072	002	CL H CONC (BENT)(MASS PLACEMENT)	CY	650.000	114.90	114.900	74,685.00
04202115	002	CL F CONC (COLUMN)(MASS PLACEMENT)	CY	650.000	98.20	644.020	418,613.00
04206066		CL C CONC (RAIL FOUNDATION)	CY	323.570	0.00	83.000	26,856.31
		CO85 ADDS 0420-6066 BY CY					
04222001	000	REINF CONC SLAB	SF	5.000	484,328.00	484,328.000	2,421,640.00
04222002	000	REINF CONC SLAB (EXT SLAB)	SF	25.000	223.50	223.500	5,587.50
04232018	002	RETAINING WALL (MSE)(WAVE SCHEME)	SF	30.000	1,220.00	1,220.000	36,600.00
04232055	002	RET WALL(MSE)(WAVE SCHEME)(TXDOT PROV)	SF	20.000	30,600.00	30,600.000	612,000.00
04252017	001	PRESTR CONC SLAB BEAM (5SB15)	LF	100.000	1,540.82	1,540.820	154,082.00
04252064	001	PRESTR CONC GIRDER (TX28)	LF	75.000	992.60	992.600	74,445.00
04252065	001	PRESTR CONC GIRDER (TX34)	LF	80.000	1,220.24	1,220.240	97,619.20
04252066	001	PRESTR CONC GIRDER (TX40)	LF	90.000	10,800.22	10,800.220	972,019.80
04252067	001	PRESTR CONC GIRDER (TX46)	LF	105.000	23,815.07	23,815.070	2,500,582.35
04252068	001	PRESTR CONC GIRDER (TX54)	LF	110.000	14,227.90	14,227.900	1,565,069.00
04262001	000	POST-TENSIONING (GROUTED)	MKF	200.000	1,704.90	1,315.300	263,060.00
04302002	000	CL C CONC FOR EXT STR (ABUT)	CY	1,200.000	72.50	72.500	87,000.00
04302004	000	CL S CONC FOR EXT STR (SLAB)	CY	1,200.000	206.00	206.000	247,200.00
04302055	000	CL S CONC FOR EXT STR (APPR SLAB)	CY	1,200.000	7.40	7.400	8,880.00
04302158	000	CL S CONC FOR EXT STR (SLAB)	SF	20.000	16,753.84	16,753.840	335,076.80
04302175	000	CL C CONC FOR EXT STR (CAP)	CY	1,700.000	27.70	27.700	47,090.00
04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	828.40	788.760	276,066.00
04322001		RIPRAP (CONC)(4 IN)	CY	550.000	828.40	75.000	41,250.00
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS					
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	400.000	200.00	169.067	67,626.80
04322050	000	RIPRAP (CONC)(CL B)(5 IN)	CY	350.000	699.00	977.239	342,033.65
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	471.020	0.00	6.970	3,283.01
		CO85 ADDS 0432-6045 BY CY					
04342007	005	ELASTOMERIC BEAR (IE 7)	EA	3,000.000	4.00	4.000	12,000.00
04342008	005	ELASTOMERIC BEAR (IE 8)	EA	3,000.000	4.00	4.000	12,000.00
04342026	005	ELASTOMERIC BEAR (IE 9)	EA	3,000.000	4.00	4.000	12,000.00
04342027	005	ELASTOMERIC BEAR (IF 9)	EA	3,000.000	12.00	12.000	36,000.00
04342046	005	ELASTOMERIC BEAR (EE1)	EA	3,000.000	16.00	16.000	48,000.00
04342050	005	ELASTOMERIC BEAR (EE6)	EA	3,000.000	12.00	12.000	36,000.00
04342051	005	ELASTOMERIC BEAR (EE7)	EA	3,000.000	3.00	3.000	9,000.00
04342052	005	ELASTOMERIC BEAR (EE8)	EA	3,000.000	1.00	1.000	3,000.00
04342054	005	ELASTOMERIC BEAR (EF1)	EA	3,000.000	8.00	8.000	24,000.00
04342058	005	ELASTOMERIC BEAR (EF6)	EA	3,000.000	4.00	4.000	12,000.00
04342059	005	ELASTOMERIC BEAR (EF7)	EA	3,000.000	3.00	3.000	9,000.00
04342060	005	ELASTOMERIC BEAR (EF8)	EA	3,000.000	1.00	1.000	3,000.00
04342062	005	ELASTOMERIC BEAR (E1)	EA	3,000.000	4.00	4.000	12,000.00
04342068	005	ELASTOMERIC BEAR (F1)	EA	3,000.000	4.00	4.000	12,000.00
04342073	005	ELASTOMERIC BEAR (F8)	EA	3,000.000	4.00	4.000	12,000.00
04342078	005	SLIDING ELASTOMERIC BEAR (ES 6)	EA	3,000.000	4.00	4.000	12,000.00

04342081	005	SLIDING ELASTOMERIC BEAR (ES 9)	EA	3,000.000	4.00	4.000	12,000.00
04342102	005	ELASTOMERIC BEAR (SB 1)	EA	3,000.000	24.00	48.000	144,000.00
04342103	005	ELASTOMERIC BEAR (SB 2)	EA	3,000.000	8.00	8.000	24,000.00
04342128	005	ELASTOMERIC BEAR (SB 3)	EA	3,000.000	4.00	8.000	24,000.00
04342130	005	SLIDING ELASTO BEAR(ES9)(TXDOT PROVIDE)	EA	100.000	16.00	16.000	1,600.00
04392006	003	CONC OVERLAY (3 IN)	SY	100.000	165.20	165.200	16,520.00
04392008	003	DENSE CONC OVERLAY (2 IN)	SY	100.000	676.00	676.000	67,600.00
04422002	019	STR STL (PLATE GIRDER)	LB	0.900	1,221,199.00	4,484,630.000	4,036,167.00
04422048	019	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	2.000	1,698.00	4,450.000	8,900.00
04422055	019	STR STL(PLATE GIRDER) (TXDOT PROVIDED)	LB	0.900	1,140,379.00	4,140,379.000	3,726,341.10
04422056	019	STR STEEL (ROLLED BEAM)(TXDOT PROV)	LB	0.900	163,148.00	163,148.000	146,833.20
04502013	001	RAIL (TY SSTR)	LF	30.000	36,156.55	39,640.690	1,189,220.70
04502039	001	RAIL (TY SSTR)(MOD)	LF	60.000	527.00	30.000	1,800.00
04502075	001	RAIL (HANDRAIL)(TY D)	LF	125.000	0.00	798.780	99,847.50
		CO 53 ADDS 450-2075 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS					
04502109	001	RAIL (TY SSTR) W/DRAIN SLOTS	LF	25.000	8,833.70	8,833.700	220,842.50
04502179	001	RAIL (SPECIAL RAIL 1)	LF	110.000	90.00	90.000	9,900.00
04502180	001	RAIL (SPECIAL RAIL 2)	LF	140.000	30.00	30.000	4,200.00
04502181	001	RAIL (SPECIAL RAIL 3)	LF	124.000	120.00	120.000	14,880.00
04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.220	0.00	460.000	13,901.20
		CO85 ADDS 0450-6054 BY LF					
04522003	000	REMOV RAIL (CONC POST & MTL ELEMENTS)	LF	15.000	159.40	579.400	8,691.00
04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	75.000	1,579.40	1,579.400	118,455.01
04542004	003	ARMOR JOINT	LF	50.000	226.00	226.000	11,300.00
04542005	003	ARMOR JOINT (WITH SEAL)	LF	60.000	48.20	48.200	2,892.00
04542009	003	SEALED EXPANSION JOINT (5 IN)(SEJ-A)	LF	75.000	244.20	244.200	18,315.01
04642005	006	RC PIPE (CL III)(24 IN)	LF	42.350	3,543.00	3,819.000	161,734.65
04642007	006	RC PIPE (CL III)(30 IN)	LF	64.550	890.00	959.000	61,903.45
04642009	006	RC PIPE (CL III)(36 IN)	LF	75.850	721.00	721.000	54,687.85
04642010	006	RC PIPE (CL III)(42 IN)	LF	120.100	193.00	269.000	32,306.90
04642011	006	RC PIPE (CL III)(48 IN)	LF	119.700	982.00	982.000	117,545.40
04642012	006	RC PIPE (CL III)(54 IN)	LF	137.850	674.00	674.000	92,910.90
04642013	006	RC PIPE (CL III)(60 IN)	LF	167.200	285.00	285.000	47,652.00
04642014	006	RC PIPE (CL III)(66 IN)	LF	211.250	1,363.00	1,397.000	295,116.25
04642015	006	RC PIPE (CL III)(72 IN)	LF	250.500	1,059.00	968.000	242,484.00
04642031	006	RC PIPE (CL IV)(66 IN)	LF	242.100	195.00	195.000	47,209.50
04652001	002	INLET (COMPL)(TY C)	EA	3,200.000	11.00	7.000	22,400.00
04652010	002	INLET (COMPL)(TY AAD)	EA	5,592.000	1.00	1.000	5,592.00
04652011	002	INLET (COMPL)(TY AD)	EA	4,119.000	8.00	9.000	37,071.00
04652012	002	INLET (COMPL)(TY A)	EA	3,282.000	4.00	5.000	16,410.00
04652013	002	MANH (COMPL)(TY A)	EA	5,050.000	41.00	39.000	196,950.00
04652098	002	INLET (COMPL)(TY C1)	EA	4,050.000	14.00	10.000	40,500.00
04652104	002	INLET EXT	EA	829.000	6.00	6.000	4,974.00
04652120	002	INLET (COMPL)(TY AZR)	EA	4,399.000	2.00	6.000	26,394.00
04652121	002	MANH (COMPL)(TY B)	EA	8,495.000	8.00	9.000	76,455.00
04652180	002	INLET (COMPL)(TY AZR) 2 GRATES	EA	5,734.000	5.00	9.000	51,606.00
04652255	002	INLET (COMP)(TY AZ2G)	EA	6,214.000	15.00	21.000	130,494.00
04652589	002	INLET (COMPL) (BRIDGE DECK DRAIN))	EA	4,000.000	7.00	7.000	28,000.00

04712003	000	GRATE & FRAME	EA	4,000.000	75.00	77.000	308,000.00
04762029	003	JACK BOR OR TUN PIPE(66 IN)(RC)(CL V)	LF	6,781.700	0.00	57.000	386,556.89
		CO 20 ADDS 0476-2029-003 BY LF					
04792007	000	ADJ MANH (CAP)	EA	883.000	1.00	3.000	2,649.00
04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	60.000	3,609.00	3,794.000	227,640.00
04812014	000	PVC PIPE (SCH 40)(10 IN)	LF	60.000	6,534.00	6,534.000	392,040.00
04832001	000	SCARIFY CONC BRIDGE SLAB	SY	50.000	165.20	165.200	8,260.00
04962002	000	REMOV STR (INLET)	EA	789.000	31.00	31.000	24,459.00
04962003	000	REMOV STR (MANHOLE)	EA	789.000	15.00	15.000	11,835.00
04962005	000	REMOV STR (WINGWALL)	EA	1,577.000	2.00	2.000	3,154.00
04962007	000	REMOV STR (PIPE)	LF	23.300	2,026.00	2,893.000	67,406.90
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	79,471.290	4.00	4.000	317,885.15
04962013	000	REMOV STR (BRIDGE SLAB)	EA	17,975.110	1.00	1.000	17,975.11
04962018	000	REMOVE STR (CONC)	EA	851.430	7.00	7.000	5,960.01
04962030	000	REMOVE STR (BOLLARD)	EA	350.000	6.00	6.000	2,100.00
04962040	000	REMOV STR (RET WALL)	LF	73.600	595.00	595.000	43,792.00
04962072	000	REMOV STR (LIGHT BRACKET)	EA	250.000	24.00	24.000	6,000.00
05002001		MOBILIZATION	LS	25,000.000	1.00	1.000	25,000.00
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS					
05002001	011	MOBILIZATION	LS	7,310,000.000	1.00	1.000	7,310,000.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	42.00	49.000	735,000.00
05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	42.00	1.000	25,000.00
		CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS					
05022011	033	FREEWAY 1 LANE CLOSURE	EA	1,854.000	0.00	19.000	35,226.00
		CO 2 ADDS ITEM 502-2011 BY EACH					
05022012	033	FREEWAY 2 LANE CLOSURE	EA	3,766.000	0.00	1.000	3,766.00
		CO 6 ADDS ITEM 502-2012 BY EA FOR FREEWAY 2-LANE CLOSURE					
05082002	000	CONSTRUCTING DETOURS	SY	60.000	548.00	1,866.670	112,000.20
05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	12,960.00	10,720.000	42,880.00
05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	720.00	740.000	2,960.00
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	11,110.00	7,571.000	30,284.00
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	540.00	520.000	2,080.00
05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	12,220.00	10,720.000	42,880.00
05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	700.00	700.000	2,800.00
05122058	002	PORT CTB (FUR & INST)(SNGL SLP)(TY J-J)	LF	48.620	0.00	7,200.000	350,064.00
		CO 27 ADDS 512-2058 BY LF FOR 7200 LF SNGL SLP J-J CTB					
05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	21,190.00	18,780.000	75,120.00
05122060	002	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	4.000	11,720.00	26,700.000	106,800.00
05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	14,640.00	14,640.000	58,560.00
05142017		PERM CONC TRF BARR (F-SHAPE)(TY 3)	LF	325.000	0.00	265.500	86,287.50
		CO 78 ADDS ITEM 0514-2017 BY LF					
05142053	002	PERM CONC TRF BARR (F-SHAPE)(BRIDGE)	LF	40.000	180.00	180.000	7,200.00
05282004	001	LANDSCAPE PAVERS	SY	60.000	91.00	736.891	44,213.46
05292002	000	CONC CURB (TY II)	LF	5.000	1,218.00	1,661.000	8,305.00
05292006	000	CONC CURB (MONO) (TY II)	LF	5.000	13,656.00	19,592.500	97,962.50
05292061		CONC CURB (TY C1)	LF	61.040	0.00	185.170	11,302.78

05292062		CO 53 ADDS 529-2061 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS CONC CURB (TY C2)	LF	61.040	0.00	318.250	19,425.98
05292064		CO 53 ADDS 529-2062 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS CONC CURB (TY F1)	LF	86.870	0.00	205.000	17,808.35
05292065		CO 53 ADDS 529-2064 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS CONC CURB (TY F2)	LF	102.000	0.00	99.250	10,123.50
05292070	000	CO 53 ADDS 529-2064 BY LF TO CORRECT ELEVATIONS/DRIVEWAYS CONCRETE CURB (TYPE U-TURN)(SPECIAL)	LF	35.000	1,296.00	1,296.000	45,360.00
05302010	006	DRIVEWAYS (CONC)	SY	60.000	1,530.00	1,873.940	112,436.40
05312005	000	CURB RAMPS (TY 1)	EA	1,800.000	5.00	7.000	12,600.00
05312010	000	CURB RAMPS (TY 7)	EA	1,800.000	8.00	11.000	19,800.00
05312017	000	CURB RAMPS (TY 21)	EA	1,900.000	2.00	1.000	1,900.00
05312024	000	CONC SIDEWALK (5")	SY	70.000	2,310.00	2,575.592	180,291.44
05362004		CONC DIRECTIONAL ISLAND	SY	80.960	0.00	114.000	9,229.44
05402001	031	CO 75 ADDS 0536-2004 BY SY FOR GULFGATE MALL DIR. ISLANDS MTL W-BEAM GD FEN (TIM POST)	LF	20.000	1,995.00	2,028.500	40,570.00
05402005	031	TERMINAL ANCHOR SECTION	EA	1,100.000	1.00	1.000	1,100.00
05402011	031	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	11.00	15.000	24,000.00
05402044	031	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,000.000	9.00	8.000	8,000.00
05402046	031	MTL BM GD FEN TRANS (NON-SYM)	EA	650.000	1.00	1.000	650.00
05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.500	3,234.00	3,810.530	9,526.33
05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	200.000	2.00	2.000	400.00
05422003	000	RM MTL BM GD FEN TRANS (THRIE-BEAM)	EA	200.000	3.00	3.000	600.00
05442001	001	GUARDRAIL END TREATMENT (INSTALL)	EA	2,250.000	21.00	13.000	29,250.00
05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	4.00	11.000	2,750.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,746.980	0.00	8.000	21,975.84
05452001	002	CO 82 ADDS 0544-6001 BY EA MASH COMPLIANCE CRASH CUSH ATTEN (INSTL)	EA	20,000.000	12.00	16.000	320,000.00
05452002	002	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,500.000	6.00	14.000	35,000.00
05452003	002	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	22.00	21.000	21,000.00
05452102	002	CRASH CUSHION ATTENUATOR (TXDOT PROV)	EA	3,500.000	14.00	8.000	28,000.00
05502003	000	CHAIN LINK FENCE (REMOVE)	LF	5.000	505.00	505.000	2,525.00
05502006	000	GATE (REMOVE)	EA	250.000	1.00	1.000	250.00
06102060	017	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	2,200.000	14.00	14.000	30,800.00
06102066	017	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	500.000	2.00	2.000	1,000.00
06102067	017	REMOVE RD IL ASM (SHOE-BASE)	EA	500.000	3.00	3.000	1,500.00
06102118	017	IN RD IL AM(U/P)(TY1)(.15KW)S(TXDT PRO)	EA	500.000	18.00	21.000	10,500.00
06102119	017	IN RD IL AM(U/P)(TY2)(.15KW)S(TXDT PRO)	EA	500.000	5.00	7.000	3,500.00
06106002		RELOCATE RD IL ASM (SHOE-BASE)	EA	1,734.980	0.00	1.000	1,734.98
06132010	003	CO 76 ADDS 610-6002 BY EA FOR CNTRPNT TO RELOC RD IL ASM HI MST IL POLE(175')(100MPH)(TXDT PROV)	EA	5,000.000	13.00	13.000	65,000.00
06142013	002	HI MST IL AS(12-400WT)ASYM(TY A)(TX PR)	EA	2,000.000	10.00	10.000	20,000.00
06142014	002	HI MST IL AS(12-400WT)SYM(TX PROV)	EA	2,000.000	2.00	2.000	4,000.00
06142015	002	HI MT IL AS(12-400WT)ASYM(TYA)SHLD TXPR	EA	2,000.000	1.00	1.000	2,000.00

06182016	000	CONDT (PVC) (SCHD 40) (1 1/2")	LF	10.000	195.00	38.000	380.00
06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	9.000	655.00	982.000	8,838.00
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	15.000	40.00	290.000	4,350.00
06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	15.000	455.00	335.000	5,025.00
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	8.000	6,825.00	6,919.000	55,352.00
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	20.000	2,279.00	3,266.000	65,320.00
06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	15.000	9,047.00	9,612.000	144,180.00
06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	20.000	5,364.00	2,997.000	59,940.00
06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	17.000	30.00	1,398.000	23,766.00
06182041		CONDT (PVC) (SCHD 80) (4") (BORE)	LF	19.550	0.00	1,270.000	24,828.50
		CO 19 ADDS 0618-2041 BY LF					
06182046	000	CONDT (RM) (1")	LF	19.000	30.00	20.000	380.00
06182048	000	CONDT (RM) (1 1/4")	LF	22.000	850.00	510.000	11,220.00
06182050	000	CONDT (RM) (1 1/2")	LF	25.000	2,840.00	1,240.000	31,000.00
06182052	000	CONDT (RM) (2")	LF	28.000	5.00	105.000	2,940.00
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	2.500	4,582.00	780.000	1,950.00
06202007	001	ELEC CONDR (NO. 4) BARE	LF	2.500	1,494.00	5,330.000	13,325.00
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	2.500	3,843.00	13,320.000	33,300.00
06202009	001	ELEC CONDR (NO. 6) BARE	LF	1.500	9,316.00	6,441.000	9,661.50
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.750	14,816.00	14,816.000	25,928.00
06202011	001	ELEC CONDR (NO. 8) BARE	LF	1.250	5,661.00	6,700.000	8,375.00
06202013	001	ELEC CONDR (NO.10) BARE	LF	1.250	3,750.00	4,040.000	5,050.00
06202014	001	ELEC CONDR (NO.10) INSULATED	LF	1.500	7,500.00	8,280.000	12,420.00
06202015	001	ELEC CONDR (NO.12) BARE	LF	1.250	815.00	450.000	562.50
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	1.500	1,630.00	1,840.000	2,760.00
06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	2,700.000	9.00	9.000	24,300.00
06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	3,700.000	35.00	16.000	59,200.00
06242013	014	GROUND BOX TY D (162922)	EA	650.000	14.00	10.000	6,500.00
06242014	014	GROUND BOX TY D (162922) W/APRON	EA	850.000	31.00	53.000	45,050.00
06242034	014	REMOVE EXISTING GROUND BOXES	EA	150.000	3.00	4.000	600.00
06252003		ZINC-COAT STL WIRE STRAND (1/4 IN)	LF	1.250	0.00	6,000.000	7,500.00
		CO 10 ADDS ITEM 625-2003 BY LF FOR 6,000 LF 1/4" SPAN WIRE					
06282022	005	ELC SRV TY A 240/480 060 (SS)SS(E)GC(U)	EA	5,000.000	2.00	2.000	10,000.00
06282039	005	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	5,100.000	3.00	4.000	20,400.00
06282063	005	ELC SRV TY D 120/240 060 (NS)GS(N)SP(O)	EA	3,500.000	1.00	1.000	3,500.00
06282158	005	REMOVE ELECTRICAL SERVICES	EA	850.000	6.00	2.000	1,700.00
06282382	005	ELSV(TYA)(240/480)100(SS)SS(E)GC(U)(PR)	EA	5,000.000	3.00	3.000	15,000.00
06362001	014	ALUMINUM SIGNS (TY A)	SF	25.000	168.00	1,135.750	28,393.75
06362002	014	ALUMINUM SIGNS (TY G)	SF	25.000	120.00	120.000	3,000.00
06362003	014	ALUMINUM SIGNS (TY O)	SF	25.000	4,840.63	4,588.000	114,700.00
06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	11.00	13.000	5,850.00
06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	40.00	36.000	19,800.00
06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	7.00	4.000	2,800.00
06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	2.00	2.000	1,600.00
06442028	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	850.000	3.00	3.000	2,550.00
06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	950.000	2.00	2.000	1,900.00
06442056	000	RELOCATE SM RD SN SUP & AM TY 10BWG	EA	400.000	6.00	3.000	1,200.00
06442060	000	REMOVE SM RD SN SUP & AM	EA	80.000	47.00	3.000	240.00

06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	1,977.920	0.00	25.000	49,448.00
		CO 63 ADDS 0644-2063 BY EA TO INSTALL RAIL MOUNTED CHEVRONS					
06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	2,226.300	0.00	5.000	11,131.50
		CO 63 ADDS 0644-2063 BY EA TO INSTALL RAIL MOUNTED SIGNS					
06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	2,866.780	0.00	1.000	2,866.78
		CO 81 ADDS 0644-2063 RAIL MOUNT W4-3R AT SBWB DC					
06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	2,902.450	0.00	1.000	2,902.45
		CO 77 ADDS 0644-2063 BY EA TO INSTALL RAIL AT CURB (40MPH)					
06446050		IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,944.190	0.00	1.000	1,944.19
		CO 83 ADDS 0644-6050 BY EA					
06472003		REMOVE LRSA	EA	912.490	0.00	1.000	912.49
		CO 68 ADDS 647-2003 FOR REMOV OF LRG RDS D SIGN ASSEMBLY					
06502028	004	INS OH SN SUP(30 FT CANT)	EA	23,000.000	2.00	2.000	46,000.00
06502034	004	INS OH SN SUP(35 FT CANT)	EA	20,000.000	1.00	1.000	20,000.00
06502040	004	INS OH SN SUP(40 FT CANT)	EA	28,000.000	1.00	1.000	28,000.00
06502068	004	INS OH SN SUP(65 FT BRDG)	EA	35,000.000	1.00	1.000	35,000.00
06502167	004	INS OH SN SUP(180 FT BRDG)	EA	200,000.000	1.00	1.000	200,000.00
06502172	004	RELOCATE EXISTING OVERHD SIGN SUP	EA	10,000.000	1.00	2.000	20,000.00
06502173	004	REMOVE OVERHD SIGN SUP	EA	5,500.000	9.00	8.000	44,000.00
06502404	004	INS OH SN SUP(25' BAL TEE)(TXDOT PROV)	EA	5,000.000	1.00	1.000	5,000.00
06502405	004	INS OH SN SUP(30' CANT)(TXDOT PROV)	EA	5,000.000	1.00	1.000	5,000.00
06502406	004	INS OH SN SUP(35' CANT)(TXDOT PROV)	EA	5,000.000	1.00	1.000	5,000.00
06502407	004	INS OH SN SUP(40' CANT)(TXDOT PROV)	EA	5,000.000	1.00	1.000	5,000.00
06502408	004	INS OH SN SUP(65' BRDG)(TXDOT PROV)	EA	7,500.000	1.00	1.000	7,500.00
06502409	004	INS OH SN SUP(110' BRDG)(TXDOT PROV)	EA	10,000.000	1.00	1.000	10,000.00
06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	538.00	37.000	148.00
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	1.750	6,786.00	28,276.000	49,483.00
06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.250	128.00	300.000	375.00
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.750	39,575.00	120,665.000	90,498.75
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.500	2,675.00	14,150.000	21,225.00
06622077		WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	3.150	0.00	7,423.000	23,382.45
		CO 40 ADDS 662-2077 BY LF					
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	5.500	108.00	1,459.500	8,027.25
06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	100.000	10.00	25.000	2,500.00
06622085		WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	530.250	0.00	1.000	530.25
		CO 40 ADDS ITEM 662-2085 BY EA					
06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	300.000	8.00	18.000	5,400.00
06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	300.000	6.00	9.500	2,850.00
06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	175.000	5.00	12.000	2,100.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.850	45,965.00	83,508.000	70,981.80
06662183	014	REF PAV MRK TY II (Y) 12" (SLD)	LF	1.000	275.00	275.000	275.00
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	29.00	36.000	7,200.00
06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	300.000	7.00	15.000	4,500.00
06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	375.000	2.00	1.000	375.00
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	225.000	29.00	37.000	8,325.00
06682136	000	PREFAB PAV MRK (TY C)(MULTI)(SHIELD)	EA	2,100.000	15.00	12.000	25,200.00

06682145	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	300.000	3.00	8.000	2,400.00
06722012	034	REFL PAV MRKR TY I-C	EA	3.500	21.00	42.000	147.00
06722015	034	REFL PAV MRKR TY II-A-A	EA	3.000	5.00	53.000	159.00
06722017	034	REFL PAV MRKR TY II-C-R	EA	3.500	2,166.00	3,368.000	11,788.00
06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	48,687.00	22,477.000	11,238.50
06772002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.500	19,054.00	78,813.000	39,406.50
06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	12,377.00	13,676.420	13,676.42
06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.750	1,507.00	3,557.000	6,224.75
06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	86.00	962.000	2,886.00
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	9.00	21.000	1,155.00
06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	525.000	1.00	2.000	1,050.00
06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	7.00	7.000	385.00
06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.050	47,747.00	29,086.000	1,454.30
06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	37,402.00	29,653.000	2,965.30
06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.200	3,882.00	6,388.420	1,277.68
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.500	6,173.00	10,252.000	5,126.00
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	31.00	36.000	540.00
06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	25.000	7.00	12.000	300.00
06782009	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	60.000	8.00	1.000	60.00
06782010	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	60.000	6.00	1.000	60.00
06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	20.000	2.00	1.000	20.00
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	20.000	27.00	37.000	740.00
06782025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	150.000	15.00	15.000	2,250.00
06782044	000	PAV SURF PREP FOR MRK (NUMBER)	EA	25.000	3.00	8.000	200.00
06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	20,000.000	5.00	8.000	160,000.00
06812001	002	TEMP TRAF SIGNALS	EA	35,000.000	1.00	1.000	35,000.00
06822001	004	BACK PLATE (12 IN) (3 SEC)	EA	65.000	28.00	28.000	1,820.00
06822002	004	BACK PLATE (12 IN) (4 SEC)	EA	75.000	4.00	4.000	300.00
06822022	004	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	225.000	5.00	5.000	1,125.00
06822023	004	VEH SIG SEC (12 IN) LED (GRN)	EA	225.000	35.00	35.000	7,875.00
06822024	004	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	250.000	5.00	5.000	1,250.00
06822025	004	VEH SIG SEC (12 IN) LED (YEL)	EA	225.000	35.00	35.000	7,875.00
06822026	004	VEH SIG SEC (12 IN) LED (RED ARW)	EA	225.000	9.00	9.000	2,025.00
06822027	004	VEH SIG SEC (12 IN) LED (RED)	EA	225.000	35.00	35.000	7,875.00
06822066	004	PED SIG SEC (12 IN) LED (COUNTDOWN)	EA	300.000	4.00	4.000	1,200.00
06822068	004	PED SIG SEC(12")LED(CNTDWN)(TXDOT PROV)	EA	250.000	16.00	17.000	4,250.00
06842029	001	TRF SIG CBL (TY A) (14 AWG) (3 CONDR)	LF	1.000	6,776.00	6,776.000	6,776.00
06842031	001	TRF SIG CBL (TY A) (14 AWG) (5 CONDR)	LF	1.500	4,259.00	8,280.000	12,420.00
06842033	001	TRF SIG CBL (TY A) (14 AWG) (7 CONDR)	LF	1.750	9,012.00	10,370.000	18,147.50
06842080	001	TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	1.000	12,424.00	13,100.000	13,100.00
06862005		INS TRF SIG PL AM(S) STR (TY B)	EA	3,569.370	0.00	3.000	10,708.12
		CO 19 ADDS 0686-2005 BY EA					
06862031		INS TRF SIG PL AM(S) 1 ARM (32')	EA	5,990.480	0.00	3.000	17,971.44
		CO 19 ADDS 0686-2031 BY EA					
06862043	015	INS TRF SIG PL AM(S) 1 ARM (44')	EA	6,000.000	2.00	2.000	12,000.00
06862143	015	INS TRF SIG PL AM(S) 2 ARM (40-36')	EA	7,500.000	1.00	1.000	7,500.00
06862316	015	INS TRF SIG PL(S)1 ARM(40')(TXDOT PROV)	EA	2,000.000	1.00	1.000	2,000.00
06862317	015	INS TR SIG PL(S)2ARM(40'-24')(TXDT PRV)	EA	2,000.000	1.00	1.000	2,000.00
06872001	005	PED POLE ASSEMBLY	EA	1,600.000	23.00	23.000	36,800.00

CONTRACT ID	05003606	ESTIMATE	0079	CONTRACTOR'S ESTIMATE PACKAGE			
06882002	000	VEH LP DETECT (SAWCUT)	LF	12.000	3,393.00	5,942.000	71,304.00
06902001	000	REMOVAL OF CONDUIT	LF	10.000	385.00	385.000	3,850.00
07302113	009	FULL-WIDTH MOWING	CYC	1,149.680	16.00	3.000	3,449.04
07342002	002	LITTER REMOVAL	CYC	1,909.400	30.00	7.000	13,365.80
07352132	001	DEBRIS REMOVAL (STREET)	CYC	2,661.250	30.00	1.000	2,661.25
07382224	001	CLEANING/SWEEPING (STREET)	CYC	1,965.370	40.00	17.000	33,411.29
07522022	001	TREE REMOVAL (4"-12" DIA)	EA	604.550	11.00	24.000	14,509.20
10182002	000	TREE PROTECTION	AC	4,117.650	0.85	0.851	3,504.12
11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	33.540	822.00	1,753.890	58,825.48
11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	12.480	822.00	822.660	10,266.80
11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.330	576.00	3,452.000	8,043.16
11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	4.880	2,808.00	180.000	878.40
11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	6.750	1,026.00	923.000	6,230.25
11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.930	2,900.00	2,900.000	2,697.00
11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.890	576.00	576.000	512.64
11332001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,500.000	1.00	1.000	1,500.00
11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,500.000	1.00	1.000	1,500.00
30612004	000	FAST TRK CONC(CONT REINF HY STL)(13")	SY	50.000	7,349.00	7,447.960	372,398.00
32672135	000	D-GR HMA(SQ) TY-D SAC-A PG76-22	TON	97.000	114.00	1,366.890	132,588.33
32672138	000	D-GR HMA(SQ) TY-D PG76-22	TON	97.000	32.00	32.000	3,104.00
41162001	000	SOIL NAIL ANCHORS	LF	100.000	1,200.00	1,225.000	122,500.00
50502002	000	CTB CONNECT HDWARE	EA	100.000	770.00	770.000	77,000.00
58932006	000	MANHOLES (SANITARY SEWER)(TY 1)	EA	6,107.870	9.00	10.000	61,078.71
58932040	000	SAN SWR (PVC)(C900)(48 IN)	LF	336.750	120.00	152.000	51,186.46
58932042	000	SAN SWR(PVC)(C900)(36IN)	LF	74.540	194.00	240.000	17,890.32
59692002	000	WATER MAIN PIPE (PVC)(6IN)	LF	95.340	35.00	10.000	953.39
59692005	000	WATER MAIN PIPE (PVC)(8IN)	LF	90.230	540.00	565.000	50,979.95
59692006	000	WATER MAIN PIPE (PVC)(12IN)	LF	83.150	372.00	339.000	28,186.83
59692011	000	WATER MAIN PIPE (STL)(12IN)	LF	306.890	94.00	131.000	40,202.72
59692021		WATER MAIN PIPE (STL)(24IN)	LF	934.420	0.00	18.000	16,819.56
		CO 17 ADDS 5969-2021 TO INSTL 24" WL W/ 30"CASNG PER SS 5969					
59692025	000	WATER MAIN PIPE (DI)(24IN)	LF	214.080	160.00	108.000	23,120.42
59692040	000	CUT AND PLUG WATER MAIN (6IN)	EA	1,215.950	1.00	1.000	1,215.95
59692041	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,758.270	2.00	3.000	5,274.80
59692043	000	CUT AND PLUG WATER MAIN (12IN)	EA	3,492.520	2.00	4.000	13,970.08
59692048	000	CUT AND PLUG WATER MAIN (24IN)	EA	8,121.700	2.00	2.000	16,243.40
59692074	000	WET CONNECTION (6IN)	EA	1,176.950	1.00	1.000	1,176.95
59692075	000	WET CONNECTION (12IN)	EA	8,277.050	2.00	8.000	66,216.40
59692079	000	WET CONNECTION (24IN)	EA	24,635.360	2.00	2.000	49,270.71
59692085	000	FIRE HYDRANT	EA	4,511.260	4.00	3.000	13,533.78
59692086	000	FIRE HYDRANT LEAD (6IN)(PVC)	LF	68.770	24.00	26.000	1,788.02
59692087	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	3,451.530	4.00	3.000	10,354.58
59692134	000	WET CONNECTION (8IN)	EA	3,622.530	1.00	3.000	10,867.59
59692140		SPLIT STEEL CASING (20")	LF	123.570	0.00	40.000	4,942.80
		CO 45 ADDS 5969-2140 BY LF FOR 40.00 LF					
60072001	000	REMOVING TRAFFIC SIGNALS	EA	3,500.000	5.00	4.000	14,000.00
60082002	000	REMOVE OVERHEAD SIGN PANELS	EA	1,000.000	17.00	18.000	18,000.00
60142010	043	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.500	2,664.00	6,700.000	16,750.00

CONTRACT ID	05003606	ESTIMATE	0079	CONTRACTOR'S ESTIMATE PACKAGE			
60142064	043	FIB OP CBL(SGL MODE)(144FBR)(TXDOT PRV)	LF	1.000	13,417.00	15,700.000	15,700.00
60442001		VIVDS PROCESSOR SYSTEM	EA	3,844.810	0.00	4.000	15,379.24
60442002		CO 19 ADDS 6044-2001 BY EA VIVDS CAMERA ASSEMBLY	EA	1,253.910	0.00	10.000	12,539.10
60442003		CO 19 ADDS 6044-2002 BY EA VIVDS SET-UP SYSTEM	EA	515.560	0.00	1.000	515.56
60442005		CO 19 ADDS 6044-2003 BY EA VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.100	0.00	2,600.000	5,460.00
62782001	000	CO 19 ADDS 6044-2005 BY LF FIBER OPTIC RS-232 DATA MODEM (S/M)	EA	1,100.000	2.00	1.000	1,100.00
64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.550	37,576.00	53,350.000	29,342.50
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	19,415.00	24,759.000	13,617.45
64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.000	265.00	286.000	286.00
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.250	14,199.00	14,305.000	17,881.25
64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.750	6,172.00	7,354.000	20,223.50
64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.000	1,749.00	2,292.000	6,876.00
64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.750	35,965.00	50,283.420	37,712.57
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.750	12,999.00	31,144.000	23,358.00
64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.000	207.00	532.000	3,724.00
66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	18.000	7,081.00	9,727.000	175,086.00
66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	45.000	4,288.00	3,327.000	149,715.00
68342001	002	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	1,541.00	955.600	9,556.00
69202001	000	CCTV FIELD EQUIPMENT	EA	15,000.000	1.00	1.000	15,000.00
82602002		LED COUNTDOWN PED SIGNAL MOD W/HOUSING	EA	451.120	0.00	14.000	6,315.68
83172001	000	CO 19 ADDS 8260-2002 BY EA BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,500.000	2.00	4.000	26,000.00
83682003	000	CONDUIT (PREPARE)	LF	1.000	6,857.00	13,853.000	13,853.00
87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	15,000.000	1.00	1.000	15,000.00
88302001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	2,000.000	7.00	7.000	14,000.00
88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	1,000.000	41.00	43.000	43,000.00
88612001	000	CTMS RELOCATION (CCTV)	EA	5,000.000	1.00	2.000	10,000.00
88612005	000	CTMS RELOCATION (COMMUNICATION CABLE)	LF	2.500	1,957.00	1,678.000	4,195.00
89472001	000	REMOVE HIGH MAST ILLUMINATION	EA	7,500.000	16.00	16.000	120,000.00
96066001		FORCE ACCOUNT ID 1	DOL	5,269.350	0.00	1.000	5,269.35
96066053		CO93 ADDS9606-6001 FOR RELOCATING POWER CABLE BY LS LAW ENFORCEMENT PERSONNEL	DOL	1.000	0.00	1,151,825.430	1,151,825.43
96066056		CO 5 ADDS 9606-6053 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	0.00	2,313.630	2,313.63
96066062		CO 5 ADDS 9606-6056 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI FORCE ACCOUNT - RAILROAD - KCS	DOL	1.000	0.00	78,869.190	78,869.19
96072001		CO 5 ADDS 9606-6062 BY DOL TO CORRECT ERROR @ CNTRC ACTIVATI STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.00	27,784.000	27,784.00
96082001		District + Account: 120055-CNTRCT_MNT UNIQUE CHANGE ORDER ITEM 1	DOL	11,070.270	0.00	1.000	11,070.27
		CO 4 ADDS ITEM 9608-2001 BY LS TO PROVID MISSING TRACC HRDWR					

CONTRACT ID	050003606	ESTIMATE	0079	CONTRACTOR'S ESTIMATE PACKAGE			Page 34 of 38
96082002	UNIQUE CHANGE ORDER ITEM 2		DOL	3,994.000	0.00	1.000	3,994.00
	CO 6 ADDS ITEM 9608-2002 BY EA FOR HOT MIX CREW MOBILIZATION						
96082003	UNIQUE CHANGE ORDER ITEM 3		DOL	3,594.000	0.00	1.000	3,594.00
	CO 6 ADDS ITEM 9608-2002 BY EA FOR MILLING CREW MOBILIZATION						
96082004	UNIQUE CHANGE ORDER ITEM 4		DOL	1.000	0.00	247,472.660	247,472.66
	CO 2 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRY MOTORIST						
96082006	UNIQUE CHANGE ORDER ITEM 6		DOL	1,103.510	0.00	28.000	30,898.28
	CO 10 ADDS 9608-2006 BY EA TO FURNISH & INSTALL TIMBER POLES						
96082006	UNIQUE CHANGE ORDER ITEM 6		DOL	2,651.250	0.00	1.000	2,651.25
	CO 8 ADDS 9608-2006 BY LS FOR HYDROEXCAVATION OF GAS LINE						
96082007	UNIQUE CHANGE ORDER ITEM 7		DOL	2.390	0.00	6,500.000	15,535.00
	CO 10 ADDS 9608-2007 BY LF TO FURNISH & LASH TEMP FIBER CABL						
96082007	UNIQUE CHANGE ORDER ITEM 7		DOL	2,050.420	0.00	1.000	2,050.42
	CO 9 ADDS 9608-2007 BY LS TO RELOC HOV LANE POWER CABLE						
96082008	UNIQUE CHANGE ORDER ITEM 8		DOL	3,187.610	0.00	1.000	3,187.61
	CO 10 ADDS 9608-2008 BY LS TO TEST SPLICE TERMIN TEMP FIBER						
96082009	UNIQUE CHANGE ORDER ITEM 9		DOL	1,321.000	0.00	9.000	11,889.00
	CO 10 ADDS 9608-2009 BY EA FOR FRT RD SINGLE LANE CLOSURES						
96082010	UNIQUE CHANGE ORDER ITEM 10		DOL	59,254.560	0.00	1.000	59,254.56
	CO 11 ADD 9608-2010 BY LS 3 CCA REPLACEMENTS SWRS WO 2,4 & 5						
96082011	UNIQUE CHANGE ORDER ITEM 11		DOL	2,030.430	0.00	76.000	154,312.68
	CO 12 ADDS 9608-2011 BY LF TO PLACE 54" STL CASING						
96082012	UNIQUE CHANGE ORDER ITEM 12		DOL	2,751.940	0.00	1.000	2,751.94
	CO 13 ADDS 9608-2012 BY LS FOR ADDITIONAL FIRE LINE FITTINGS						
96082013	UNIQUE CHANGE ORDER ITEM 13		DOL	200.840	0.00	18.000	3,615.12
	CO 14 ADDS 9608-2013 TO FURNISH 610-2118 BRACKETS BY EA						
96082014	UNIQUE CHANGE ORDER ITEM 14		DOL	1,265.160	0.00	1.000	1,265.16
	CO 14 ADDS 9608-2014 TO FURNISH 614-2013 WHEEL BY EA						
96082015	UNIQUE CHANGE ORDER ITEM 15		DOL	2,435.230	0.00	1.000	2,435.23
	CO 14 ADDS 9608-2015 TO FURNISH 48" DS REBAR CAGE BY EA						
96082016	UNIQUE CHANGE ORDER ITEM 16		DOL	3,475.210	0.00	2.000	6,950.42
	CO 14 ADDS 9608-2016 TO FURNISH 54" DS REBAR CAGE BY EA						
96082017	UNIQUE CHANGE ORDER ITEM 17		DOL	7,526.480	0.00	10.000	75,264.80
	CO 14 ADDS 9608-2016 TO FURNISH 66" DS REBAR CAGE BY EA						
96082018	UNIQUE CHANGE ORDER ITEM 18		DOL	16,922.550	0.00	1.000	16,922.55
	CO 7 ADDS ITEM 9608-2018 BY LS FOR BEARING PAD PLAN ERROR						

96082019	UNIQUE CHANGE ORDER ITEM 19 CO 16 ADDS 9608-2019 BY LS FOR ADDL REINF STL & COUPLERS	DOL	6,316.700	0.00	1.000	6,316.70
96082020	UNIQUE CHANGE ORDER ITEM 20 CO 17 ADDS 9608-2020 BY EA TO FURN & INSTL 8"x12" TS&V	DOL	5,836.220	0.00	1.000	5,836.22
96082022	UNIQUE CHANGE ORDER ITEM 22 CO 20 ADDS 9608-2022 BY EA FOR JTC BX COMPL 8' X 8'	DOL	24,292.510	0.00	2.000	48,585.02
96082023	UNIQUE CHANGE ORDER ITEM 23 CO 21 ADDS 9608-2023 BY LS FOR LANE CLOSURES	DOL	9,653.830	0.00	1.000	9,653.83
96082024	UNIQUE CHANGE ORDER ITEM 24 CO 23 ADDS 9608-2024 BY LS FOR SEWER LINE SEARCH	DOL	8,722.920	0.00	1.000	8,722.92
96082025	UNIQUE CHANGE ORDER ITEM 25 CO 26 ADDS 9608-2025 BY LS TO ADD SP 007-1087	DOL	6,102.120	0.00	1.000	6,102.12
96082026	UNIQUE CHANGE ORDER ITEM 26 CO 25 ADDS 9608-2026 BY LS FOR DEL CHARGES & CO 24 MARKUPS	DOL	4,644.590	0.00	1.000	4,644.59
96082027	UNIQUE CHANGE ORDER ITEM 27 CO 28 ADDS 9608-2027 BY LS FOR HURRICANE HARVEY	DOL	3,551.350	0.00	1.000	3,551.35
96082028	UNIQUE CHANGE ORDER ITEM 28 CO 29 FOR ADDL REINF STL & CPLRS BTS2-7 AT EBNB BY LB	DOL	0.470	0.00	24,679.000	11,702.78
96082029	UNIQUE CHANGE ORDER ITEM 29 CO 30 ADDS 9608-2029 FOR COVER PLATES WITH SHEAR CONNECTORS	DOL	3.600	0.00	8,744.000	31,478.40
96082030	UNIQUE CHANGE ORDER ITEM 30 CO 31 HURRICANE HARVEY REPAIRS OUTSIDE THE PROJECT LIMITS	DOL	10,000.000	0.00	1.000	10,000.00
96082031	UNIQUE CHANGE ORDER ITEM 31 CO 32 ADDS 9608-2031 BY LS FOR ADDL ROW CLEARING	DOL	15,310.950	0.00	1.000	15,310.95
96082032	UNIQUE CHANGE ORDER ITEM 32 CO 35 ADDS 9608-2032 BY LS FOR ADDL CHAN DIAPHRAGMS BNT 22	DOL	3,895.250	0.00	1.000	3,895.25
96082033	UNIQUE CHANGE ORDER ITEM 33 CO 37 ADDS 9608-2033 BY LS FOR SPECIAL JUNCTION BOX	DOL	38,539.020	0.00	1.000	38,539.02
96082034	UNIQUE CHANGE ORDER ITEM 34 CO 40 ADDS 9608-2034 BY LS FOR SHOTCRETE STABIL RW610-2	DOL	10,301.870	0.00	1.000	10,301.87
96082035	UNIQUE CHANGE ORDER ITEM 35 CO 41 ADDS GRIGGS RD RETROFIT EBNB BENT 79. PAID BY LS	DOL	20,215.800	0.00	1.000	20,215.80
96082036	UNIQUE CHANGE ORDER ITEM 36 CO 43 ADDS 9608-2036 FOR DRILL SHAFT UTILITY DELAY @ BENT22	DOL	15,418.090	0.00	1.000	15,418.09
96082037	UNIQUE CHANGE ORDER ITEM 37 CO 43 ADDS 9608-2037 FOR DRILL SHAFT DEMOB/REMOB @ BENT 22	DOL	12,960.720	0.00	1.000	12,960.72
96082038	UNIQUE CHANGE ORDER ITEM 38 CO 44 ADDS 9608-2038 BY LS TO PAINT WEATHERING STEEL	DOL	259,822.500	0.00	1.000	259,822.50
96082039	UNIQUE CHANGE ORDER ITEM 39 CO 47 ADDS 9608-2039 BY LS FOR DRIP PAN CANCELLATION COSTS	DOL	28,879.050	0.00	1.000	28,879.05
96082040	UNIQUE CHANGE ORDER ITEM 40	DOL	10,330.100	0.00	1.000	10,330.10

96082041	CO 48 ADDS 9608-2040 BY LS TO INSTALL 2 TEMP LRG RDSD SIGNS UNIQUE CHANGE ORDER ITEM 41	DOL	1,943.620	0.00	1.000	1,943.62
96082042	CO 46 ADDS 9608-2041 BY LS TO INSTALL TEMP SECURITY FENCE UNIQUE CHANGE ORDER ITEM 42	DOL	4,859.920	0.00	1.000	4,859.92
96082043	CO 49 ADDS 9608-2042 BY LS TO RELOCATE CONDUIT & FIBER UNIQUE CHANGE ORDER ITEM 43	DOL	18,291.280	0.00	1.000	18,291.28
96082044	CO 49 ADDS 9608-2043 BY LS INSTL TEMP TRAF SIG & REROUTE PWR UNIQUE CHANGE ORDER ITEM 44	DOL	9,124.100	0.00	1.000	9,124.10
96082045	CO 50 ADDS 9608-2044 BY LS TO RELOCATE UNDERGROUND POWER TO UNIQUE CHANGE ORDER ITEM 45	DOL	1.000	0.00	156,471.470	156,471.47
96082046	CO 51, REIMBURSE WBCC FOR PAYING DESIGN CONSULTANT FEES UNIQUE CHANGE ORDER ITEM 46	DOL	1.000	0.00	15,000.000	15,000.00
96082047	CO 52, REIMBURSE CONTRACTOR FOR GRAFFITI REMOVAL UNIQUE CHANGE ORDER ITEM 47	DOL	2,657.610	0.00	1.000	2,657.61
96082048	CO 40 ADDS 9608-2047 BY LS TO REPLACE MISSING ANCHOR BOLTS UNIQUE CHANGE ORDER ITEM 48	DOL	26,521.850	0.00	1.000	26,521.85
96082049	CO 55 ADDS 9608-2048 BY LS TO REM CONC ENCASE FRM SEWERLINE1 UNIQUE CHANGE ORDER ITEM 49	DOL	15,678.790	0.00	1.000	15,678.79
96082050	CO 55 ADDS 9608-2048 BY LS TO REM CONC ENCASE FRM SEWERLINE2 UNIQUE CHANGE ORDER ITEM 50	DOL	3,510.260	0.00	1.000	3,510.26
96082051	CO 54 ADDS 9608-2050 BY LS FOR REPLACEMNT BOLTS FOR ES9 BEAR UNIQUE CHANGE ORDER ITEM 51	DOL	18,047.460	0.00	1.000	18,047.46
96082052	CO 056 ADDS 9608-2051 BY LS FOR REMOVAL OF SHEET PILING UNIQUE CHANGE ORDER ITEM 52	DOL	150,760.430	0.00	1.000	150,760.43
96082053	CO 58 ADDS 9608-2052 BY LS FOR RE-ERECT SPAN 22 GIRDERS 3-4 UNIQUE CHANGE ORDER ITEM 53	DOL	133,437.230	0.00	1.000	133,437.23
96082054	CO 59 ADDS 9608-2053 BY LS FOR EBNB UNIT 11 RETROFIT UNIQUE CHANGE ORDER ITEM 54	DOL	3,821.830	0.00	1.000	3,821.83
96082055	CO 59 ADDS 9608-2054 BY LS FOR SURVEY FOR UNIT 11 RETROFIT UNIQUE CHANGE ORDER ITEM 55	DOL	3,794.270	0.00	4.000	15,177.08
96082056	CO 59 ADDS 9608-2055 BY EA FOR TRAFF CONTR UNIT 11 RETROFIT UNIQUE CHANGE ORDER ITEM 56	DOL	7,864.850	0.00	1.000	7,864.85
96082057	CO 53 ADDS 9608-2056 BY LS FOR ADDL CONSTR SURVEYING UNIQUE CHANGE ORDER ITEM 57	DOL	4,127.700	0.00	1.000	4,127.70
96082059	CO 61 ADDS 9608-2057 BY LS TO RELOCATE 1.5 IN WATER METER UNIQUE CHANGE ORDER ITEM 59	DOL	86,526.660	0.00	1.000	86,526.66

	CO 64 ADDS 9068-2059 BY LS FOR CANCELED WORK AT EBNB B22 CAP						
96082060	UNIQUE CHANGE ORDER ITEM 60	DOL	12,994.040	0.00	1.000	12,994.04	
	CO 65 ADDS 9608-2060 BY LS TO RELOC HOV PWR CABLES						
96082061	UNIQUE CHANGE ORDER ITEM 61	DOL	3,456.220	0.00	1.000	3,456.22	
	CO 66 ADDS 9608-2061 BY LS TO REMOV OBSTRUCTION TO DRILLING						
96082062	UNIQUE CHANGE ORDER ITEM 62	DOL	8,860.190	0.00	1.000	8,860.19	
	CO 67 ADDS 9608-2062 BY LS TO RELOCATE EXIST HIGH MAST POLE						
96082063	UNIQUE CHANGE ORDER ITEM 63	DOL	1,308.300	0.00	1.000	1,308.30	
	CO 69 ADDS 9608-2063 LOCATE EXIST COH WATER LINE BY LS						
96082064	UNIQUE CHANGE ORDER ITEM 64	DOL	419.230	0.00	1.000	419.23	
	CO 69 ADDS 9608-2064 TAP & VERIFY EXIST COH WATER LINE BY LS						
96082065	UNIQUE CHANGE ORDER ITEM 65	DOL	57,983.320	0.00	1.000	57,983.32	
	CO 69 ADDS 9608-2065 REMOVE REINF CONC FROM SEWER LINE BY LS						
96082066	UNIQUE CHANGE ORDER ITEM 66	DOL	3,705.120	0.00	1.000	3,705.12	
	CO 73 ADDS ITEM 9608-2066 BY LS TO REPAIR 1 1/2 IN WTR LINE						
96082067	UNIQUE CHANGE ORDER ITEM 67	DOL	101.810	0.00	228.000	23,212.68	
	CO 74 ADDS 9608-2067 BY EA TO CORE & PIN CTB						
96082068	UNIQUE CHANGE ORDER ITEM 68	DOL	22.910	0.00	20.000	458.20	
	CO 75 ADDS 9608-2068 BY LF FOR HORIZONTAL SAWCUT AT GULFGATE						
96082069	UNIQUE CHANGE ORDER ITEM 69	DOL	52,233.720	0.00	1.000	52,233.72	
	CO 072 ADDS 9608-2069 BY LS FOR CRASH CUSH ATTEN TL-3 60" WI						
96082070	UNIQUE CHANGE ORDER ITEM 70	DOL	1,977.560	0.00	1.000	1,977.56	
	CO 77 ADDS ITEM 9608-2070 BY LS FOR TRAFFIC CONTROL						
96082071	UNIQUE CHANGE ORDER ITEM 71	DOL	69,851.960	0.00	1.000	69,851.96	
	CO 79 ADDS 96082071 FOR REINF STEEL SPANS 22-24 & SH35 BY LS						
96082072	UNIQUE CHANGE ORDER ITEM 72	DOL	20,626.740	0.00	1.000	20,626.74	
	CO 80 ADDS 9608-2072 BY LS DRILL/GROUT COL DWLS BNTS 28 & 30						
96082073	UNIQUE CHANGE ORDER ITEM 73	DOL	2,019.070	0.00	1.000	2,019.07	
	CO 80 ADDS 9608-2073 BY LS FOR CONSTRUCTION LAYOUT						
96082074	UNIQUE CHANGE ORDER ITEM 74	DOL	109,603.770	0.00	1.000	109,603.77	
	CO 71 ADDS 9608-2074 BY LS FOR CANCELED ADDL GIRDER BRACING						
96082080	UNIQUE CHANGE ORDER ITEM 80	DOL	425.000	0.00	10.000	4,250.00	
	CO 29 FOR CASING- DRILL SHAFT EXTENION SH35 NB BY LF						
96082081	UNIQUE CHANGE ORDER ITEM 81	DOL	4,990.520	0.00	2.000	9,981.04	
	CO85 ADDS 9608-2081 FOR SSTR MOB BY EA						
96082082	UNIQUE CHANGE ORDER ITEM 82	DOL	21,317.830	0.00	1.000	21,317.83	
	CO 87 ADDS 9608-2082 TO REPLACE RING AT HIGH MAST 13 BY LS						
96082083	UNIQUE CHANGE ORDER ITEM 83	DOL	890.340	0.00	3.000	2,671.02	

96082084	CO 88 TO REPLACE SIGNAL BRACKETS AT WOODRIDGE & IH4513 BY EA UNIQUE CHANGE ORDER ITEM 84	DOL	2,609.000	0.00	1.000	2,609.00
96082085	CO 89 ADDS ITEM TO PURCH. DETOUR BARRICA SH 225&IH 610 BY LS UNIQUE CHANGE ORDER ITEM 85	DOL	1,303.850	0.00	1.000	1,303.85
96082086	CO 89 ADDS ITEM TO FURN&INSTALL DETOUR SIGNS BY LS UNIQUE CHANGE ORDER ITEM 86	DOL	7,952.000	0.00	1.000	7,952.00
96082087	CO 89 ADDS ITEM TO SETUP-MANINT-REMOVE BARR-DETOUR BY LS UNIQUE CHANGE ORDER ITEM 87	DOL	15,712.010	0.00	1.000	15,712.01
96082088	CO90 ADDS ITEM TO PURCHASE SURPLUS MBGF,SIGNS, POST BY LS UNIQUE CHANGE ORDER ITEM 88	DOL	1,372.170	0.00	-1.000	-1,372.17
96082089	CO 91 ADDS 9608-2088 FOR SCRAPPING MBGF,SIGNS, POST BY LS UNIQUE CHANGE ORDER ITEM 89	DOL	1,783.710	0.00	1.000	1,783.71
96082090	CO 91 ITEM FOR CONTRACTOR ALLOWABLE MARKUP ON CO 90 BY LS UNIQUE CHANGE ORDER ITEM 90	DOL	1,656.610	0.00	1.000	1,656.61
96082091	CO 94 ADDS 9608-2090 FOR REPAIR RMC AT IH-610 BY LS UNIQUE CHANGE ORDER ITEM 91	DOL	6,376.170	0.00	1.000	6,376.17
96082092	CO 94 ADDS 9608-2091 FOR REPAIR CONDUIT&FIBER AT IH-45 BY LS UNIQUE CHANGE ORDER ITEM 92	DOL	3,282.500	0.00	1.000	3,282.50
96082093	CO 95 ADDS 9608-2092 FOR ENGINEERING SERVICES BY LS UNIQUE CHANGE ORDER ITEM 93	DOL	0.440	0.00	6,931.000	3,019.84
96082094	CO 96 ADDS 9608-2093 FOR REINFORCING STEEL AT BENT 9 BY LB UNIQUE CHANGE ORDER ITEM 94	DOL	8.480	0.00	2,971.820	25,201.03
96082095	CO 97 ADDS 9608-2094 FOR SAW CUTTING 10" PAV BY LF UNIQUE CHANGE ORDER ITEM 95	DOL	15,114.290	0.00	1.000	15,114.29
96086075	CO 98 ADDS ITEM FOR POSTENSION SURPLUS MATERIAL BY LS UNIQUE CHANGE ORDER ITEM 75	DOL	3,492.230	0.00	1.000	3,492.23
96086076	CO70 ADDS9608-6075BY LS FOR WINDBEAMS ON RAILMOUNTED CHEVRON UNIQUE CHANGE ORDER ITEM 76	DOL	26,412.470	0.00	1.000	26,412.47
96086077	CO 84 ADDS 9608-6076 REPLACE SIGNAL CONTROLLER CABINET BY LS UNIQUE CHANGE ORDER ITEM 77	DOL	1,394.000	0.00	7.000	9,758.00
96086078	CO85 ADDS 9608-6077 FOR DAILY LANE CLOSURE FRONTAGE RD BY EA UNIQUE CHANGE ORDER ITEM 78	DOL	8.480	0.00	943.000	7,996.64
96086079	CO85 ADDS 9608-6078 FOR SAW CUT& REMOVAL PAVEMENT BY LF UNIQUE CHANGE ORDER ITEM 79	DOL	2,017.900	0.00	1.000	2,017.90
	CO85 ADDS 9608-6079 FOR CONSTRUCTION SURVEYING BY LS					

TOTAL ITEM EARNINGS TO DATE

\$74,407,044.22