



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **08/08/24**

CONTRACT ID: **646119001**
 PROJECT: **MMC - 646119001**
 CONTRACT: **03244029**
 AWARD AMOUNT: **\$400,000.00**
 PROJECTED AMOUNT: **\$400,000.00**
 ADJ. PROJECTED AMOUNT: **\$810,000.00**
 CONTRACTOR: **BRAUNTEX MATERIALS, INC.**

HIGHWAY: **US0077**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **LAVACA**
 AREA ENGINEER: **Covey Morrow, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/01/2024** to **07/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **78.38**
 % TIME USED: **51.11**
 % RETAINAGE: **0.00**

LETTING DATE: **03/05/2024**
 AWARD DATE: **03/28/2024**
 NOTICE TO PROCEED DATE: **04/25/2024**
 WORK BEGIN DATE: **04/30/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$634,879.16	\$387,312.00	\$247,567.16
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$634,879.16	\$387,312.00	\$247,567.16
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	\$247,567.16
PAID TO CONTRACTOR	\$634,879.16	\$387,312.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/30/2024
TIME CHARGES BEGIN: 05/01/2024
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 92
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$0.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$0.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
07/01/2024	1	
07/02/2024	1	
07/03/2024	1	
07/04/2024	1	
07/05/2024	1	
07/06/2024	1	
07/07/2024	1	
07/08/2024	1	
07/09/2024	1	
07/10/2024	1	
07/11/2024	1	
07/12/2024	1	
07/13/2024	1	
07/14/2024	1	
07/15/2024	1	
07/16/2024	1	
07/17/2024	1	
07/18/2024	1	
07/19/2024	1	
07/20/2024	1	
07/21/2024	1	
07/22/2024	1	
07/23/2024	1	
07/24/2024	1	
07/25/2024	1	
07/26/2024	1	
07/27/2024	1	
07/28/2024	1	
07/29/2024	1	
07/30/2024	1	
07/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646119001 CONTROL 646119001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	80.000	158.600	\$12,688.00	5,000.00	5,000.00
0075	80116042		D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	82.000	2,864.380	\$234,879.16	10,000.00	2,864.38
TOTAL ITEM EARNINGS THIS ESTIMATE							\$247,567.16		

CONTRACT LINE ITEMS

PROJECT MMC - 646119001 CONTROL 646119001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	80.000	5,000.000	0.000	5,000.00	400,000.00
0075	80116042		D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	82.000	0.000	10,000.000	2,864.38	234,879.16
Adding in Additional 5,000 tons of Material									
Category Subtotal									<u>\$634,879.16</u>

PROJECT MMC - 646119001 CONTROL 646119001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0070	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$634,879.16

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	80.000	5,000.00	5,000.000	400,000.00
80116042		D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	82.000	5,000.00	2,864.380	234,879.16
TOTAL ITEM EARNINGS TO DATE							\$634,879.16