



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **644827001**
 PROJECT: **RMC - 644827001**
 CONTRACT: **03244007**
 AWARD AMOUNT: **\$339,430.00**
 PROJECTED AMOUNT: **\$337,577.00**
 ADJ. PROJECTED AMOUNT: **\$337,577.00**
 CONTRACTOR: **JASCO**

HIGHWAY: **IH0035E**
 DISTRICT NAME: **DALLAS**
 COUNTY: **ELLIS**
 AREA ENGINEER: **Michael Anthony**
 AREA NUMBER: **009**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/30/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **52.71**
 % TIME USED: **27.40**
 % RETAINAGE: **0.00**

LETTING DATE: **03/05/2024**
 AWARD DATE: **03/28/2024**
 NOTICE TO PROCEED DATE: **04/25/2024**
 WORK BEGIN DATE: **05/24/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$177,950.00	\$93,450.00	\$84,500.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$177,950.00	\$93,450.00	\$84,500.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$177,950.00	\$93,450.00	\$84,500.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/24/2024
TIME CHARGES BEGIN: 05/24/2024
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 100
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
07/30/2024	1	
07/31/2024	1	
08/01/2024	1	
08/02/2024	1	
08/03/2024	1	
08/04/2024	1	
08/05/2024	1	
08/06/2024	1	
08/07/2024	1	
08/08/2024	1	
08/09/2024	1	
08/10/2024	1	
08/11/2024	1	
08/12/2024	1	
08/13/2024	1	
08/14/2024	1	
08/15/2024	1	
08/16/2024	1	
08/17/2024	1	
08/18/2024	1	
08/19/2024	1	
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024	1	
08/25/2024	1	
08/26/2024	1	
08/27/2024	1	
08/28/2024	1	
08/29/2024	1	
08/30/2024	1	
08/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
33	33	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644827001 CONTROL 644827001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	07316006	000	BROADCAST APPLICATION	MI	1,000.000	84.500	\$84,500.00

Total Bid Quantity	QTY Paid To Date
144.00	144.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$84,500.00

CONTRACT LINE ITEMS

PROJECT RMC - 644827001 CONTROL 644827001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	50,000.000	1.000	0.000	0.68	33,950.00
0065	07316006	000	BROADCAST APPLICATION	MI	1,000.000	144.000	0.000	144.00	144,000.00
Category Subtotal									\$177,950.00

PROJECT RMC - 644827001 CONTROL 644827001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	07316007	000	PAVEMENT EDGES, STRUCTURES & FIXTURES	MI	1,000.000	144.000	0.000	0.000	0.00
0075	61856005	002	TMA (MOBILE OPERATION)	DAY	10.000	143.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to complete within days allowed	DOL	-618.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Compliance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$177,950.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	50,000.000	1.00	0.679	33,950.00
07316006	000	BROADCAST APPLICATION	MI	1,000.000	144.00	144.000	144,000.00
TOTAL ITEM EARNINGS TO DATE							\$177,950.00