



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **646302001**
 PROJECT: **RMC - 646302001**
 CONTRACT: **05244214**
 AWARD AMOUNT: **\$465,635.00**
 PROJECTED AMOUNT: **\$465,635.00**
 ADJ. PROJECTED AMOUNT: **\$465,635.00**
 CONTRACTOR: **FC TRAFFIC CONTROL, INC.**

HIGHWAY: **IH0020**
 DISTRICT NAME: **ODESSA**
 COUNTY: **MIDLAND**
 AREA ENGINEER: **Jennifer Chavarria, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/26/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **13.28**
 % TIME USED: **8.49**
 % RETAINAGE: **0.00**

LETTING DATE: **05/03/2024**
 AWARD DATE: **05/23/2024**
 NOTICE TO PROCEED DATE: **06/26/2024**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$61,858.50	\$0.00	\$61,858.50
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$61,858.50	\$0.00	\$61,858.50
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$61,858.50	\$0.00	\$61,858.50

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 31
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
08/01/2024	1	
08/02/2024	1	
08/03/2024	1	
08/04/2024	1	
08/05/2024	1	
08/06/2024	1	
08/07/2024	1	
08/08/2024	1	
08/09/2024	1	
08/10/2024	1	
08/11/2024	1	
08/12/2024	1	
08/13/2024	1	
08/14/2024	1	
08/15/2024	1	
08/16/2024	1	
08/17/2024	1	
08/18/2024	1	
08/19/2024	1	
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024	1	
08/25/2024	1	
08/26/2024	1	
08/27/2024	1	
08/28/2024	1	
08/29/2024	1	
08/30/2024	1	
08/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 646302001 CONTROL 646302001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	38.000	\$38.00	300.00	38.00
0065	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	16.000	\$1,600.00	50.00	16.00
0070	61856002	002	TMA (STATIONARY)	DAY	200.000	29.000	\$5,800.00	150.00	29.00
0075	61856003	002	TMA (MOBILE OPERATION)	HR	100.000	105.500	\$10,550.00	2,000.00	105.50
0080	70526042	000	LANE CLOSURE (SETUP AND REMOV)(TY 1)	EA	600.000	3.000	\$1,800.00	50.00	3.00
0085	70526043	000	LANE CLOSURE (SETUP AND REMOV)(TY 2)	EA	600.000	14.000	\$8,400.00	75.00	14.00
0090	70526044	000	LANE CLOSURE (SETUP AND REMOV)(TY 3)	EA	600.000	19.000	\$11,400.00	20.00	19.00
0095	70526046	000	LANE CLOSURE (SETUP AND REMOV)(TY 5)	EA	300.000	1.000	\$300.00	50.00	1.00
0125	70526059	000	LANE CLOSURE (MAINTENANCE) (TY 1)	HR	45.000	18.000	\$810.00	150.00	18.00
0130	70526060	000	LANE CLOSURE (MAINTENANCE) (TY 2)	HR	45.000	68.500	\$3,082.50	250.00	68.50
0135	70526061	000	LANE CLOSURE (MAINTENANCE) (TY 3)	HR	45.000	82.500	\$3,712.50	100.00	82.50
0140	70526063	000	LANE CLOSURE (MAINTENANCE) (TY 5)	HR	45.000	1.500	\$67.50	200.00	1.50
0170	70526077	000	LANE CLOSURE (SETUP AND REMOV)(TY 18)	HR	80.000	85.000	\$6,800.00	550.00	85.00
0175	70526079	000	LANE CLOSURE (SETUP AND REMOV)(TY 22)	HR	75.000	78.000	\$5,850.00	250.00	78.00
0180	70526080	000	LANE CLOSURE (SETUP AND REMOV)(TY 23)	HR	40.000	40.500	\$1,620.00	350.00	40.50
0195	71486024	000	TAILGATE MEETING ATTENDANCE	HR	1.000	28.000	\$28.00	850.00	28.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$61,858.50		

CONTRACT LINE ITEMS

PROJECT RMC - 646302001 CONTROL 646302001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	300.000	0.000	38.00	38.00
0065	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	50.000	0.000	16.00	1,600.00
0070	61856002	002	TMA (STATIONARY)	DAY	200.000	150.000	0.000	29.00	5,800.00
0075	61856003	002	TMA (MOBILE OPERATION)	HR	100.000	2,000.000	0.000	105.50	10,550.00
0080	70526042	000	LANE CLOSURE (SETUP AND REMOV)(TY 1)	EA	600.000	50.000	0.000	3.00	1,800.00
0085	70526043	000	LANE CLOSURE (SETUP AND REMOV)(TY 2)	EA	600.000	75.000	0.000	14.00	8,400.00
0090	70526044	000	LANE CLOSURE (SETUP AND REMOV)(TY 3)	EA	600.000	20.000	0.000	19.00	11,400.00
0095	70526046	000	LANE CLOSURE (SETUP AND REMOV)(TY 5)	EA	300.000	50.000	0.000	1.00	300.00
0125	70526059	000	LANE CLOSURE (MAINTENANCE) (TY 1)	HR	45.000	150.000	0.000	18.00	810.00
0130	70526060	000	LANE CLOSURE (MAINTENANCE) (TY 2)	HR	45.000	250.000	0.000	68.50	3,082.50
0135	70526061	000	LANE CLOSURE (MAINTENANCE) (TY 3)	HR	45.000	100.000	0.000	82.50	3,712.50
0140	70526063	000	LANE CLOSURE (MAINTENANCE) (TY 5)	HR	45.000	200.000	0.000	1.50	67.50
0170	70526077	000	LANE CLOSURE (SETUP AND REMOV)(TY 18)	HR	80.000	550.000	0.000	85.00	6,800.00
0175	70526079	000	LANE CLOSURE (SETUP AND REMOV)(TY 22)	HR	75.000	250.000	0.000	78.00	5,850.00
0180	70526080	000	LANE CLOSURE (SETUP AND REMOV)(TY 23)	HR	40.000	350.000	0.000	40.50	1,620.00
0195	71486024	000	TAILGATE MEETING ATTENDANCE	HR	1.000	850.000	0.000	28.00	28.00
Category Subtotal									\$61,858.50

PROJECT RMC - 646302001 CONTROL 646302001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	70526050	000	LANE CLOSURE (SETUP AND REMOV)(TY 9)	EA	250.000	10.000	0.000	0.000	0.00
0105	70526052	000	LANE CLOSURE (SETUP AND REMOV)(TY 11)	EA	1,250.000	5.000	0.000	0.000	0.00
0110	70526053	000	LANE CLOSURE (SETUP AND REMOV)(TY 12)	EA	500.000	5.000	0.000	0.000	0.00
0115	70526057	000	LANE CLOSURE (SETUP AND REMOV)(TY 16)	EA	100.000	5.000	0.000	0.000	0.00
0120	70526058	000	LANE CLOSURE (SETUP AND REMOV)(TY 17)	EA	10.000	5.000	0.000	0.000	0.00
0145	70526067	000	LANE CLOSURE (MAINTENANCE) (TY 9)	HR	45.000	25.000	0.000	0.000	0.00
0150	70526069	000	LANE CLOSURE (MAINTENANCE) (TY 11)	HR	45.000	15.000	0.000	0.000	0.00
0155	70526070	000	LANE CLOSURE (MAINTENANCE) (TY 12)	HR	150.000	15.000	0.000	0.000	0.00
0160	70526074	000	LANE CLOSURE (MAINTENANCE) (TY 16)	HR	125.000	25.000	0.000	0.000	0.00
0165	70526075	000	LANE CLOSURE (MAINTENANCE) (TY 17)	HR	1.000	10.000	0.000	0.000	0.00
0185	71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	1.000	100.000	0.000	0.000	0.00
0190	71486022	000	INST/REMOV WKZN SPEED REDUCTION SIGNS	EA	1.000	150.000	0.000	0.000	0.00
Category Subtotal									0.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	300.00	38.000	38.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	50.00	16.000	1,600.00
61856002	002	TMA (STATIONARY)	DAY	200.000	150.00	29.000	5,800.00
61856003	002	TMA (MOBILE OPERATION)	HR	100.000	2,000.00	105.500	10,550.00
70526042	000	LANE CLOSURE (SETUP AND REMOV)(TY 1)	EA	600.000	50.00	3.000	1,800.00
70526043	000	LANE CLOSURE (SETUP AND REMOV)(TY 2)	EA	600.000	75.00	14.000	8,400.00
70526044	000	LANE CLOSURE (SETUP AND REMOV)(TY 3)	EA	600.000	20.00	19.000	11,400.00
70526046	000	LANE CLOSURE (SETUP AND REMOV)(TY 5)	EA	300.000	50.00	1.000	300.00
70526059	000	LANE CLOSURE (MAINTENANCE) (TY 1)	HR	45.000	150.00	18.000	810.00
70526060	000	LANE CLOSURE (MAINTENANCE) (TY 2)	HR	45.000	250.00	68.500	3,082.50
70526061	000	LANE CLOSURE (MAINTENANCE) (TY 3)	HR	45.000	100.00	82.500	3,712.50
70526063	000	LANE CLOSURE (MAINTENANCE) (TY 5)	HR	45.000	200.00	1.500	67.50
70526077	000	LANE CLOSURE (SETUP AND REMOV)(TY 18)	HR	80.000	550.00	85.000	6,800.00
70526079	000	LANE CLOSURE (SETUP AND REMOV)(TY 22)	HR	75.000	250.00	78.000	5,850.00
70526080	000	LANE CLOSURE (SETUP AND REMOV)(TY 23)	HR	40.000	350.00	40.500	1,620.00
71486024	000	TAILGATE MEETING ATTENDANCE	HR	1.000	850.00	28.000	28.00
TOTAL ITEM EARNINGS TO DATE							\$61,858.50