



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **644819001**
 PROJECT: **MMC - 644819001**
 CONTRACT: **09231801**
 AWARD AMOUNT: **\$142,500.00**
 PROJECTED AMOUNT: **\$142,500.00**
 ADJ. PROJECTED AMOUNT: **\$292,524.00**
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **SH0031**
 DISTRICT NAME: **DALLAS**
 COUNTY: **NAVARRO**
 AREA ENGINEER: **Joseph Lanoue**
 AREA NUMBER: **001**

ESTIMATE NUMBER: **0012**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **36.92**
 % TIME USED: **48.22**
 % RETAINAGE: **0.00**

LETTING DATE: **09/12/2023**
 AWARD DATE: **10/04/2023**
 NOTICE TO PROCEED DATE: **10/04/2023**
 WORK BEGIN DATE: **10/10/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$107,998.75	\$82,969.25	\$25,029.50
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$107,998.75	\$82,969.25	\$25,029.50
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$107,998.75	\$82,969.25	\$25,029.50

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/10/2023
TIME CHARGES BEGIN: 10/10/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 365
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 352
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024	1	
09/02/2024	1	
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024	1	
09/08/2024	1	
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024	1	
09/15/2024	1	
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024	1	
09/22/2024	1	
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
25	25	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644819001 CONTROL 644819001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80076035	000	FL BS (SITE DEL)(TY D GR 4)(SITE 5)	TON	25.000	1,001.180	\$25,029.50

Total Bid Quantity	QTY Paid To Date
4,200.00	4,319.95

TOTAL ITEM EARNINGS THIS ESTIMATE

\$25,029.50

CONTRACT LINE ITEMS

PROJECT MMC - 644819001 CONTROL 644819001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80076035	000	FL BS (SITE DEL)(TY D GR 4)(SITE 5)	TON	25.000	4,200.000	0.000	4,319.95	107,998.75
Category Subtotal									\$107,998.75

PROJECT MMC - 644819001 CONTROL 644819001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80076036	000	FL BS (SITE DEL)(TY D GR 4)(SITE 6)	TON	25.000	1,500.000	0.000	0.000	0.00
1140	96026614		DEMURRAGE Demurrage	DOL	1.000	1.000	0.000	0.000	0.00
1150	96056009		MMC/TMC ACTUAL DAMAGES MMC/TMC Actual Damage	DOL	-1.000	1.000	0.000	0.000	0.00
66	80076035		FL BS (SITE DEL)(TY D GR 4)(SITE 5) CO1	TON	26.320	0.000	4,200.000	0.000	0.00
67	80076036		FL BS (SITE DEL)(TY D GR 4)(SITE 6) CO1	TON	26.320	0.000	1,500.000	0.000	0.00
68	80076037		FL BS (SITE DEL)(TY D GR 4)(SITE 7) CO1	TON	30.500	0.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$107,998.75

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076035	000	FL BS (SITE DEL)(TY D GR 4)(SITE 5)	TON	25.000	4,200.00	4,319.950	107,998.75
TOTAL ITEM EARNINGS TO DATE							\$107,998.75